50-331

orig+1

## Iowa Electric Light and Power Company

September 15, 1982 LDR-82-212

LARRY D. ROOT
ASSISTANT VICE PRESIDENT
NUCLEAR GENERATION

PRINCIPAL STAFF			
RA h	as	OL	
D/RA		ENF	
A/RA		SP	C WITH MANY MANY MANY MANY
DPERP		PAO	A STREET, STRE
DEPEOS		SLO	- AND THE PERSON NAMED IN COLUMN TWO
DESTP			
ML			
OL		FILE	Ned

IE HQ FILE COPY

Mr. James G. Keppler
Regional Administrator
Region III
U. S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Subject: Ultrasonic Examination of Recirculation

System Riser N2C, Weld J4

Reference: Iowa Electric Letter LDR-81-150, dated

April 24, 1981, L. Root to J. Keppler

Dear Mr. Keppler:

The purpose of this letter is to provide you with the results of Iowa Electric's ultrasonic examinations of the indication at the J4 Weld on riser N2C of the recirculation system at the Duane Arnold Energy Center, and our future plans for monitoring this indication. The letter referenced above provides past information on this topic.

The subject J4 weld has been examined four times since the Safe End repair was initiated (i.e., during the Safe End repair of 1978, and in May 1981, October 1981, and April 1982). The indication was not detected by the examination performed during the Safe End repair of 1978. Since being detected during the May 1981 examination, the indication has remained unchanged. Therefore, since the results of these examinations have shown no growth in the indication, Iowa Electric plans to examine the riser at this location during each refueling outage, starting with the forthcoming Cycle 6 to Cycle 7 refueling outage.

In addition, a temporary acoustic leak detection system was installed in October 1981. This leak detection system will remain in place until the Cycle 7 to Cycle 8 refueling outage, which is expected to be in the autumn of 1984. At that time, Iowa Electric will make an assessment as to whether the acoustic leak detection system should remain in place.

app.

8209300128 820915 PDR ADDCK 05000331

82 - A CENTURY OF SERVICE - 1982 \*

SEP 2 0 1982

Mr. James G. Keppler LDR-82-212 September 15, 1982 Page Two

The above action plan summarizes Iowa Electric's line of action concerning monitoring and examining the subject J4 weld indication.

If there are any questions, please contact us.

Very truly yours,

Larry D. Root Assistant Vice President Nuclear Generation

LDR/AC/kmh\*

cc: A. Coffman

D. Arnold

L. Liu

S. Tuthill

NRC Resident Inspector

Commitment Control Ref: #820213