

Technical Report Change Index

Page	Original Location ¹	Revision	Source of Revision
Technical Report			
3-15	¶ 1, Line 7	Changed "would" to "will"	Correction based on Draft License Condition 9.2
3-20	¶ 3, Line 9	Changed "would" to "will"	Correction based on Draft License Condition 9.2
3-24	¶ 2, Line 5	Changed "will be constructed around the perimeter" to "will be constructed hydraulically upgradient"	Final Design Modification
3-24	¶ 2, Line 7	Changed "surrounding" to "upgradient of"	Final Design Modification
3-24	¶ 3, Lines 2 & 3	Deleted end of sentence referencing the CBW as a "continous contaminant barrier"	Final Design Modification
3-25	¶ 2	Delete paragraph to remove discussion related to construction of the CBW using a "one-pass" trenching system	Final Design Modification
3-44	Figure 3.1-16	Revised CBW location and added upgradient french drain location	Final Design Modification
3-46	Figure 3.1-18, Sheet 1	Revised CBW location and added upgradient french drain location	Final Design Modification
4-12	Sec. 4.2.2, ¶ 4, Line 6	Changed "around the perimeter" to "hydraulically upgradient"	Final Design Modification
4-13	¶ 1, Lines 1 & 2	Changed "within the CBW boundary" to "in the CPP area"	Final Design Modification
4-15	¶ 3, Line 9	Deleted "within the CBW"	Final Design Modification
4-23	¶ 2, Line 3	Changed "would" to "will"	Correction based on Draft License Condition 9.2
4-32	Figure 4.2-1, Sheet 1	Removed CBW from figure	Final Design Modification
5-43	¶ 2, Line 8	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-69	Sec. 5.7.6.2.1, ¶ 1, Line 10	Changed "would" to "will" (1st occurrence)	Correction based on Draft License Condition 9.2
5-85	¶ 2, Line 3	Changed "CBW will be constructed around the perimeter" to "CBW will be constructed hydraulically upgradient"	Final Design Modification
5-85	¶ 2, Line 4	Changed "both inside and outside the CBW" to "on both sides of the CBW"	Final Design Modification

¹ Denotes paragraph on TR page considering partial paragraphs or paragraphs within subsections as noted.

Technical Report Change Index

Page	Original Location ¹	Revision	Source of Revision
5-85	¶ 2, Line 5	Changed "dewater the area within the CBW" to "dewater the CPP area"	Final Design Modification
5-85	¶ 2, Line 7	Deleted "within the CBW"	Final Design Modification
5-85	¶ 3, Line 3	Deleted "within and" after the phrase "water level differentials"	Final Design Modification
5-88	¶ 1 (full), Line 7	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-88	¶ 2 (full), Line 2	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-90	¶ 3, Line 5	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-91	¶ 4, Line 2	Changed "would" to "will" (both occurrences)	Correction based on Draft License Condition 9.2
5-91	¶ 5, Line 5	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-92	¶ 1, Line 1	Changed "would" to "will"	Correction based on Draft License Condition 9.2
5-101	Figure 5.7-4	Revised CBW location and added upgradient french drain location	Final Design Modification
5-110	Figure 5.7-13	Revised CBW location and added upgradient french drain location	Final Design Modification
6-15	Sec. 6.1.5.1, ¶ 2, Line 3	Changed "would" to "will"	Correction based on Draft License Condition 9.2
6-24	¶ 1, Line 1	Changed "would" to "will"	Correction based on Draft License Condition 9.2
6-43	Sec. 6.2.6, ¶ 1, Line 2	Changed "surrounding" to "at"	Final Design Modification
6-43	Sec. 6.2.6, ¶ 1, Lines 6 & 7	Deleted "up-gradient and down-gradient reaches of the"	Final Design Modification
6-43	Sec. 6.2.6, ¶ 1, Lines 7 & 8	Deleted the following sentence "A "one-pass" trencher, very similar to that used to construct the CBW, will be utilized to install the finger drains."	Final Design Modification
6-43	Sec. 6.2.6, ¶ 1, Line 11	Deleted "During the "one-pass" operation"	Final Design Modification
7-94	¶ 1, Line 4	Changed "would" to "will"	Correction based on Draft License Condition 9.2
7-94	¶ 1, Line 5	Added "or standard resin" after "500 cubic foot"	Clarification
7-94	¶ 2, Lines 10, 11, and 12	Changed "would" to "will" (3 occurrences)	Correction based on Draft License Condition 9.2
G-1	8th Glossary Definition, Line 2	Deleted "contaminant"	Final Design Modification

¹ Denotes paragraph on TR page considering partial paragraphs or paragraphs within subsections as noted.

Technical Report Change Index

Page	Original Location ¹	Revision	Source of Revision
G-1	8th Glossary Definition, Lines 2 & 3	Deleted "around the central plant area"	Final Design Modification
Technical Report Addendum 3.1-A			
13	Sec. 6.1, ¶ 1, Line 2	Changed "around a portion," to "upgradient"	Final Design Modification
13	Sec. 6.1, ¶ 1, Lines 7 & 8	Deleted last sentence in paragraph referencing the CBW construction method	Final Design Modification
13	Sec. 6.1, ¶ 3, Line 1	Changed "encloses the CPP area on three sides" to "runs along the south edge of the CPP area"	Final Design Modification
13	Sec. 6.1, ¶ 3, Line 2	Changed "along" to "around"	Final Design Modification
13	Sec. 6.1, ¶ 3, Lines 2 & 3	Deleted "west side of the"	Final Design Modification
13	Sec. 6.1, ¶ 3, Line 3	Deleted the word "is" after the word "bedrock" and added "along the east and west sides of the site are" after the word "bedrock"	Final Design Modification
14	¶ 1, Lines 1 & 2	Deleted last sentence in paragraph referencing groundwater flow to the west side of the site	Final Design Modification
14	¶ 1	Added a description of the function and siting criteria for the CBW	Final Design Modification
14	Sec 6.2, ¶ 1, Line 1	Changed "Three" to "Four" in reference to the number of French drains proposed at the site	Final Design Modification
14	Sec 6.2, ¶ 1, Line 2	Added a description of the locations of the French drains	Final Design Modification
16	Figure 6.1	Revised CBW location and added upgradient french drain location	Final Design Modification
Technical Report Addendum 6.1-A			
15	Sec. 3.3, ¶ 1, Line 1	Changed "surrounding" to "at"	Final Design Modification
15	Sec. 3.3, ¶ 1, Lines 4 & 5	Deleted "up-gradient and down-gradient reaches of the"	Final Design Modification
15	Sec. 3.3, ¶ 1, Lines 5 & 6	Deleted the following sentence "A "one-pass" trencher, very similar to that used to construct the CBW, will be utilized to install the finger drains."	Final Design Modification
15	Sec. 3.3 ¶ 1, Line 9	Deleted "During the "one-pass" operation"	Final Design Modification

¹ Denotes paragraph on TR page considering partial paragraphs or paragraphs within subsections as noted.