

METROPOLITAN EDISON COMPANY LLO CLARY OF GENERAL PUBLIC UTILITIES CORPORATION

a server and a server a s

DST OFFICE BOX 542 READ" , PENNSYLVANIA 19603

TELEPHONE 215 - 929-3601

April 26, 1974

Dr. D. F. Knuth, Director Directorate of Regulatory Operations Unit d States Atomic Energy Commission Wass ngton, D. C. 2 45

Subject:

Three Hile Island Nuclear Station Unit No. 1 Docket No. 50-289 Inspection of Reactor Internals After Hot Functional Testing

Dear Dr. Knuth:

On April 3, 1974, a situation which may be considered reportable under 10CFR5C.55(e) was noted during inspection of the reactor vessel internals after hot functional testing.

Description of Incident

During post hot functional inspection of the reactor internals, a 3/4" carbon steel nut was found laying on top of the lower grid assembly at the interface of core positions L-2 and M-3.

Corrective Action Taken

Photographs of the nut and surrounding area were taken before removal from the internals. A detailed inspection of core internals did not reveal any damage. Additional inspections and investigations are in progress. We will inform you of the results of these inspections.

1485 014

Very truly yours,

J. G. Miller Vice President

JGM/brh

cc:J. P. O'Reilly

