

70-820

RG 79 - 2 January 4, 1979

U.S. Nuclear Regulatory Commission Attn: George W. McCorkle, Chief Physical Security Licensing Branch Division of Safeguards Washington, D. C. 20555



Dear Sir:

FRO is presently undertaking a construction project in the vicinity of the lagoon area on the east side of the protected area.

The east and a portion of the south perimeter fence will be altered to accommodate this construction. The southeast corner of the protected area barrier will be moved approximately 45 feet eastward, which will square-off the east protected area barrier.

Modification of the protected area barrier is due to start on Thursday, January 4, 1979 with completion on or about Wednesday, January 10, 1979.

The proposed modification schedule is as follows:

Thursday, January 4, 1979 through Saturday, January 6, 1979

- Install fence posts outside present protected area
- 2. Complete installation of fence posts
- 3. Install rails on new fence posts
- 4. Install section of new fabric

Present protected area will remain intact.

Monday, January 8, 1979

 Remove fabric from present protected area barrier and install what is needed on new protected area barrier.

70. 32/2/

11703

- Install an intrusion alarm on the panic door on the new barrier.
- Install lighting to meet required levels at the perimeter.

Tuesday, January 9, 1978

- Complete those tasks not completed on schedule.
- Reposition the intrusion detection units to a location closer to the perimeter.

The following compensatory measures will be taken:

Monday, January 8, 1979

First Shift: One armed guard will escort construction crew and one armed guard will monitor the

affected area.

Second Shift: Two armed guards will monitor the affected area.

Tuesday, January 9, 1979

First Shift: One armed guard will escort the construction creat and one armed guard will monitor the

affected area.

Second Shift: Two armed guards will monitor

the affected area.

Wednesday, January 10, 1979

First Shift: Two armed guards will monitor

the affected area if any

perimeter system is not intact.

All armed guards specified above are in addition to the normal shift security personnel.

The new perimeter fenceline will not decrease the effectiveness of the FRO Security Plan therefore, it is my understanding that no License Amendment or fee is required.


Sincerely, United Nuclear Corporation

R. Gigliotti

Manager, Security Fuel Recovery Operation

RG/ar

ENC:



UNC/FRO PLANT LAYOUT

WAN ASSESSED AND THE ALL HARD