

50-329
50-330



Consumers
Power
Company

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

May 13, 1983

PRINCIPAL STAFF		
RA	no	ENF
D/RA	✓	SCS <i>orig + 3</i>
A/RA		PAO
DPRP		SLO
ORMA	✓	no
ORMSP		
DE		
ML		
OL		FILE <i>no</i>

Mr. J. J. Harrison
Midland Project Section
U. S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen, Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6704
12*32

We have completed our review of the documents for the activities listed below.
Based on our review, we concluded that we are ready to start the work:

SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM

- 207050748 - Probe for Deep Utilities Outside Elev. 610 Excavation Limits
Ref. Dwg. C-2031
Information to be included in the deep probing logs is:
1. Time of penetration per each five feet.
 2. If time exceeds thirty minutes per five feet, we will stop operation and evaluate before proceeding with the probing.

TRAIN A OF SERVICE WATER PIPE REPLACEMENT

- 407050400 - Shallow Probing for Phase II
Ref. Dwg. C-2031
- 402550500 - Excavate Existing Pipe
- 402550510 - Remove Existing Pipe
- 402550520 - Install New Pipe and Expansion Coupling
- 402550515 - Hydro Test New Pipe
- 402550507 - Perform Profiling and Ovality Check on New Piping

According to the NRC/CPCo Work Authorization Procedure, we request authorization for the above activities.

Donald B. Miller
Site Manager

DBM/DES/kl:

8305240427 830513
PDR ADOCK 05000329
A PDR

MAY 19 1983

1801