

NUSCO-12179-MILLSTONE UNIT 3
SEISMIC AND DYNAMIC QUALIFICATION STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT

INTRODUCTION

THE MASTER LISTING OF SEISMIC AND DYNAMIC QUALIFICATION SUMMARY AND STATUS OF SAFETY-RELATED EQUIPMENT (REPORT NO. SQT-001) INCLUDES ALL QA CATEGORY 1 EQUIPMENT FOR WHICH SEISMIC QUALIFICATION DOCUMENTATION MUST BE PROVIDED. EXCLUDED FROM THIS LISTING ARE: (A) PIPE MOUNTED IN-LINE EQUIPMENT - FLEXHOSES, ORIFICE PLATES, VENTURIS, RTD THERMOWELLS, PIPING THIMBLES, PIPING EXPANSION JOINTS, AND MANUAL VALVES (B) EQUIPMENT SUPPORTS - PIPING, TUBING AND INSTRUMENTATION SUPPORTS, PIPE RUPTURE RESTRAINTS (C) ELECTRICAL CABLE, CABLETRAY SYSTEMS, CONDUIT SYSTEMS, PENETRATIONS(ELECTRICAL),JUNCTION BOXES.

SAFETY SYSTEM AND FUNCTION WITH EQUIPMENT SUPPLIER ARE SHOWN IN ATTACHMENT A

THE DATA ITEMS CONTAINED IN THIS REPORT ARE DESCRIBED BELOW.

EQUIPMENT ID:

IN GENERAL, THE EQUIPMENT ID CONSISTS OF UNIT NO. (3 FOR MILLSTONE UNIT 3), SYSTEM CODE (THREE CHARACTER SYSTEM CODE FOLLOWED BY DASH (-) OR ASTERISK (*)) AND EQUIPMENT CODE (ONE TO FOUR CHARACTER EQUIPMENT CODE FOLLOWED BY A NUMERIC ID).

STANDARD SYSTEM AND EQUIPMENT CODES ARE DEFINED WITHIN THE LISTING.

EQUIPMENT:

DESCRIPTION: DESCRIPTION OF EQUIPMENT OR ITS SERVICE.

VENDOR: THE COMPANY ACCEPTING THE OVERALL RESPONSIBILITY FOR FULFILLING THE REQUIREMENTS.

VENDOR MODEL: MODEL NUMBER DEFINED BY VENDOR.

MANUFACTURER: THE COMPANY RESPONSIBLE FOR SUB-COMPONENT FABRICATION.

MODEL: MODEL NUMBER DEFINED BY MANUFACTURER.

QUAL. REPORT: VENDORS DOCUMENT IDENTIFICATION NUMBER FOR SEISMIC QUALIFICATION.

SPEC: SPECIFICATION NUMBER (LAST 3 CHARACTERS ONLY)

LOCATION:

BLDG: BUILDING IN WHICH ITEM IS LOCATED (SEE ATTACHMENT B FOR BUILDING CODES).

ELEV: ELEVATION (00000 IF NOT YET ASSIGNED)

HTG: MOUNTING CONDITION

CF FOR CONCRETE FLOOR MOUNTING
CN FOR CONCRETE WALL MOUNTING
DM FOR DIRECT MOUNTING
HM FOR HANGER MOUNTING

8410190321 841016
PDR ADOCK 05000423
A PDR

RM FOR RACK MOUNTING
CM FOR CABINET MOUNTING
EM FOR EQUIPMENT MOUNTING

LOADS:

SEIS: INDICATE IF SEISMIC LOADS ARE APPLICABLE. YES (Y) OR NO (N).

OTHER DYN: INDICATE IF OTHER DYNAMIC LOADS ARE APPLICABLE. YES (Y) OR NO (N).

REQ'D INPUT (ZPA): APPLICABLE G LEVEL (WHERE 2 VALUES ARE GIVEN THEY ARE HORIZONTAL AND VERTICAL RESPECTIVELY)

QUAL METH: (QUALIFICATION METHOD)

ANLYS: ANALYSIS 'S' FOR STATIC
'D' FOR DYNAMIC
'N' FOR NOT APPLICABLE

TEST FREQ. TEST FREQUENCY: 'SF' FOR SINGLE FREQUENCY
'MF' FOR MULTIPLE FREQUENCY
'NA' FOR NOT APPLICABLE

TEST DIR. TEST DIRECTION: 'SD' FOR SINGLE DIRECTION
'MD' FOR MULTIPLE DIRECTION
'NA' FOR NOT APPLICABLE

NAT FREQS: LOWEST NATURAL FREQUENCY (33+ = GREATER THAN 33
33- = LESS THAN 33)

F/B FRONT TO BACK
S/S SIDE TO SIDE
VERT VERTICAL

STATUS:

- SQ: SEISMIC QUALIFICATION STATUS
- THE QUALIFICATION AND ASSOCIATED DOCUMENTATION ARE COMPLETE
 - THE QUALIFICATION TESTING IS FINISHED BUT THE ASSOCIATED DOCUMENTATION IS NOT YET SUBMITTED OR IS STILL IN REVIEW.
 - THE QUALIFICATION PLAN/PROCEDURE IS DOCUMENTED, BUT TESTING HAS NOT YET BEGUN.
 - EQUIPMENT TO BE QUALIFIED.
 - EQUIPMENT IS JUDGED NOT QUALIFIABLE AND WILL BE REPLACED WITH QUALIFIED EQUIPMENT.
 - THE QUALIFICATION IS NOT COMPLETE FOR ALL ITEMS IN THE ASSEMBLY.

INS: INSTALLATION STATUS

' ' (BLANK) EQUIPMENT HAS NOT BEEN INSTALLED
'Y' EQUIPMENT HAS BEEN INSTALLED
'I' EQUIPMENT HAS BEEN INSTALLED AND INSPECTED

RRS REF: STONE AND WEBSTER RRS CALCULATION #.

CODES: APPLICABLE CODES AND STANDARDS.

FOR EQUIPMENT WITHOUT AN ID (SUBCOMPONENT) SEE ATTACHMENT C FOR DATA ITEMS

ATTACHMENT A SAFETY SYSTEM & FUNCTION WITH EQUIPMENT SUPPLIER

SAFETY SYSTEM	FUNCTION	SUPPLIER (AE,NSS OTHER)	SAFETY SYSTEM	FUNCTION	SUPPLIER (AE,NSS OTHER)
BDG	2,6	AE	HVR		AE
BYS	1,2,3,4,5,6		HVS		AE
CCE	2,3,4,5,6	AE	HVU		AE
CCI	2,3,4,5,6	AE	HVV		AE
CCP	2,3,4,5,6	AE	HVY		AE
CDS			HVZ		AE
CES	1,2,3,4,5,6		IAS		AE
CHS	1,2,3,6	NSS	LAC		
CHS	2,6	AE	LAD		
CVS		AE	LAK		
DAS	2,5,6	AE	LAP		
DGS	2,5,6	AE	LAR		
DTH	2,5,6	AE	LAT		
EGA	1,2,3,4,5,6	AE/COLT	LAW		
EGD	1,2,3,4,5,6	AE	LMS	6	AE
EGF	1,2,3,4,5,6	AE	HSS	1,2,5,6	AE
EGO	1,2,3,4,5,6	COLT	PGS		AE
EGS	1,2,3,4,5,6	AE/COLT	QSS	2,4,6	AE
EHS			RCS	1,2,3,5,6	NSS
EJS			RHS	2,3,4,5,6	NSS
ENS			RMS	1,2,3,6	AE
FPN	2,6	AE	RPS	1,2,3,4,5,6	
FNA	2,5,6	AE	RSS	2,4	AE
FNL	1,2,5,6	BINGHAM	SCV	1,2,3,4,5,6	
		HILLMTTE	SFC	6	AE
FWS	1,2,5,6	AE	SGF		AE
GSN			SIH	1,2,3,5,6	NSS
GNS			SIL	1,2,3,5,6	NSS
HCS	1,6	AE	SSP	2,6	AE
HTS		AE	SSR	2,6	AE
HVC	1,2,3,4,5,6	AE	SVV	2,5,6	AE
HVG		AE	SNP	2,3,4,5,6	AE
HVH		AE	VBA	1,2,3,4,5,6	
HVK		AE	VRS		
HVP	1,2,3,4,5,6	AE	WTC		AE
HVQ		AE			

- FUNCTION CODES:
1. EMERGENCY REACTOR SHUTDOWN
 2. CONTAINMENT ISOLATION
 3. CORE COOLING
 4. CONTAINMENT HEAT REMOVAL
 5. CORE RESIDUAL HEAT REMOVAL
 6. PREVENT RELEASE OF RADIOACTIVE MATERIAL

ATTACHMENT B BUILDING CODES

DESCRIPTION	BUILDING

AUXILIARY BOILER ROOM	ABR
AUXILIARY BUILDING	AB
CIRCULATING AND SERVICE WATER PUMPHOUSE	CSP
CONDENSATE POLISHING ENCLOSURE	CPE
CONTAINMENT STRUCTURE	CS
CONTROL BLDG	CB
EMERGENCY GENERATOR ENCLOSURE	EGE
ENGINEERED SAFETY FEATURES BUILDING	ESB
FUEL BUILDING	FB
HYDROGEN RECOMBINER BUILDING	HRB
MAIN STEAM VALVE BUILDING	MSV
MCC AND ROD CONTROL AREA (IN AUX BLDG)	MRC
OFFICE BUILDING	OB
OUTSIDE YARD	OY
SERVICE BUILDING	SB
TURBINE BUILDING	TB
VARIOUS	VAR
WASTE DISPOSAL BUILDING	WDB
WAREHOUSE	WH

ATTACHMENT C EQUIPMENT WITHOUT AN ID (SUB-COMPONENT)

- 1.) NAMCO LIMIT SWITCH
- | | |
|-------|-----------------------------|
| MODEL | EA-170 ,QUAL REPORT QTR-107 |
| MODEL | EA-180 ,QUAL REPORT QTR-105 |
| MODEL | EA-740 ,QUAL REPORT QTR-111 |

DATA:

MTG: EM
 LOADS: SEISMIC- Y; OTHER DYN- N; REQUIRED INPUT (ZPA)- 36
 QUAL METH: ANLYS- N; TEST FREQ- SF; TEST DIR- SD
 NAT FREQS: 33+
 STATUS: SQ- A; INS-
 RRS REF: NA
 CODES: IEEE-323,344,382

- 2.) LIMITORQUE MOTOR OPERATORS
- MODELS SMB,SB,SBD,SMB/HBC,QUAL REPORT B0058

DATA:

MTG: EM
 LOADS: SEISMIC- Y; OTHER DYN- N; REQUIRED INPUT- 36
 QUAL METH: ANLYS- N; TEST FREQ- MF; TEST DIR- MD
 NAT FREQS: 33+
 STATUS: SQ- A; INS-
 RRS REF: NA

UN
CODES: IEEE-323,344,362

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCE - COMPONENT COOLING - CHARGING PP.SEAL

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

AOV - VALVE, AIR OPERATED

3CCE*AOV26A	CHG PHP5 CLR OUT CROSSOVER FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00028	DH	Y	N	3G	S	NA	NA	33+	A	Y
3CCE*AOV26B	CHG PHP5 CLR OUT CROSSOVER FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00024	DH	Y	N	3G	S	NA	NA	33+	A	Y
3CCE*AOV30A	CHG PHP5 CLG PMP DIS CRSSOVER FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00025	DH	Y	N	3G	S	NA	NA	33+	A	Y
3CCE*AOV30B	CHG PHP5 CLG PMP DIS CRSSOVER FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00025	DH	Y	N	3G	S	NA	NA	33+	A	Y

SOV - VALVE, SOLENOID

3CCE*SOV26A	CHG PHP5 CLR OUT CROSSOVER FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	AB	00028	EM	Y	N	3G	N	SF	SD	35+	A
3CCE*SOV26B	CHG PHP5 CLR OUT CROSSOVER FISHER ASC0 SOLENOID	AQR-67638 185 NPK 8320	AB	00028	EM	Y	N	3G	N	SF	SD	* 35+	A

REPORT NO. WSS001
 PLANT NAME KILLSTUNE UNIT 3
 UTILITY MUSCO
 DOCKET NO. SR-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	DESCRIPTION	VENDOR	QUAL REPORT	MANUFAC MODEL	LOCATION	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	F/B	S/S	VERT	SO	INS	STATUS		
3CCP#H0V226	CNTNMT RECIRC CLG COIL B SPLY 4-1400 CL3 LIMITORQUE OPERATOR		D-0057-12 164		CS -0024	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V227	CNTNMT RECIRC CLG COIL B SPLY HENRY PRATT 4-1400 CL3 LIMITORQUE OPERATOR		D-0057-12 164		CS -0024	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V228	CNTNMT RECIRC CLG COIL B RTN HENRY PRATT 4-1400 CL3 LIMITORQUE OPERATOR		D-0057-12 164		CS -0024	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V229	CNTNMT RECIRC CLG COIL B RTN HENRY PRATT 4-1400 CL3 LIMITORQUE OPERATOR		D-0057-12 164		CS -0024	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V45A	MAIN (A-) SPLY HDR ISOL HENRY PRATT 10-1400 CL2 LIMITORQUE OPERATOR		D-0057-11 164		AB 00004	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V45B	MAIN (B-) SPLY HDR ISOL HENRY PRATT 10-1400 CL2 LIMITORQUE OPERATOR		D-0057-11 164		AB 00004	DH	Y	N	3G	S	NA	NA			33+			A	Y	
3CCP#H0V48A	MAIN (A-) RTN HDR ISOL HENRY PRATT 10-1400 CL2 LIMITORQUE OPERATOR		D-0057-14 164		CS -0024	DH	Y	N	3G	S	NA	NA			33+			A	Y	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	EQUIPMENT		LOCATION			LOADS			QUAL METH		NAT FREQS			STATUS
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	
3CCP*AOV178C	RX CLNT PP THRM BARR FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 180	CS 00026	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV178D	RX CLNT PP THRM BARR FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 180	CS 00026	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV179A	CHPNT CLG XCONN FISHER 9210 NAMCO LIMIT SWITCH	8K026-07 185 EA 180	CS 00021	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV179B	CHPNT CLG XCONN FISHER 9210 NAMCO LIMIT SWITCH	8K026-08 185 EA 180	CS 00021	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV180A	CHPNT CLG XCONN FISHER 9210 NAMCO LIMIT SWITCH	8K026-09 185 EA 180	CS 00006	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV180B	CHPNT CLG XCONN FISHER 9210 NAMCO LIMIT SWITCH	8K026-10 185 EA 180	CS 00006	DH	Y	N	3G	S	NA	NA	33+		A	Y
3CCP*AOV19A	TRN A NON-SFTY RTN HDR ISOL FISHER 3220 NAMCO LIMIT SWITCH	8K026-03 185 EA 180	AB 00004	DH	Y	N	3G	S	NA	NA	33+		A	Y

REPORT NO. MSSQ/1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VEHNDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VEHD MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)			FREQ	DIR				
		MANUFAC MODEL														
3CCPwAOV19B	TRN A NON-SFTY RTN HDR ISOL FISHER 3220 NAHCO LIMIT SWITCH	8K026-03 185 EA 180	AB	00004	DH	Y	N	3G	S	NA	NA		33+		A	Y
3CCPwAOV194A	TRN A NON-SFTY RTN HDR ISOL FISHER 9220 NAHCO LIMIT SWITCH	8K026-11 185 EA 180	AB	00004	DH	Y	N	3G	S	NA	NA		33		A	Y
3CCPwAOV194B	TRN B NON-SFTY RTN HDR ISOL FISHER 9220 NAHCO LIMIT SWITCH	8K026-12 185 EA 180	AB	00004	DH	Y	N	3G	S	NA	NA		33+		A	Y
3CCPwAOV197A	TRN A NON-SFTY HDR SPLY ISOL FISHER 9220 NAHCO LIMIT SWITCH	8K-026-14 185 EA 180	AB	00004	DH	Y	N	3G	S	NA	NA		33+		A	Y
3CCPwAOV197B	TRN B NON-SFTY HDR SPLY ISOL FISHER 9220 NAHCO LIMIT SWITCH	8K-026-14 185 EA 180	AB	00004	DH	Y	N	3G	S	NA	NA		33+		A	Y
3CCPwAOV31C	CHPNT CLG RAD MON 667NS-ES	FQP-22-1B 185	AB	00047	DH	Y	N	3G	S	NA	NA		33+		A	
3CCPwAOV31D	CHPNT CLG RAD MON 667NS-ES	FQP-22-1B 185	AB	00047	DH	Y	N	3G	S	NA	NA		33+		A	

FV - VALVE, FLOW

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3CCP*RV239A	RHR PUMP SEAL CLR		ESB 00031	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV239B	RHR PUMP SEAL CLR		ESB 00018	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV258A	RCP UP BRG		CS 00037	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV258B	RCP UP BRG		CS 00037	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV258C	RCP UP BRG		CS 00037	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV258D	RCP UP BRG		CS 00037	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			
3CCP*RV39	EXCESS LTDN HTX		CS 00016	DH Y N 3G	S SF SD	33+	A Y
	LCT-11	407487-REV.5 186		NA ASME III,CL3			

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3CCP*RV64B	RESIDUAL HX		ESB	00005	DH	Y	N	3G	S	SF	SD		33+		A	Y
	LCT-11	407487-REV.5 186			NA											
					ASME III,CL3											
3CCP*RV02	LETDOWN HTX		AB	00035	DH	Y	N	3G	S	SF	SD		33+		A	
	LCT-11	407487-REV.5 186			NA											
					ASME III,CL3											
3CCP*RV85	SEAL WTR HTX		AB	00024	DH	Y	N	3G	S	SF	SD		33+		A	Y
	LCT-11	407487-REV.5 186			NA											
					ASME III,CL3											

TRS - SWITCH, TRANSFER

3CCP*TRS-P1C	MANUAL XFR SW FOR 3CCP*P1C		MRC	00046	CF	Y	N	.27.16	N	HF	HD	NA	NA	NA	A	Y
	GOULD BROWN BOVERI	33-49988-SS,ADD.2 243			NS(B)-007,REV.0B											
	BROWN BOVERI	HPL-C			IEEE 344											

FI - INDICATOR, FLOW

3CCP*FI67A2	RESIDUAL HX OUT		CB	00048	CH	Y		.40.15	N	HF	HD	NA	NA	NA	A	
	INT'L INST 1151VB	15880,REV 2 246			NS(B)-017REV1B											
					IEEE 323,IEEE 344											
3CCP*FI67B2	RESIDUAL HX OUT		CB	00048	CH	Y		.40.15	N	HF	HD	NA	NA	NA	A	
	INT'L INST 1151VB	15880,REV 2 246			NS(B)-017REV1B											
					IEEE 323											

P - PUMP

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	QUAL REPORT			RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

FY - RELAY, COMPUTING, SELECTING OR BOOSTER

3CCP*FY178A	RX CLNT PP THRM BARR FOXBORO N-2A1-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY178B	RX CLNT PP THRM BARR FOXBORO N-2A1-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY178C	RX CLNT PP THRM BARR FOXBORO N-2A1-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY178D	RX CLNT PP THRM BARR FOXBORO N-2A1-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY67A1	RESIDUAL HX OUT FOXBORO N-2A1-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY67A2	RESIDUAL HX OUT FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C
3CCP*FY67B1	RESIDUAL HX OUT FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB	00048	RH	Y	N	.40.15	N	HF	HD	NA	NA	NA	C

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CCP - COMPONENT COOLING-PRI OR REACTOR

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN.	INPUT									
	VEND MODEL	SPEC			CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL														

3CCP*FY67B2	RESIDUAL HX OUT FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB	00048	RH	Y	N	.40.15	N	MF	HD	NA	NA	NA		C
-------------	--	-----------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	--	---

E - EXCHANGER,HEAT

3CCP*E1A	REAC PLT COMP CLG HT EXCH YUBA HT TRANS TEMA CGN 49-504	N-005-1 446	AB	00024	CF	Y	N	.27.16	S	NA	NA		16+			A Y
----------	---	----------------	----	-------	----	---	---	--------	---	----	----	--	-----	--	--	-----

3CCP*E1B	REAC PLT COMP CLG HT EXCH TEMA CGN 49-504	N-005-1 446	AB	00024	CF	Y	N	.27.16	S	NA	NA		16+			A Y
----------	--	----------------	----	-------	----	---	---	--------	---	----	----	--	-----	--	--	-----

3CCP*E1C	REAC PLT COMP CLG HT EXCH TEMA CGN 49-504	N-005-1 446	AB	00024	CF	Y	N	.27.16	S	NA	NA		16+			A Y
----------	--	----------------	----	-------	----	---	---	--------	---	----	----	--	-----	--	--	-----

LS - SWITCH,LEVEL

3CCP*LS196A	PRESS TRN A CCP PMP B SUCT AUTOMATIC SWITCH CO SB21AKR/TE2032BRX ASCO PRESSURE SWITCH SB21AKR/TE20A32BRX	AQR-101083,R.O 626	AB	00066	RH	Y	N	.18.12	N	SF	SD	40+	40+	40+		A Y
-------------	---	-----------------------	----	-------	----	---	---	--------	---	----	----	-----	-----	-----	--	-----

3CCP*LS196B	PRESS TRN A CCP PMP B SUCT AUTOMATIC SWITCH CO SB21AKR/TE2032BRX ASCO PRESSURE SWITCH SB21AKR/TE20A32BRX	AQR-101083,R.O 626	AB	00066	RH	Y	N	.41.18	N	SF	SD	40+	40+	40+		A Y
-------------	---	-----------------------	----	-------	----	---	---	--------	---	----	----	-----	-----	-----	--	-----

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 N5SS SUPPLIER: WESTINGHOUSE

SYSTEM CDS - CHILLED WATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ DIR											
	VEND MODEL	SPEC	CODES	(ZPA)													
	MANUFACTURER	MANUFAC MODEL															

SHEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3CDS*CTV38A	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-01 105 EA 180	AB	00004	DM	Y	N	3G	S	NA	NA			33+			A Y
3CDS*CTV38B	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-02 105 EA 180	AB	00004	DM	Y	N	3G	S	NA	NA			33+			A Y
3CDS*CTV39A	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-03 105 EA 180	AB	00004	DM	Y	N	3G	S	NA	NA			33+			A Y
3CDS*CTV39B	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-04 105 EA 180	AB	00004	DM	Y	N	3G	S	NA	NA			33+			A Y
3CDS*CTV40A	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-05 105 EA 180	CS	6	DM	Y	N	3G	S	NA	NA			33+			A Y
3CDS*CTV40B	CHLD WTR CNTMNT TRIP FISHER 9220 NAMCO LIMIT SWITCH	8K141-06 105 EA 180	CS	00006	DM	Y	N	3G	S	NA	NA			33+			A Y

REPORT NO. MSS071

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CDS - CHILLED WATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	MANUFACTURER	QUAL REPORT SPEC	MANUFAC MODEL	BLDG ELEV HTS	LOCATION	SEIS	OTHER	REQ'D	ANLYS	TEST	FREQ	DIR	TEST	NAT	FREQS	STATUS	
3CDS*SOV40B	CHLD HTR CNTHNT TRIP FISHER	ASC0	SOLENOID	AQR-67638 165 NPK 8320		CS 00005	EM	Y	N	3G	N	SF	SD	*	35+			A	Y
3CDS*SOV91A	CHLD HTR CNTHNT ISOL FISHER	ASC0	SOLENOID	AQR-67638 165 NPK 8320		CS 00010	EN	Y	N	3G	N	SF	SD	*	35+			A	Y
3CDS*SOV91B	CHLD HTR CNTHNT ISOL FISHER	ASC0	SOLENOID	AQR-67638 165 NPK 8320		CS 00010	EM	Y	N	3G	N	SF	SD	*	35+			A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CES - COMMON ELECTRICAL-SYSTEM(CONTROL BDS,ETC)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS			QUAL METH		NAT FREQS			STATUS				
				BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT											
	VEND MODEL	SPEC	CODES		(ZPA)											
	MANUFACTURER	MANUFAC MODEL														

SWEC EQUIPMENT

AAA - RESERVED

3CES*RAKAUXA	AUX RELAY RACK (AR6)	AAI-107	CB	00047	CF	Y	N	.40.15	SD	NA	NA	25+	25+	25+	D	Y

3CES*RAKAUXB	AUX RELAY RACK (AR7)		CB	00047	CF	Y	N	.40.15							D	Y

PNL - PANEL

3CES*PNLFTSP	FIRE TRANSFER SW PNL		CB		CF	Y	N	.25.15							D	Y

3CES*PNL TSA	TRANSFER SW PNL TRAIN A	16825-82N,REV 0	CB	00004	CF	Y	N	.40.15	S	NA	NA	25+	25+	25+	A	Y
	SYSTEMS CONTROL															

3CES*PNL TSB	TRANSFER SW PNL TRAIN B	16825-82N,REV 0	CB	00004	CF	Y	N	.40.15	S	NA	NA	25+	25+	25+	A	Y
	SYSTEMS CONTROL															

MCB - MAIN CONTROL BOARD

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME MILLSTONE UNIT 3
UTILITY MUSCOENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM CES - COMMON ELECTRICAL-SYSTEM(CONTROL BDS,ETC)

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT	LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
			RRS	REF	CODES	DYN.	INPUT	FREQ	DIR							
		MANUFAC MODEL					(ZPA)									

3CES-IPNLI15			CB	00047	RH	Y	N	.40.15								D
		392						NS(B)-017 REV 1B								
								IEEE 344,323								
3CES-IPNLI16			CB	00047	RH	Y	N	.40.15								D
		392						NS(B)-017,REV 1B								
								IEEE 344,323								
3CES-IPNLI17			CB	00047	RH	Y	N	.40.15								D
		392						NS(B)-017 REV 1B								
								IEEE 344,323								
3CES-IPNLI16			CB	00047	RH	Y	N	.40.15								D
		392						NS(B)-017 REV 1B								
								IEEE 344,323								
PNL	- PANEL															
3CES*IPNLI20	INSTRUMENT PANEL-ORANGE		CB	00047	RH	Y	N	.40.15								D
		392						NS(B)-017 REV 1B								
								IEEE 344,322								
3CES*IPNLI21	INSTRUMENT PANEL-PURPLE		CB	00047	RH	Y	N	.40.15								D
		IEEE 344,322						NS(B)-017 REV 1B								
		392						IEEE 344,322								

PNL - PANEL

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM CES - COMMON ELECTRICAL-SYSTEM(CONTROL BDS,ETC)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3CES*PNLBR2P	ISOL PNL ROD CONT	MCC A PURPLE	MRC 00024	CF Y N	.27.16 S	NA NA 34+ 34+ 34+	A Y
	SYSTEMS CONTROL	16824,REV.2		NS(B)-007,REV.0B			
		644		IEEE 344-1975			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR20	SYSTEMS CONTROL		MRC				D Y
		644		3624			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR30	ISOL PNL ROD CONT	MCC A ORANGE	MRC 00024	CF Y N	.27.16 S	NA NA 34+ 34+ 34+	A Y
	SYSTEMS CONTROL	16824,REV.2		NS(B)-007,REV.0B			
		644		IEEE 344-1975			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR3P	ISOL PNL ROD CONT	MCC A PURPLE	MRC 00024	CF Y N	.27.16 S	NA NA 34+ 34+ 34+	A Y
	SYSTEMS CONTROL	16824,REV.2		NS(B)-007,REV.0B			
		644		IEEE 344-1975			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR30	SYSTEMS CONTROL						D Y
		644		3624			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR40	ISOL PNL ROD CONT	MCC A ORANGE	MRC 00024	CF Y N	.27.16 S	NA NA 34+ 34+ 34+	A Y
	SYSTEMS CONTROL	16824,REV.2		NS(B)-007,REV.0B			
		644		IEEE 344-1975			
	STRUTHERS-DUNN ISOLT	CX3917NE					
3CES*PNLBR4P	ISOL PNL ROD CONT	MCC A PURPLE	MRC 00024	CF Y N	.27.16 S	NA NA 34+ 34+ 34+	A Y
	SYSTEMS CONTROL	16824,REV.2		NS(B)-007,REV.0B			
		644		IEEE 344-1975			
	STRUTHERS-DUNN ISOLT	CX3917NE					

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS	
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ	DIR							
	VEND MODEL	SPEC	CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL												

SHEC EQUIPMENT

TK - TANK

3CHS*TK5A	BORIC ACID TANK RICHMOND D74411-14	12179-IE-307 023	AB	00043	CF	Y	N	.32.18	S	SF	SD	22+	22+	22+	A	Y
										NS(B)-007-REV.0B ASME SECT III,CL3						
3CHS*TK5B	BORIC ACID TANK RICHMOND D74411-10	12179-IE-307 023	AB	00043	CF	Y	N	.32.18	S	SF	SD	22+	22+	22+	A	I
										NS(B)-007-REV.0B ASME SECT III,CL3						

LCV - VALVE, CONTROL, LEVEL, SELF ACTUATED

3CHS*LCV112B	VOL CONT TK TO CHG PHP WALNORTH D-51735-3 LIMITORQUE OPERATOR	ADSR-3 153 SMB-00-5	AB	00043	DM	Y	N	3G	S	NA	NA	33+			A	Y
										ASME III,CL2						
3CHS*LCV112C	VOL CONT TK TO CHG PHP WALNORTH D-51735-3 LIMITORQUE OPERATOR	ADSR-3 153 SMB-00-5	AB	00043	DM	Y	N	3G	S	NA	NA	33+			A	Y
										ASME III,CL2						
3CHS*LCV112D	RNST TO CHG PHP WALNORTH D-51739-1 LIMITORQUE OPERATOR	ADSR-7 153 SB-0-25	AB	00004	DM	Y	N	3G	S	NA	NA	33+			A	Y
										ASME III,CL2						

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3CHS*LCV112E	RKST TO CHG PMP WALWORTH D-51379-1 LIMITORQUE OPERATOR	AJSR-7 153 SB-0-25	AB	00004	DM	Y	N	3G	S	NA	NA	33+	A	Y
--------------	---	--------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

MV - VALVE, MOTOR OPERATED

3CHS*HV0105	CHRG PP TO RX CLT SYS ISOL WALWORTH D-51742-3 LIMITORQUE OPERATOR	ADSR-8 153 SMB-00-25	AB	00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
-------------	--	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

3CHS*HV0106	CHRG PP TO RX CLT SYS ISOL WALWORTH D-51742-3 LIMITORQUE OPERATOR	ADSR-8 153 SMB-00-25	AB	00004	DM	Y	N	3G	S	NA	NA	33+	A	Y
-------------	--	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

AOV - VALVE, AIR OPERATED

3CHS*AOV64	GRO FAIL FUEL DET PG WTR INL 667NS-ES	FQP-22-1B 185	AB	00004	DM	Y	N	3G	S	NA	NA	33+	A	Y
------------	--	------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

3CHS*AOV68	GRO FAIL FUEL DET FLUID INL 657NS-ES	FQP-22-1B 185	AB	00004	DM	Y	N	3G	S	NA	NA	33+	A	Y
------------	---	------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

3CHS*AOV71	VOL CONT TH 667NS-YS	FQP-22-1B 185	AB	00043	DM	Y	N	3G	S	NA	NA	33+	A	Y
------------	-------------------------	------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

AV - VALVE, ANALYZER; VALVE, AIR OPERATED, (WESTINGHOUSE)

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSS[®] SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT QUAL REPORT SPEC MANUFAC MODEL	LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS				
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ	INS
			RRS REF	DYN. INPUT	CODES												
				(ZPA)													
3CHS*AV7022	CHLR HT EXCH DIVERT 657NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7040	CHLR HT EXCH DIVERT 657NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7041	CHLR HX BYP 657NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7045	DEMN OUT HDR 667NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7046	DEMN OUT HDR 667NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7054	BORON THRN REGEN SYST ISOL 667NS-ES	FQP-22-1B 185	AB	00004	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		
3CHS*AV7057	TOP/BTH DEMIN DIVERT 657NS-ES	FQP-22-1B 185	AB	00025	DH NA ASME III,CL3	Y	N	3G	S	NA	NA	33+		A	Y		

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

BUCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	HTG SEIS OTHER	REQ'D ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RKS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3CHS*AV8101	VOL CONT TH TO VENT HDR ISOL	FQP-22-1B	AB 00043	DH Y N 3G	S NA NA	33+	A Y
	667NS-ES	185		NA ASME III,CL2			
3CHS*AV8141A	RCP 1 SEAL LEAK OFF ISOL	FQP-22-1B	CS 00005	DM Y N 3G	S NA NA	33+	A Y
	457NS-ES	185		NA ASME III,CL2			
3CHS*AV8141B	RCP 2 SEAL LEAKOFF ISOL	FQP-22-1B	CS 00018	DM Y N 3G	S NA NA	33+	A Y
	657NS-DBQNS	185		NA ASME III,CL2			
3CHS*AV8141C	RCP 3 SEAL LEAKOFF ISOL	FQP-22-1B	CS 00007	DM Y N 3G	S NA NA	33+	A Y
	657NS-DBQNS	185		NA ASME III,CL2			
3CHS*AV8141D	RCP 4 SEAL LEAKOFF ISOL	FQP-22-1B	CS 00018	DM Y N 3G	S NA NA	33+	A Y
	657NS-DBQNS	185		NA ASME III,CL2			
3CHS*AV8143	EXCESS LTDN TO VCT/CDTT	FQP-22-1B	CS 00010	DM Y N 3G	S NA NA	33+	A Y
	FISHER 657NS-YS	185		NA ASME III,CL2			
	NAMCO LIMIT SWITCH	EA 180					
3CHS*AV8146	CHG TO RX CLT SYS ISOL	FQP-22-1B	CS 00010	DM Y N 3G	S NA NA	33+	A Y
	FISHER 657NS-ES	185		NA ASME III,CL2			
	NAMCO LIMIT SWITCH	EA 180					

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3CHS*AV8147	CHG TO RX CLT SYS ISOL FISHER 657NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	CS	00010	DM	Y	N	3G	S	NA	NA	33+		A	Y
3CHS*AV8149A	LTDN ORIFICE ISOL FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	CS	00001	DM	Y	N	3G	S	NA	NA	33+		A	Y
3CHS*AV8149B	LTDN ORIFICE ISOL FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	CS	00001	DM	Y	N	3G	S	NA	NA	33+		A	Y
3CHS*AV8149C	LTDN ORIFICE ISOL FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	CS	00001	DM	Y	N	3G	S	NA	NA	33+		A	Y

CV - VALVE, CONTAINMENT ISOLATION, (WESTINGHOUSE)

3CHS*CV8152	LTDN L ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-4 185 EA 180	AB	00004	DM	Y	N	3G	S	NA	NA	33+		A	Y
3CHS*CV8160	LTDN ISOL FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-8 185 EA 180	CS	00004	DM	Y	N	3G	S	NA	NA	33+		A	Y

FCV - VALVE, CONTROL, FLOW, SELF ACTUATED

REPORT NO. NSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS				
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	SPEC				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3CHS*FCV110A	BA BLEND CONTROL FISHER 657NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00024	DM	Y	N	3G	S	NA	NA	33+				A
3CHS*FCV110B	BA BLEND CONTROL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00043	DM	Y	N	3G	S	NA	NA	33+				A
3CHS*FCV111A	TOTAL MKUP CONT FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00043	DM	Y	N	3G	S	NA	NA	33+				A
3CHS*FCV111B	TOTAL MKUP CONT FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	AB	00043	DM	Y	N	3G	S	NA	NA	33+				A
3CHS*FCV121	CHARGING LINE 657NS-DBQNS	FQP-22-1B 185	AB	00004	DM	Y	N	3G	S	NA	NA	33+				A Y

FV - VALVE, FLOW

3CHS*FV99	VCT SWIRL CONTROL 667NS-ES	FQP-22-1B 185	AB	00054	DM	Y	N	3G	S	NA	NA	33+				A
-----------	-------------------------------	------------------	----	-------	----	---	---	----	---	----	----	-----	--	--	--	---

HCV - VALVE, CONTROL, HAND

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3CHS*HCV123	EXCESS LTDN FLOW		CS	-0011	DM	Y	N	3G	S	NA	NA		33+		A	Y
	667NS-DBQNS	FQP-22-1B 185			NA			ASME III,CL2								
3CHS*HCV128	LTDN FROM RHR		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A	Y
	667NS-ES	FQP-22-1B 185			NA			ASME III,CL1								
3CHS*HCV182	CHG HDR		AB	00024	DM	Y	N	3G	S	NA	NA		33+		A	Y
	657NS-DBQNS	FQP-22-1B 185			NA			ASME III,CL2								
3CHS*HCV387	LTDN DIVERSION TO BYRS		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A	Y
	657NS-ED	FQP-22-1B 185			NA			ASME III,CL3								

LCV - VALVE,CONTROL,LEVEL,SELF ACTUATED

3CHS*LCV112A	VOL CONT TK		AB	00043	DM	Y	N	3G	S	NA	NA		33+		A	Y
	FISHER	FQP-22-1B			NA			ASME III,CL2								
	667NS-YS	185														
	NAHCO LIMIT SWITCH	EA 180														

PCV - VALVE,CONTROL,PRESSURE,SELF ACTUATED

3CHS*PCV131	LO PRESS LTDN		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A	Y
	657NS-ES	FQP-22-1B 185			NA			ASME III,CL1								

SOV - VALVE,SOLENOID

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EGC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION			LOADS			QUAL METH			NAT FREQS			STATUS	
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES		(ZPA)								
MANUFACTURER	MANUFAC MODEL															

3CHS*SOV110B	BA BLEND CONT FISHER	AQR-67638 185	CS	00055	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					
3CHS*SOV111A	TOTAL MKUP CONT FISHER	AQR-67638 185	AB	00045	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					
3CHS*SOV111B	TOTAL MKUP CONT FISHER	AQR-67638 185	AB	00049	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					
3CHS*SOV129	LTON DEMN/VCT FISHER	AQR-67638 185	AB	00025	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					

SV - VALVE;SOLENOID,(WESTINGHOUSE)

3CHS*SV110A1	BA BLEND CONT FISHER	AQR-67638 185	AB	00024	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					
3CHS*SV110A2	BA BLEND CONT FISHER	AQR-67638 185	AB	00024	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					
3CHS*SV112A1	VOL CONT TANK FISHER	AQR-67638 185	AB	00057	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASC0 SOLENOID	NPK 8320			NA					IEEE	323,344,382					

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT															
	VEND MODEL	SPEC															
	MANUFACTURER	MANUFAC MODEL															

 3CHS*SV8152 LTDN L ISOL AB 00004 EM Y N 3G N SF SD * 35+ A Y
 FISHER AQR-67638 NA
 185 IEEE 323,344,382
 ASCO SOLENOID NPK 8320

3CHS*SV8160 LTDN ISOL CS 00004 EM Y N 3G N SF SD 35+ A Y
 FISHER AQR-67368 NA
 185 IEEE 323,344,382
 ASCO SOLENOID NPK 8320

TCV - VALVE, CONTROL, TEMPERATURE, SELF ACTUATED

3CHS*TCV129 LTDN DEMN/VCT AB 00004 DM Y N 3G S NA NA 33+ A Y
 FISHER FQP-22-1B NA
 657NS-YS 185 ASME III,CL2
 NANCO LIMIT SWITCH EA 180

3CHS*TCV381A LTDN REHT HX OUT AB 00024 DM Y N 3G S NA NA 33+ A Y
 FQP-22-1B NA
 667NS-ED 185 ASME III,CL1

3CHS*TCV381B LTDN REHT HX OUT AB 00025 DM Y N 3G S NA NA 33+ A Y
 FQP-22-1A NA
 657NS-ED 185 ASME III,CL1

RV - VALVE, RELIEF

3CHS*RV7006 LTDN REHEAT HX OUT PRESS AB 00035 DM Y N 3G S SF SD 33+ A Y
 LCT-20/S4 407487-REV.5 NA
 186 ASME III,CL3

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: HESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	
	VENDOR	SPEC			RRS REF	DYN. INPUT		FREQ DIR					
	VEND MODEL	SPEC			CODES	(ZPA)							
	MANUFACTURER	MANUFAC MODEL											
3CHS*RV8113	CTNMT PRESS RELIEF	407487-REV.5	CS	00007	DM	Y	N	3G	S	SF	SD	33+	A Y
	LCT-14/S4	186			NA			ASME III,CL2					
3CHS*RV8117	LTDN ORIFICE OUT PRESS RLF	407487-REV.5	CS	00005	DM	Y	N	3G	S	SF	SD	33+	A Y
	DB-50J/S4	186			NA			ASME III,CL2					
3CHS*RV8119	FILTER INLET	407487-REV.5	AB	00009	DM	Y	N	3G	S	SF	SD	33+	A Y
	DB-30J/S4	186			NA			ASME III,CL2					
3CHS*RV8120	VOLUME CONT TR PRESS	407487-REV.5	AB	00010	DM	Y	N	3G	S	SF	SD	33+	A Y
	DBO-10L/S4	186			NA			ASME III,CL2					
3CHS*RV8121	RCP SEAL WTR RTN PRESS	407487-REV.5	CS	00007	DM	Y	N	3G	S	SF	SG	33+	A Y
	DB-10K/S4	186			NA			ASME III,CL2					
3CHS*RV8123	RCP SEAL WTR RTN WDR PRESS	407487-REV.5	AB	00009	L.	Y	N	3G	S	GF	SD	33+	A Y
	DB-10L/S4	186			NA			ASME III,CL2					
3CHS*RV8124	CHG PMP SUCT PRESS	407487-REV.5	AB	00026	DM	Y	N	3G	S	SF	SD	33+	A Y
	DB-10F/S4	186			NA			ASME III,CL2					

TRS - SWITCH, TRANSFER

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC	RRS REF	CODES	DYN.	INPUT	(ZPA)		FREQ	DIR						
	VEND MODEL	MANUFACTURER	MANUFAC MODEL													

3CHS*TS382	LTDN REHT HX OUT		CB	00048	RM	Y	N	.40.15	N	HF	HD	NA	NA	NA		C
	FOXBORO	Q0AAB33														
	N-2AP+ALM-AR	392														
	SIGNAL BISTABLES	N-2AP+ALM-AR														

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

3CHS*TY129	LTDN DEMV/VCT		CB	00048	M	Y	N	.40.15								A
	FOXBORO	Q0AAB29			R											
	N-2AI-P2V	392														
	R/E CONVERTER	N-2AI-P2V														

3CHS*TY382	LTDN REHT HX OUT		CB	00048	M	Y	N	.40.15								A
	FOXBORO	Q0AAB29			R											
	N-2AI-P2V	392														
	R/E CONVERTER	N-2AI-P2V														

AE - ANALYZER ELEMENT

3CHS*AE73	RX CLT BORON CONDESATION		AB	00004	CH	Y	N	.18.12	S	NA	NA			30+		B
	5786-5	EDTC-13, ATT.1														
		459														

MV - VALVE, MOTOR OPERATED

3CHS*MV8104	BORIC ACID FLT TO CHG PP		AB	00024	DM	Y	N	3G	S	NA	NA			33+		A Y
	YARWAY	1030-3														
	5515B-F316M	472														
	LIMITORQUE	SMB-00-5														

SOV - VALVE, SOLENOID

REPORT NO. MS9QT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT									
	VEND MODEL	SPEC				CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL															

TE - TEMPERATURE ELEMENT, PRIMARY

3CHS*TE129	LTDN DEMN/VCT NEED INSTRUMENT CO 0213-00125-004 NEED RTD	3035-00125-14 683 612	AB	00004	DM	Y	N	3.0	N	HF	MD			33+			A Y
3CHS*TE382	LTDN REHT HX OUT NEED INSTRUMENT CO 0213-00125-004 NEED RTD	3035-00125-14 683 612	AB	00024	DM	Y	N	3.0	N	HF	MD			33+			A Y

NSSS EQUIPMENT

EL - BLENDER

3CHS*BL1	BORIC ACID BLENDER WESTINGHOUSE	W-001 001	AB	00043	CF				S	NA	NA	*		33+			A Y
----------	------------------------------------	--------------	----	-------	----	--	--	--	---	----	----	---	--	-----	--	--	-----

DEMN - DEMINERALIZER

3CHS*DEMN1A	MIXED BED DEMINERALIZER WESTINGHOUSE	W-001 001	AB	00024	CF	Y	N	1.5.75	S	NA	NA	*		33+			A Y
3CHS*DEMN1B	MIXED RED DEMINERALIZER WESTINGHOUSE	W-001 001	AB	00028	CF	Y	N	1.5.75	S	NA	NA	*		33+			A Y

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC				RRS	REF	DYN.	INPUT							
	VEND MODEL	MANUFACTURER				CODES			(ZPA)							
		MANUFAC MODEL														

3CHS*E9B	CHARGING PUMPS LO COOLER WESTINGHOUSE	001	AB	00024	CF												D	Y	
3CHS*E9C	CHARGING PUMPS LO COOLER WESTINGHOUSE	001	AB	00024	CF													D	Y

FLT - FILTER

3CHS*FLT1	SEAL WATER RETURN FILTER WESTINGHOUSE	W-001 001	AB	00024	DM	Y	N	1.5.75	S	NA	NA	*	33+					A	Y
3CHS*FLT2	REAC CLNTY FILTER WESTINGHOUSE	W-001 001	AB	00024	DM	Y	N	1.5.75	S	NA	NA	*	33+					A	Y
3CHS*FLT3A	SEAL WATER INJECT FILTER WESTINGHOUSE	W-001 001	AB	00024	DM	Y	N	1.5.75	S	NA	NA	*	33+					A	Y
3CHS*FLT3B	SEAL WATER INJECT FILTER WESTINGHOUSE	W-001 001	AB	00024	DM	Y	N	1.5.75	S	NA	NA	*	33+					A	Y
3CHS*FLT4	BORIC ACID FILTER WESTINGHOUSE	W-001 001	AB	00024	DM	Y	N	1.5.75	S	NA	NA	*	33+					A	Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	HTG	SETS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT															
	VEND MODEL	SPEC															
	MANUFACTURER	MANUFAC MODEL															

3CHS*FLT5	LETDOWN FILTER WESTINGHOUSE		AB	00028	DM													D Y
-----------	--------------------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	--	--	-----

001 ASME III

FP - CONNECTION, FLOW

3CHS*FP139	LOOP FILL HDR		CB		DM														D
------------	---------------	--	----	--	----	--	--	--	--	--	--	--	--	--	--	--	--	--	---

001

3CHS*FP183	EMER BORATION		CB		DM														D
------------	---------------	--	----	--	----	--	--	--	--	--	--	--	--	--	--	--	--	--	---

001

FT - TRANSMITTER, FLOW

3CHS*FT110	BA BLEND CONT		AB	00024	DM														D
------------	---------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	--	--	--	---

001

HC - CONTROLLER, HAND

3CHS*HC190A	CHG HDR FLOW CONT. WESTINGHOUSE		CB	00048	EM														D
-------------	------------------------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	--	--	--	---

001

3CHS*HC190A1	CHG HDR FLOW CONT. WESTINGHOUSE		CB	00048	EM														D
--------------	------------------------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	--	--	--	---

001

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/04

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS

3CHS*MV8438B	CHG PP HDR ISOL VV WESTINGHOUSE NSSS	W-001 001	AB	00024	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8438C	CHG PP HDR ISOL VV WESTINGHOUSE NSSS	W-001 001	AB	00024	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8468A	LP SI CHG PP SUCT VV WESTINGHOUSE NSSS	W-001 001	AB	00024	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8468B	LP SI CHG PP SUCT VV WESTINGHOUSE NSSS	W-001 001	AB	00024	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8507A	BORIC ACID TK G FEED VV WESTINGHOUSE NSSS	W-001 001	AB	00043	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8507B	BORIC ACID TK G FEED VV WESTINGHOUSE NSSS	W-001 001	AB	00043	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
													ASME III		
3CHS*MV8511A	MOTOR VALVE WESTINGHOUSE NSSS	W-001 001	AB	00024	DH	Y	N	2.1	S	NA	NA	*	33+	A	Y
	LIMITORQUE/NAHCO	SHB 00/ EA-170											ASME III		

REPORT NO. H55QT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
N555 SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT QUAL REPORT SPEC MANUFAC MODEL	LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
3CHS*P3C	CVCS CHARGING PUMP C WESTINGHOUSE	001	AB	00024	CF	*	N	2.1							D	Y
3CHS*P6A	CVCS CHG PP OIL PUMP A	001	AB	00024	CF	*	N	2.1							D	Y
3CHS*P6B	CVCS CHG PP OIL PUMP B	001	AB	00024	CF	*	N	2.1							D	Y
3CHS*P6C	CVCS CHG PP OIL PUMP C	001	AB	00024	CF	*	N	2.1							D	Y
3CHS*P7A	TH. REGEN. CH. LR OIL PUMP	001	AB	00043	CF	*	N	2.1							D	Y
3CHS*P7B	SHAFT DRIVEN LO PUMP	001	AB	00024	CF	*	N	2.1							D	Y
3CHS*P7C	SHAFT DRIVEN LO PUMP	001	AB	00024	CF	*	N	2.1							D	Y

RO - ORIFICE, RESTRICTION

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CHS - CHEMICAL & VOLUME CONTROL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT							
	VEND MODEL	SPEC				CODES		(ZPA)		FREQ	DIR				
	MANUFACTURER	MANUFAC MODEL													

3CHS*TD/126	1217900REGEN HX CHG		CB		DM											D
	001															
3CHS*TD/127	1217900REGEN HX LTDN		CB		DM											D
	001															
3CHS*TD/130	1217900LTD.N HX OUT		CB		DM											D
	001															
3CHS*TD/381	1217900LTD.N REHT HX OUT		CB		DM											D
	001															
3CHS*TD/389	1217900ION EXCH OUT		CB		DM											D
	001															

TK - TANK

3CHS*TK2	VOLUME CONTROL TANK		AB	00043	CF	Y	N	1.0	S	NA	NA	*	33+			A	Y
	WESTINGHOUSE	M-001															
		001						ASME III									

ZI - INDICATOR, POSITION

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CMS - CONTAINMENT ATMOSPHERE MONITORING-SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3CHS*CTV20	CONT ATH MON SYS CONT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-2 185 EA 180	AB	DH Y N 3G	S NA NA	33+	A
3CHS*CTV21	CONT ATH MON SYS CONT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-2 185 EA 180	AB	DH Y N 3G	S NA NA	33+	A
3CHS*CTV23	CONT ATH MON SYS CONT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-2 185 EA 180	AB	DH Y N 3G	S NA NA	33+	A

SOV - VALVE, SOLENOID

3CHS*SOV20	CONT ATH MON SYS CONT ISOL FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	AB	EH Y N 3G	N SF SD	35+	A
3CHS*SOV21	CONT ATH MON SYS CONT ISOL FISHER ASCO SOLENOID	AQR-67638 185 NPK 8320	AB	EH Y N 3G	N SF SD *	35+	A

REPORT NO. HSSQTI

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM CVS - CONTAINMENT VACUUM - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SNEC EQUIPMENT

AOV - VALVE, AIR OPERATED

3CVS*AOV23	CVS EJECT SUCT ISOL		CS 00016	EM Y N 3G	S NA NA	33+	A
	9210	8K142-01 185		NA ASME III,CL2			

CTV - VALVE, CONTAINMENT, TRIP

3CVS*CTV20A	CVS ISOL		AB 00004	EM Y N 3G	S NA NA	33+	A
	FISHER	FQP-22-3 185		NA ASME III,CL2			
	667NS-ES NAMCO LIMIT SWITCH	EA 180					

3CVS*CTV20B	CVS ISOL		AB 00004	EM Y N 3G	S NA NA	33+	A
	FISHER	FQP-22-3 185		NA ASME III,CL2			
	667NS-ES NAMCO LIMIT SWITCH	EA 180					

3CVS*CTV21A	CVS ISOL		AB 00004	DM Y N 3G	S NA NA	33+	A
	FISHER	FQP-22-3 185		NA ASME III,CL2			
	667NS-ES NAMCO LIMIT SWITCH	EA 180					

3CVS*CTV21B	CVS ISOL		AB 00004	DM Y N 3G	S NA NA	33+	A
	FISHER	FQP-22-3 185		NA ASME III,CL2			
	667NS-ES NAMCO LIMIT SWITCH	EA 180					

SOV - VALVE, SOLENOID

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM DAS - DRAINS (AERATED) REACTOR PLANT - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT															
	VEND MODEL	SPEC															
	MANUFACTURER	MANUFAC MODEL															

SWEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3DAS*CTV24	CNTMNT DRNS ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-3 185 EA 180	CS	00018	DM	Y	N	3G	S	NA	NA			33+		A
3DAS*CTV25	CNTMNT DRNS ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-3 185 EA 180	AB	00012	DM	Y	N	3G	S	NA	NA			33+		A

SOV - VALVE, SOLENOID

3DAS*SOV24-1	CNTMNT DRNS ISOL FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	TB		DM	Y	N	3G	N	SF	SD			35+		A
3DAS*SOV25	CNTMNT DRNS ISOL FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	AB	00004	DM	Y	N	3G	N	SF	SD			35+		A

LS - SWITCH, LEVEL

3DAS*LS63A	PIPE TUNNEL MAGNETROL FLS-EP/VPX-SIMD4DC LEVEL SWITCH	44720-2 388 FLS-EP/VPX-SIM D4 DC	AB	00004	CM	Y	N	.18.12	N	MF	ND			33+	33+	33+	A	Y
------------	--	--	----	-------	----	---	---	--------	---	----	----	--	--	-----	-----	-----	---	---

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: KISTINGHOUSE

SYSTEM DAS - DRAINS (AERATED) REACTOR PLANT - SYSTEM

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT QUAL REPORT SPEC MANUFAC MODEL	LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
3DAS*LS63B	PIPE TUNNEL MAGNETROL FLS-EP/VPX-SIMD4DC LEVEL SWITCH	44720-2 388 FLS-EP/VPX-SIM D4 DC	AB	00004	CH	Y	N	.18.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS64A	ECCS PIPE CUBICLE MAGNETROL FLS-EP/VPX-SIMD4DC LWVEL SWITCH	44720-2 388 FLS-EP/VPX-SIMD4 DC	ESB	00004	CH	Y	N	.20.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS64B	ECCS PIPE CUBICLE MAGNETROL FLS-EP/VPX-SIMD4DC LWVEL SWITCH	44720-2 388 FLS-EP/VPX-SIMD4 DC	ESB	00004	CH	Y	N	.18.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS65A	RHR CUBICLE MAGNETROL FLS-EP/VPX-SIMD4DC LEVEL SWITCH	44720-2 388 FLS-EP/VPX-SIMD4 DC	ESB	00004	CH	Y	N	.20.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS65B	RHR CUBICLE MAGNETROL FLS-EP/VPX-SIMD4DC LEVEL SWITCH	44720-2 388 FLS-EP/VPX-SIM D4DC	ESB	00004	CH	Y	N	.20.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS66A	CONT RECIRC CUBICLE MAGNETROL FLS-EP/VPX-SIMD4DC LEVEL SWITCH	44720-2 388 FLS-EP/VPX-SIMD4DC	ESB		CH	Y	N	.20.12	N	MF	MD	33+	33+	33+	A	Y
3DAS*LS66B	CONT RECIRC CUBICLE FLS-EP/VPX-SIMD4DC	44720-2 388	ESB		CH	Y	N	.20.12	N	MF	MD	33+	33+	33+	A	Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM DGS - DRAINS (HYDROGENATED) REACTOR PLANT - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT									
	VEND MODEL	SPEC				CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL															

SHEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3DGS*CTV24	DGS CNTHNT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-4 185 EA 180	CS	00019	NA	Y	N	3G	S	NA	NA			33+		A
3DGS*CTV25	DGS CNTHNT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-4 185 EA 180	AB	00012	DM	Y	N	3G	S	NA	NA			33+		A

SOV - VALVE, SOLENOID

3DGS*SOV24A	DGS CNTHNT ISOL FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	AB	00019	EH	Y	N	3G	N	SF	SD			35+		A
3DGS*SOV25	DGS CNTHNT ISOL FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	AB	00004	EH	Y	N	3G	N	SF	SD			35+		A

REPORT NO. HSSQT1

PLANT NAME MILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM DTM - DRAINS - TURBINE PLANT MISCELLANEOUS

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

AOV - VALVE, AIR OPERATED

3DTH*AOV29A	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV 00062	DH Y N	3G S	NA NA	33+	A Y
	NAMCO LIMIT SWITCH	EA180		NA ASME III,CL2				
3DTH*AOV29B	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV	DH Y N	3G S	NA NA	33+	A Y
	667NS-DBQNS NAMCO LIMIT SWITCH	EA180		NA ASME III,CL2				
3DTH*AOV29C	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV	DH Y N	3G S	NA NA	33+	A Y
	667NS-DBQNS NAMCO LIMIT SWITCH	EA180		NA ASME III,CL2				
3DTH*AOV29D	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV	DH Y N	3G S	NA NA	33+	A Y
	667NS-DBQNS NAMCO LIMIT SWITCH	EA180		NA ASME III,CL2				
3DTH*AOV61A	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV 00062	DH Y N	3G S	NA NA	33+	A Y
	667NS-DBQNS NAMCO LIMIT SWITCH	EA 180		NA ASME III,CL2				
3DTH*AOV61B	MN STM LINE DRAIN FISHER	FQP-22-7 185	MSV 00062	DH Y N	3G S	NA NA	33+	A Y
	667NS-DBQNS NAMCO LIMIT SWITCH	EA 180		NA ASME III,CL2				

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM DTH - DRAINS - TURBINE PLANT MISCELLANEOUS

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	MANUFAC			CODES		(ZPA)								
	MANUFACTURER	MODEL													

3DTH*AOV61C	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-7 185 EA 180	MSV 00062	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV61D	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-7 185 EA 180	MSV 00062	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV63A	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV63B	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV63D	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV64A	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y
3DTH*AOV64B	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM DTM - DRAINS - TURBINE PLANT MISCELLANEOUS

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3DTH*AOV64D	MN STM LINE DRAIN FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 165 EA 170	ESB 00025	DM	Y	N	3G	S	NA	NA		33+		A	Y
-------------	--	---------------------------	-----------	----	---	---	----	---	----	----	--	-----	--	---	---

SOV - VALVE, SOLENOID

3DTH*SOV29A	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	MSV 00042	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	--	------------------------------	-----------	----	---	---	----	---	----	----	--	-----	--	---	---

3DTH*SOV29B	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	MSV	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	--	------------------------------	-----	----	---	---	----	---	----	----	--	-----	--	---	---

3DTH*SOV29C	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67638 185 NPK 8320	TB	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
-------------	--	------------------------------	----	----	---	---	----	---	----	----	---	-----	--	---	---

3DTH*SOV29D	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67638 185 NPK 8320	MSV	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
-------------	--	------------------------------	-----	----	---	---	----	---	----	----	---	-----	--	---	---

3DTH*SOV61A	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67638 185 NPK 8320	MSV 00062	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
-------------	--	------------------------------	-----------	----	---	---	----	---	----	----	---	-----	--	---	---

3DTH*SOV61B	MN STM LINE DRAIN FISHER ASCO SOLENOID	AQR-67638 185 NPK 8320	MSV 00062	EM	Y	N	3G	N	SF	SD	*	35+		A	Y
-------------	--	------------------------------	-----------	----	---	---	----	---	----	----	---	-----	--	---	---

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGA - GENERATOR,STANDBY-AIR COMPR-DIESEL STARTING AIR

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3EGA-FLT1A	GLOBE VLV		EGE 00027				D Y
------------	-----------	--	-----------	--	--	--	-----

241

3EGA-FLT2A	FILTER		EGE 00027				D Y
------------	--------	--	-----------	--	--	--	-----

241

3EGA-FLT3B	FILTER		EGE				D Y
------------	--------	--	-----	--	--	--	-----

241

3EGA-FLT3C	FILTER		EGE 00027				D Y
------------	--------	--	-----------	--	--	--	-----

241

RV - VALVE,RELIEF

3EGA*RV20A1	AIR COMPRESSOR RLF		EGE 00028				D Y
-------------	--------------------	--	-----------	--	--	--	-----

241

3EGA*RV20A2	AIR COMPRESSOR RLF		EGE 00028				D Y
-------------	--------------------	--	-----------	--	--	--	-----

241

3EGA*RV20B1	AIR COMPRESSOR		EGE 00028				D Y
-------------	----------------	--	-----------	--	--	--	-----

241

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGA - GENERATOR,STANDBY-AIR COMPR-DIESEL STARTING AIR

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3EGA*SOV26A	AIR START		EGE 00037				D Y
		241					

3EGA*SOV26B	AIR START		EGE 00037				D Y
		241					

3EGA*SOV27A	AIR START		EGE 00037				D Y
		241					

3EGA*SOV27B	AIR START		EGE 00037				D Y
		241					

STR - STRAINER,PERMANENT

3EGA*STR1A	STRATNER		EGE 00027				D Y
		241					

3EGA*STR1B	STRAINER		EGE 00027				D Y
		241					

3EGA*STR2B	STRAINER		EGE 00027				D Y
		241					

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSJS SUPPLIER: WESTINGHOUSE

SYSTEM EGA - GENERATOR,STANDBY-AIR COMPR-DIESEL STARTING AIR

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3EGA-STR1A	STRAINER					EGE 00027											D Y
------------	----------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

3EGA-STR1B	STRAINER					EGE 00027											D Y
------------	----------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

TK - TANK

3EGA*TK1A	SUPPLIED BY VENDOR					EGE 00027											D Y
-----------	--------------------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

3EGA*TK1B	TANK					EGE 00027											D Y
-----------	------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

3EGA*TK2A	SUPPLIED BY VENDOR					EGE 00027											D Y
-----------	--------------------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

3EGA*TK2B	TANK					EGE 00027											D Y
-----------	------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

3EGA*TK3A	AIR TANK					EGE 00027											D Y
-----------	----------	--	--	--	--	-----------	--	--	--	--	--	--	--	--	--	--	-----

241

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGA - GENERATOR,STANDBY-AIR COMPR-DIESEL STARTING AIR

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR				RRS	REF	DYN.	INPUT	FREQ	DIR						
	VEND MODEL	SPEC			CODES			(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3EGA*TKJB AIR TANK EGE 00027 D Y

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, ERC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM EGD - GENERATOR,STANDBY-COMBUSTION AIR DAMPER CONTROL

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS					
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ	DIR										
	VEND MODEL	SPEC	CODES	(ZPA)													
MANUFACTURER	MANUFAC MODEL																

3EGD*SIL2B	SILENCER		EGE	00042													D	Y
------------	----------	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGD*SIL3A	SILENCER		EGE	00042													D	Y
------------	----------	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGD*SIL3B	SILENCER		EGE	00042													D	Y
------------	----------	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

SP - SEPARATOR

3EGD*SP1A	SEPARATOR		EGE	00035													D	Y
-----------	-----------	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGD*SP1B	SEPARATOR		EGE	00035													D	Y
-----------	-----------	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGF - GENERATOR,STANDBY-FUEL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CCDES	(ZPA)			

SNEC EQUIPMENT

TKS - SWITCH,TRANSFER

3EGF*TRSFN1C		2404.01			N	MF MD	12.6 5.9 40+ D
			IEEE 344				

3EGF*TRSFN1D		2404.01			N	MF MD	12.6 5.9 40+ D
			IEEE 344				

TK - TANK

3EGF*TK2A	EMER GEN F O DAY TANKS		EGE 00037	CF Y N	.32.15 S	SF SD	33+ 33+ 33+ A Y
	P X ENG	12179-IA-187		NS(B)-069-REV.0B			
	473-6	022		ASME SECT III,CL3			

3EGF*TK2B	EMER GEN F O DAY TANKS		EGE 00037	CF Y N	.32.15 S	SF SD	33+ 33+ 33+ A Y
	P X ENG	12179-IA-187		NS(B)-069-REV.0B			
	473-6	022		ASME SECT III,CL3			

TK - TANK

3EGF*TK1A	EMER GEN F O STOR TANKS		EGE 00005	CF Y Y	.32.15 S	SF SD	55+ 55+ 15.7 A Y
	NAT ANNEAL	12179-IA-282		NS(B)-069-REV 0B			
	NS-5991-II	031		ASME SECT.III,CL3			

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGO - GENERATOR, STANDBY-LUBE OIL SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ	DIR								
	VEND MODEL	SPEC	CODES	(ZPA)											
	MANUFACTURER	MANUFAC MODEL													

3EGO-P1B	M-DRV ROCKER ARM PRELUBE		EGE 00027													D	Y
----------	--------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGO-P4A	PRE LUBE OIL AND FILTER PUMP		EGE 00027													D	Y
----------	------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGO-P4B	PRE LUBE OIL AND FILTER PUMP		EGE 00027													D	Y
----------	------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGO-P5A	MOIST MRE DETECTOR CIRC. PUMP		EGE 00027													D	Y
----------	-------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGO-P5B	MOISTURE DETECTOR CIRC. PUMP		EGE 00027													D	Y
----------	------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

PI - INDICATOR, PRESSURE

3EGO-PI32A	EMERG GEN DIESEL ENG L O HDR		EGE 00025													D	
------------	------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	--

241

3EGO-PI32B	EMERG GEN DIESEL ENG L O HDR		EGE 00025													D	Y
------------	------------------------------	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGO - GENERATOR,STANDBY-LUBE OIL SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

PS - SWITCH,PRESSURE

3EGO*PS23A1	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					
3EGO*PS23A2	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					
3EGO*PS23A3	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					
3EGO*PS23B1	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					
3EGO*PS23B2	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					
3EGO*PS23B3	EMER.GEN.DIESEL	ENG.L.O.HDR	EGE 00027				D Y
		241					

STR - STRAINER,PERMANENT

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM EGS - GENERATOR,STANDBY-SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SWEC EQUIPMENT

PNL - PANEL

3EGS*PNLA	EMERG GEN CONT PNL-FREESTANDNG		EGE 00024		N MF MD	12.6 5.9 40+	D Y
	2404.01			IEEE 344			
3EGS*PNLB	EMERG GEN CONT PNL-FREESTANDNG		EGE 00024		N MF MD	12.6 5.9 40+	D Y
	2404.01			IEEE 344			

AOV - VALVE,AIR OPERATED

3EGS*AOV43A	ENG JACHT WTR CLR BY-PASS TEMP		EGE 00024				D Y
	241						
3EGS*AOV43B	EMG GEN DIE ENG JAC WTR CLR IN		EGE 00024				D Y
	241						

E - EXCHANGER,HEAT

3EGS*E1A	HEAT EXCHANGER		EGE 00024				D Y
	COLT						
	241						

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EGS - GENERATOR,STANDBY-SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS					
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT									
	VEND MODEL	SPEC				CODES		(ZPA)									
MANUFACTURER		MANUFAC MODEL															

3EGS*HOSE4A	HOSE			EGE													D	Y
-------------	------	--	--	-----	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGS*HOSE4B	HOSE			EGE													D	Y
-------------	------	--	--	-----	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGS*HOSE5A	HOSE			EGE													D	Y
-------------	------	--	--	-----	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGS*HOSE5B	HOSE			EGE													D	Y
-------------	------	--	--	-----	--	--	--	--	--	--	--	--	--	--	--	--	---	---

241

LS - SWITCH,LEVEL

3EGS*LS34A	EHR GEN DSL FRSH NTR EXPN TK			EGE	00041												D	Y
------------	------------------------------	--	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	---	---

241

3EGS*LS34B	EHR GEN DSL FRSH NTR EXPN TK			EGE	00041												D	Y
------------	------------------------------	--	--	-----	-------	--	--	--	--	--	--	--	--	--	--	--	---	---

241

M - MOTOR,ELECTRIC

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM EGS - GENERATOR,STANDBY-SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION	LOADS		QUAL METH	NAT FREQS		STATUS
	DESCRIPTION	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER	REQ'D	ANLYS TEST	TEST	F/B S/S VERT	
	VENDOR	SPEC	RRS REF	DYN.	INPUT	FREQ DIR			SQ INS
	VEND MODEL	SPEC	RRS REF	DYN.	INPUT	FREQ DIR			SQ INS
	MANUFACTURER	MANUFAC MODEL	RRS REF	DYN.	INPUT	FREQ DIR			SQ INS

3EGS*M1A	STANDBY JACKET CLNT HTR		EGE 00027						D
	COLT	241							
3EGS*M1B	STANDBY JACKET CLNT HTR		EGE 00027						D
	COLT	241							
3EGS*M2A	BARRING DEVICE MTR		EGE 00027						D
	COLT	241							
3EGS*M2B	BARRING DEVICE MTR		EGE 00027						D
	COLT	241							
P - PUMP									
3EGS*P1A	ENGINE DRIVEN PUMP		EGE 00024						D Y
	COLT	241							
3EGS*P1B	ENGINE DRIVEN PUMP		EGE 00024						D Y
	COLT	241							
3EGS*P2A	JACKET WATER PUMP		EGE 00024						D Y
	COLT	241							

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM EHS - MOTOR CONTROL CENTER-STANDBY-SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
				RRS REF CODES		DYN.	INPUT (ZPA)		FREQ	DIR					
3EHS*MCC1B3	480V MCC 1B3 (EMERG) GOULD INC GOULD	SAFE AREA SC-391,REV.2 244 480V MCC	ESB 00036	CF	Y	N	.32.13	N	MF	MD	5.6	5.2	10.0	A	Y
3EHS*MCC1B4	480V MCC 1B4 (EMERG) GOULD INC GOULD	SAFE AREA SC-391,REV.2 244 480V MCC	ESB 00036	CF	Y	N	.32.13	N	MF	MD	5.6	5.2	10.0	A	Y
3EHS*MCC1B5	480V MCC 1B5 (EMERG) GOULD INC GOULD	CW PP HSE SC-391,REV.2 244 480V MCC	CSP 00014	CF	Y	N	.40.16	N	MF	MD	5.6	5.2	10.0	A	Y
3EHS*MCC3A1	480V MCC 3A1 (EMERG) GOULD INC GOULD	AUX BLDG SC-391,REV.2 244 480V MCC	HRC 00024	CF	Y	N	.27.16	N	MF	MD	5.6	5.2	10.0	A	Y
3EHS*MCC3A2	480V MCC 3A2 (EMERG) GOULD INC GOULD	ROD CONT SC-391,REV 2 244 480V MCC	HRC 00024	CF	Y	N	.25.15							A	Y
3EHS*MCC3B1	480V MCC 3B1 (EMERG) GOULD INC GOULD	AUX BLDG SC-391,REV.2 244 480V MCC	HRC 00024	CF	Y	N	.27.16	N	MF	MD	5.6	5.2	10.0	A	Y
3EHS*MCC3B2	480V MCC 3B2 (EMERG) GOULD INC GOULD	ROD CONT SC-391,REV.2 244 480V MCC	HRC 00024	CF	Y	N	.27.16	N	MF	MD	5.6	5.2	10.0	A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM ENS - SHGR,STANDBY,4160V-SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3ENS*BD-D	4.16KV BUS DUCT D		CH Y N	.25.15 SD	NA NA	59	A
	GE.CO.	76SED4		NS(B)-017 REV.1B			
	34B	010		IEEE 344			
	GE.	4160V					

RES - RESISTOR

3ENS*RES-GNA	4.16KV NEUTRAL GND RESISTOR A	EGE 00024	CH Y N	.32.15 N	MF MD	14 6 22	A Y
	GE.CO.	73LSP-1		NS(B)-017 REV.1B			
	34C	010		IEEE 344			
	GE.	4160V					

3ENS*RES-GNB	4.16KV NEUTRAL GND RESISTOR B	EGE 00024	CH Y N	.32.15 N	MF MD	14 6 22	A Y
	GE.CO.	73LSP-1		NS(B)-017 REV.1B			
	34D	010		IEEE 344			
	GE.	4160V					

SWG - SWITCHGEAR

3ENS*SWG-A	4.16KV EMERGENCY SHGR BUS 34C	CB 00004	CH Y N	.25.15 N	MF MD	6.5 4.8 17.2	A Y
	GE.CO.	43581-1		NS(B)-069 REV.0B			
	34C	010		IEEE 344			
	GE.	4160V					

3ENS*SWG-B	4.16KV EMERGENCY SHGR BUS 34D	CB 00004	CH Y N	.25.15 N	MF MD	6.5 4.8 17.2	A Y
	GE.CO.	43581-1		NS(B)-069 REV.0B			
	34D	010		IEEE 344			
	GE.	4160V					

TB - TEMPRATURE BISTABLES

3ENS*TB-A	4.16KV EMERGENCY SHGR A SUP TB	CB 0004	CH Y N	.25.15 SD	NA NA	59	A Y
	GE.CO.	76SED4		NS(B)-069 REV.0B			
	34C	010		IEEE 344			
	GE.	4160V					

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FFW - FIRE PROTECTION - WATER

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SNEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3FPW*CTV48	CONT FIRE PROT WTR ISOL		AB 00022 DM	Y N	JG	S	NA NA	33+	A
	FISHER	9H4-87-01		NA					
	9210	185		ASME III,CL2					
	MANCO LIMIT SWITCH	EA 180							
3FPW*CTV49	CONT FIRE PROT WTR ISOL		CS 00021 DM	Y N	3G	S	NA NA	33+	A
	FISHER	9H487-02		NA					
	9210	185		ASME III,CL2					
	MANCO LIMIT SWITCH	EA 180							

SOV - VALVE, SOLENOID

3FPW*SOV48	CONT FIRE PROT WTR ISOL		AB 00022 EH	Y N	3G	N	SF SD	35+	A
	FISHER	AQR-67368		NA					
	185			IEEE 323,344,382					
	ASCO SOLENOID	NPK 8320							
3FPW*SOV49	CONT FIRE PROT WTR ISOL		CS 00021 EM	Y N	3G	N	SF SD	35+	A
	FISHER	AQR-67368		NA					
	185			IEEE 323,344,382					
	ASCO SOLENOID	NPK 8320							

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FNA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SWEC EQUIPMENT

TK - TANK

3FNA*TK1	DEMIN WATER STOR TANK		OY 00024	CF N Y	.34.24	S SF MD NA NA NA	A
	RICHMOND	12179-IE-526		FSAR FIG.3.7B-1&2			
	D74413-14	023		ASME SECT III,CL3			

P - PUMP

3FNA*P1A	MTR.DRVN.SG AUX.FDPP		ESB 00021	DH Y N	.32.13	S* NA NA 20+ 20+ 20+	A Y
	GE.CO.	ME 590		NS(B)-010 REV 0B			
	MSD	041		ASME III,CL3			
	G.E.	HORIZONTAL 8210S					

3FNA*P1B	MTR.DRVN.SG AUX.FDPP		ESB 00021	DH Y N	.32.13	S* NA NA 20+ 20+ 20+	A Y
	GE.CO.	ME 590		NS(B)-010 REV 0B			
	MSD	041		ASME III,CL3			
	G.E.	HORIZONTAL 8210S					

3FNA*P2	TURB DRIVEN AUX FD MTR PUMP		ESB 00021	DH Y N	.32.13	SD NA NA 20+	A
	BINGHAM-WILLA	ME 591		NS(B)-010 REV 0B			
	MSD-D	041		ASME III,CL3			

T - TURBINE

3FNA*T1	SG AUX FH PUMP TURB		ESB 00024	DH Y N	.32.13	S NA NA 100	A
	TYPE GS	20,030		NS(B)-010 REV 0B			
		041		API STD-612			

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR								
	VEND MODEL	MANUFACTURER	CODES	(ZPA)											

MOV - VALVE, MOTOR OPERATED

3FNA*MOV35A	SG AUX FDWTR ISOL WALWORTH NS247 PSB LIMITORQUE OPERATOR	229 REV 1 161 SMB-000-	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3FNA*MOV35B	SG AUX FDWTR ISOL WALWORTH NS247 PSB LIMITORQUE OPERATOR	229 REV 1 161 SMB-000-	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3FNA*MOV35C	SG AUX FDWTR ISOL WALWORTH NS247 PSB LIMITORQUE OPERATOR	229 REV 1 161 SMB-000-	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3FNA*MOV35D	SG AUX FDWTR ISOL WALWORTH NS247 PSB LIMITORQUE OPERATOR	229 REV 1 161 SMB-000-	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y

AOV - VALVE, AIR OPERATED

3FNA*AOV23A	SG AUX FDWTR PMP ALT FISHER 9210 NAHCO LIMIT SWITCH	SUCT 8K025-01 185 EA 170	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3FNA*AOV23B	SG AUX FDWTR PMP ALT FISHER 9210 NAHCO LIMIT SWITCH	SUCT 8K025-02 185 EA 170	ESB 00021	DM	Y	N	3G	S	NA	NA	35+	A	Y

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FHA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFAC			CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL														
3FHA*FY33A2	AUX FW FLOW FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB		Y	N	.40.15	N	MF	HD	NA	NA	NA			C
3FHA*FY33B1	AUX FW FLOW FOXBORO N-2AI-P2V I/E CONVERTER	Q0AAB50 392 N-2AI-I2V	CB		Y	N	.40.15	N	MF	HD	NA	NA	NA			C
3FHA*FY33B2	AUX FW FLOW FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB		Y	N	.40.15	N	MF	HD	NA	NA	NA			C
3FHA*FY33C1	AUX FW FLOW FOXBORO N-2AI-P2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB		RH	Y	N	.40.15	N	MF	HD	NA	NA	NA		C
3FHA*FY33C2	AUX FW FLOW FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB		RH	Y	N	.40.15	N	MF	HD	NA	NA	NA		C
3FHA*FY33D1	AUX FW FLOW FOXBORO N-2AI-P2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB		RH	Y	N	.40.15	N	MF	HD	NA	NA	NA		C
3FHA*FY33D2	AUX FW FLOW FOXBORO N-2AI-P2V E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB		RH	Y	N	.40.15	N	MF	HD	NA	NA	NA		C

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS	
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT
3FNAwFY51A1	AUX FW FLOW FOXBORO N-2AI-P2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51A2	AUX FW FLOW FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51B1	AUX FW FLOW FOXBORO N-2AI-P2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51B2	AUX FW FLOW FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51C1	AUX FW FLOW FOXBORO N-2AO-P2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51C2	AUX FW FLOW FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
3FNAwFY51D1	AUX FW FLOW FOXBORO N-2AI-I2V R/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB	RH	Y	N	.40.15	N	HF	MD	NA	NA	NA	D

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV HTG	RRS REF CODES	SEIS DYN.	OTHER INPUT (ZPA)	REQ'D	ANLYS TEST	TEST FREQ	DIR	F/B	S/S	

3FNA*FYS1D2	AUX FW FLOW FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB	RH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
-------------	--	-----------------------------	----	----	---	---	--------	---	----	----	----	----	----	---

NIC - CONTROLLER, INDICATING, HAND

3FNA*HIC31A1	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N	.40.15	N	MF	MD	NA	NA	NA	A
3FNA*HIC31A2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N	.40.15	N	MF	MD	NA	NA	NA	D
3FNA*HIC31B1	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N	.40.15	N	MF	MD	NA	NA	NA	D
3FNA*HIC31B2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N	.40.15	N	MF	MD	NA	NA	NA	D
3FNA*HIC31C1	AUX FW CONTROL FOXBORO N-225HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HIC31C2	AUX FW CONTROL FOXBORO N-225HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB	RH	Y	N		N	MF	MD	NA	NA	NA	D

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FNA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC		RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFAC MODEL		CODES		(ZPA)									
3FNA*HIC32C2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC32D1	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC32D2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC36A1	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC36A2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC36B1	AUX FW CONTROL FOXBORO N-225HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HIC36B2	AUX FW CONTROL FOXBORO N-225HM-V MANUAL DISPL STATION N-255HM-V	QOAB67 392	ESB	RM	Y	N		N	MF	MD	NA	NA	NA		D

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3FWA*HIC36C1	AUX FW CONTROL FOXBORO N-225HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB		RH	Y	N			N	MF	MD	NA	NA	NA	D
3FWA*HIC36C2	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB		RH	Y	N			N	MF	MD	NA	NA	NA	A
3FWA*HIC36D1	AUX FW CONTROL FOXBORO N-255HM-V MANUAL DISPL STATION	Q0AAB67 392 N-255HM-V	ESB		RH	Y	N			N	MF	MD	NA	NA	NA	A
3FWA*HIC36D2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR MANUAL DISPL STATION	Q0AAB33 392 N-255HM-V	CB		RH	Y	N			N	MF	MD	NA	NA	NA	C

HS - SWITCH,HAND

3FWA*HS31A1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB		RH	Y	N			N	MF	MD	NA	NA	NA	C
3FWA*HS31A2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB		RH	Y	N			N	MF	MD	NA	NA	NA	C
3FWA*HS31A3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB		RH	Y	N			N	MF	MD	NA	NA	NA	C

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/64

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC		RRS REF	DYN.	INPIT		FREQ	DIR						
	VEND MODEL	SPEC		CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL													
3FNA*HS31A4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31B1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31B2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31B3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31B4	AUX FW CONTROL FOXBORO SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31C1	AUX FW CONTROL FOXBORO SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C
3FNA*HS31C2	AUX FW CONTROL FOXBORO SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM	Y	N		N	HF	HD	NA	NA	NA		C

REPORT NO. M55QT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FNA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS			STATUS		
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VEND MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)			FREQ	DIR				
	MANUFAC MODEL															
3FNA*HS32A2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C
3FNA*HS32A3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C
3FNA*HS32A4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C
3FNA*HS32B1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C
3FNA*HS32B2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C
3FNA*HS32B3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		D
3FNA*HS32B4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB			RM Y N			N	MF	MD	NA	NA	NA		C

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	
	VENDOR	SPEC		RRS REF	DYN. INPUT		FREQ DIR					
	VEND MODEL	MANUFACTURER		CODES	(ZPA)							
		MANUFAC MODEL										
3FNA*HS32D4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36A1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36A2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36A3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36A4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36B1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	
3FNA*HS36B1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	QQAAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N	MF MD	NA	NA	NA	C	

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3FNA*HS36B3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36B4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36C1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36C2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36C3	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36C4	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HS36D1	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	HTG SEIS OTHER	REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3FWA*HS3602	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N HF MD NA NA NA	C
3FWA*HS3603	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N MF MD NA NA NA	C
3FWA*HS3604	AUX FW CONTROL FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N MF MD NA NA NA	C
HY - MANUALLY INITIATED CONVERTER							
3FWA*HY31A1	AUX FW CONTROL FOXBORO N-2AX+D10 DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+D10	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N MF MD NA NA NA	A
3FWA*HY31A2	AUX FW CONTROL FOXBORO N-2AP+ALM-AR DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+D10	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N MF MD NA NA NA	A
3FWA*HY31A3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N MF MD NA NA NA	A
3FWA*HY31A4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	Q0AAB15 392 N-2AI-C2L	CB	RM Y N NS(B)-017 REV 1B IEEE 344,323		N HF MD NA NA NA	A

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS			STATUS		
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VEND MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)								
	MANUFAC MODEL															
3FNA*HY31A7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HY31B1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAB05 392 N-2AX+DIO	CB			RM	Y	N								C
3FNA*HY31B2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAB05 392 N-2AX+DIO	CB			RM	Y	N								A
3FNA*HY31B3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY31B4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	Q0AAB15 392 N-2AI-C2L	CB			RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY31B7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HY31C1	AUX FW CONTROL FOXBORO DISTRUBUTION MODEL	Q0AAB35 392 N-2AX+DIO	CB			RM	Y	N		N	MF	MD	NA	NA	NA	A

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH			NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC														
	VEND MODEL	MANUFACTURER														
3FWA*HY31C2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+DIO	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY31C3	AUX FW CONTROL FOXBORO N-2AX+DIO RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY31C4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	Q0AAB15 392 N-2AI-C2L	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY31C7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB			RH	Y	N		N	MF	MD	NA	NA	NA	C
3FWA*HY31D1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+DIO	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY31D2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	IEEE 344,323 392 N-2AX+DIO	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY31D3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR	CB			RH	Y	N		N	MF	MD	NA	NA	NA	A

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													
3FNA*HY31D4	AUX FW CONTROL FOXBORO N-2AI+C2L CONTACT INPT ISOLATR	QQAAB15 392 N-2AI-C2L	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY31D7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB		RM	Y	N		N	MF	MD	NA	NA	NA	C
3FNA*HY32A1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	QAAAA05 392 N-2AX+DIO	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY32A2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	QAAAA05 392 N-2AX+DIO	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY32A3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	QQAAB18 392 N-2AX+DSR	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY32A4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	QQAAB15 392 N-2AI-C2L	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FNA*HY32A5	AUX FW CONTROL FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB		RM	Y	N		N	MF	MD	NA	NA	NA	C

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT			LOCATION			LOADS			QUAL METH			NAT FREQS		STATUS				
	DESCRIPTION			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ	INS	
	VENDOR	QUAL REPORT		RRS REF			DYN.	INPUT		FREQ	DIR								
	VEND MODEL	SPEC		CODES			(ZPA)												
MANUFACTURER	MANUFAC MODEL																		
3FNA*HY32A7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V		CB			RM	Y	N				N	MF	MD	NA	NA	NA	C
3FNA*HY32B1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+DIO		CB			RM	Y	N				N	MF	MD	NA	NA	NA	A
3FNA*HY32B2	AUX FW CONTROL FOXBORO N-2AX+DSR DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+DIO		CB			RM	Y	N				N	MF	MD	NA	NA	NA	A
3FNA*HY32B3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR		CB			RM	Y	N				N	MF	MD	NA	NA	NA	A
3FNA*HY32B4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	Q0AAB15 392 N-2AI-C2L		CB			RM	Y	N				N	MF	MD	NA	NA	NA	A
3FNA*HY32B5	AUX FW CONTROL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I		CB			RM	Y	N				N	MF	MD	NA	NA	NA	C
3FNA*HY32B7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V		CB			RM	Y	N				N	MF	MD	NA	NA	NA	C

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH			NAT FREQS			STATUS	
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT		SQ
	VENDOR	SPEC			RRS REF	DYN. INPUT				FREQ	DIR			
	VEND MODEL	SPEC			CODES	(ZPA)								
	MANUFACTURER	MANUFAC MODEL												

3FNA*HY32C1	AUX FW CONTROL FOXBORO N-2AX+D10 DISTRUBUTION MODEL	QOAAA05 392 N-2AX+D10	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		C
3FNA*HY32C2	AUX FW CONTROL FOXBORO N-2AX+D10 DISTRUBUTION MODEL	QOAAA05 392 N-2AX+D10	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		C
3FNA*HY32C3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	QOAAAB18 392 N-2AX+DSR	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		D
3FNA*HY32C4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	QOAAAB15 392 N-2AI-C2L	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		A
3FNA*HY32C5	AUX FW CONTROL FOXBORO N-2A0-V2I E/I CONVERTER	QOAAAB50 392 N-2A0+V2I	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		C
3FNA*HY32C7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	QOAAAB35 392 N-2AI-I2V	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		C
3FNA*HY32D1	AUX FW CONTROL FOXBORO N-2AX+D10 DISTRUBUTION MODEL	QOAAA05 392 N-2AX+D10	CB		RM Y N NS(B)-017-REV 1B IEEE 344,323		N	MF	MD	NA	NA	NA		C

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
CLASS SUPPLIER: WESTINGHOUSE

SYSTEM FHA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH			NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

3FNA*HY36A3	AUX FH CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	QQAAB18 392 N-2AX+DSR	CB		RM	Y	N		N	MF	MD	NA	NA	NA		D
3FNA*HY36A4	AUX FH CONTROL FOXBORO N-2AX-C2L CONTACT INPT ISOLATR	QQAAB15 392 N-2AI-C2L	CB		RM	Y	N		N	MF	MD	NA	NA	NA		A
3FNA*HY36A5	AUX FH CONTROL FOXBORO N-2A0-V2I E/I CONVERTER	QQAAB50 392 N-2A0+V2I	CB		RM	Y	N		N	MF	MD	NA	NA	NA		C
3FNA*HY36A7	AUX FH CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB		RM	Y	N		N	MF	MD	NA	NA	NA		C
3FNA*HY36B1	AUX FH CONTROL FOXBORO N-2AX+D10 DUSTRUBUTION MODEL	QQAAB05 392 N-2AX+D10	CB		RM	Y	N		N	MF	MD	NA	NA	NA		C
3FNA*HY36B2	AUX FH CONTROL FOXBORO N-2AX+D10 DUSTRUBUTION MODEL	QQAAB05 392 N-2AX+D10	CB		RM	Y	N		N	MF	MD	NA	NA	NA		C
3FNA*HY36B3	AUX FH CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	QQAAB18 392 N-2AX+DSR	CB		RM	Y	N		N	MF	MD	NA	NA	NA		D

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH			NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3FHA*HY36B4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	QQAAB15 392 N-2AI-C2L	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A
3FHA*HY36B5	AUX FW CONTROL FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO-V2I	CB		RM	Y	N		N	MF	MD	NA	NA	NA	C
3FHA*HY36B7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	QQAAB35 392 N-2AI-I2V	CB		RM	Y	N		N	MF	MD	NA	NA	NA	C
3FHA*HY36C1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	QAAAA05 392 N-2AX+DIO	CB		RM	Y	H		N	MF	MD	NA	NA	NA	C
3FHA*HY36C2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	QAAAA05 392 N-2AX+DIO	CB		RM	Y	N		N	MF	MD	NA	NA	NA	C
3FHA*HY36C3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	QQAAB18 392 N-2AX+DSR	CB		RM	Y	N		N	MF	MD	NA	NA	NA	D
3FHA*HY36C4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	QQAAB15 392 N-2AI-C2L	CB		RM	Y	N		N	MF	MD	NA	NA	NA	A

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT							
	VEND MODEL	SPEC				CODES			(ZPA)	FREQ	DIR					
	MANUFACTURER	MANUFAC MODEL														

3FWA*HY36C5	AUX FW CONTROL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FWA*HY36C7	AUX FW CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	Q0AAB35 392 N-2AI-I2V	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FWA*HY36D1	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUYION MODEL	Q0AAA05 392 N-2AX+DIO	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FWA*HY36D2	AUX FW CONTROL FOXBORO N-2AX+DIO DISTRUBUTION MODEL	Q0AAA05 392 N-2AX+DIO	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C
3FWA*HY36D3	AUX FW CONTROL FOXBORO N-2AX+DSR RELAY LOGIC CARD	Q0AAB18 392 N-2AX+DSR	CB			RM	Y	N		N	MF	MD	NA	NA	NA	D
3FWA*HY36D4	AUX FW CONTROL FOXBORO N-2AI-C2L CONTACT INPT ISOLATR	Q0AAB15 392 N-2AI-C2L	CB			RM	Y	N		N	MF	MD	NA	NA	NA	A
3FWA*HY36D5	AUX FW CONTROL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB			RM	Y	N		N	MF	MD	NA	NA	NA	C

REPORT NO. H55QT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FHA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VEND MODEL	QUAL REPORT	RRS REF	DYN.	INPUT											
	MANUFACTURER	SPEC	CODES	(ZPA)												
	MANUFAC MODEL															

3FHA*HY36D7	AUX FM CONTROL FOXBORO N-2AI-I2V I/E CONVERTER	QOAA835 392 N-2AI-I2V	CB	RM	Y	N		N	HF	MD	NA	NA	NA			C
-------------	---	-----------------------------	----	----	---	---	--	---	----	----	----	----	----	--	--	---

LI - INDICATOR, LEVEL

3FHA*LI20A1	DEMIN WTR STOR TK LVL	QOAA835 392	CB	RM	Y	N		N	HF	MD	NA	NA	NA			D
3FHA*LI20A2	DEMIN WTR STOR TK LVL	392	CB	RM	Y	N		N	HF	MD	NA	NA	NA			D
3FHA*LI20B1	DEMIN WTR STOR TK LVL	392	CB	RM	Y	N		N	HF	MD	NA	NA	NA			D
3FHA*LI20B2	DEMIN WTR STOR TK LVL	392	CB	RM	Y	N		N	HF	MD	NA	NA	NA			D

LR - RECORDER, LEVEL

3FHA*LR20	DEMIN WTR STOR TK LVL	QOAA11 392 ELECTRONIC RECORDERS N-226S-16	CB	RM	Y	N		N	HF	MD	NA	NA	NA			C
-----------	-----------------------	---	----	----	---	---	--	---	----	----	----	----	----	--	--	---

LS - SWITCH, LEVEL

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FHA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR								
	VEND MODEL	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR								
	MANUFACTURER	MANUFAC MODEL	RRS REF	DYN.	INPUT	FREQ	DIR								

PS - SWITCH,PRESSURE

3FNA*PS52A	AUX FDPMP SUCT PRESS AUTOMATIC SWITCH CO SB21AKR/TE20A32BRX ASCO PRESSURE SWITCH	AQR-101083,R.O 626 SB21AKR/TE20A32BRX	ESB 00004	RM	Y	N	.23.12	N	SF	SD	40+	40+	40+	A	Y
3FNA*PS52B	AUX FDPMP SUCT PRESS AUTOMATIC SWITCH CO SB21AKR/TE20A32BRX ASCO PRESSURE SWITCH	AQR-101083,R.O 626 SB21AKR/TE20A32BRX	ESB 00004	RM	Y	N	.20.12	N	SF	SD	40+	40+	40+	A	Y
3FNA*PS52C	AUX FDPMP SUCT PRESS AUTOMATIC SWITCH CO SB21AKR/TE20A32BRX ASCO PRESSURE SWITCH	AQR-101083,R.O 626 SB21AKR/TE20A32BRX	ESB 00004	RM	Y	N	.20.12	N	SF	SD	40+	40+	40+	A	Y

ADV - VALVE,AIR OPERATED

3FNA*AOV62A	GATE VALVE-AO *	FA-5632 651	ESF	DM	Y	N	36	S	NA	NA	33+			A	Y
3FNA*AOV62B	GATE VALVE-AO *	651	ESF											D	Y

HV - VALVE,HAND

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3FHA*HV31A	SG AUX FDWTR CONT TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	00026	DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV31B	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB		DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV31C	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB		DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV31D	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	00026	DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV32A	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	00021	DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV32B	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	00021	DM	Y	N	3G	S	NA	NA		33+			A
3FHA*HV32C	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	00021	DM	Y	N	3G	S	NA	NA		33+			A

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FHA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLOG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3FNA*HV32D	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB 00021	DM	Y	N	3G	S	NA	NA			33+		A
3FNA*HV36A	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB 00038	DM	Y	N	3G	S	NA	NA			33+		A
3FNA*HV36B	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB 00022	DM	Y	N	3G	S	NA	NA			33+		A
3FNA*HV36C	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB 00022	DM	Y	N	3G	S	NA	NA			33+		A
3FNA*HV36D	AUX FW CONTROL TARGET ROCK CORP 81AB-005 MODLTNG SOLENOID VLV	81AB-005 654 81AB-005	ESB	DM	Y	N	3G	S	NA	NA			33+		A

HY - MANUALLY INITIATED CONVERTER

3FNA*HY31A6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EM	Y	N	3G	S	NA	NA			33+		A Y
3FNA*HY31B6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EM	Y	N	3G	S	NA	NA			33+		A Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWA - FEEDWATER-AUXILIARY FEEDWATER

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLK	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT											
	VEND MODEL	SPEC	CODES	(ZPA)												
	MANUFACTURER	MANUFAC MODEL														
3FNA*HY31C6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY31D6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY32A6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY32B6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY32C6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY32D6	AUX FW CONTROL TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00021	EH	Y	N	3G	S	NA	NA		33+		A	Y	
3FNA*HY36A6	CONTROLLER FOR 3FNA*HV36A TARGET ROCK CORP 203114 ELCTRNC CNTRL MODULE	3040 654 81AB CONTROLLER	ESB 00036	EH	Y	N	3G	S	NA	NA		33+		A	Y	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
N5SS SUPPLIER: WESTINGHOUSE

SYSTEM FMS - FEEDWATER - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	MANUFACTURER			CODES		(ZPA)								
		MANUFAC MODEL													

3FNS*SOV560	SGFW CONTROL VLV BYPASS FISHER	AQR-67368 185	MSV 00050	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASCO SOLENOID	NPK 8320													
3FNS*SOV570	SGFW CONTROL VLV BYPASS FISHER	AQR-67638 185	MSV 00050	DM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASCO SOLENOID	NPK 8320													
3FNS*SOV580	SGFW CONTROL VLV BYPASS FISHER	AQR-67638 185	MSV 00050	DM	Y	N	3G	N	SF	SD	*	35+		A	Y
	ASCO SOLENOID	NPK 8320													

LI - INDICATOR, LEVEL

3FNS*LI504A	STM GEN LVL (WIDE RANGE) N TYPE 252,4-20 MA	15880,REV 2 246	CB 00004	CM	Y	N	.40.15	N	MF	MD	NA	NA	NA	A	
3FNS*LI519A	STM GEN LVL CONT. N TYPE 252,4-20 MA	15880,REV 2 246	CB 00004	CM	Y	N	.40.15	N	MF	MD	NA	NA	NA	A	
3FNS*LI529A	STM GEN LVL CONTROL N TYPE 252,4-20 MA	15880,REV 2 246	CB 00004	CM	Y	N	.40.15	N	MF	MD	NA	NA	NA	A	

HS - SWITCH, HAND

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FWS - FEEDWATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFACTURER			CODES		(ZPA)									

3FNS*HS32A3	AUX FW CONTROL	QQAAB50 392	CB		RH	Y	N		N	HF	HD	NA	NA	NA		D
					NS(B)-017 REV 1B IEEE 344,323											

3FNS*HS32B3	AUX FW CONTROL	392	CB		RH	Y	N									D
					NS(B)-017 REV 1B IEEE-322											

CTV - VALVE, CONTAINMENT, TRIP

3FNS*CTV41A	SG FW STOP VLV ANCHOR/DARLING H8020961, REV B SKINNER/ASCO	SO E9450-1 476	MSV 00044	DM	Y	N	2.8G	S	NA	NA		33+			A	Y
				NA												
					ASME III,CL2											

3FNS*CTV41B	SG FW STOP VLV ANCHOR/DARLING H8020961 REV B SKINNER/ASCO	SO E9450-1 DM 476	MSV 00044		Y	N	2.8G									A	Y
				NA													
					ASME III,CL2												

3FNS*CTV41C	SG FW STOP VLV ANCHOR/DARLING H8020961 REV B SKINNER/ASCO	SO E9450-1 476	MSV 00044	DM	Y	N	2.8G	S	NA	NA		33+			A	Y
				NA												
					ASME III,CL2											

3FNS*CTV41D	SG FW STOP VLV ANCHOR/DARLING H8020961 REV B SKINNER/ASCO	SO E9450-1 476	MSV 00044	DM	Y	N	2.8G	S	NA	NA		33+			A	Y
				NA												
					ASME III,CL2											

SOV - VALVE, SOLENOID

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FNS - FEEDWATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC				RRS REF	DYN.	INPUT		FREQ	DIR						
	MANUFACTURER	MANUFAC MODEL				CODES		(ZPA)									
3FNS*SOV41A3	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6	N	MF MD			33+			A
3FNS*SOV41A4	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A
3FNS*SOV41B4	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A
3FNS*SOV41C3	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A
3FNS*SOV41C4	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A
3FNS*SOV41D3	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A
3FNS*SOV41D4	SG FW STOP VLV	43378-1 476	MSV			EH NA IEEE-344	Y	N	2.6G	N	MF MD			33+			A

FT - TRANSMITTER, FLOW

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FNS - FEEDWATER - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC				RRS REF	DYN.	INPUT			FREQ	DIR				
	VEND MODEL	MANUFAC MODEL				CODES		(ZPA)								

3FWS-FT510	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT511	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT520	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT521	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT530	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT531	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRESSURE TRNSHT	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y
3FWS-FT540	STM GEN LVL CONTROL ROSEMOUNT 1153DB DIFF PRSSR TRANSMITR	108025 662 1153DB6PC	TB	00043	RH	Y	N	.30.20	N	MF	MD	50	47	50	A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FHS - FEEDWATER - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES			FREQ	DIR						
	MANUFACTURER	MANUFAC MODEL						(ZPA)								

3FHS*FCV520	STM GEN LVL CONTROL WESTINGHOUSE NSSS		MSV	00041	DM												D	Y
	NAMCO	001 EA-170																
3FHS*FCV530	STM GEN LVL CONTROL WESTINGHOUSE NSSS		MSV	00041	DM												D	Y
	NAMCO	001 EA-170																
3FHS*FCV540	STM GEN LVL CONTROL WESTINGHOUSE NSSS		MSV	00041	DM												D	Y
	NAMCO	001 EA-170																

FE - FLOW ELEMENT

3FHS*FE510	STM GEN LVL CONTROL		TB	00051	DM												D	
		001																
3FHS*FE530	STM GEN LVL CONTROL		TB	00051	DM												D	
		001																
3FHS*FE540	STM GEN LVL CONTROL		TB	00051	DM												D	
		001																

LI - INDICATOR, LEVEL

REPORT NO. H55Q71

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM FNS - FEEDWATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	MANUFACTURER	QUAL REPORT	SPEC	MANUFAC MODEL	BLDG ELEV	HTG	SEIS OTHER	REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
3FNS*LI538	STM GEN LVL PROT SET III						CB	00048	EH									D
3FNS*LI539	STM GEN LVL CONTROL						CB	00048	EH									D
3FNS*LI547	STM GEN LVL PROT SET IV						CB	00048	EH									D
3FNS*LI548	STM GEN LVL PROT SET III						CB	00048	EH									D
3FNS*LI548A	STM GEN LVL PROT SET III						CB	00004	EH									D
3FNS*LI549	STM GEN LVL CONTROL						CB	00048	EH									D

LT - TRANSMITTER-LEVEL

3FNS*LI501 STM GEN LVL (WIDE RANGE)
M-001
001

CS 00024 EH Y N 2.1 S NA NA * 33+ A Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM FWS - FEEDWATER - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3FNS*LT528	STH GEN LVL PROT SET III		CS	00024	EM										D Y
	001														
3FNS*LT529	STH GEN LVL CONTROL		CS	00024	EM										D Y
	001														
3FNS*LT537	STH GEN LVL PROT SET IV		CS	00024	EM										D Y
	001														
3FNS*LT538	STH GEN LVL PROT SET III		CS	00024	EM										D Y
	001														
3FNS*LT539	STH GEN LVL CONT		CS	00024	EM										D Y
	001														
3FNS*LT547	STH GEN LVL PROT SET IV		CS	00024	EM										D Y
	001														
3FNS*LT548	STH GEN LVL PROT SET III		CS	00024	EM										D Y
	001														

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: NESTINGHOUSE

SYSTEM GHS - GASEOUS WASTE(RADIOACTIVE)-SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLOG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

AOD - DAMPER,AIR OPERATED

3GHS*A0078A	GAS WASTE TO UNIT 1	STACK ISL	AB	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301			NS(B)-007,REV.0B			
	AMV-7402	594			IEEE-323,344,382			
	NANCO LIMIT SWITCH	EA740						
3GHS*A0078B	GAS WASTE TO UNIT 1	STACK ISL	AB	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301			NS(B)-007,REV.0B			
	AMV-7402	594			IEEE-323,344,382			
	NANCO LIMIT SWITCH	EA740						

SOV - VALVE,SOLENOID

3GHS*SOV78A	GAS WASTE TO UNIT 1	STACK ISL	AB	00090 DM Y N	.56.20 N	SF SD	35+	A
	AMERICAN WARNING	AQR67638			NS(B)-007,REV.0B			
	NPH8320A182E	594			IEEE-323,344,382,627			
	ASCO SOLENOID	NPH8320E						
3GHS*SOV78B	GAS WASTE TO UNIT 1	STACK ISL	AB	00090 DM Y N	.56.20 N	SF SD	35+	A
	AMERICAN WARNING	AQR67638			NS(B)-007,REV.0B			
	NPH8320A182E	594			IEEE-323,344,382,627			
	ASCO SOLENOID	NPH8320E						

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER	REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR						
	VEND MODEL	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR						
	MANUFACTURER	MANUFAC MODEL	RRS REF	DYN.	INPUT	FREQ	DIR						

FT - TRANSMITTER, FLOW

3HCS*FT1A	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

3HCS*FT1B	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

PI - INDICATOR, PRESSURE

3HCS*PI1A	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

3HCS*PI1B	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

3HCS*PI2A	AIR BLAST HX PRESS OUT ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

3HCS*PI2B	AIR BLAST HX PRESS OUT ROCKWELL INTERNATION	075	HRB			12179-NS(T)-077	ASME III,CL2						D
-----------	--	-----	-----	--	--	-----------------	--------------	--	--	--	--	--	---

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	HTG SEIS OTHER	REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HCS*SOV10B	4% H2 CALIB GAS ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV11A	0% H2 CALIB GAS ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV11B	0% H2 CALIB GAS ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV6A	BLOWER OUTLET ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV6B	BLOWER OUTLET ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV7A	DIVERT VALVE ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			
3HCS*SOV7B	DIVERT VALVE ROCKWELL INTERNATIONAL		HRB				D
	DELPHI	075 N/A		12179-NS(T)-077 ASME III,CL2			

REPORT NO. MSS971

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCOENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	SPEC	BLOG ELEV	MTG SEIS OTHER	REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS
	VEND MODEL	MANUFACTURER	RRS REF	DYN. INPUT	FREQ DIR		
		MANUFAC MODEL	CODES	(ZPA)			

3HCS*TE3B	RADIANT HTR INNER TEMP ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE4A1	RADIANT HTR TEMP OUT ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE4A2	RADIANT HTR TEMP OUT ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE4B1	RADIANT HTR TEMP OUT ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE4B2	RADIANT HTR TEMP OUT ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE5A1	REACTION CHAMBER TEMP ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D
3HCS*TE5A2	REACTION CHAMBER TEMP ROCKWELL INTERNATIONAL	075	HRB	12179-NS(T)-077 ASME III,CL2			D

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG ELEV	HTG	SEIS	OTHER	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	QUAL REPORT		RRS REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC		CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL												

3HCS*TE5B1	REACTION CHAMBER TEMP ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
3HCS*TE5B2	REACTION CHAMBER TEMP ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
3HCS*TE6A	REACTION CHAMBER TEMP OUT ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
3HCS*TE6B	REACTION CHAMBER TEMP OUT ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
3HCS*TE7A	H2 RECOMB TEMP OUT ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
3HCS*TE7B	H2 RECOMB TEMP OUT ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D

TIS - SWITCH, INDICATING, TEMPERATURE

3HCS*TIS6A	REACTION CHAMBER TEMP OUT ROCKWELL INTERNATIONAL	075	HRB					12179-NS(T)-077 ASME III,CL2						D
------------	---	-----	-----	--	--	--	--	---------------------------------	--	--	--	--	--	---

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS OTHER	REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC	RRS REF		DYN.	INPUT								
	VEND MODEL	SPEC	RRS REF		DYN.	INPUT								
	MANUFACTURER	MANUFAC MODEL	CODES			(ZPA)								

3HCS*TIS6B	REACTION CHAMBER TEMP OUT ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

3HCS*TIS7A	H2 RECOMB TEMP OUT ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

3HCS*TIS7B	H2 RECOMB TEMP OUT ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

TS - SWITCH, TEMPERATURE

3HCS*TS1A	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

3HCS*TS1B	RADIANT HTR FLOW & TEMP IN ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

3HCS*TS3A	RADIANT HTR INNER TEMP ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

3HCS*TS3B	RADIANT HTR INNER TEMP ROCKWELL INTERNATION	075	HRB											D
						12179-NS(T)-077								
						ASME III,CL2								

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HCS - HYDROGEN RECOMBINER SYSTEM (POST DBA)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
VENDOR	VEND MODEL	MANUFACTURER	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
QUAL REPORT	SPEC	MANUFAC MODEL	RRS REF	DYN. INPUT	FREQ D		
			CODES	(ZPA)			

AR - RECORDER, ANALYZER

3HCS*AR2A	H2 ANALYZER FOXBORO		CB	12179-NS(T)-077 ASME III,CL2								D
		392										
	ELECTRONIC RECORDERS	N-2265-16										

AY - ANALYSER CONVERTER

3HCS*AY2A2	H2 ANALYZER FOXBORO N-2AI-I2V I/E CONVERTER	QOAB35 392 N-2AI-I2V	HRB	RH Y N NS(B)-017 REV 1B IEEE 344,323	N	MF	MD	NA	NA	NA		C
3HCS*AY2B2	H2 ANALYZER FOXBORO N-2AI-I2V I/E CONVERTER	QOAB35 392 N-2AI-I2V	CB	RH Y N NS(B)-017 REV 1B IEEE 344,323	N	HF	MD	NA	NA	NA		C

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF			DYN.	INPUT		FREQ	DIR						
	VEND MODEL	SPEC	CODES			(ZPA)										
	MANUFACTURER	MANUFAC MODEL														

SHEC EQUIPMENT

DMP - DAMPER

3HVC*DMP122	DAMPER					Y	N		S	NA	NA	33+	NA	NA		Y
	NVC-42	90267-1														
3HVC*DMP123	DAMPER					Y	N		S	NA	NA	33+	NA	NA		Y
	NVC-42	90267-1														
3HVC*DMP128	DAMPER					Y	N		S	NA	NA	33+	NA	NA		Y
	NVC-42	90267-1														

FLT - FILTER

3HVC*FLT1A	CONTROL ROOM AIR FILTER		CB	00064	CF	Y	N	.50.15	S	NA	NA	10.6	25+	25+	A	Y
	CVI	B253-9907-1														
		065														
	FILTER	N/A														
3HVC*FLT1B	CONTROL ROOM AIR FILTER		CB	00064	CF	Y	N	.50.15	S	NA	NA	10.6	25+	25+	A	Y
	CVI	B253-9907-1														
		065														
	FILTER	N/A														

FN - FAN

REPORT NO. NSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYG	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3HVC*FN3A	J. SHGR RM. EXH FAN BUFFALO FORGE A1.5 WESTINGHOUSE	82325005-45 140 1.5 H.P.	CB	00004	HM	Y	N	.30.15	S	NA	NA	33+	33+	33+	A Y
3HVC*FN3B	N. SHGR RM. EXH FAN BUFFALO FORGE A1.5 WESTINGHOUSE	82325005-4E 140 1.5 H.P.	CB	00004	HM	Y	N	.30.15	S	NA	NA	33+	33+	33+	A Y
FN - FAN															
3HVC*FN1A	CNTL RM. EMER. AIR SUP. FN BUFFALO FORGE 5E BLOWER WESTINGHOUSE	82325472-500 141 7.5 H.P.	CB	00064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A Y
3HVC*FN1B	CNTL RM. EMER. AIR SUP. FN BUFFALO FORGE 5E BLOWER WESTINGHOUSE	82325472-500 141 7.5 H.P.	CB	00064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A Y
3HVC*FN2A	CHLR EQPT RM SPLY VENT. FAN BUFFALO FORGE 300 BL WESTINGHOUSE	82325472-500 141 1.5 H.P.	CB	00064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A Y
3HVC*FN2B	*CH EQPT RM SPLY FAN BUFFALO FORGE 300 BL WESTINGHOUSE	82325472-500 141 1.5 H.P.	CB	0064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A Y
3HVC*FN7A	CH EQUIP ROOM EXH. FAN BUFFALO FORGE 300 BL WESTINGHOUSE	82325472-500 141 1 H.P.	CB	00064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VEND MODEL	QUAL REPORT														
	MANUFACTURER	SPEC														
		MANUFAC MODEL														

3HVC*FN7B	CH EQUIP ROOM EXH. FAN BUFFALO FORGE 300 BL WESTINGHOUSE	82325472-500 141 1 H.P.	CB	00064	RM	Y	N	.50.15	Y	NA	NA	20+	20+	20+	A	Y
3HVC*FN9A	BAT RM 1 VENT EXH. FAN BUFFALO FORGE 21MH WESTINGHOUSE	82325472-500 141 0.5 H.P.	CB	00004	RM	Y	N	.25.15	Y	NA	NA	20+	20+	20+	A	Y
3HVC*FN9B	BAT RM 2 VENT EXH. FAN BUFFALO FORGE 245BL WESTINGHOUSE	82325472-500 141 0.5 H.P.	CB	00004	RM	Y	N	.25.15	Y	NA	NA	20+	20+	20+	A	Y
3HVC*FN9C	BAT RM 3 VENT EXH. FAN BUFFALO FORGE 21MH WESTINGHOUSE	82325472-500 141 0.5 H.P.	CB	00004	RM	Y	N	.25.15	Y	NA	NA	20+	20+	20+	A	Y
3HVC*FN9D	BAT RM 4 VENT EXH. FAN BUFFALO FORGE 245BL WESTINGHOUSE	82325472-500 141 0.5 H.P.	CB	00004	RM	Y	N	.25.15	Y	NA	NA	20+	20+	20+	A	Y
3HVC*FN9E	BAT RM 5 VENT EXH. FAN BUFFALO FORGE WESTINGHOUSE	82325472-500 141 0.5 H.P.	CB	00004	RM	Y	N	.25.15	Y	NA	NA	20+	20+	20+	A	Y

AOV - VALVE, AIR OPERATED

3HVC*AOV20	CONT RM VENT OUT ISOL VLV HENRY PRATT NRS BETTIS	D-0054-2 339	CB	00064	DM	Y	N	3G	S	NA	NA	33 +			A	Y
------------	---	-----------------	----	-------	----	---	---	----	---	----	----	------	--	--	---	---

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT				FREQ	DIR				
	VEND MODEL	SPEC				CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL															

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

3HVC*TY166A1	CONT RM TEMP CONT FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			A
3HVC*TY166A2	CONT RM TEMP CONT FOXBORO N-2A0+V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			C
3HVC*TY166B1	CONT RM TEMP CONT FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			A
3HVC*TY166B2	CONT RM TEMP CONT FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			C
3HVC*TY175A1	INSTR RK RM TEMP CNTRL FOXBORO N-2AT-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			A
3HVC*TY175A2	INSTR RK RM TEMP CNTRL FOXBORO N-2AP+SUM SUMMER	Q0AAB47 392 N-2AP+SUM	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323											C
3HVC*TY175A3	INSTR RK RM TEMP CNTRL FOXBORO N-2A0-V2I E/I CONVERTER	Q0AAB50 392 N-2A0+V2I	CB			RM Y N NS(B)-017 REV 1B IEEE 344,323			N	MF	MD	NA	NA	NA			C

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, ERC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER REQ	ANLYS	TEST TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC		RRS REF	DYN.	INPUT		FREQ DIR						
	VEND MODEL	SPEC		CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL												
3HVC*TY175B1	INSTR RH RH TEMP CNTRL FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	A	
3HVC*TY175B3	INSTR RH RH TEMP CNTRL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	C	
3HVC*TY176A	INSTR RH RH TEMP CNTRL FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	A	
3HVC*TY176B	INSTR RH RH TEMP CNTRL FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	A	
3HVC*TY209A1	SHGR RMS TEMP CNTRL FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	A	
3HVC*TY209A2	SHGR RMS TEMP CNTRL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	C	
3HVC*TY209A3	SHGR RMS TEMP CNTRL FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB	RM	Y	N	N	HF MD	NA	NA	NA	NA	C	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VEND MODEL	QUAL REPORT														
	MANUFACTURER	SPEC														
		MANUFAC MODEL			RRS REF	DYN.	INPUT		FREQ	DIR						
					CODES		(ZPA)									

3HVC*TY209A4	SHGR RMS TEMP CNTRL FOXBORO N-2AP-SLM SIGNAL LIMITER	QQAAB50 392 N-2AP-SLM	CB		RM	Y	N		N	MF	MD	NA	NA	NA		D
3HVC*TY209B1	SHGR RMS TEMP CNTRL FOXBORO N-2AI-P2V R/E CONVERTER	QQAAB29 392 N-2AI-P2V	CB		RM	Y	N		N	MF	MD	NA	NA	NA		A
3HVC*TY209B2	SHGR RMS TEMP CNTRL FOXBORO N-2AO+V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB		RM	I	E	EE 344	N	MF	MD	NA	NA	NA		C
3HVC*TY209B3	SHGR RMS TEMP CNTRL FOXBORO N-2AO-V2I E/I CONVERTER	QQAAB50 392 N-2AO+V2I	CB		RM	Y	N		N	MF	MD	NA	NA	NA		C
3HVC*TY209B4	SHGR RMS TEMP CNTRL FOXBORO N-2AP-SLM SIGNAL LIMITER	QQAAB50 392 N-2AP-SLM	CB		RM	Y	N		N	MF	MD	NA	NA	NA		D

DMP - DAMPER

3HVC*DMPF6	FIRE DAMPER	44453-1/0801 565	CB	00064	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA		A Y

DMPF - DAMPER, FIRE

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT QUAL REPORT SPEC MANUFAC MODEL	LOCATION		LOADS			QUAL METH			NAT FREQS			STATUS SQ INS
			BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	
			RRS REF	RRS REF	DYN.	INPUT	FREQ	DIR						
			CODES	CODES		(ZPA)								

3HVC*DMPF16	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF17	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF18	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF19	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF2	FIRE DAMPER		CB 00064	RM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF20	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							
3HVC*DMPF21	FIRE DAMPER		CB 00047	DM	Y	N	.50.15	N	MF	MD	NA	NA	NA	A Y
		44453-1/0801 565					12179-NS(B)-017 IEEE-344							

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	QUAL REPORT		RRS REF	DYN.	INPUT									
	VEND MODEL	SPEC		CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL													

3HVC*FLT4A	FILTER		CB	00064	DM	Y	N	.50.15	N	SF	HD	14.9	11.5	40.0	A
	2H28	NESE-718 565						12179-NS(B)-017 ASME III,ASTM A500							

DHP - DAMPER

3HVC*DHPB11	BACKDRAFT DAMPER		CB	00004	HM	Y	N	.25.15	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

3HVC*DHPB13A	BACKDRAFT DAMPER		CB	00004	HM	Y	N	.30.15	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

3HVC*DHPB13B	BACKDRAFT DAMPER		CB	00004	HM	Y	N	.30.15	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

3HVC*DHPB15A	BACKDRAFT DAMPER		CB	00064	HM	Y	N	.60.17	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

3HVC*DHPB15B	BACKDRAFT DAMPER		CB	00064	HM	Y	N	.60.17	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

3HVC*DHPB17A	BACKDRAFT DAMPER		CB	00064	HM	Y	N	.50.15	S	NA	NA	33+	NA	NA	A Y
	2230	90267-1 583						NS(B)-017 AMCA-500-75							

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EGC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3HVC*DMPB5B	BACKDRAFT DAMPER	90267-1	CB	00064	HM	Y	N		S	NA	NA	33+	NA	NA	A Y
	2230	583						AMCA-500-75							
3HVC*DMPB6B	BACKDRAFT DAMPER	90267-1	CB	00064	HM	Y	N	.50.15	S	NA	NA	33+	NA	NA	A Y
	2230	583						NS(B)-017 AMCA-500-75							
3HVC*DMPB7	BACKDRAFT DAMPER	90267-1	CB	00004	HM	Y	N	.25.15	S	NA	NA	33+	NA	NA	A Y
	2230	583						NS(B)-017 AMCA-500-75							
3HVC*DMPB8A	BACKDRAFT DAMPER	90267-1	CB	00004	HM	Y	N	.25.15	S	NA	NA	33+	NA	NA	A Y
	2230	583						NS(B)-017 AMCA-500-75							
3HVC*DMP1	DAMPER	90267-303	CB	00047	HM	Y	N	.50.15	S	NA	NA	33+	NA	NA	A Y
	NVC-42	583						NS(B)-017 AMCA-500-75							
3HVC*DMP101	DAMPER	90267-303	CB	00047	HM	Y	N	.40.15	S	NA	NA	33+	NA	NA	A Y
	NVC-42	583						NS(B)-017 AMCA-500-75							
3HVC*DMP104	DAMPER	90267-303	CB	00047	HM	Y	N	.50.15	S	NA	NA	33+	NA	NA	A Y
	NVC-42	583						NS(B)-017 AMCA-500-75							

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC				RRS REF	DYN.	INPUT								
	VEND MODEL	MANUFACTURER				CODES		(ZPA)								

3HVC*DHP96	DAMPER		CB	00047	HM	Y	N	.40.15	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583				NS(B)-017 AHCA-500-75										

3HVC*DHP98	DAMPER		CB	00047	HM	Y	N	.50.15	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583				NS(B)-017 AHCA-500-75										

ADD - DAMPER, AIR OPERATED

3HVC*A0D119A	EMER VENT RECIRC AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CH	Y	N	.60.17	N	SF	SD	35+	29	29	A	Y
--------------	--	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	---

3HVC*A0D119B	EMER VENT RECIRC AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CH	Y	N	.60.17	N	SF	SD	35+	29	29	A	Y
--------------	--	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	---

3HVC*A0D179A	CMPTN RM TEMP CNTRL ANV INC ANV-7402	80271-301 594	CB	00057	CH	Y	N	.50.15	N	SF	SD	35+	29	29	A	Y
--------------	--	------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	---

3HVC*A0D179B	CMPTN RM TEMP CNTRL ANV INC ANV-7402	80271-301 594	CB	00057	CH	Y	N	.50.15	N	SF	SD	35+	29	29	A	Y
--------------	--	------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	---

3HVC*A0D179C	CMPTN RM TEMP CNTRL ANV INC ANV-7402	80271-301 594	CB	00057	CH	Y	N	.50.15	N	SF	SD	35+	29	29	A	Y
--------------	--	------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	---

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VEND MODEL	QUAL REPORT														
	MANUFACTURER	SPEC														
		MANUFAC MODEL			RRS REF	DYN.	INPUT			FREQ	DIR					
					CODES		(ZPA)									

3HVC*A0027A	CONT BLDG VENT IN AMERICAN WARMING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CN	Y	N	.60.17	N	SF	SD	35+	29	29	A	
-------------	---	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	--

3HVC*A0027B	CONT BLDG VENT IN AMERICAN WARMING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CN	Y	N	.60.17	N	SF	SD	35+	29	29	A	
-------------	---	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	--

MOD - DAMPER, MOTOR OPERATED

3HVC*MOD33A	CONT BLDG EMER VENT INL. AMERICAN WARMING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CN	Y	N	.50.15	N	SF	SD	35+	29	29	A	
-------------	--	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	--

3HVC*MOD33B	CONT BLDG EMER VENT INL. AMERICAN WARMING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	CB	00064	CN	Y	N	.50.15	N	SF	SD	35+	29	29	A	
-------------	--	---------------------------	----	-------	----	---	---	--------	---	----	----	-----	----	----	---	--

SOV - VALVE, SOLENOID

3HVC*SOV119A	EMER VENT RECIRC AMERICAN WARMING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	CB	00066	DH	Y	N	.60.17	N	SF	SD	*	35+		A	Y
--------------	---	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	---	---

3HVC*SOV119B	EMER VENT RECIRC AMERICAN WARMING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	CB	00066	DH	Y	N	.60.17	N	SF	SD	*	35+		A	Y
--------------	---	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	---	---

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC	RRS REF	DYN.	INPUT	FREQ	DIR									
	VEND MODEL	MANUFACTURER	CODES	(ZPA)												

3HVC*SOV26	CONT RH VENT INL ISOL VLV	AQR-67638	609	CB	00064	EM	Y	N	3G	N	SF	SD	*	35+		A Y
						NA										IEEE-323,344,382

AAA - RESERVED

3HVC*RIY16A	REMOTE MICROPROCESSOR	K-84-50/16683-8	624	CB		CH	Y	N	.60.17	N	HF	HD	24.0	24.0	28.0	B Y
	KAMAN SCIENCES	KEM-S(450953-004)	KAMAN			NS(B)-017,REV 1B										IEEE 323,344
						KDB (SPECIAL)										

RE - RADIOACTIVITY ELEMENT, PRIMARY

3HVC*RE16A	CONT BLDG RAD	K-84-50/K-84-1	624	CB	00064	DM	Y	N	.60.17	S	NA	NA	33+	33+	33+	A Y
	KAMAN SCIENCES	P/N 451003-002	KAMAN			NS(B)-017,REV 1B										IEEE-323,344
						KDB (SP)										

3HVC*RE16B	CONT BLDG RAD	K-84-50/K-84-1	624	CB	00064	DM	Y	N	.60.17	S	NA	NA	33+	33+	33+	A Y
	KAMAN SCIENCES	P/N 451003-002	KAMAN			NS(B)-017,REV 1B										IEEE-323,344
						KDB (SP)										

RIY - RADIATION INDICATING RELAY

3HVC*RIY16B	REMOTE MICROPROCESSOR	K-84-50/16683-8	624	CB		CH	Y	N	.60.17	N	HF	MD	24.0	24.0	28.0	B Y
	KAMAN SCIENCES	KEM-S(450953-004)	KAMAN			NS(B)-017,REV 1B										IEEE 323,344
						KDB (SPECIAL)										

PS - SWITCH,PRESSURE

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC		RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFAC MODEL		CODES		(ZPA)									

3HVC*ACU3B	AC UNIT- W. SHGR RH BAHNSON C.P.10C-CW WESTINGHOUSE	A-392-81 648 15 H.P.	CB 00004	F Y N	.25.15	SD	NA	NA	31.8	18.9	30.9	A	Y		
3HVC*ACU4A	AC UNIT E SHGR RH BAHNSON C.P.21C-CW WESTINGHOUSE	A-392-81 648 25 H.P.	CB 00004	F Y N	.25.15	SD	NA	NA	31.8	18.9	30.9	A	Y		
3HVC*ACU4B	AC UNIT W. SHGR RH BAHNSON C.P.21C-CW WESTINGHOUSE	A-392-81 648 25 H.P.	CB 00004	F Y N	.25.15	SD	NA	NA	31.8	18.9	30.9	A	Y		
SOV - VALVE, SOLENOID															
3HVC*SOV74A	AIR STOR TK OUT TARGET ROCK CORP 81V-005 IN-LINE SOLENOID VLV 81V-015	3040 654	CB 00064	DM Y N	3G	S	NA	NA	33+			A	Y		
3HVC*SOV74B	AIR STOR TK OUT PRESS TARGET ROCK CORP 81V-005 IN-LINE SOLENOID VLV 81V-015	3040 654	CB 00064	DM Y N	3G	S	NA	NA	33+			A	Y		
DHP - DAMPER															
3HVC*DHPB18A	BACKDRAFT DAMPER 2230	DD-5771-3S 668	CB 00064	CW Y N	.60.17	S	NA	NA	77.1	70.3	168.0	A	Y		

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/89

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHEP REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HVC*DHPT7B	TORNADO DAMPER		CB 00064	HM Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0 668		NS(B)-017,REV.1B NA			

3HVC*DHPT8A	TORNADO DAMPER		CB 00064	HM Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0 668		NS(B)-017,REV.1B NA			

3HVC*DHPT8B	TORNADO DAMPER		CB 00064	Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0 668		NS(B)-017,REV.1B NA			

3HVC*DHPT9A	TORNADO DAMPER		CB 00064	HM Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0 668		NS(B)-017,REV.1B NA			

3HVC*DHPT9B	TORNADO DAMPER		CB 00064	HM Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0 668		NS(B)-017,REV.1B NA			

TE - TEMPERATURE ELEMENT, PRIMARY

3HVC*TE166A	CONT RH TEMP CONT		CB	DH Y N	.60.17 N	HF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					

3HVC*TE166B	CONT RH TEMP CONT		CB	CN Y N	.60.17 N	HF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HVC*TE175A	INSTR RH RH TEMP CNTRL		CB 00047	CH Y N	.50.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					
3HVC*TE175B	INSTR RH RH TEMP CNTRL		CB 00047	CH Y N	.50.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					
3HVC*TE176A	INSTR RH RH TEMP CNTRL		CB 00047	CH Y N	.50.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					
3HVC*TE176B	INSTR RH RH TEMP CNTRL		CB 00047	CH Y N	.50.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-006	683		IEEE 323,344			
	NEED RTD	611					
3HVC*TE209A	SNGR RHS TEMP SNTRL		CB 00008	CH Y N	.30.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-017,REV 1B			
	0313-00125-020	683		IEEE 323,344			
	NEED RTD	611					
3HVC*TE209B	SNGR RHS TEMP CNTRL		CB 00008	CH Y N	.30.15 N	MF MD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14		NS(B)-01,REV 1B			
	0313-00125-020	683		IEEE 323,344			
	NEED RTD	611					

FS - SWITCH, FLOW

3HVC*FS116A	CHILLER EQUIP SPACE SPLY		CB	EM Y N	.75G	NA SF MD	33+ A Y
	FLUID COMPONENTS	700126 REV.3		NA			
	FR72-4	686		IEEE-344,1975			
	FLOW SWITCH	FR72-4					

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSF SUPPLIER: WESTINGHOUSE

SYSTEM HVC - AIR COND. - CONTROL BLDG OR AREA

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT QUAL REPORT SPEC MANUFAC MODEL	LOCATION BLDG ELEV HTG	LOADS SEIS OTHER REQ'D RRS REF DYN. INPUT CODES (ZPA)	QUAL METH ANLYS TEST TEST FREQ DIR	NAT FREQS F/B S/S	STATUS VERT SQ INS
3HVC*FS116B	CHILLER EQUIP FACE SPLY FLOW FLUID COMPONENTS FR72-4 FLOW SWITCH	708126 REV.3 686 FR72-4	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A Y
3HVC*FS31A	3HVC*ACU-1A EXH FLOW FLUID COMPONENTS FR72-4R FLOW SWITCH	708126 REV.3 686 FR72-4R	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A Y
3HVC*FS31B	3HVC*ACU-1B EXH FLOW FLUID COMPONENTS FR72-4R FLOW SWITCH	708126 REV.3 686 FR72-4R	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A Y
3HVC*FS38A	CONT BLDG EMER VENT FLOW FLUID COMPONENTS FR72-4 FLOW SWITCH	708126 REV.3 686 FR72-4	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A
3HVC*FS38B	CONT BLDG VENT FLOW FLUID COMPONENTS FR72-4 FLOW SWITCH	708126 REV.3 686 FR72-4	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A
3HVC*FS53A	3HVC-ACU2A EXH FLOW FLUID COMPONENTS FR72-4 FLOW SWITCH	708126 REV.3 686 FR72-4R	CB	EM Y N .75G NA REG.189 AND IEEE-344,1975	NA SF MD	33+	A Y
3HVC*FS53B	3HVC-ACU2B EXH FLOW FLUID COMPONENTS FR72-4 FLOW SWITCH	708126 REV.3 686 FR72-4R	CB	EM Y N .75G NA IEEE-344,1975	NA SF MD	33+	A Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVH - HOT WATER HEATING - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SNEC EQUIPMENT

PS - SWITCH,PRESSURE

3HVH*PS137A	HOT WTR HTG PRESS SPLY	AB 00043	RH Y N	.41.18 N	SF SD	40+ 40+ 40+	A Y
	ASCO	AQR-101083,R.O		NS(B)-007-REV 0B			
	SB11AKR/TF10A32BRX	626		IEEE 323-1974&IEEE 344-1975			
	PRESSURE SWITCH	SB11AKR/TF10A32BRX					
3HVH*PS137B	HOT WTR HTG PRESS SPLY	AB 00043	RH Y N	.41.18 N	SF SD	40+ 40+ 40+	A Y
	ASCO	AQR-101083,R.O		NS(B)-007-REV 0B			
	SB11AKR/TF10A32BRX	626		IEEE 323-1974&IEEE 344-1975			
	PRESSURE SWITCH	SB11AKR/TF10A32BRX					
3HVH*PS138A	HOT WTR HTG PRESS RTN	AB 00043	RH Y N	.41.18 N	SF SD	40+ 40+ 40+	A Y
	ASCO	AQR-101083,R.O		NS(B)-007-REV 0B			
	SB11AKR/TF10A32BRX	626		IEEE 323-1974&IEEE 344-1975			
	PRESSURE SWITCH	SB11AKR/TF10A32BRX					
3HVH*PS138B	HOT WTR HTG PRESS RTN	AB 00043	RH Y N	.41.18 N	SF SD	40+ 40+ 40+	A Y
	ASCO	AQR-101083,R.O		NS(B)-007-REV 0B			
	SB11AKR/TF10A32BRX	626		IEEE 323-1974&IEEE 344-1975			
	PRESSURE SWITCH	SB11AKR/TF10A32BRX					

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVK - CHILLED WATER - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)		FREQ DIR						
	MANUFACTURER	HANUFAC MODEL														

3HVH*PDIC32B CHILL WTR SPLY & RTN CB RH Y N N HF MD NA NA NA C
 FOXBORO Q0AAB67 NS(B)-017 REV 1B
 N-250HM+M2NH-F 392 IEEE 344,323
 ELEC DISPL STATIONS N-250HM+M2NH-F

PDY - PRESSURE DIFFERENTIAL RELAY

3HVH*PDY32A1 CHILL WTR SPLY & RTN CB RH Y N D
 FOXBORO IEEE 344,323 NS(B)-017 REV 1B
 N-2AI-I2V 392 IEEE-344,322
 I/E CONVERTER N-2AI-I2V

3HVH*PDY32A2 CHILL WTR SPLY & RTN CB RH Y N N HF MD NA NA NA C
 FOXBORO Q0AAB50 NS(B)-017 REV 1B
 N-2AO-V2I 392 IEEE 344,323
 E/I CONVERTER N-2AO+V2I

3HVH*PDY32B1 CHILL WTR SPLY & RTN CB RH Y N N HF MD NA NA NA D
 FOXBORO Q0AAB35 NS(B)-017 REV 1B
 N-2AI-I2V 392 IEEE 344,323
 I/E CONVERTER N-2AI-I2V

3HVH*PDY32B2 CHILL WTR DIFF PRESS CONT CB RH Y N N HF MD NA NA NA C
 FOXBORO Q0AAB50 NS(B)-017 REV 1B
 N-2AO-V2I 392 IEEE 344,323
 E/I CONVERTER N-2AO+V2I

TS - SWITCH, TEMPERATURE

3HVH*TS21A CHILL WTR SUPPLY CB RH Y N N HF MD NA NA NA C
 FOXBORO Q0AAB33 NS(B)-017 REV 1B
 N-2AP+ALM-AR 392 IEEE 344,323
 SIGNAL BISTABLES N-2AP+ALM-AR

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVK - CHILLED WATER - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3HVK*TS21B	CHILL WTR SUPPLY FOXBORO N-2AP+ALM-AR SIGNAL BISTABLES	Q0AAB33 392 N-2AP+ALM-AR	CB			RH Y N NS(B)-017 REV 1B IEEE 344,323			N	HF	MD	NA	NA	NA		C
------------	---	--------------------------------	----	--	--	--	--	--	---	----	----	----	----	----	--	---

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

3HVK*TY21A	CHILL WTR SUPPLY FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB			RH Y N NS(B)-017 REV 1B IEEE 344,323			N	HF	MD	NA	NA	NA		A
------------	---	-----------------------------	----	--	--	--	--	--	---	----	----	----	----	----	--	---

3HVK*TY21B	CHILL WTR SUPPLY TEMP CONT FOXBORO N-2AI-P2V R/E CONVERTER	Q0AAB29 392 N-2AI-P2V	CB			RH Y N NS(B)-017 REV 1B IEEE 344,323			N	HF	MD	NA	NA	NA		A
------------	---	-----------------------------	----	--	--	--	--	--	---	----	----	----	----	----	--	---

PDV - PRESSURE DIFFERENTIAL VALVE

3HVK*PDV32A	CHILL WTR SPLY & RTN TARGET ROCK CORP 81AB-002 MODLTNG SOLENOID VLV	3624 654 81AB-002	CB	00064	DH	Y N	3G	S	NA	NA			33+		A	Y
-------------	--	-------------------------	----	-------	----	-----	----	---	----	----	--	--	-----	--	---	---

3HVK*PDV32B	CHILL WTR SPLY & RTN TARGET ROCK CORP 81AB-002 MODLTNG SOLENOID VLV	3624 654 81AB-002	CB	00064	DH	Y N	3G	S	NA	NA			33+		A	Y
-------------	--	-------------------------	----	-------	----	-----	----	---	----	----	--	--	-----	--	---	---

PDY - PRESSURE DIFFERENTIAL RELAY

3HVK*PDY32A	CHILL WTR DIFF PRESS CONT TARGET ROCK CORP 203114 ELECTRONIC CONTR MDL	3040 654 81AB CONTROLLER	CB		DH	Y N	3G	S	NA	NA			33+		A	Y
-------------	---	--------------------------------	----	--	----	-----	----	---	----	----	--	--	-----	--	---	---

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVK - CHILLED WATER - CONTROL BLDG OR AREA

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3HVK*TV69A	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV69B	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV70A	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV70B	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV71A	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV71B	SUPPLY ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A
3HVK*TV72A	RETURN ISOLATION TEMP TARGET ROCK CORP 81AB-001 IN-LINE SOLENOID VLV 81AB-001	3624 654	CB	00064	DM	Y	N	3G	S	NA	NA	33+	A

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVP - VENTILATION - DIESEL GEN BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS			STATUS		
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VEND MODEL	QUAL REPORT														
	MANUFACTURER	SPEC														
		MANUFAC MODEL														

3HVP*TC29B	DIESEL ENCL TEMP FOXBORO N-2AC+A2 P CONTROLLER	QOAAA05 392 N-2AC-A2	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
------------	---	----------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	---

TIC - CONTROLLER, INDICATING, TEMPERATURE

3HVP*TIC29A	DIESEL ENCL FOXBORO N-250HH+M2NH-F ELEC DISPL STATIONS	FOXBORO DC391 392 N-250HH+M2NH-F	CB	00048	PH	Y	N	.40.15							D
3HVP*TIC29B	D G ENC TEMP CONT FOXBORO N-250HH+M2NH-F ELEC DISPL STATIONS	FOXBORO DC391 392 N-250HH+M2NH-F	CB	00048	PH	Y	N	.40.15							D

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

3HVP*TY29A1	DIESEL ENCL FOXBORO N-2AI-P2V R/E CONVERTER	QOAAA05 392 N-2AI-P2V	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA	A
3HVP*TY29A2	DIESEL ENCL FOXBORO N-2AO-V2I E/I CONVERTER	QOAAA05 392 N-2AO+V2I	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
3HVP*TY29A3	DIESEL ENCL FOXBORO N-2AP-SLM SIGNAL LIMITER	QOAAA05 392 N-2AP-SLM	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA	D

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVP - VENTILATION - DIESEL GEN BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VEND MODEL	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	MANUFACTURER	SPEC				CODES			[ZPA]							
		MANUFAC MODEL														

3HVP*TY29A4	DIESEL ENCL TEMP FOXBORO N-2AX+DSR LOGIC RELAY CARD	QOAB18 392 N-2AX+DSR	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	D	
3HVP*TY29A5	DIESEL ENCL TEMP FOXBORO N-2AI-C2L INPUT ISOLATOR	QOAB15 392 N-2AI-C2L	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	D	
3HVP*TY29A6	DIESEL ENCL TEMP FOXBORO N-2AO-V2I E/I CONVERTER	QOAB50 392 N-2AO+V2I	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	D	
3HVP*TY29B1	DIESEL ENCL FOXBORO N-2AI-P2V R/E CONVERTER	QOAB29 392 N-2AI-P2V	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	A	
3HVP*TY29B2	DIESEL ENCL FOXBORO N-2AO-V2I E/I CONVERTER	QOAB50 392 N-2AO+V2I	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	C	
3HVP*TY29B3	DIESEL ENCL FOXBORO N-2AP-SLM SIGNAL LIMITER	QOAB50 392 N-2AP-SLM	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	D	
3HVP*TY29B4	DIESEL ENCL TEMP FOXBORO N-2AX+DSR LOGIC RELAY CARD	QOAB18 392 N-2AX+DSR	CB		RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	D	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVP - VENTILATION - DIESEL GEN BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RES	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3HVP*TY29B5	DIESEL ENCL TEMP FOXBORO N-2AI-C2L INPUT ISOLATOR	Q0AAB15 392 N-2AI-C2L	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA		D
-------------	--	-----------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	--	---

3HVP*TY29B6	DIESEL ENCL TEMP FOXBORO N-2AO-V2I E/I CONVERTER	Q0AAB50 392 N-2AO+V2I	CB	00048	RM	Y	N	.40.15	N	MF	MD	NA	NA	NA		D
-------------	---	-----------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	--	---

MOD - DAMPER, MOTOR OPERATED

3HVP*MOD20A	DIESEL ENCL VENT OUTL AMERICAN WARMING AWV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	EGE	00049	CH	Y	N	.55.15	N	SF	SD	35+	29	29		A
-------------	---	---------------------------	-----	-------	----	---	---	--------	---	----	----	-----	----	----	--	---

3HVP*MOD20B	DIESEL ENCL VENT OUTL AMERICAN WARMING AWV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	EGE	00049	CH	Y	N	.55.15	N	SF	SD	35+	29	29		A
-------------	---	---------------------------	-----	-------	----	---	---	--------	---	----	----	-----	----	----	--	---

3HVP*MOD20C	DIESEL ENCL VENT OUTL AMERICAN WARMING AWV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	EGE	00049	CH	Y	N	.55.15	N	SF	SD	35+	29	29		A
-------------	---	---------------------------	-----	-------	----	---	---	--------	---	----	----	-----	----	----	--	---

3HVP*MOD20D	DIESEL ENCL VENT OUTL AMERICAN WARMING AWV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	EGE	00049	CH	Y	N	.55.15	N	SF	SD	35+	29	29		A
-------------	---	---------------------------	-----	-------	----	---	---	--------	---	----	----	-----	----	----	--	---

3HVP*MOD23A	DIESEL ENCL VENT INL AMERICAN WARMING AWV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	EGE	00043	CH	Y	N	.55.15	N	SF	SD	35+	29	29		A
-------------	--	---------------------------	-----	-------	----	---	---	--------	---	----	----	-----	----	----	--	---

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVP - VENTILATION - DIESEL GEN BLDG

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HVP*DMPT6D	TORNADO DAMPER		EGE 00051	Y N	.60.17 S	NA NA	51.3 92.5 78.3 A Y
	QN-0665	DO-5771-IS,REV.0	668	NS(B)-017,REV.0B			
				NA			

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	STATUS
	VENDOR	SPEC		RRS REF		DYN.	INPUT							
	MANUFACTURER	MANUFAC MODEL		CODES		(ZPA)								

SPEC EQUIPMENT

DMP - DAMPER

3HVQ*DMPB1A	BACKDRAFT DAMPER	90267-1	ESF 00036	HM	Y	N		S	NA	NA	33+	NA	NA	A Y
	2230													AMCA-500-75
3HVQ*DMPB1B	BACKDRAFT DAMPER	90267-1	ESF 00036	HM	Y	N		S	NA	NA	33+	NA	NA	A Y
	2230													AMCA-500-75
3HVQ*DMPB2A	BACKDRAFT DAMPER	90267-1	ESF 00036	HM	Y	N		S	NA	NA	33+	NA	NA	A Y
	2230													AMCA-500-75
3HVQ*DMPB2B	BACKDRAFT DAMPER	90267-1	ESF 00036	HM	Y	N		S	NA	NA	33+	NA	NA	A Y
	2230													AMCA-500-75
3HVQ*DMP23	VOLUME DAMPER	90267-1	ESF 00021		Y	N		S	NA	NA	33+	NA	NA	Y
	NVC-42													AMCA-500-75

DMPF - DAMPER, FIRE

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)			FREQ	DIR				
	MANUFACTURER	MANUFAC MODEL													

3HVQ*DHP36	MANUAL VOL. DAMPER		ESB 00036	HM	Y	N	.32.13	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DMP4	MANUAL VOL. DAMPER		ESB 00021	HM	Y	N	.32.13	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DMP5	MANUAL VOL. DAMPER		00021	HM	Y	N	.32.13	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DMP6	MANUAL VOL. DAMPER		ESB 00036	HM	Y	N	.32.13	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DMP7	MANUAL VOL. DAMPER		ESB 00036	HM	Y	N	.32.13	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DHP8	MANUAL VOL. DAMPER		ESB 00036	HM	Y	N	.40.14	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										
3HVQ*DMP9	MANUAL VOL. DAMPER		ESB 00036	HM	Y	N	.40.14	S	NA	NA	33+	NA	NA	A	Y
	NVC-42	90267-303 583			NS(B)-010 AHCA-500-75										

AOD - DAMPER, AIR OPERATED

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	MANUFAC MODEL			CODES		(ZPA)								

3HVQ*A0D40A	SI & QSS AND RES HX AREAS EXH AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*A0D40B	SI & QSS AND RES HX AREAS EXHC AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*A0D40C	SI & QSS AND RES HX AREAS EXH AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*A0D40D	SI & QSS AND RES HX AREAS EXH AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*A0D41A	SI & QSS AND RES HX AREA SPLY AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29	A	
3HVQ*A0D41B	SI & QSS AND RES HX AREA SPLY AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29	A	
3HVQ*A0D41C	SI & QSS AND RES HX AREA SPLY AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB 00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29	A	

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC				RRS REF	DYN.	INPUT			FREQ	DIR					
	MANUFACTURER	MANUFAC MODEL				CODES		(ZPA)									

3HVQ*A0D41D	SI & QSS AND RES HX AREA SPLY AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29			A
3HVQ*A0D42A	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29			A
3HVQ*A0D42B	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29			A
3HVQ*A0D42C	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29			A
3HVQ*A0D42D	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29			A
3HVQ*A0D43A	CONT RECIRC PPS&CLRS AREA SPLY AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.40.14	N	SF	SD	35+	29	29			A
3HVQ*A0D43B	CONT RECIRC PPS&CLRS AREA SPLY AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	ESB	00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29			A

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	DESCRIPTION	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR				RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	SPEC			CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL														

3HVQ*A0D43C	CONT RECIRC PPS&CLRS AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	AREA SPLY 80271-301 594 EA740	ESB	00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29	A	
3HVQ*A0D43D	CONT RECIRC PPS&CLRS AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	AREA SPLY 80271-301 594 EA740	ESB	00036	CH	Y	N	.32.13	N	SF	SD	35+	29	29	A	
MOD - DAMPER, MOTOR OPERATED																
3HVQ*MOD26A1	AUX FH PP AREA VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	INL & EXH 80271-301 594 EA740	ESB	00038	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*MOD26A2	AUX FH PP AREA VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	INL & EXH 80271-301 594 EA740	ESB		CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*MOD26B1	AUX FH PP AREA VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	INL & EXH 80271-301 594 EA740	ESB	00047	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*MOD26B2	AUX FH PP AREA VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	INL & EXH 80271-301 594 EA740	ESB	00047	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	
3HVQ*MOD26C1	AUX FH PP AREA VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	INL & EXH 80271-301 594 EA740	ESB	00043	CH	Y	N	.40.14	N	SF	SD	35+	29	29	A	

REPORT NO. MSSQTI

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC		RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFACTURER		CODES		(ZPA)									

3HVQ*SOV41C	SI & QSS AND RES HX AREA SPLY AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00036	DM	Y	N	.32.13	N	SF	SD	*	35+		A	
3HVQ*SOV41D	SI & QSS AND RES HX AREA SPLY AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00036	DM	Y	N	.32.13	N	SF	SD	*	35+		A	
3HVQ*SOV42A	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00050	DM	Y	N	.40.14	N	SF	SD	*	35+		A	
3HVQ*SOV42B	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK 8320E	ESB 00049	DM	Y	N	.40.14	N	SF	SD	*	35+		A	
3HVQ*SOV42C	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00049	DM	Y	N	.40.14	N	SF	SD	*	35+		A	
3HVQ*SOV42D	CONT RECIRC PPS & CLRS AREA EX AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00050	DM	Y	N	.40.14	N	SF	SD	*	35+		A	
3HVQ*SOV43A	CONT RECIRC PPS&CLRS AREA SPLY AMERICAN WARNING NPH8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	ESB 00036	DM	Y	N	.32.13	N	SF	SD	*	35+		A	

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

3HVQ*SOV43B	CONT RECIRC PPS&CLRS AREA SPLY	ESB 00036	DM	Y	N	.32.13	N	SF	SD	*	35+	A
	AMERICAN WARMING	AQR-67638				NS(B)-010 REV 0B						
	NPK8320A182E	594				IEEE-323,344,382,627						
	ASCO SOLENOID	NPK8320E										
3HVQ*SOV43C	CONT RECIRC PPS&CLRS AREA SPLY	ESB 00036	D'	Y	N	.32.13	N	SF	SD	*	35+	A
	AMERICAN WARMING	AQR-67638				NS(B)-010 REV 0B						
	NPK8320A182E	594				IEEE-323,344,382,627						
	ASCO SOLENOID	NPK 8320E										
3HVQ*SOV43D	CONT RECIRC PPS&CLRS AREA SPLY	ESB 00036	DM	Y	N	.32.13	N	SF	SD	*	35+	A
	AMERICAN WARMING	AQR-67638				NS(B)-010 REV 0B						
	NPK8320A182E	594				IEEE-323,344,382,627						
	ASCO SOLENOID	NPK8320E										

DHP - DAMPER

3HVQ*DHP17	MANUAL VOL. DAMPER	ESB 00021		Y	N	.40.14	S	NA	NA		66.9	35.3	158.0	A	Y
		DD-5771-2S,REV.A				NS(B)-010,REV.0B									
		668				NA									

TE - TEMPERATURE ELEMENT, PRIMARY

3HVQ*TE26A	AUX FW PP AREA VENT INL & EXH	ESB 00038	DM	Y	N	.40.14	N	MF	MD		33+	A	Y
	NEED INSTRUMENT CO	3035-00125-14				NS(B)-010,REV 0B							
	0358-00125-007	683				IEEE 323,344							
	NEED RTD	611											
3HVQ*TE26B	AUX FW PP AREA VENT INL & EXH	ESB 00038	DM	Y	N	.40.14	N	MF	MD		33+	A	Y
	NEED INSTRUMENT CO	3035-00125-14				NS(B)-010,REV 0B							
	0358-00125-007	683				IEEE 323,344							
	NEED RTD	611											

FS - SWITCH, FLOW

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EGC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVQ - VENTILATION - ENGINEERED SAFETY FEATURES BLDG

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HVQ*F553A	ESF BLDG SUPPLY FAN DISCH FLUID COMPONENTS FR72-4R FLOW SWITCH	708126 REV.3 686 FR72-4	ESB	EM Y N .75G NA	SF MD	33+	A Y
				REG.189 AND IEEE-344,1975			
3HVQ*F553B	ESF BLDG SUPPLY FAN DISCH FLUID COMPONENTS FR72-4R FLOW SWITCH	708126 REV.3 686 FR72-4	ESB	EM Y N .75G NA	SF MD	33+	A Y
				REG.189 AND IEEE-344,1975			

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SPEC EQUIPMENT

DMPF - DAMPER, FIRE

3HVR*DMPF27	FIRE DAMPER	44453-1/0801	DM Y N	.41.18 N	MF MD	NA NA NA	A Y
			12179-NS(B)-007				
			IEEE-344				
3HVR*DMPF60	FIRE DAMPER	44453-1/0801	DM Y N	.40.14 N	MF MD	NA NA NA	A Y
			12179-NS(B)-010				
			IEEE-344				
3HVR*DMPF61	FIRE DAMPER	44453-1/0801	DM Y N	.40.14 N	MF MD	NA NA NA	A Y
			12179-NS(B)-010				
			IEEE-344				
3HVR*DMPF62	FIRE DAMPER	44453-1/0801	DM Y N	.40.14 N	MF MD	NA NA NA	A Y
			12179-NS(B)-010				
			IEEE-344				
3HVR*DMPF64	FIRE DAMPER	44453-1/0801	DM Y N	.32.13 N	MF MD	NA NA NA	A Y
			12179-NS(B)-010				
			IEEE-344				

FLT - FILTER

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
3HVR*DMPF5	FIRE DAMPER		AB	00066	DM	Y	N	.41.18	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF50	FIRE DAMPER		AB	00066	DM	Y	N	.56.20	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF51	FIRE DAMPER		FB	00024	DM	Y	N	.56.20	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF6	FIRE DAMPER		AB	00024	DM	Y	N	.27.16	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF7	FIRE DAMPER		AB	00024	DM	Y	N	.32.18	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF8	FIRE DAMPER		PB	00024	DM	Y	N	.32.18	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									
3HVR*DMPF9	FIRE DAMPER		AB	00079	DM	Y	N	.50.20	N	MF	MD	NA	NA	NA	A	Y	
		44453-1/0801 565						12179-NS(B)-007 IEEE-344									

FLT - FILTER

REPORT NO. MSSQT1

PROJECT EQUIPHE.IT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/64

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS	
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ

3HVR*DMP7	DAMPER		AB	00043	HM	Y	N	.32.18	S	NA	NA	33+	NA	NA	A Y
	NVC-42	90267-303 583						NS(B)-007 ANCA-500-75							
3HVR*DMP8	DAMPER		AB	00043	HM	Y	N	.32.18	S	NA	NA	33+	NA	NA	A Y
	NVC-42	90267-303 583						NS(B)-007 ANCA-500-75							
3HVR*DMP9	DAMPER		AB	00043	HM	Y	N	.32.18	S	NA	NA	33+	NA	NA	A Y
	NVC-42	90267-303 583						NS(B)-007 ANCA-500-75							

AOD - DAMPER, AIR OPERATED

3HVR*AOD174A	CNTMNT PRG HTG&VT UNIT INL DM AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB		CN	Y	N	.56.20	N	SF	SD	35+	29	29	A
								NS(B)-007 REV 0B IEEE-323,344,382							
3HVR*AOD174B	CNTMNT PRG HTG&VT UNIT INL DM AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB		CN	Y	N	.56.20	N	SF	SD	35+	29	29	A
								NS(B)-007 REV 0B IEEE-323,344,382							
3HVR*AOD198A	MCC, ROD CONT & CBL VLT EXH AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB		CN	Y	N	.56.20	N	SF	SD	35+	29	29	A
								NS(B)-007 REV 0B IEEE-323,344,382							
3HVR*AOD198B	MCC, ROD CONT & CBL VLT EXH AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB		CN	Y	N	.56.20	N	SF	SD	35+	29	29	A
								NS(B)-007 REV 0B IEEE-323,344,382							

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	MTG SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC		RRS REF DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL		CODES (ZPA)			

3HVR*A0040A	AUX BLD EXH FN TO ATM ISL DHP	AB 00066	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0040B	AUX BLD EXH FN TO ATM ISL DHP	AB 00066	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0042A	AUX BLDG EXH FAN DISH TO FLT	AB 00066	CH Y N	.41.18 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0042B	AUX BLDG EXH FAN DISH TO FLT	AB 00066	CH Y N	.41.18 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0043A	AUX BLDG EXH FAN DISH TO FLT	AB 00066	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0043B	AUX BLDG EXH FAN DISH TO FLT	AB 00066	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					
3HVR*A0044A	CHG PHP CUB MORH OUTL DMPR	AB 00066	CH Y N	.56.20 N	SF SD	35+ 29 29	A
	AMERICAN WARNING	80271-301		NS(B)-007 REV 0B			
	AHV-7402	594		IEEE-323,344,382			
	NAMCO LIMIT SWITCH	EA740					

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC	RRS	REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFAC MODEL	CODES		(ZPA)										

3HVR*A0044B	CHG PHP CUB NORM OUTL DMPR AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.56.20	N	SF	SD	35+	29	29	A
3HVR*A0046A	CHG PHP CUB TO AUX BLDG FLT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB		CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*A0046B	CHG PHP CUB TO AUX BLDG FLT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB		CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*A0055A	CNTMT PRG HTG&VNT UNT INL DMP AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*A0055B	CNTMT PRG HTG&VNT UNT INL DMP AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*A0065A	WST BLDG TO AUX BLDG FLT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.56.20	N	SF	SD	35+	29	29	A
3HVR*A0065B	WST BLDG TO AUX BLDG FLT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.56.20	N	SF	SD	35+	29	29	A

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC	RRS	REF	DYN.	INPUT			FREQ	DIR						
	VEND MODEL	MANUFAC MODEL	CODES		(ZPA)											

3HVR*A0D66A	WST DSPSL BLDG VENT TO ATM AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	
3HVR*A0D66B	WST DSPSL BLDG VENT TO ATM AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	
3HVR*A0D80A	FUEL BLDG FLT INL DMPR AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	Y
3HVR*A0D80B	FUEL BLDG FLT INL DMPR AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	Y
3HVR*A0D81A	FUEL BLDG FLT BYPASS DMPR AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB		CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	
3HVR*A0D81B	FUEL BLDG FLT B AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB		CW	Y	N	.56.20	N	SF	SD	35+	29	29	A	
3HVR*A0D85	PP TUN AREA EXH FAN DISCH DMP AMERICAN WARNING ANV-7402 NAMCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CW	Y	N	.41.18	N	SF	SD	35+	29	29	A	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOLKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	MANUFACTURER			CODES		(ZPA)		FREQ	DIR					

3HVR*MOD50B	CHG PMP CUB INL DMPR AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*MOD50C1	CHG PMP CUB INL DMPR AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*MOD50C2	CHG PMP CUB INL DMPR AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.41.18	N	SF	SD	35+	29	29	A
3HVR*MOD72A	FUEL BLDG FLT EXH FAN OUT AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.55.15	N	SF	SD	35+	29	29	A Y
3HVR*MOD72B	FUEL BLDG FLT EXH FAN OUT AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	80271-301 594 EA740	AB	00066	CH	Y	N	.55.15	N	SF	SD	35+	29	29	A Y
SOV - VALVE, SOLENOID															
3HVR*SOV174A	CNTMNT PRG HTG&VT UNIT INL DM AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.56.20	N	SF	SD	*	35+		A
3HVR*SOV174B	CNTMNT PRG HTG&VT UNIT INL DM AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.56.20	N	SF	SD	*	35+		A

REPORT NO. NSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFACTURER			CODES		(ZPA)									
3HVR*SOV43B	AUX BLDG EXH FAN DSH TO FLTR AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00087	DM	Y	N	.56.20	N	SF	SD	*	35+			A
3HVR*SOV44A	CHG PHP CUB NORM OUTL DMPR AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00074	DM	Y	N	.56.20	N	SF	SD	*	35+			A
3HVR*SOV44B	CHG PHP CUB NORM OUTL DMPR AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00075	DM	Y	N	.56.20	N	SF	SD	*	35+			A
3HVR*SOV46A	CHG PHP CUB TO AUX BLDG FLT AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.41.18	N	SF	SD	*	35+			A
3HVR*SOV46B	CHG PHP CUB TO AUX BLDG FLT AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.41.18	N	SF	SD	*	35+			A
3HVR*SOV55A	CNTMNT PRG HTG&VNT UNT INL DM AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.41.18	N	SF	SD	*	35+			A
3HVR*SOV55B	CNTMNT PRG HTG&VNT UNT INL DM AMERICAN WARNING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.41.18	N	SF	SD	*	35+			A

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	MANUFAC MODEL			CODES		(ZPA)									

3HVR*SOV81B	FUEL BLDG FLTR BYP DMPR AMERICAN HARMING NPK8320A102E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00090	DM	Y	N	.56.20	N	SF	SD	*	35+			A
-------------	--	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	--	---

3HVR*SOV85	PIPE TUNNEL INLET DAMPER AMERICAN HARMING NPK8320A102E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00066	DM	Y	N	.41.18	N	SF	SD	*	35+			A
------------	---	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	--	---

3HVR*SOV86	PIPE TUN AREA EXH FAN INL DMP AMERICAN HARMING NPK8320A102E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00090	DM	Y	N	.56.20	N	SF	SD	*	35+			A
------------	--	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	--	---

3HVR*SOV95A	SUPP LEAK SYS FLYR INL DMPR AMERICAN HARMING NPK8320A104E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00084	DM	Y	N	.56.20	N	SF	SD	*	35+			A
-------------	--	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	--	---

3HVR*SOV95B	SUPP LEAK SYS FLTR INL DMPR AMERICAN HARMING NPK8320A104E ASCO SOLENOID	AQR-67638 594 NPK8320E	AB	00080	DM	Y	N	.56.20	N	SF	SD	*	35+			A
-------------	--	------------------------------	----	-------	----	---	---	--------	---	----	----	---	-----	--	--	---

FE - FLOW ELEMENT

3HVR*FE10A	HI RANGE RAD MON KMG-HRH	16435 624	AB		CM	Y	N	.41.18	N	HF	MD		14.5	14.0	14.0	A
------------	-----------------------------	--------------	----	--	----	---	---	--------	---	----	----	--	------	------	------	---

RE - RADIOACTIVITY ELEMENT, PRIMARY

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISHIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVR - VENTILATION - REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ DIR								
	VENO MODEL	SPEC	CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL												

3HVR*PS182B	AUX BLDG DUCT LO PRESS TRIP	AB	00066	RM	Y	N	.41.18	S	NA	NA	33+	NA	NA	D Y
	AUTOMATIC SWITCH CO	90267-1							NS(B)-007-REV 0B					
	SB31AKR/TA31A12R	626							IEEE 323-1974&IEEE 344-1975					
	ASCO PRESSURE SWITCH	SB21AKR/TE20A32BRX												

TS - SWITCH, TEMPERATURE

3HVR*TS183A	MCC AREA TEMP CONT	AB	00066	CH	Y	N	.32.18	N	SF	SD	35+	35+	35+	A Y
	ASCO	AQR-020184 R.O							NS(B)-007 REV 0B					
	SC11AR/QF10A4R	626							IEEE 323-1974&IEEE 344-1975					
	TEMP SWITCH	SC11AR/QF10A4R												

3HVR*TS183B	MCC AREA TEMP CONT	AB	00066	CH	Y	N	.32.18	N	SF	SD	35+	35+	35+	A Y
	ASCO	AQR-020184 R.O							NS(B)-007 REV 0B					
	SC11AR/QF10A4R	626							IEEE 323-1974&IEEE 344-1975					
	TEMP SWITCH	SC11AR/QF10A4R												

ACU - AIR CONDITIONING UNIT

3HVR*ACU1A	ACU-MCC/ROD CONT/VLT/TNL	AB	00066	F	Y	N	.41.18	SD	NA	NA	31.8	18.9	30.9	A Y
	BAHNSON	A-392-81							NS(B)-007 REV.0B					
	C.P.26C-CH	648							ASME III,CL3					
	WESTINGHOUSE	50 H.P.												

3HVR*ACU1B	ACU-MCC/ROD CONT/VLT/TNL	AB	00066	F	Y	N	.41.18	SD	NA	NA	31.8	18.9	30.9	A Y
	BAHNSON	A-392-81							NS(B)-007 REV.0B					
	C.P.26C-CH	648							ASME III,CL3					
	WESTINGHOUSE	50 H.P.												

DMP - DAMPER

3HVR*DMP53	DAMPER	AB	00024	CF	Y	N	.56.20	S	NA	NA	66.9	35.3	158.0	A Y
		DD-5711-2S,REV.A							NS(B)-007,REV.0B					
		668							NA					

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVU - VENTILATION - CONTAINMENT STRUCTURE

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SNEC EQUIPMENT

CTV - VALVE, CONTAINMENT, TRIP

3HVU*CTV32A	CTHT PURGE INL & OUT HENRY PRATT NRIA BETTIS	D-0054-3 339	AB 00070	DM Y N 3G	S NA NA	33+	A
3HVU*CTV32B	SLC INLET HENRY PRATT NRIA BETTIS	D-0054-3 339	AB 00070	DM Y N 3G	S NA NA	33+	A
3HVU*CTV33A	CTHT PURGE INL & OUT HENRY PRATT NRIA BETTIS	D-0054-3 339	CS 00070	DM Y N 3G	S NA NA	33+	A
3HVU*CTV33B	CTHT PURGE INL & OUT HENRY PRATT NRIA BETTIS	D-0054-3 339	CS 00070	DM Y N 3G	S NA NA	33+	A

SOV - VALVE, SOLENOID

3HVU*SOV32A	CTHT PURGE INL & OUT AQR-67638 339	AB	EH Y N 3G	N SF SD *	35+	A
			NA IEEE-323,344,382			

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVU - VENTILATION - CONTAINMENT STRUCTURE

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT	FREQ	DIR					
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3HVU*SOV32B	SLC INLET	AQR-67638 339	AB		EM	Y	N	3G	N	SF	SD	*	35+		A	
3HVU*SOV33A	SLC INLET CTMT PURGE	INL&OUT AQR-67638 339	CS		EM	Y	N	3G	N	SF	SD	*	35+		A	
3HVU*SOV33B	SLC INLET CTMT PURGE	INL&OUT AQR-67638 339	CS		EM	Y	N	3G	N	SF	SD	*	35+		A	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVV - VENTILATION - MAIN STM VALVE BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION			LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT	RRS	REF	DYN.	INPUT			FREQ	DIR						
	VEND MODEL	SPEC	CODES		(ZPA)											
	MANUFACTURER	MANUFAC MODEL														

SNEC EQUIPMENT

FN - FAN

3HVV*FN1C	MSVB EXHAUST FANS BUFFALO FORGE 25A9 WESTINGHOUSE	82325005-45 140 5 H.P.	MSV 00086	RM	Y	N	.50.16	S	NA	NA	33+	33+	33+	A	Y
3HVV*FN1D	MSVB EXHAUST FANS BUFFALO FORGE 25A9 WESTINGHOUSE	82325005-45 140 5 H.P.	MSV 00086	RM	Y	N	.50.16	S	NA	NA	33+	33+	33+	A	Y

A00 - DAMPER, AIR OPERATED

3HVV*A0050A	MAIN STEAM VLV BLDG INLET AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	EA740 80271-301 594	MSV 00092	CH	Y	N	.48.16	N	SF	SD	35+	29	29	A	
3HVV*A0050B	MAIN STEAM VLV BLDG INLET AMERICAN WARMING ANV-7402 NAMCO LIMIT SWITCH	EA740 80271-301 594	MSV	CH	Y	N	.48.16	N	SF	SD	35+	29	29	A	

MOD - DAMPER, MOTOR OPERATED

3HVV*MOD50C	MSV BLDG OUTLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	EA740 80271-301 594	MSV 00086	CH	Y	N	.48.16	N	SF	SD	35+	29	29	D	
-------------	---	---------------------------	-----------	----	---	---	--------	---	----	----	-----	----	----	---	--

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVV - VENTILATION - MAIN STM VALVE BLDG

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VEND MODEL	SPEC				RRS REF	DYN.	INPUT		FREQ	DIR					
	MANUFACTURER	MANUFAC MODEL				CODES		(ZPA)								

3HVV*H0D50D	MSV BLDG OUTLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	80271-301 594 EA740	MSV	00086	CW	Y	N	.48.16	N	SF	SD	35+	29	29		D
3HVV*H0D51A	MSV BLDG INLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	594 EA740	MSV		CW	Y	N	.25.13								D
3HVV*H0D51B	MSV BLDG INLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	594 EA740	MSV		CW	Y	N	.25.13								D
3HVV*H0D51C	MSV BLDG INLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	594 EA740	MSV	00027	CW	Y	N	.18.12								D
3HVV*H0D51D	MSV BLDG INLET AMERICAN WARMING NPK8320A182E NAMCO LIMIT SWITCH	594 EA740	MSV	00024	CW	Y	N	.18.12								D

SOV - VALVE, SOLENOID

3HVV*SOV50A	MAIN STEAM VLV BLDG INLET AMERICAN WARMING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK8320E	MSV		DM	Y	N	.48.16	N	SF	SD	*	35+			A
3HVV*SOV50B	MAIN STEAM VLV BLDG INLET AMERICAN WARMING NPK8320A182E ASCO SOLENOID	AQR-67638 594 NPK 8320E	MSV		DM	Y	N	.48.16	N	SF	SD	*	35+			A

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 30-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVV - VENTILATION - MAIN STM VALVE BLDG

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ΣPA)			

TS - SWITCH, TEMPERATURE

3HVV*TS53A	MSV BLDG INLET ASCO SB11AKR/QF10A4R TEMP SWITCH	MSV AQR-020184 R.O 626 SB11AKR/QF10A4R	CH Y N .48.16 N	NS(B)-070 REV 0B IEEE 323-1974&IEEE 344-1975	SF SD	35+ 35+ 35+	A Y
3HVV*TS53B	MSV BLDG INLET ASCO SB11AKR/QF10A4R TEMP SWITCH	MSV AQR-020184 R.O 626 SB11AKR/QF10A4R	CH Y N .48.16 N	NS(B)-070 REV 0B IEEE 323-1974&IEEE 344-1975	SF SD	35+ 35+ 35+	A Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVY - VENTILATION - YARD STRUCTURES

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

FN - FAN

3HVY*FN2A	C.S.W.P. EXHAUST FAN BUFFALO FORGE 33B7 WESTINGHOUSE	82325005-45 140 15 H.P.	CSP 00032 CH	Y N	.49.16 S	NA NA	33+ 33+ 33+ A Y
3HVY*FN2B	C.S.W.P. EXHAUST FAN BUFFALO FORGE 33B7 WESTINGHOUSE	82325005-45 140 15 H.P.	CSP 00032 CH	Y N	.49.16 S	NA NA	33+ 33+ 33+ A Y

SIL - SILENCER (INLET OR EXHAUST)

3HVY*SIL4A	SOUND ATTENUATOR IAC 3S-36X48	A-392-81 142	CSP 00039 F	Y	.49.16 SD	NA NA	31.8 18.9 30.9 D Y
3HVY*SIL4B	SOUND ATTENUATOR IAC 3S-36X48	142	CSP 00039	Y	.49.16		D Y
3HVY*SIL5A	SOUND ATTENUATOR IAC 5L-48X48	142	CSP 00039	Y	.49.16		D Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVY - VENTILATION - YARD STRUCTURES

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN.	INPUT				FREQ	DIR				
	VEND MODEL	MANUFAC MODEL			CODES		(ZPA)									

3HVY*SI_5B	SOUND ATTENUATOR IAC SL-48X48	142	CSP	00039	Y		.49.16									D Y
	NS(B)-044-REV 2B TECH.REQUIREMENTS-EXHIBIT II,DTD 10/15/75															
DMP - DAMPER																
3HVY*DMPB1A	BACKDRAFT DAMPER 2230	90267-1 583	CSP		HM	Y	N	.49.16	S	NA	NA	33+	NA	NA		A Y
3HVY*DMPB1B	BACKDRAFT DAMPER 2230	90267-1 583	CSP		HM	Y	N	.49.16	S	NA	NA	33+	NA	NA		A Y
AOD - DAMPER,AIR OPERATED																
3HVY*AOD23A	SERVICE MTR PMPHOUSE AMERICAN WARNING AHV-7402 NAHCO LIMIT SWITCH	INL DMPR 80271-301 594 EA740	CSP	00028	CK	Y	N	.48.16	N	SF	SD	35+	29	29		A
3HVY*AOD23B	SERVICE MTR PMPHOUSE AMERICAN WARNING AHV-7402 NAHCO LIMIT SWITCH	INL DMPR 80271-301 594 EA740	CSP	00028	CH	Y	N	.49.16	N	SF	SD	35+	29	29		A
SOV - VALVE,SOLENOID																
3HVY*SOV23A	SERVICE MTR PMPHOUSE AMERICAN WARNING NPK8320A182E ASCO SOLENOID	INL DMPR AQR-67638 594 NPK8320	CSP	00028	DM	Y	N	.49.16	N	SF	SD	*	35+			A
	NS(B)-044 REV 2B IEEE-323,344,382,627															

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM HVZ - HTG, VENTILATING, AIR COND CONDENSING WATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQ	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	MTG SEIS OTHER REQ'D	ANLYS TEST TEST	F/S S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

DMPF - DAMPER, FIRE

3HVZ*DMPF1	FIRE DAMPER	44453-1/0801	DM	Y	N	.23.13	N	MF	MD	NA	NA	NA	A	Y
			12179-NS(T)-077 IEEE-344											
3HVZ*DMPF2	FIRE DAMPER	44453-1/0801	DM	Y	N	.30.13	N	MF	MD	NA	NA	NA	A	Y
			12179-NS(T)-077 IEEE-344											
3HVZ*DMPF3	FIRE DAMPER	44453-1/0801	DM	Y	N	.23.13	N	MF	MD	NA	NA	NA	A	Y
			12179-NS(T)-077 IEEE-344											

MOD - DAMPER, MOTOR OPERATED

3HVZ*MOD20A	H2 RBNR AIR INTAKE AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	AQR-67638 594 EA740	HRB	35+	CW	Y	N	.30.13							D
			NS(T)-077 REV 0B IEEE-323,344,382												
3HVZ*MOD20B	H2 RBNR AIR INTAKE AMERICAN WARNING AHV-7402 NANCO LIMIT SWITCH	594 EA740	HRB		CW	Y	N	.30.13							D
			NS(T)-077 REV 0B IEEE-323,344,382												

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HVZ - HTG, VENTILATING, AIR COND CONDENSING WATER - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLOG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3HVZ*MOD21A	H2 RBNR VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	594 EA740	HRB	CH Y N	.30.13		D
					NS(T)-077 REV 0B IEEE-323,344,382		
3HVZ*MOD21B	H2 RBNR VENT AMERICAN WARNING AHV-7402 NAMCO LIMIT SWITCH	594 EA740	HRB	CH Y N	.30.13		D
					NS(T)-077 REV 0B IEEE-323,344,382		

RE - RADIOACTIVITY ELEMENT, PRIMARY

3HVZ*RE09A	RECOMBINER CUB A EXHAUST KAHAN SCIENCES 451003-003 KAHAN	K-84-50/K-84-1 624 KDB	HRB 00037	CH Y N	.23.13	S NA NA	33+ 33+ 33+	A Y
					NS(T)-077 REV 0B IEEE 323, IEEE 344			
3HVZ*RE09B	RECOMBINER CUB A EXHAUST KAHAN SCIENCES 451003-003 KAHAN	K-84-50/K-84-1 624 KDB	HRB 00037	CH Y N	.23.13	S NA NA	33+ 33+ 33+	A Y
					NS(T)-077 REV 0B IEEE 323, IEEE 344			

RIY - RADIATION INDICATING RELAY

3HVZ*RIY09A	REMOTE MICROPROCESSOR KAHAN SCIENCES KEM-S(45095-008) KAHAN	K-84-50/16683-8 624	HRB 00024	CH Y N	.23.13	N MF MD	24.0 24.0 28.0	D Y
					NS(T)-077 REV 0B IEEE 323, IEEE 344			
3HVZ*RIY09B	REMOTE MICROPROCESSOR KAHAN SCIENCES KEM-S(45095-008) KAHAN	K-84-50/16683-8 624	HRB 00024	CH Y N	.23.13	N MF MD	24.0 24.0 28.0	D Y
					NS(T)-077 REV 0B IEEE 323, IEEE 344			

REPORT NO. H55QT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM LMS - LEAKAGE MONITORING SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRG REF	DYN.	INPUT		FREQ	DIR					
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3LMS*TY21B	CNTMNT TEMP FOXBCRO N-2AI-P2V R/E CONVERTER	QOAB29 392 N-2AI-P2V	CB		RH	Y	N								A
------------	--	----------------------------	----	--	----	---	---	--	--	--	--	--	--	--	---

MOV - VALVE, MOTOR OPERATED

3LMS*MOV40A	GLOBE VALVE YARWAY CORPORATION 5515B-F316H LIMITORQUE OPERATOR	1030-3 655 SHB-00-5	AB	00004	DM	Y	N	3G	S	NA	NA	33+			A	Y
-------------	---	---------------------------	----	-------	----	---	---	----	---	----	----	-----	--	--	---	---

3LMS*MOV40B	GLOBE VALVE YARWAY CORPORATION 5515B-F316H LIMITORQUE OPERATOR	1030-3 655 SHB-00-5	AB	00004	DM	Y	N	3G	S	NA	NA	33+			A	Y
-------------	---	---------------------------	----	-------	----	---	---	----	---	----	----	-----	--	--	---	---

3LMS*MOV40C	GLOBE VALVE YARWAY CORPORATION 5515B-F316H LIMITORQUE OPERATOR	1030-3 655 SHB-00-5	AB	00004	DM	Y	N	3G	S	NA	NA	33+			A	Y
-------------	---	---------------------------	----	-------	----	---	---	----	---	----	----	-----	--	--	---	---

3LMS*MOV40D	GLOBE VALVE YARWAY CORPORATION 5515B-F316H LIMITORQUE OPERATOR	1030-3 655 SHB-00-5	AB	00004	DM	Y	N	3G	S	NA	NA	33+			A	Y
-------------	---	---------------------------	----	-------	----	---	---	----	---	----	----	-----	--	--	---	---

PT - TRANSMITTER, PRESSURE

3LMS*PT24A	CNTMNT PRESS ROSEMOUNT 1153AB ABSLTE PRSR TRANSHTR	108025 662 1153AB7PC	AB	00024	RH	Y	N	.16.12	N	MF	MD	50	47	50	A	Y
------------	---	----------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	---	---

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-923

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES			(ZPA)								
MANUFACTURER	MANUFAC MODEL																

3HSS*AOV64D	AUX FM PMP TURB STM BYPASS		ESS	00021	DM	Y	N	3G	S	NA	NA	33+		A	Y
	667NSDBQNS	FQP-22-1B 185			NA										
					ASME	III,CL2									

3HSS*AOV65	SILENCER DRAIN		ESB	00021	DM	Y	N	3G	S	NA	NA	33+		A	Y
	667NS-ES	FQP-22-1B 185			NA										
					ASME	III,CL2									

HV - VALVE, HAND

3HSS*HV27A	MN STM ISOL BYP		MSV	00073	DM	Y	N	3B	S	NA	NA	33+		A	
	FISHER	FQP-22-7 185			NA										
	667NS-DBQNS				ASME	III,CL2									
	NAHCO LIMIT SWITCH	EA 180													

3HSS*HV28B	MN STM ISOL BYP		MSV	00073	DM	Y	N	3G	S	NA	NA	33+		A	
	FISHER	FQP-22-7 185			NA										
	667NS-DBQNS				ASME	III,CL2									
	NAHCO LIMIT SWITCH	EA 180													

3HSS*HV28C	MN STM ISOL BYP		MSV	00073	DM	Y	N	3G	S	NA	NA	33+		A	
	FISHER	FQP-22-7 185			NA										
	667NS-DBQNS				ASME	III,CL2									
	NAHCO LIMIT SWITCH	EA 180													

3HSS*HV28D	MN STM ISOL BYP		MSV	00073	DM	Y	N	3G	S	NA	NA	33+		A	
	FISHER	FQP-22-7 185			NA										
	667NS-DBQNS				ASME	III,CL2									
	NAHCO LIMIT SWITCH	EA 180													

SOV - VALVE, SOLENOID

REPORT NO. MSSQT1

PLANT NAME: HILLSTONE UNIT 3
 UTILITY: NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM MSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	[----- EQUIPMENT -----]		[----- LOCATION ----]				[----- LOADS -----]			[--- QUAL METH ---]		[--- NAT FREQS ----]		[STATUS]		
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3MSS*SOV20A1	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20A2	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20B1	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20B2	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20C1	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20C2	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							
3MSS*SOV20D1	MN STM ISOL BYP FISHER	AQR-67368 105	TB	00074	DM	Y	N	3G	N	SF	SD		35+		A	Y
	ASC0 SOLENOID	NPK 8320							IEEE 323,344,382							

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT							
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3HSS*PY544B2	STH GEN LOOP 4 PRESS		CB			RM	Y	N		N	MF	MD	NA	NA	NA	D
	N-240-V2I	Q0AAB50 392				NS(B)-017	REV	1B								
						IEEE	344,323									
3HSS-PY514B1	STH GEN LOOP 1 PRESS		CB			RM	Y	N								D
		392				NS(B)-017	REV	1B								
						IEEE	344									

RE - RADIOACTIVITY ELEMENT, PRIMARY

3HSS*RE75	MN STH REL LINE A KAMAN SCIENCES 451005-001 KAMAN	MSV 00070 K-84-50/K-84-13 624 KMD-SD	DM	Y	N	.48.16	D		NA	NA	33+	33+	33+		D
3HSS*RE76	MN STH REL LINE B KAMAN SCIENCES 451005-001 KAMAN	MSV 00070 K-84-50/K-84-13 624 KMD-SD	DM	Y	N	.48.16	D		NA	NA	33+	33+	33+		D
3HSS*RE77	MN STH REL LINE C KAMAN SCIENCES 451005-001 KAMAN	MSV 00070 K-84-50/K-84-13 624 KMD-SD	DM	Y	N	.48.16	D		NA	NA	33+	33+	33+		D
3HSS*RE78	MN STH REL LINE D KAMAN SCIENCES 451005-001 KAMAN	MSV 00070 K-84-50/K-84-13 624 KMD-SD	DM	Y	N	.48.16	D		NA	NA	33+	33+	33+		D
3HSS*RE79	TURB DRIVEN AUX FDWTR PP DISCH KAMAN SCIENCES 451005-001 KAMAN	ESB 00036 K-84-50/K-84-13 624 KMD-SD	CF	Y	N	.32.13	D		NA	NA	33+	33+	33+		D

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	END MODEL	MANUFACTURER	QUAL REPORT	SPEC	MANUFAC MODEL	RRS REF	CODES	DYN. INPUT	(ZPA)	FREQ	DIR					

RIY - RADIATION INDICATING RELAY

3HSS*RIY75	PART & GAS RAD MON KAMAN SCIENCES KEN-S(450953-011)	MSV 00024 K-84-50/16683-8 624	CH	Y	N	.48.16	N	MF	MD	24.0	24.0	28.0	B
3HSS*RIY76	PART & GAS RAD MON KAMAN SCIENCES KEN-S(450953-011)	MSV 00024 K-84-50/16683-8 624	CH	Y	N	.48.16	N	MF	MD	24.0	24.0	28.0	B
3HSS*RIY77	PART & GAS RAD MON KAMAN SCIENCES KEN-S(450953-011)	MSV 00024 K-84-50/16683-8 624	CH	Y	N	.48.16	N	MF	MD	24.0	24.0	28.0	B
3HSS*RIY78	PART & GAS RAD MON KAMAN SCIENCES KEN-S(450953-011)	MSV K-84-50/16683-8 624	CH	Y	N	.48.16	N	MF	MD	24.0	24.0	28.0	B
3HSS*RIY79	PART & GAS RAD MON KAMAN SCIENCES KEN-S(450953-011)	ESB 00036 K-84-50/16683-8 624	CH	Y	N	.40.14	N	MF	MD	24.0	24.0	28.0	B

HOV - VALVE, MOTOR OPERATED

3HSS*HOV74A	MOTOR OP GLOBE VALVE PACIFIC VALVES 56009-7-E-WE-X LIMITORQUE	FA-5593 651 SHB-0-40	MSV 00071	DM	Y	N	3G	S	NA	NA	33+	A	Y
-------------	--	----------------------------	-----------	----	---	---	----	---	----	----	-----	---	---

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC. EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM HSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

3HSS*PT516	STM GEN LOOP1 PRESS ROSEMOUNT 1153GB GUAGE PRESSURE TRNSM	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT524	STM GEN LOOP2 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT525	STM GEN LOOP2 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT526	STM GEN LOOP2 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT534	STM GEN LOOP3 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT535	STM GEN LOOP3 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y
3HSS*PT536	STM GEN LOOP3 PRESS ROSEMOUNT 1153GB GUAGE PRSSR TRANSHTR	108025 662 1153GB9PC	MSV	00049	RH	Y	N	.30.14	N	MF	MD	50	47	50	A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM MSS - MAIN STEAM SYSTEM (FOSSIL AND NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS		STATUS					
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
MANUFACTURER	MANUFAC MODEL															

3MSS*FE19D	MN STM FLOW		CS	00052	DM												D
		001															

PI - INDICATOR,PRESSURE

3MSS*PI514A	STM GEN LOOP1 PRESS		CB	00048	DM												D
		001															

3MSS*PI514B	STM GEN LOOP1 PRESS		CB	00048	DM												D
		001															

3MSS*PI515A	STM GEN LOOP 1		CB	00048	DM												D
		001															

3MSS*PI516A	STM GEN LOOP1 PRESS		CB	00048	DM												D
		001															

3MSS*PI524A	STM GEN LOOP2 PRESS		CB	00048	DM												D
		001															

3MSS*PI524B	STM GEN LOOP2 PRESS		CB	00048	DM												D
		001															

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM PGS - PRIMARY GRADE WATER - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS				
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS	REF		DYN.	INPUT		FREQ	DIR						
	VEND MODEL	SPEC			CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL														

SNEC EQUIPMENT

CV - VALVE, CONTAINMENT ISOLATION, (WESTINGHOUSE)

3PGS*CV8028	CONTAINMENT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-4 185 EA 180	CS	00012	DM	Y	N	3G	S	NA	NA	33+	A
3PGS*CV8046	CNTNMNT ISOL FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-4 185 EA 180	CS	00015	DM	Y	N	3G	S	NA	NA	33+	A

SV - VALVE; SOLENOID, (WESTINGHOUSE)

3PGS*SV8028	CNTMNT ISOL FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	AB	00012	EM	Y	N	3G	N	SF	SD	35+	A
3PGS*SV8046	CNTNMNT ISOL FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	00015	EM	Y	N	3G	N	SF	SD	35+	A

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ DIR											
	VEND MODEL	SPEC	CODES	(ZPA)													
	MANUFACTURER	MANUFAC MODEL															

SEEC EQUIPMENT

TK - TANK

3QSS*TK2	REFUEL WATER CHEM ADD TK		OY	00024	CF	Y	N	.34.24	S	SF	SD	55+	55+	55+	A		
	P X ENG	12179-IA-179			NA												
	473-3	022			ASME SECT III,CL2												

TK - TANK

3QSS*TK1	REFUEL WATER STORAGE TANK		OY	00024	CF	Y	Y	.34.24	S	SF	MD	3.56	3.56	3.56	A		
	RICHMOND	12179-IE-514			FSAR FIG.3.7B-1&2												
	D74415-2A	023			ASME SECT III,CL2												

P - PUMP

3QSS*P3A	QUENCH SPRAY PUMP		ESB	00021	CF	Y	Y	.23.12	D	SF	MD	20+	20+	20+	A	Y	
	GE.CO.	ME-243			NS(B)-010-REV 0B												
	3415 S	040			ASME III,CL2												
	G.E.	HORIZONTAL 8288S															

3QSS*P3B	QUENCH SPRAY PUMP		ESB	00021	CF	Y	Y	.23.12	D	SF	MD	20+	20+	20+	A	Y	
	GE.CO.	ME-243			NS(B)-010-REV 0B												
	3415 S	040			ASME III,CL2												
	G.E.	HORIZONTAL 8288S															

MOV - VALVE, MOTOR OPERATED

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	EQUIPMENT		LOCATION			LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC				RRS	REF	DYN.	INPUT							
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3QSS*MOV29A	REFUEL WTR CHEM ADD TK DISCHG	ADSR-4	OY	00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HALNORTH	ADSR-4			NA									
	D-51736	153			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-10												
3QSS*MOV29B	REFUEL WTR CHEM ADD TK DISCHG	ADSR-4	OY	00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HALNORTH	ADSR-4			NA									
	D-51736	153			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-10												

MOV - VALVE, MOTOR OPERATED

3QSS*MOV34A	QUENCH SPRAY HDR ISOL	D-0057-1,3,4,5	ESB	00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HENRY PRATT	D-0057-1,3,4,5			NA									
	NHK II	164			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-2												
3QSS*MOV34B	QUENCH SPRAY HDR ISOL	D-0057-1,3,4,5	ESB	00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HENRY PRATT	D-0057-1,3,4,5			NA									
	NHK II	164			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-2												
3QSS*MOV44A	QSS PUMP DISCH	D-0057-13	ESB	00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HENRY PRATT	D-0057-13			NA									
	NHK II	164			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-5												
3QSS*MOV44B	QSS PUMP DISCH	D-0057-13	ESB	00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
	HENRY PRATT	D-0057-13			NA									
	NHK II	164			ASME III,CL2									
	LIMITORQUE OPERATOR	SMB-00-5												

AOV - VALVE, AIR OPERATED

REPORT NO. WSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3QSS*AOV27	REFUEL WTR RECRC PHP	SUCT ISOL	OY	00028	DM	Y	N	3G	S	NA	NA	33+	A	Y
	FISHER	6K144-01			NA									
	7811	185			ASME III,CL2									
	NAHCO LIMIT SWITCH	EA 160												
3QSS*AOV28	REFUEL WTR RECRC PHP	SUCT	OY	00028	DM	Y	N	3G	S	NA	NA	33+	A	Y
	FISHER	6K144-01			NA									
	7811	185			ASME III,CL2									
	NAHCO LIMIT SWITCH	EA 180												

SOV - VALVE, SOLENOID

3QSS*SOV27	REFUEL WTR RECRC PHP	SUCT ISOL	OY	00028	EM	Y	N	3G	N	SF	SD	35+	A	Y
	FISHER	AQR-67368			NA									
		185			IEEE 323,344,382									
	ASCO SOLENOID	NPK 8320												
3QSS*SOV28	REFUEL WTR RECRC PHP	SUCT	OY	00028	EM	Y	N	3G	N	SF	SD	35+	A	Y
	FISHER	AQR-67368			NA									
		185			IEEE 323,344,382									
	ASCO SOLENOID	NPK 8320												

LI - INDICATOR, LEVEL

3QSS*LI930A	REFUEL WTR STOR TK LVL		CB	00048	CH	Y	N	.40.15	N	HF	HD	NA	NA	NA	A
		15880,REV 2			NS(B)-017 REV 1B										
	INT'L INST 1151VB	246			IEEE 323										
3QSS*LI931A	REFUEL WTR STOR TK LVL		CB	00048	CH	Y	N	.40.15	N	HF	HD	NA	NA	NA	A
		15880,REV 2			NS(B)-017 REV 1B										
	INT'L INST 1151VB	246			IEEE 323										

LS - SWITCH, LEVEL

REPORT NO. H55QT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/04

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
N5SS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER REQ'D	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	SPEC			RRS REF	DYN. INPUT	FREQ DIR							
	VEND MODEL	SPEC			CODES	(ZPA)								
	MANUFACTURER	MANUFAC MODEL												

3QSS*LS54A	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO SB31AKRTD30A32BRX 626 ASCO PRESSURE SWITCH SB31AKR/TD30A32BRX		ESB 00004	RM	Y	N	.23.12							D Y
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS54B	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO SB31AKRTD30A32BRX 626 ASCO PRESSURE SWITCH SB31AKR/TD30A32BRX		ESB 00005	RM	Y	N	.23.12							D Y
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS54C	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO SB31AKRTD30A32BRX 626 ASCO PRESSURE SWITCH SB31AKR/TD30A32BRX		ESB 00005	RM	Y	N	.23.12							D Y
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS54D	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO SB31AKRTD30A32BRX 626 ASCO PRESSURE SWITCH SB31AKR/TD30A32BRX		ESB 00005	RM	Y	N	.23.12							D
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS55A	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO AQR-10183 R.O SB21AKRTE20A32BRX 626 ASCO PRESSURE SWITCH SB21AKR/TE20A32BRX		ESB 00005	RM	Y	N	.23.12	N	SF	SD	40+	40+	40+	A
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS55B	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO AQR-10183 R.O SB21AKRTE20A32BRX 626 ASCO PRESSURE SWITCH SB21AKR/TE20A32BRX		ESB 00005	RM	Y	N	.23.12	N	SF	SD	40+	40+	40+	A
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							
3QSS*LS55C	REFUEL WTR STOR TK LVL AUTOMATIC SWITCH CO AQR-10183 R.O SB21AKRTE20A32BRX 626 ASCO PRESSURE SWITCH SB21AKR/TE20A32BRX		ESB 00005	RM	Y	N	.23.12	N	SF	SD	40+	40+	40+	A
							NS(B)-010 REV 0B							
							IEEE 323-1974&IEEE 344-1975							

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														
3QSS*LT932	REFUEL WTR STOR TK LVL		ESB	00004	RH	Y	N	.20.12	N	MF	MD	50	47	50	A	Y
	ROSEMOUNT	108025														
	1153DB	662														
	DIFF PRESSURE TRANSM	1153DB6PC														
3QSS*LT933	REFUEL WTR STOR TK LVL		ESB	00004	RH	Y	N	.20.12	N	MF	MD	50	47	50	A	Y
	ROSEMOUNT	108025														
	1153DB	662														
	DIFF PRESSURE TRANSM	1153DB6PC														

NSSS EQUIPMENT

LI - INDICATOR, LEVEL

3QSS*LI930	REFUEL WTR STOR TK LVL		CB	00048	EM												
		001															
3QSS*LI931	REFUEL WTR STOR TK LVL		CB	00048	EM												
		001															
3QSS*LI932	REFUEL WTR STOR TK LVL		CB	00048	EM												
		001															
3QSS*LI933	REFUEL WTR STOR TK LVL		CB	00048	EM												
		001															

LR - RECORDER, LEVEL

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM QSS - QUENCH SPRAY SYSTEM (CONTAINMENT)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND HODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC HODEL	CODES	(ZPA)			

3QSS*LR930	REFUEL NTR STOR TK LVL		CB 00048 EM				D
	001						

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
 UTILITY M.J.SCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VEPT SQ	INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHCC EQUIPMENT

AV - VALVE, ANALYZER; VALVE, AIR OPERATED, (WESTINGHOUSE)

3RCS*AV8036E	CHS FILL HDR TO LOOP 2		CS 00012 DH				D Y
--------------	------------------------	--	-------------	--	--	--	-----

PNL - PANEL

3RCS*PNL10	BACK UP PEN BKR PRESS HTR CLR		MRC 00024				D Y
	G.E.CO.			3624			
	G.E.	120/140 VAC					
3RCS*PNL2P	240/120V 1PH AC DIST PNL			CW Y H .27.16 N	HF MD	11.5 15.5	A
	CCB	46360-1		NS(B)-007, REV 0B			
				IEEE 344			

PI - INDICATOR, PRESSURE

3RCS*PI49	WIDE RNG LOOP 4 PRESS		CS	CW Y N .40.15 N	HF MD	NA NA NA	C
	SQP-99X2087-A			NS(B)-017, REV 1B			
	LATER			IEEE 344			

HV - VALVE, MOTOR OPERATED

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RR3	REF	DYN.	INPUT			FREQ	DIR						
	VEND MODEL	SPEC	CODES		(ZPA)											
	MANUFACTURER	MANUFAC MODEL														

3RCS*HV8000A	PZR RELIEF ISOL HALWORTH D-51741-4 LIMITORQUE OPERATOR	ADSR-9 153 SMB-00-25	CS	00078	DM	Y	N	3G	S	NA	NA	33+	A	Y
--------------	---	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

3RCS*HV8000B	PZR RELIEF ISOL HALWORTH D-51741-4 LIMITORQUE OPERATOR	ADSR-9 153 SMB-00-25	CS	00078	DM	Y	N	3G	S	NA	NA	33+	A	Y
--------------	---	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

AV - VALVE, ANALYZER; VALVE, AIR OPERATED, (WESTINGHOUSE)

3RCS*AV8032	RX VSL LKOFF TO RC DRNS FISHER 657NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1B 185 EA 180	CS		DM	Y	N	3G	S	NA	NA	33+	A	
-------------	--	----------------------------	----	--	----	---	---	----	---	----	----	-----	---	--

3RCS*AV8145	RX CLNT SYS SPRAY FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1A 185 EA 180	CS	00005	DM	Y	N	3G	S	NA	NA	33+	A	
-------------	--	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	--

3RCS*AV8153	EXCESS LTDN LINE ISOL FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-1A 185 EA 180	CS	00007	DM	Y	N	3G	S	NA	NA	33+	A	Y
-------------	--	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

LCV - VALVE, CONTROL, LEVEL, SELF ACTUATED

3RCS*LCV459	PZR TK1 FISHER 667NS-ES NAMCO LIMIT SWITCH	FQP-22-1A 185 EA 180	CS	00007	DM	Y	N	3G	S	NA	NA	33+	A	Y
-------------	---	----------------------------	----	-------	----	---	---	----	---	----	----	-----	---	---

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSC SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODFL	BLOG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
					RRS REF	DYN.	INPUT								
					CODES		(ZPA)								

3RCS*LCV460	PZR TK1 FISHER 667NS-ES NAHCO LIMIT SWITCH	AQR-22-1A 185 EA 180	CS	DM	Y	N	3G	S	NA	NA		33+		A	Y
-------------	---	----------------------------	----	----	---	---	----	---	----	----	--	-----	--	---	---

SOV - VALVE, SOLENOID

3RCS*SOV459	PRESSURIZER TK1 FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	--	------------------------------	----	----	---	---	----	---	----	----	--	-----	--	---	---

3RCS*SOV460	PRESSURIZER TK1 FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	--	------------------------------	----	----	---	---	----	---	----	----	--	-----	--	---	---

SV - VALVE; SOLENOID, (WESTINGHOUSE)

3RCS*SV0032	RX VSL LKOFF TO RC DRNS FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	--	------------------------------	----	----	---	---	----	---	----	----	--	-----	--	---	---

3RCS*SV0145	RX CLT SYS SPRAY FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	EM	Y	N	3G	N	SF	SD		35+		A	
-------------	---	------------------------------	----	----	---	---	----	---	----	----	--	-----	--	---	--

3RCS*SV0153	EXCESS LTDN ISOL FISHER ASCO SOLENOID	AQR-67368 185 NPK 8320	CS	00007	EM	Y	N	3G	N	SF	SD		35+		A	Y
-------------	---	------------------------------	----	-------	----	---	---	----	---	----	----	--	-----	--	---	---

PI - INDICATOR, PRESSURE

REPORT NO. H59071

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT	FREQ	DIR									
	VEND MODEL	SPEC	CODES	(ZPA)												
	MANUFACTURER	MANUFAC MODEL														

3RCS*PIS0 WIDE RNG LOOP 4 PRESS CB CH Y N .40.15 N HF MD NA NA NA C
SQP-99X2087-A NS(B)-017 REV 1B
245 IEEE 344

PNL - PANEL

3RCS*PNL10 240/120V 1PH AC DIST PNL HRC 00024 CH Y N .27.16 N HF MD 11.5 15.5 A
GE 46368-1 NS(B)-007 REV 0B
CCB 263 IEEE 344

3RCS*PNL20 BACK UP PEN BHR PRESS HTR CLR HRC 00024 D Y
G.E.CO. 263 3624
G.E. 120/140 VAC

PY - RELAY, COMPUTING, SELECTING OR BOOSTER, PRESSURE

3RCS*PY49 WIDE RNG LOOP 1 PRESS CB RH Y N N HF MD NA NA NA D
Q0AAB35 NS(B)-017 REV 1B
392 IEEE 344,323

3RCS*PY50 WIDE RNG LOOP 4 PRESS CB RH Y N N HF MD NA NA NA D
Q0AAB35 NS(B)-017 REV 1B
392 IEEE 344,323

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

REPORT NO. H539T1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: NESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	VEND MODEL	MANUFACTURER	EQUIPMENT	LOCATION	BLDG ELEV	HIG	SEIS OTHER	REQ'D	ANLYS	TEST	F/B	S/S	VERY	STATUS	
			SPEC	MANUFAC MODEL						REF	TEST	FREQ	DIR				
										INPUT							
										(ZPA)							
3RCS*TY413	WIDE RANGE LP 1 HOT LEG TEMP	GOAAB50	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY413T	WIDE RANGE LP 1 HOT LEG TEMP	GOAAB29	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY423	WIDE RING LOOP 2 HOT LEG TEMP	GOAAB50	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY423T	WIDE RING LOOP 2 HOT LEG TEMP	GOAAB29	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY433	WIDE RING LP3 HOT LEG TEMP		392		RH	IIEE-344					N	HF	HD	NA	NA	NA	D
3RCS*TY433T	WIDE RING LOOP3 HOT LEG TEMP	GOAAB29	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY443	WIDE RING LOOP4 HOT LEG TEMP	GOAAB50	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D
3RCS*TY443T	WIDE RING LOOP4 HOT LEG TEMP	GOAAB29	392		RH	IIEE	344,323				N	HF	HD	NA	NA	NA	D

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO
 DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 MSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	MANUFACTURER	EQUIPMENT		LOCATION		LOADS	QUAL METH				STATUS	
				REPORT	SPEC	BLDG ELEV	HTG		SEIS OTHER REQ'D	ANLYS TEST	F/B	S/S		VERT
				MANUFAC MODEL	QUAL REPORT	SPEC	MANUFAC MODEL	DYN.	INPUT	FREQ	DIR			
3RCS*TT443T	WIDE RING LOOP4 HOT LEG TEMP GOAB4B29 392													
3RCS*FT414	RC FLOW LOOP 1 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-017 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y
3RCS*FT415	RC FLOW LOOP 1 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-017 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y
3RCS*FT424	RC FLOW LOOP 1 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-017 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y
3RCS*FT429	RC FLOW LOOP 2 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-017 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y
3RCS*FT425	RC FLOW LOOP 2 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-17 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y
3RCS*FT426	RC FLOW LOOP 2 WESTINGHOUSE 115300 HIGH DIFF PR TRANSMT 1153HD5PC	08300040 662					00003 RH Y N .33.20 N	NS(B)-017 REV 1B IEEE-323,344	HF	MD	38	38	60	A Y

FT - TRANSMITTER, FLOW

REPORT NO. MSS071

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, ECG, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	F/B	S/S	VERT	SQ	INS	STATUS
			SPEC													
		MANUFACTURER	MANUFAC MODEL													
3RCS*AV8037B	LOOP 2 TO CHS LTDN DRN HDR															D
																Y
3RCS*AV8037C	LOOP 3 TO CHS LTDN DRN HDR															D
																Y
3RCS*AV8037D	LOOP 4 TO CHS LTDN DRN HDR															D
																Y

FIS - SWITCH, INDICATING, FLOW

3RCS*F15418A LOOP 1 STOP VALVE

CS 00003 EM

001

3RCS*F15416B LOOP 1 STOP VALVE

CS 00003 EM

001

3RCS*F15426A LOOP 2 STOP VALVE

CS 00003 EM

001

3RCS*F15428U LOOP 2 STOP VALVE

CS 00003 EM

001

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS		QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION	VENDOR	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VEND MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)								
		MANUFAC MODEL														

3RCS*FIS438A	LOOP 3 STOP VALVE		CS	00003	EM											D	Y
--------------	-------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

001

3RCS*FIS438B	LOOP 3 STOP VALVE		CS	00003	EM											D	Y
--------------	-------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

001

3RCS*FIS448A	LOOP 4 STOP VALVE		CS	00003	EM											D	Y
--------------	-------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

001

3RCS*FIS448B	LOOP 4 STOP VALVE		CS	00003	EM											D	Y
--------------	-------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

WESTINGHOUSE

001

H - HEATER

3RCS*H1A	PRESS HTR BU GROUP A		CS	00054	EM											D	Y
----------	----------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

WESTINGHOUSE

001

3RCS*H1B	PRESS HTR BU GROUP B		CS	00054												D	Y
----------	----------------------	--	----	-------	--	--	--	--	--	--	--	--	--	--	--	---	---

WESTINGHOUSE

001

3RCS-HTR-1	HEATER		CS	00026	DM											D	
------------	--------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	--

001

REPORT NO. MSSQTL

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM PCS - REACTOR COOLANT (PFI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	VENDOR	MANUFACTURER	QUAL REPORT SPEC	MANUFAC MODEL	BLDG ELEV HTS	RRS REF	DYN. INPUT (ZPA)	LOADS	SEIS OTHER REQ'D	ANLYS TEST FREQ DIR	QUAL METH	F/B	NAT FREQ	VERT SQ INS	STATUS		
JRCS-HTR-10	HEATER																D	
																	001	CS 00026 DH
JRCS-HTR-11	HEATER																	D
																	001	CS 00026 DH
JRCS-HTR-12	HEATER																	D
																	001	CS 00026 DH
JRCS-HTR-13	HEATER																	D
																	001	CS 00026 DH
JRCS-HTR-14	HEATER																	D
																	001	CS 00026 DH
JRCS-HTR-15	HEATER																	D
																	001	CS 00026 DH
JRCS-HTR-16	HEATER																	D
																	001	CS 00026 DH

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3RCS-HTR-3	HEATER		CS 00026 DM				D
		001					
3RCS-HTR-30	HEATER		CS 00026 DM				D
		001					
3RCS-HTR-31	HEATER		CS 00026 DM				D
		001					
3RCS-HTR-32	HEATER		CS 00026 DM				D
		001					
3RCS-HTR-33	HEATER		CS 00026 DM				D Y
		001					
3RCS-HTR-34	HEATER		CS 00026 DM				D Y
		001					
3RCS-HTR-35	HEATER		CS 00026 DM				D
		001					

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	MTG SEIS OTHER	REQ'D ANLYS	TEST TEST	F/B S/S VERT
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		SQ INS
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3RCS-H1C	PRESS HTR CONT GROUP C		CS 00054	DM			D Y
	001			ASME III			
3RCS-H1D	PRESS HTR BU GROUP D		CS 00054	DM			D Y
	001						
3RCS-H1E	PRESS HTR BU GROUP E		CS 00054	DM			D Y
	001						
HCV - VALVE, CONTROL, HAND							
3RCS*HCV442A	REACTOR VESSEL VENT VV		CB -0024	DM			D
	001						
3RCS*HCV442B	REACTOR VESSEL VENT VV		CB -0024	DM			D
	001						
LI - INDICATOR, LEVEL							
3RCS*LI460A	PZR TK1		CB	EM			D
	001						

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3RCS*LI461	PZR TK1		CB	EH												D
------------	---------	--	----	----	--	--	--	--	--	--	--	--	--	--	--	---

001

LT - TRANSMITTER, LEVEL

3RCS*LT459	PRESSURIZER TK1 WESTINGHOUSE	M-001	CS	00003	EM	Y	N	2.1	S	NA	NA	*	33+			A	Y
------------	---------------------------------	-------	----	-------	----	---	---	-----	---	----	----	---	-----	--	--	---	---

001

IEEE 344

MV - VALVE, MOTOR OPERATED

3RCS*MV8001A	RX CLNT LOOP 1 HOT LEG STOP	W-001	CS	00028	DM	Y	Y	2.1	S	NA	NA	*	33+			A	Y
--------------	-----------------------------	-------	----	-------	----	---	---	-----	---	----	----	---	-----	--	--	---	---

001

ASME III

3RCS*MV8001B	RX CLNT LOOP 2 HOT LEG STOP	W-001	CS	00028	DM	Y	Y	2.1	S	NA	NA	*	33+			A	Y
--------------	-----------------------------	-------	----	-------	----	---	---	-----	---	----	----	---	-----	--	--	---	---

001

ASME III

3RCS*MV8001C	RX CLNT LOOP 3 HOT LEG STOP	W-001	CS	00028	DM	Y	Y	2.1	S	NA	NA	*	33+			A	Y
--------------	-----------------------------	-------	----	-------	----	---	---	-----	---	----	----	---	-----	--	--	---	---

001

ASME III

3RCS*MV8001D	RX CLNT LOOP 4 HOT LEG STOP	W-001	CS	00028	DM	Y	Y	21.1	S	NA	NA	*	33+			A	Y
--------------	-----------------------------	-------	----	-------	----	---	---	------	---	----	----	---	-----	--	--	---	---

001

ASME III

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCOSEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT IDENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC			RRS	REF	DYN.	INPUT							
	VEND MODEL	SPEC			CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL													

3RCS*HV8003D	RX CLNT LOOP 4 BYP LEG STOP		CS	00034	DM											D	Y
--------------	-----------------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

001

3RCS*HV8098	REACTOR VESSEL TO EXCESS LTDN		CS	00010	DM											D	Y
-------------	-------------------------------	--	----	-------	----	--	--	--	--	--	--	--	--	--	--	---	---

WESTINGHOUSE

001

P - PUMP

3RCS*P1A	REACTOR COOLANT PUMP A		CS	00030	CF	Y	Y		S	NA	NA	*	33+			A	Y
----------	------------------------	--	----	-------	----	---	---	--	---	----	----	---	-----	--	--	---	---

WESTINGHOUSE

H-001

001

ASME III

3RCS*P1B	REACTOR COOLANT PUMP B		CS	00030	CF	Y	Y		S	NA	NA	*	33+			A	Y
----------	------------------------	--	----	-------	----	---	---	--	---	----	----	---	-----	--	--	---	---

WESTINGHOUSE

H-001

001

ASME III

3RCS*P1C	REACTOR COOLANT PUMP C		CS	00030	CF	Y	Y		S	NA	NA	*	33+			A	Y
----------	------------------------	--	----	-------	----	---	---	--	---	----	----	---	-----	--	--	---	---

WESTINGHOUSE

H-001

001

ASME III

3RCS*P1D	REACTOR COOLANT PUMP D		CS	00030	CF	Y	Y		S	NA	NA	*	33+			A	
----------	------------------------	--	----	-------	----	---	---	--	---	----	----	---	-----	--	--	---	--

WESTINGHOUSE

H-001

001

ASME III

PCV - VALVE, CONTROL, PRESSURE, SELF ACTUATED

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	EQUIPMENT ----- QUAL REPORT SPEC MANUFAC MODEL	LOCATION --- BLDG ELEV MTG	LOADS ----- SEIS OTHER REQ'D RRS REF DYN. INPUT CODES (ZPA)	QUAL METH -- ANLYS TEST TEST FREQ DIR	NAT FREQS ---- F/B S/S VERT	STATUS SQ INS
--------------	---	---	-------------------------------	--	---	--------------------------------	------------------

3RCS*PCV455A	PZR PRESS CONT WESTINGHOUSE	001	CS 00076 DM	*			D
3RCS*PCV455B	PZR PRESS CONT WESTINGHOUSE	001	CS 00053 DM				D
3RCS*PCV455C	PZR PRESS CONT WESTINGHOUSE	001	CS 00053 DM				D
3RCS*PCV456	PZR POWER RELIEF WESTINGHOUSE GARRET SOLENOID & LS	001	CS 00075 DM				D

PT - TRANSHITTER,PRESSURE

3RCS*PT405	WIDE RNG LOOP 1 HOT LEG WESTINGHOUSE 11536D	D0300040 001	CS 00003 RM	Y N .33.20 N	HF MD 38 38 60		A Y
3RCS*PT455	PZR PRESS CONT WESTINGHOUSE	W-001 001	CS 00003 EM	Y N 2.1 S	NA NA * 33+		A Y
3RCS*PT456	PZR POWER RELIEF WESTINGHOUSE	W-001 001	CS 00003 EM	Y N 2.1 S	NA NA * 33+		A Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS				
	DESCRIPTION	VENDOR	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ	INS
	VEND MODEL	QUAL REPORT				RRS	REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES			(ZPA)								
		MANUFAC MODEL															

3RCS*TE431B	LOOP 3 COLD LEG		CS	00020	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE433B	WIDE RING LOOP 3 COLD LEG		CS	00018	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE440A	LOOP 4 HOT LEG		CS	00021	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE440B	LOOP 4 COLD LEG		CS	00020	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE441A	LOOP 4 HOT LEG		CS	00021	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE441B	LOOP 4 COLD LEG		CS	00020	EM												D
	WESTINGHOUSE																
		001															
3RCS*TE443B	WIDE RANG LOOP 4 COLD LEG		CS	00018	EM												D
	WESTINGHOUSE																
		001															

TK - TANK

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RCS - REACTOR COOLANT (PRI LOOP) - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S	VERT SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3RCS*TK1	PRESSURIZER WESTINGHOUSE	H-001 001	CS 00024 CF	Y Y	S NA NA	* 33+	A
				ASME III			

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RHS - RESIDUAL HEAT REMOVAL-SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	COUES	(ZPA)			

SHEC EQUIPMENT

FCV - VALVE, CONTROL, FLOW, SELF ACTUATED

3RHS*FCV618	RES HX E1A BYP		ESB 00004	DM Y N 3G	S NA NA	33+	A Y
	7620	8K143-03 185		NA IEEE 323,344,382			
3RHS*FCV619	RES HX E1B BYP		ESB 00004	DM Y N 3G	S NA NA	33+	A Y
	7620	8K143-04 185		NA ASME III,CL2			

HCV - VALVE, CONTROL, HAND

3RHS*HCV606	RES HX E1A FLOW CONT		ESB 00004	DM Y N 3G	S NA NA	33+	A Y
	7620	8K143-01 185		NA ASME III,CL2			
3RHS*HCV607	RHS HX E1B FLOW CONT		ESB 00004	DM Y N 3G	S NA NA	33+	A Y
	7620	8K143-02 185		NA ASME III,CL2			

RV - VALVE, RELIEF

3RHS*RV37A	ISOL VLV THERMAL RELIEF		CS 00012	DM Y N 3G	S SF SD	33+	A Y
	LCT-14/54	407487-REV.5 186		NA ASME III,CL2			

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM Rn.3 - RESIDUAL HEAT REMOVAL-SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION		BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	QUAL REPORT			RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC			CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL													

FT - TRANSMITTER, FLOW

3RHS*FT618	RES HX E1A BYP		ESB 00021	RH	Y	N	.24.12	N	MF	MD	50	47	50	A
	ROSEMOUNT	108025												
	1153DB	662												
	DIFF PRSSR TRANSMITR	1153DB5PC												

MV - VALVE, MOTOR OPERATED

3RHS*MV8701B	RHS INLET ISOL VALVE		ESB 00007	DH	Y	N	3G	S	NA	NA	33+			A	Y
	PACIFIC VALVE	FA-5594													
	G55509	676													
	LIMITORQUE/NAMCO 180	SB-1-40													
3RHS*MV8702A	RHS INLET ISOL VALVE		ESB 00007	DH	Y	N	3G	S	NA	NA	33+			A	Y
	PACIFIC VALVE	FA-5595													
	G55509	676													
	LIMITORQUE/NAMCO 180	SB-1-40													
3RHS*MV8716A	X-CONN ISOLATION		ESB 00021	DH	Y	N	3G	S	NA	NA	33+			A	Y
	PACIFIC VALVE	FA-5595													
	G55509	676													
	LIMITORQUE OPERATOR	SB-1-40													
3RHS*MV8716B	X-CONN ISOLATION		ESB 00021	DH	Y	N	3G	S	NA	NA	33+			A	Y
	PACIFIC VALVE	FA-5595													
	G55509	676													
	LIMITORQUE OPERATOR	SB-1-40													

NSSS EQUIPMENT

E - EXCHANGER, HEAT

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RMS - RADIATION MONITORING - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	HTC	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

3RMS*RIY05	REMOTE MICROPROCESSOR KAMAN SCIENCES KEM-S(450953-001) KAMAN	K-84-50/16683-8 624 KMA-HR	MRC	00024	CH	Y	N	.32.18	N	MF	MD	24.0	24.0	28.0	D	Y
3RMS*RIY26	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	ESB	00036	CH	Y	N	.40.14	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY27	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	ESB	00036	CH	Y	N	.40.14	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY30	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	FB	00024	CH	Y	N	.25.15	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY39	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	AB	00043	CH	Y	N	.41.18	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY40	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	HRB	00024	CH	Y	N	.23.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY41	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-001) KAMAN	K-84-50/16683-8 624 KMA-HR	MRC	00024	CH	Y	N	.32.18	N	MF	MD	24.0	24.0	28.0	D	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYS RMS - RADIATION MONITORING - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3RMS*RIY49	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	MSV 00024	CH	Y	N	.25.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY50	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	HRB 00024	CH	Y	N	.23.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY51	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	HRB 00024	CH	Y	N	.23.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY52	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	HRB 00024	CH	Y	N	.23.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY53	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	HRB 00024	CH	Y	N	.23.13	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY54	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	MRC 00045	CH	Y	N	.41.18	N	MF	MD	24.0	24.0	28.0	D	
3RMS*RIY55	REMOTE MICROPROCESSOR KAMAN KEM-S(450953-011) KAMAN	K-84-50/16683-8 624 KMA-100	MRC 00045	CH	Y	N	.41.18	N	MF	MD	24.0	24.0	28.0	D	

REPORT NO. ISSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RPS - REACTOR PROTECTION - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S	VERT SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

NSSS EQUIPMENT

SWG - SWITCHGEAR

3RPS*SWG1	REACTOR TRIP SWITCHGEAR		AB 00045 DM				D Y
	WESTINGHOUSE	001	*				
3RPS*SWG2	REACTOR TRIP SWITCHGEAR		AB 00045 DM				D Y
	WESTINGHOUSE	001					

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
N555 SUPPLIER: WESTINGHOUSE

SYSTEM RSS - CONTAINMENT RECIRCULATION SPRAY - SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3RSS*E1D	CONTN RECIRC COOLER		ESB 00036	CF Y Y	0.65G S	SF MD	33+ 33+ 33+ A
	JOSEPH OAT	TM-332					
	J-2227-1D	020		NS(B)-010-REV 0B			
				ASME III,CL2			

P - PUMP

3RSS*P1A	CONTNMT.RECIRC.PUMP		ESB 00021	CH Y N	.40.30 S	NA NA	33+ 33+ 33+ A Y
	BINGHAM-WILLAMETT CO	14210106-03					
	10X12X20 BC-VR	044		NS(B)-025,REV 1B			
	WESTINGHOUSE	500 H.P.		ASME III,CL 2			

3RSS*P1B	CONTNMT.RECIRC.PUMP		ESB 00021	CH Y N	.40.30 S	NA NA	33+ 33+ 33+ A Y
	BINGHAM-WILLIAMETTE	14210106-03					
	10X12X20 BC-VR	044		NS(B)-025,REV 1B			
	WESTINGHOUSE	500 H.P.		ASME III,CL 2			

3RSS*P1C	CONTNMT.RECIRC.PUMP		ESB 00021	CH Y N	.40.30 S	NA NA	33+ 33+ 33+ A Y
	BINGHAM-WILLIAMETTE	14210106-03					
	10X12X20 BC-VR	044		NS(B)-025,REV 1B			
	WESTINGHOUSE	500 H.P.		ASME III,CL 2			

3RSS*P1D	CONTNMT.RECIRC.PUMP		ESB 00021	CH Y N	.40.30 S	NA NA	33+ 33+ 33+ A Y
	BINGHAM-WILLIAMETTE	14210106-03					
	10X12X20 BC-VR	044		NS(B)-025,REV 1B			
	WESTINGHOUSE	500 H.P.		ASME III,CL 2			

MOV - VALVE, MOTOR OPERATED

3RSS*MOV20A	CONT RECIRC WTR SPRAY HDR ISO		ESB 00015	DM Y N	3G S	NA NA	33+ A Y
	HENRY PRAIT	D-0057-2					
	NHR II	164		NA			
	LIMITORQUE OPERATOR	SMB-00-2		ASME III,CL2			

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RSS - CONTAINMENT RECIRCULATION SPRAY - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC		RRS REF			DYN.	INPUT							
	VEND MODEL	SPEC		RRS REF				(ZPA)							
	MANUFACTURER	MANUFAC MODEL		RRS REF											

3RSS*MOV20B	CONT RECIRC WTR SPRAY HDR ISO	ESB 00015	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-2	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV20C	CONT RECIRC WTR SPRAY HDR ISO	ESB 00015	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-2	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV20D	CONT RECIRC WTR SPRAY HDR ISO	ESB 00015	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-2	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV23A	BUTTERFLY VALVE	ESB 00044	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-3	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV23B	BUTTERFLY VALVE	ESB 00040	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-3	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV23C	CONT RECIRC PHP SUCT ISOL	ESB 00040	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-3	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													
3RSS*MOV23D	CONT RECIRC PHP SUCT ISOL	ESB 00040	DM	Y	N	3G	S	NA	NA	33+			A	Y	
	HENRY PRATT	D-0057-3	NA												
	NHK II	164	ASME III,CL2												
	LIMITORQUE OPERATOR	SMB-00-2													

LI - INDICATOR, LEVEL

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCOENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM RSS - CONTAINMENT RECIRCULATION SPRAY - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT	RRS REF	DYN.	INPUT				FREQ	DIR						
	VEND MODEL	SPEC	CODES		(ZPA)											
	MANUFACTURER	MANUFAC MODEL														

3RSS*LI22A	CONTAINMENT STRUCT SUMP		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

3RSS*LI22B	CONTAINMENT STRUCT SUMP		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

PI - INDICATOR,PRESSURE

3RSS*PI25A	CONT RECIRC PMP DISCHG		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

3RSS*PI25B	CONT RECIRC PMP DISCHG		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

3RSS*PI25C	CONT RECIRC PMP DISCHG		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

3RSS*PI25D	CONT RECIRC PMP DISCHG		CB	CH	Y	N	.40.15	N	MF	MD	NA	NA	NA	C
	INT'L INST 1151VB	SQP-99X2087-A	245	NS(B)-017	REV 1B				IEEE 344 & NUREG 0800					

FIS - SWITCH,INDICATING,FLON

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM RSS - CONTAINMENT RECIRCULATION SPRAY - SYSTEM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

3RSS*FIS38A	RSS RECIRC MINI FLOW		ESB	00036	RH	Y	N	.50.15	N	MF	MD			42		A
	ITT BARTON	R3-580A-9						NS(B)-017 REV 1B								
	199/581A-1	377						IEEE-323,344								
	ITT BARTON	199/581A-1														

3RSS*FIS38B	RSS RECIRC MINI FLOW		ESB	00036	RH	Y	N	.32.13	N	MF	MD			42		A
	ITT BARTON	R3-580A-9						NS(B)-010 REV 0B								
	199/581A-1	377						IEEE-323,344								
	ITT BARTON	199/581A-1														

LR - RECORDER, LEVEL

3RSS*LR22	CONTAINMENT STRUCT SUMP		CB		RM				N	MF	MD						A
	FOXBORO	Q0AAA14															
	N-226S-16	392						IEEE 344,323									
	ELECTRONIC RECORDERS	N-226S-16															

LY - RELAY, LEVEL, COMPUTING, SELECTING OR BOOSTER

3RSS*LY22	CONTAINMENT STRUCT SUMP		CB		RM				N	MF	MD	NA	NA	NA			D
	FOXBORO	Q0AAB18															
	N-2AX+DIO	392						IEEE 344,323									
	DISTRIBUTION MODULE	N-2AX+DIO															

3RSS*LY22A	CONTAINMENT STRUCT SUMP		CB		RM				N	MF	MD	NA	NA	NA			C
	FOXBORO	Q0AAB35															
	N-2AI-I2V	392						IEEE 344,323									
	I/E CONVERTER	N-2AI-I2V															

3RSS*LY22B	CONTAINMENT STRUCT SUMP		CB		RM				N	MF	MD	NA	NA	NA			C
	FOXBORO	Q0AAB35															
	N-2AI-I2V	392						IEEE 344,323									
	I/E CONVERTER	N-2AI-I2V															

7 - RELAY, COMPUTING, SELECTING OR BOOSTER, PRESSURE

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM SCV - STA CONT BUS (VITAL)-AC SUPPLY INCL TFMR&TRANS SM

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														
3SCV*PNL10	240/120V 1PH AC DIST GEN ELECTRIC CCB	PNL OR 46368-1 263	CB	00047	F	Y	N	.40.15	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL1P	240/120V 1PH AC DIST G.E.CO. CCB G.E.	PNL PUR 46368-1 263 120/240V AC	CB	00047	CF	Y	N	.40.15	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL100	240/120V 1PH AC DIST G. E. CO CCB G. E. CO	PNL OR 46368-1 263 120/240V AC	ESB	00036	CH	Y	N	.27.16	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL10P	240/120V 1PH AC DIST G.F.CO. CCB G.E.	PNL PU 46368-1 263 120/240V AC	ESB	00036	CH	Y	N	.32.13	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL11P	240/120V 1PH AC DIST G.E.CO. CCB G.E.	PNL PUR 46368-1 263 120/240V AC	ESB	00036	CH	Y	N	.32.13	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL240	240/120V 1PH AC DIST G. E. CO CCB G. E. CO	PNL OR 46368-1 263 120/240V AC	CSP	00014	CH	Y	N	.40.16	N	HF	MD	11.5	15.5		A	Y
3SCV*PNL24P	240/120V 1PH AC DIST G. E. CO CCB G. E. CO	PNL PU 46368-1 263 120/240V AC	CSP	00014	CH	Y	N	.40.16	N	HF	MD	11.5	15.5		A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EOC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SCV - STA CONT BUS (VITAL)-AC SUPPLY INCL TFMR&TRANS SH

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS				
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	
	VENDOR	SPEC			RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	SPEC			CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL														

3SCVwPNL250	240/120 1PH AC DIST PNL OR G. E. CO CCB G. E. CO	46368-1 263 120/240V AC	EGE	00024	CH	Y	N	.32.15	N	HF	MD	11.5	15.5	A	Y	
3SCVwPNL25P	240/120 1PH AC DIST PNL PUR G. E. CO CCB G. E. CO	46368-1 263 120/240V AC	EGE	00024	CH	Y	N	.32.15	N	HF	MD	11.5	15.5	A	Y	
3SCVwPNL50	240/120V 1PH AC DIST PNL OR G. E. CO CCB G. E. CO	46368-1 263 120/240V AC	HRC	00024	CF	Y	N	.27.16	N	HF	MD	11.5	15.5	A	I	
3SCVwPNL5P	240/120V 1PH AC DIST PNL PU G.E.CO. CCB G.E.	46368-1 263 120/240V AC	HRC	00024	CH	Y	N	.27.16	N	HF	MD	11.5	15.5	A	I	
3SCVwPNL90	240/120 1PH AC DIST PNL OR GE CCB G. E. CO	46368-1 263 120/240V AC	HRC	00024	CH	Y	N	.27.16	N	HF	MD	11.5	15.5	A	Y	
3SCVwPNL9P	240/120 1PH AC DIST PNL PUR G. E. CO CCB G. E. CO	46368-1 263 120/240V AC	HRC	00024	CH	Y	N	.27.16	N	HF	MD	11.5	15.5	A	Y	
X - TRANSFORMER																
3SCVwXDH2A	AC DIST PNL XFMR-CONT SQUARE D. CO. 25KVA SQUARE D. CO.	44509-1 678 25KVA 30	CB	00004	CH	Y	N	.25.15	N	HF	MD	8	7	7	A	Y

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME: HILLSTONE UNIT 3
UTILITY: NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SFC - SPENT FUEL-FUEL POOL CLG & CLEANUP(INC. POOL&AUX)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SHEC EQUIPMENT

E - EXCHANGER,HEAT

3SFC-E1A	FUEL POOL COOLER WHITLOCK 1-V1-1 SIZE33A288	TR-75-22 REV 1 005	FB 00037 CF	Y Y	.30.15 S	NA NA	26.6 26.6 A Y
				NS(B)-074 REV 1B ASME III,CL3			
3SFC-E1B	FUEL POOL COOLER WHITLOCK 1-V1-1 SIZE33A288	TR-75-22 REV 1 005	FB 00037 CF	Y Y	.30.15 S	NA NA	26.6 26.6 A Y
				NS(B)-074 REV 1B ASME III,CL3			

P - PUMP

3SFC*P1A	FUEL POOL COOLING PUMP GOULDS PUMPS 3405 SIZE 10X12-12 H	ME-261 006 N/A	FB 00024 CF	Y Y	.22.15 S	NA NA	33+ 33+ 33+ A Y
				NS(B)-074 REV 1B ASME III CLASS 3			
3SFC*P1B	FUEL POOL COOLING PUMP GOULDS PUMPS 3405 SIZE 10X12-12 WESTINGHOUSE	ME-261 006	FB 00024 CF	Y Y	.22.15 S	NA NA	33+ 33+ 33+ A Y
				NS(B)-074 REV 1B ASME III CLASS 3			

RV - VALVE,RELIEF

3SFC*RV52A	FUEL POOL COOLER OUTLET LCT-14	407487-REV.5 186	FB 00048 DM	Y N	3G S	SF SD	33+ A Y
				NA ASME III,CL3			

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SFC - SPENT FUEL-FUEL POOL CLG & CLEANUP(INC. POOL&AUX)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV	MTG SEIS OTHER	REQ'D ANLYS TEST	F/B S/S	VERT SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3SFC*LS25B	FUEL POOL WATER		FB 00024	RM Y N	.31.15 N	SF SD	40+ 40+ 40+ A Y
	AUTOMATIC SWITCH CO	AQR-10183 R.O			NS(B)-074 REV 1B		
	SB21AKR/TA20A32RX	626			IEEE 323-1974&IEEE 344-1975		
	ASCO PRESSURE SWITCH	SB21AKR/TA20A32RX					

TE - TEMPERATURE ELEMENT, PRIMARY

3SFC*TE27A	FUEL POOL WATER		FB 00047	CH Y N	.31.15 N	HF HD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14			NS(B)-017,REV 1B		
	0285-00125-008	683			IEEE 323,344		
	NEED RTD	611					
3SFC*TE27B	FUEL POOL WATER		FB 00047	CH Y N	.31.15 N	HF HD	33+ A Y
	NEED INSTRUMENT CO	3035-00125-14			NS(B)-017,REV 1B		
	0285-00125-008	683			IEEE 323,344		
	NEED RTD	611					

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SGF - STEAM GENERATOR-CHEMICAL FEED

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		MAT FREQS			STATUS			
	DESCRIPTION	QUAL REPORT	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC														
	VEND MODEL	SPEC														
	MANUFACTURER	MANUFAC MODEL														

SHWC EQUIPMENT

AOV - VALVE, AIR OPERATED

3SGF*AOV24A	SG CHEM FEED PMP ISOLATION FISHER 667NS-DBQNS NAHCO LIMIT SWITCH	FQP-22-6 185 EA 180	MSV	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SGF*AOV24B	SG CHEM FEED PMP ISOLATION FISHER 667NS-DBQNS NAHCO LIMIT SWITCH	FQP-22-6 185 EA 180	MSV	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SGF*AOV24C	SG CHEM FEED PMP ISOLATION FISHER 667NS-DBQNS NAHCO LIMIT SWITCH	FQR-22-6 185 EA 180	MSV	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SGF*AOV24D	SG CHEM FEED PMP ISOLATION FISHER 667NS-DBQNS NAHCO LIMIT SWITCH	FQR-22-6 185 EA 180	MSV	DM	Y	N	3G	S	NA	NA	33+	A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SIH - SAFETY INJECTION - HIGH PRESSURE

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

SHEC EQUIPMENT

MV - VALVE, MOTOR OPERATED

3SIH#MV8801A	BORON INJ TANK DISCH ISOL HALWORTH D-51745-3 LIMITORQUE OPERATOR	ADSR-10 153 SMB-0-40	AB 00004	DM Y N	3G	S	NA NA	33+	A Y
3SIH#MV8801B	BORON INJ TANK DISCH ISOL HALWORTH D-51745-3 LIMITORQUE OPERATOR	ADSR-10 153 SMB-0-40	AB 00004	DM Y N	3G	S	NA NA	33+	A Y
3SIH#MV8802A	SIP TO HOT LEGS HALWORTH D-51745-2 LIMITORQUE OPERATOR	ADSR-10 153 SMB-0-40	ESB 00021	DM Y N	3G	S	NA NA	33+	A Y
3SIH#MV8802B	SIP TO HOT LEGS HALWORTH D-51745-2 LIMITORQUE OPERATOR	ADSR-10 153 SMB-0-40	ESB 00021	DM Y N	3G	S	NA NA	33+	A Y
3SIH#MV8806	REFUELING WTR STOR TK TO SIP HALWORTH D-51740-2 LIMITORQUE/NAMCO 170	ADSR-6 153 SB-0-25	ESB 00013	DM Y N	3G	S	NA NA	33+	A Y
3SIH#MV8807A	SUCT HDR CROSS CONN HALWORTH D-51736 LIMITORQUE OPERATOR	ADSR-4 153 SMB-00-5	ESB 00024	DM Y N	3G	S	NA NA	33+	A Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SIH - SAFETY INJECTION - HIGH PRESSURE

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	MTG	SEIS	OTHER REQ'D DYN. INPUT (ZPA)	ANLYS TEST	TEST	F/B	S/S	VERT	SQ	
3SIH#MV8807B	SUCT HDR CROSS CONN HALNORTH D-51736 LIMITORQUE OPERATOR	ADSR-4 153 SHB-00-5	ESB 00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8821A	SIP X-CONN HALNORTH D-51743-3 LIMITORQUE OPERATOR	ADSR-3 153 SHB-0-40	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8821B	SIP X-CONN HALNORTH D-51743-3 LIMITORQUE OPERATOR	ADSR-3 153 SHB-0-40	ESB 00021	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8835	SIP TO COLD LEGS HALNORTH D-51745-3 LIMITORQUE OPERATOR	ADSR-10 153 SHB-0-40	ESB 21	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8923A	SAFETY INJ PUMP SUCTION HALNORTH D-51736 LIMITORQUE OPERATOR	ADSR-4 153 SHB-00-10	ESB 00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8923B	SFTY INJ PMP SUCTION HALNORTH D-51745-3 LIMITORQUE OPERATOR	ADSR-10 153 SHB-00-10	ESB 00024	DM	Y	N	3G	S	NA	NA	33+	A	Y
3SIH#MV8924	SI CHG SUCT X-CONN HALNORTH D-51736 LIMITORQUE OPERATOR	ADSR-4 153 SHB-00-5	ESB 00024	DM	Y	N	3G	S	NA	NA	33+	A	Y

AV - VALVE, ANALYZER; VALVE, AIR OPERATED, (WESTINGHOUSE)

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EGC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SIH - SAFETY INJECTION - HIGH PRESSURE

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS		
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ INS
				RRS REF CODES	DYN.	INPUT (ZPA)		FREQ	DIR					
3SIHwCV8881	SIP HOT LEG TEST LINE FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 180	CS 00007	DM	Y	N	3G	S	NA	NA	33+		A	Y
3SIHwCV8888	ACCUMULATOR FILL LINE FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 180	AB 00004	DM	Y	N	3G	S	NA	NA	33+		A	Y
3SIHwCV8964	TEST LINE HEADER FISHER 667NS-DBQNS NAMCO LIMIT SWITCH	FQP-22-6 185 EA 180	AB 00017	DM	Y	N	3G	S	NA	NA	33+		A	Y
RV	- VALVE, RELIEF													
3SIHwRV8851	SIP TO COLD LEGS LCT-11/S4	407487-REV.5 186	ESB 00031	DM	Y	N	3G	S	SF	SD	33+		A	Y
3SIHwRV8853A	SAFETY INJECTION PUMP DISCH LCT-11/S4	407487-REV.5 186	ESB 00033	DM	Y	N	3G	S	SF	SD	33+		A	Y
3SIHwRV8853B	SAFETY INJECTION PUMP DISCH LCT-11/S4	407487-REV.5 186	ESB 00033	DM	Y	N	3G	S	SF	SD	33+		A	Y
3SIHwRV8858	SAFETY INJ PUMP SUCTION HDR LCT-20/S4	407487-REV.5 186	ESB 00018	DM	Y	N	3G	S	SF	SD	33+		A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, QOC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SIL - SAFETY INJECTION - LOW PRESSURE

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SWEC EQUIPMENT

MV - VALVE, MOTOR OPERATED

3SIL*MV8809A	GATE VALVE WALWORTH A-9558-M-178D LIMITORQUE OPERATOR	349 153 SB-3-15	ESB 00008 DM	Y N 3G	S NA NA	33+	A I
			NA ASME III,CL2				
3SIL*MV8809B	GATE VALVE WALWORTH A-9558-M-178D LIMITORQUE OPERATOR	349 153 SB-3-15	ESB 00012 DM	Y N 3G	S NA NA	33+	A Y
			NA ASME III,CL2				
3SIL*MV8840	GATE VALVE WALWORTH A-9557-M-226 LIMITORQUE OPERATOR	348 153 SB-2-80	ESB 00012 DM	Y N 3G	S NA NA	33+	A Y
			NA ASME III,CL2				

SV - VALVE; SOLENOID, (WESTINGHOUSE)

3SIL*SV8825	SIP HOT LEG TEST LINE FISHER ASC0 SOLENOID	AQR-67368 185 NPK 8320	CS 00018 EM	Y N 3G	N SF SD	35+	A Y
			NA IEEE 325,344,382				
3SIL*SV8880	ACCUM NITROGEN LINE FISHER ASC0 SOLENOID	ISOL AQR-67368 185 NPK 8320	AB 00004 EM	Y N 3G	N SF SD	35+	A Y
			NA IEEE 325,344,382				

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SIL - SAFETY INJECTION - LOW PRESSURE

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC			RRS	REF	DYN.	INPUT		FREQ	DIR				
	VEND MODEL	SPEC			CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL													

3SIL*SV8890A	RHR TO COLD LEG TEST FISHER	LINE AQR-67368 185	CS	00013	EM	Y	N	3G	N	SF	SD	35+	A	Y
	ASC0 SOLENOID	NPK 8320						IEEE 325,344,382						
3SIL*SV8890B	RHR TO COLD LEG TEST FISHER	LINE AQR-67368 185	CS	00007	EM	Y	N	3G	N	SF	SD	35+	A	Y
	ASC0 SOLENOID	NPK 8320						IEEE 325,344,382						
3SIL*SV8968	FISHER	AQR-67368 185	CS		EM	Y	N	3G	N	SF	SD	35+	A	
	ASC0 SOLENOID	NPK 8320						IEEE 325,344,382						

RV - VALVE, RELIEF

3SIL*RV8842	RHR TO HOT LEG LCT-20/S4	407487-REV.5 186	ESB	00015	DM	Y	N	3G	S	SF	SD	33+	A	Y
					NA			ASME III,CL2						
3SIL*RV8855A	ACCUMULATOR TANK LCT-50D/S4	407487-REV.5 186	CS	00003	DM	Y	N	3G	S	SF	SD	33+	A	Y
					NA			ASME III,CL2						
3SIL*RV8855B	ACCUMULATOR TANK DO-50D/S4	407487-REV.5 186	CS	00003	DM	Y	N	3G	S	SF	SD	33+	A	
					NA			ASME III,CL2						
3SIL*RV8855C	ACCUMULATOR TANK DO-50D/S4	407487-REV.5 186	CS	00003	DM	Y	N	3G	S	SF	SD	33+	A	
					NA			ASME III,CL2						

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SSP - POST ACCIDENT SAMPLING SYSTEM

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS	STATUS
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT			FREQ	DIR					
	VEND MODEL	SPEC				CODES		(ZPA)									
	MANUFACTURER	MANUFAC MODEL															

SREC EQUIPMENT

PNL - PANEL

3SSP*PNL3	POST ACCIDENT SAMPLING PANEL		ESB			CF	Y	N	.18.12								D	Y
						NS(T)-077,REV 0B												
						IEEE 344												

AAA - RESERVED

3SSP*SOV25A	CNTMT RECIRC ISOL VV		ESB			DM	Y	N	3G	S	NA	NA		33+			A	
	TARGET ROCK	3040				NA												
	81V-010	LATER				ASME III,CL2												
	IN-LINE SOLENOID VLV	81V-017																

3SSP*SOV25B	CNTMT RECIRC ISOL VV		ESB			DM	Y	N	3G	S	NA	NA		33+			A	
	TARGET ROCK	3040				NA												
	81-010	LATER				ASME III,CL2												
	IN-LINE SOLENOID VLV	81V-017																

CTV - VALVE,CONTAINMENT,TRIP

3SSP*CTV8	CNTMT ISO OF SSP		CS	00025		DM	Y	N	3G	S	NA	NA		33+			A	
	TARGET ROCK CORP	3040				NA												
	81V-004	654				ASME III,CL2												
	IN-LINE SOLENOID VLV	81V-004																

SOV - VALVE,SOLENOID

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SSR - SAMPLING SYSTEM-REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B		S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC				CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL														

SWEC EQUIPMENT

SOV - VALVE, SOLENOID

3SSR*SOV150A	GWS SPLY ISOL		AB	00043	DM	Y	N	3G	S	NA	NA	33+	A
	81V-007	3040			NA			ASME III,CL3					
3SSR*SOV150B	GWS SPLY ISOL		AB	00043	DM	Y	N	3G	S	NA	NA	33+	A
	81V-007	3040			NA			ASME III,CL3					
3SSR*SOV170	VOL CONT TK GAS SPACE SHPL		CS	00051	DM	Y	N	3G	S	NA	NA	33+	A
	81V-001	3040			NA			ASME III,CL2					
3SSR*SOV171	PZR LIQ SPACE ISOL		CS	00004	DM	Y	N	3G	S	NA	NA	33+	A
	81V-001	3040			NA			ASME III,CL2					
3SSR*SOV172	PZR RLF TK GAS SPACE ISOL		CS	-0024	DM	Y	N	3G	S	NA	NA	33+	A
	81V-007	3040			NA			ASME III,CL3					
3SSR*SOV201	HYDRO CONTAM LIQ PURGE HDR		AB	00004	DM	Y	N	3G	S	NA	NA	33+	A
	81V-010	3040			NA			ASME III,CL2					

REPORT NO. MSSQT1

PLANT NAME MILLSTONE UNIT 3
 UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SSR - SAMPLING SYSTEM-REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS				
	DESCRIPTION		BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST		F/B	S/S	VERT	SQ
	VENDOR	QUAL REPORT				RRS	REF	DYN.	INPUT							
	VEND MODEL	SPEC				CODES			(ZPA)							
	MANUFACTURER	MANUFAC MODEL														

3SSR*SOV68D	THERM REGEN DEHN OUTLET SHPL		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-002				ASME III,CL3										
3SSR*SOV68E	THERM REGEN DEHN OUTLET SHPL		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-002				ASME III,CL3										
3SSR*SOV69	RX CLNT FLT INL		AB	00004	DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-002				ASME III,CL2										
3SSR*SOV8102	VOL CNTL TK GAS SPACE SHPL		AB	00043	DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-002				ASMEIII,CL2										

SOV - VALVE, SOLENOID

3SSR*SOV65A	RESID HT REMOVAL SHPL		ESB		DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-001	419			ASME III,CL3										
3SSR*SOV65B	RESID HT REMOVAL SHPL		ESB		DM	Y	N	3G	S	NA	NA		33+		A
	3040				NA										
	81V-001	419			ASME III,CL3										

CTV - VALVE, CONTAINMENT, TRIP

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/04

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SSR - SAMPLING SYSTEM-REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
					RRS REF	DYN.	INPUT								
					CODES		(ZPA)			FREQ	DIR				
3SSR*CTV19A	SG NO1 BLDN SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB	00004	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A	Y	
3SSR*CTV19B	SG NO2 BLDN SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB	00004	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A	Y	
3SSR*CTV19C	SG NO3 BLDN SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB	00004	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A	Y	
3SSR*CTV19D	SG NO4 BLDN SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB	00004	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A	Y	
3SSR*CTV20	PZR VAPOR SPACE SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	CS	00019	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A		
3SSR*CTV21	PZR VAPOR SPACE SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB	00004	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A		
3SSR*CTV22	PZR LIQ SPACE SMPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	CS	00019	DM NA ASME III,CL2	Y	N	3G	S	NA	NA	33+	A	Y	

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SSR - SAMPLING SYSTEM-REACTOR PLANT

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SG	INS
	VEND MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)								
		MANUFAC MODEL														

3SSR*CTV301C	SGI BLDN SHPL TARGET ROCK CORP 81V-004 IN-LINE SOLENOID VLV	3040 654 81V-004	AB		DM	Y	N	3G	S	NA	NA		33+		A	
3SSR*CTV32	SFTY INJ ACCUM SHPL TARGET ROCK CORP 81V-005 IN-LINE SOLENOID VLV	3040 654 81V-005	CS	00010	DM	Y	N	3G	S	NA	NA		33+		A	Y
3SSR*CTV33	SFTY INJ ACCUM SHPL TARGET ROCK CORP 81V-005 IN-LINE SOLENOID VLV	3040 654 81V-005	AB	00004	DM	Y	N	3G	S	NA	NA		33+		A	Y

CV - VALVE, CONTAINMENT ISOLATION, (WESTINGHOUSE)

3SSR*CV8025	PZR RLF TK GAS SPACE SHPL TARGET ROCK CORP 81V-008 IN-LINE SOLENOID VLV	3040 654 81V-008	AB	00004	DM	Y	N	3G	S	NA	NA		33+		A	
3SSR*CV8026	PZR RLF TK GAS SPACE SHPL TARGET ROCK CORP 81V-008 IN-LINE SOLENOID VLV	3040 654 81V-008	CS	-0018	DM	Y	N	3G	S	NA	NA		33+		A	

SOV - VALVE, SOLENOID

3SSR*SOV110	DEGAS LIQ EFLNT SHPL 81V-002	3040 654	AB	00043	DM	Y	N	3G	S	NA	NA		33+		A	
-------------	---------------------------------	-------------	----	-------	----	---	---	----	---	----	----	--	-----	--	---	--

REPORT NO. MSSQT1

PROJECT EQUIPMENT SYSTEM

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM SSR - SAMPLING SYSTEM-REACTOR PLANT

EQUIPMENT ID	DESCRIPTION	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	SPEC	CODES	(ZPA)		
	MANUFAC MODEL					

3SSR*SOV112	BORIC ACID TRAN PMP DCHG SMPL	AB 00043 DM	Y N 3G	S NA NA	33+	A
	81V-002	3040 654	NA ASME III,CL3			

REPORT NO. HSSQT1

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

DOCKET NO. 50-423

SYSTEM SVV - STEAM VENTS-SAFETY VALVES

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			
3SVV*EFV26D1	ROOF DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV26D2	ROOF DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV27A1	SILENCER DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV27A2	SILENCER DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV27B1	SILENCER DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV27B2	SILENCER DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				
3SVV*EFV27C1	SILENCER DRAINS		MSV 00070 DM	Y N 3G	S NA NA	33+	A
	14780N-23SE	83-085 673	NA ASME III,CL3				

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS			
	DESCRIPTION	VENDOR	BLDG	ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VEND MODEL	QUAL REPORT				RRS REF	DYN.	INPUT								
	MANUFACTURER	SPEC				CODES		(ZPA)								
		MANUFAC HODEL														

SWEC EQUIPMENT

P - PUMP

3SNP*P1A	SERVICE WATER PUMP GE CO. 24 VSN G.E.	01-007-008 004 VERTICAL 6338 PZ 42	CSP	00014	CF	Y	Y	.40.16	D	NA	NA	19.2	19.4	33+	A	Y
3SNP*P1B	SERVICE WATER PUMP GE.CO 24 VSN G.E.	01-007-008 004 VERTICAL 6338 PZ 42	CSP	00014	CF	Y	Y	.40.16	D	NA	NA	19.2	19.4	33+	A	Y
3SNP*P1C	SERVICE WATER PUMP GE.CO. 24 VSN G.E.	01-007-008 004 VERTICAL 6338 PZ 42	CSP	00014	CF	Y	Y	.40.16	D	NA	NA	19.2	19.4	33+	A	Y
3SNP*P1D	SERVICE WATER PUMP GE.CO. 24 VSN G.E.	01-007-008 004 VERTICAL 6338 PZ 42	CSP	00014	CF	Y	Y	.40.16	D	NA	NA	19.2	19.4	33+	A	Y

P - PUMP

3SNP*P2A	CONT BLDG A/C BOOSTER PP GOULD PUMPS 3196HT WESTINGHOUSE	ME-833 042 10 H.P.	CB	00064		Y	N	.50.15	D	N	N			46.2		A	Y
----------	---	--------------------------	----	-------	--	---	---	--------	---	---	---	--	--	------	--	---	---

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS		STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC		RRS REF	DYN.	INPUT		FREQ	DIR						
	VEND MODEL	SPEC		RRS REF	DYN.	INPUT		FREQ	DIR						
	MANUFACTURER	MANUFAC MODEL		RRS REF	DYN.	INPUT		FREQ	DIR						
				RRS REF	DYN.	INPUT		FREQ	DIR						
				RRS REF	DYN.	INPUT		FREQ	DIR						

3SWP*P2B	CONT BLDG A/C BOOSTER PP GOULD PUMPS 3196MT WESTINGHOUSE	ME-833 042 10 H.P.	CB	00064	Y	N	.50.15	D	N	N		46.2		A	Y
3SWP*P3A	MCC & ROD CONTROL AREA B STR GOULD PUMPS 3196ST WESTINGHOUSE	ME-978 042 10 H.P.	AB	00043	Y	N	.32.18	D	N	N		45.8		A	Y
3SWP*P3B	MCC & ROD CONTROL AREA B STR GOULD PUMPS 3196ST WESTINGHOUSE	ME-978 042 10 H.P.	AB	00043	Y	N	.32.18	D	N	N		45.8		A	Y

MOV - VALVE, MOTOR OPERATED

3SWP*MOV102A	SVCE WTR PMP DCHG HENRY PRATT LIMITORQUE OPERTOR	D-0057-7 164 SMB-00-10	CSP	00016	DM	Y	N	3G	S	NA	NA	*	33+		A	Y
3SWP*MOV102B	SVCE WTR PMP DCHG HENRY PRATT 30-1100 LIMITORQUE OPERATOR	D-0057-7 164 SMB-00-10	CSP	00016	DM	Y	N	3G	S	NA	NA	*	33+		A	Y
3SWP*MOV102C	SVCE WTR PMP DCHG HENRY PRATT 30-1100 LIMITORQUE OPERATOR	D-0057-7 164 SMB-00-10	CSP	00016	DM	Y	N	3G	S	NA	NA	*	33+		A	Y
3SWP*MOV102D	SVCE WTR PMP DCHG HENRY PRATT 30-1100 LIMITORQUE OPERATOR	D-0057-7 164 SMB-00-10	CSP	00016	DM	Y	N	3G	S	NA	NA	*	33+		A	Y

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS		STATUS			
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
	VENDOR	SPEC		RRS REF		DYN.	INPUT								
	VEND MODEL	SPEC		RRS REF			(ZPA)								
	MANUFACTURER	MANUFAC MODEL		RRS REF											

PV - VALVE,PRESSURE

3SNP*PV98A	SRVC WTR PHP LUBE	FQP-22-11	CSP 00022	DH	Y	N	3G	S	NA	NA	33+	A	Y
	657-EB	185		NA			ASME III,CL3						
3SNP*PV98B	SRVC WTR PHP LUBE	FQP-22-11	CSP 00022	DH	Y	N	3G	S	NA	NA	33+	A	Y
	657-EB	185		NA			ASME III,CL3						
3SNP*PV98C	SRVC WTR PHP LUBE	FQP-22-11	CSP 00022	DH	Y	N	3G	S	NA	NA	33+	A	Y
	657-EB	185		NA			ASME III,CL3						
3SNP*PV98D	SRVC WTR PHP LUBE	FQP-22-11	CSP 00022	DH	Y	N	3G	S	NA	NA	33+	A	Y
	657-EB	185		NA			ASME III,CL3						

TV - VALVE,TEMPERATURE

3SNP*TV35A	CONT BLDG AC INLET	8K559-01	CB 00076	DH	Y	N	3G	S	NA	NA	33+	A	Y
	7630-Y-7650	185		NA			ASME III,CL3						
3SNP*TV35B	CONT BLDG AC INLET	8K559-02	CB 00064	DH	Y	N	3G	S	NA	NA	33+	A	Y
	7630-Y-7650	185		NA			ASME III,CL3						

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SHP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH			NAT FREQS		STATUS		
	DESCRIPTION VENDOR VEND MODEL MANUFACTURER	QUAL REPORT SPEC MANUFAC MODEL	BLDG ELEV	HTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S	VERT	SQ	INS
					RRS REF	DYN.	INPUT								
					CODES		(ZPA)			FREQ	DIR				
3SHP*RV94C	CNTHT RECIRC CLRS LCT-11/SP	407487-REV.5 186	ESB 00047	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV94D	CNTHT RECIRC CLRS LCT-11/SP	407487-REV.5 186	ESB 00047	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV95A	RX PLT CMPNT CLG HX LCT-11/SP	407487-REV.5 186	AB 00031	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV95B	RX PLT CMPNT CLG HX LCT-11/SP	407487-REV.5 186	AB 00031	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV95C	RX PLT CMPNT CLG HX LCT-11/SP	407487-REV.5 186	AB 00031	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV96A	CHG PMP CLR LCT-11/SP	407487-REV.5 186	AB 00029	DM	Y	N	3G	S	SF	SD		33+		A	Y
3SHP*RV96B	CHG PMP CLR LCT-11/SP	407487-REV.5 186	AB 00029	DM	Y	N	3G	S	SF	SD		33+		A	Y

PI - INDICATOR, PRESSURE

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
 NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT SQ INS	
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3SNP-PI67A	EMER GEN DIESEL ENG CLR INL		EGE 00026				D Y
	241						

3SNP-PI67B	EMER GEN DIESEL ENG CLR INL		EGE 00026				D Y
	241						

FIS - SWITCH,INDICATING,FLOW

3SNP*FIS36A	CONT BLDG AC COND OUT		CB 00065 RM	Y N	.50.15 N	HF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	224/580A-1					

3SNP*FIS36B	CONT BLDG AC COND OUT		CB 00064 RM	Y N	.50.15 N	HF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	224/580A-1					

PDIS - SWITCH,INDICATING,PRESSURE DIFFERENTIAL

3SNP*PDIS24A	SVCE WTR STRNR BK FLUSH		CSP 00014 RM	Y N	.40.16 N	HF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	244/580A-1					

3SNP*PDIS24B	SVCE WTR STRNR BK FLUSH		CSP 00014 RM	Y N	.40.16 N	HF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	244/580A-1					

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV HTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

3SNP*PDIS24C	SVCE WTR STRNR BK FLUSH		CSP 00014	RM Y N	.40.16	N MF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	244/580A-1					

3SNP*PDIS24D	SVCE WTR STRNR BK FLUSH		CSP 00014	RM Y N	.40.16	N MF MD	42 A Y
	ITT BARTON	R3-580A-9					
	224/580A-1	377					
	ITT BARTON	244/580A-1					

FY - RELAY, COMPUTING, SELECTING OR BOOSTER

3SNP-FY59A	CONT RECIRC CLRS SVCE WTR OUT		CB 00048	RM Y N	.40.15		D
	392						

3SNP-FY59B	CONT RECIRC CLRS SVCE WTR OUT		CB 00048	RM Y N	.40.15		D
	392						

3SNP-FY59C	CONT RECIRC CLRS SVCE WTR OUT		CB 00048	RM Y N	.40.15		D
	392						

3SNP-FY59D	CONT RECIRC CLRS SVCE WTR OUT		CB 00048	RM Y N	.40.15		D
	392						

TC - CONTROLLER, TEMPERATURE

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

3SNP*TC35A	CONT BLDG A/C INL FOXBORO N-2AC-A5 PID CONTROLLER	QO0AAB42 392 N-2AC-A5	CB	00048	RM	Y	N		N	HF	MD	NA	NA	NA	D
------------	--	-----------------------------	----	-------	----	---	---	--	---	----	----	----	----	----	---

3SNP*TC35B	CONT BLDG A/C INL FOXBORO N-2AC-A5 PID CONTROLLER	QO0AAB42 392 N-2AC-A5	CB	00048	RM	Y	N		N	HF	MD	NA	NA	NA	D
------------	--	-----------------------------	----	-------	----	---	---	--	---	----	----	----	----	----	---

TIC - CONTROLLER, INDICATING, TEMPERATURE

3SNP*TIC35A	CONT BLDG AC INLET FOXBORO N-250HH+M2NH-F ELEC DISPL STATIONS	QO0AAB67 392 N-250HH+M2NH-F	CB	00048	RM	Y	N		N	HF	MD	NA	NA	NA	A
-------------	--	-----------------------------------	----	-------	----	---	---	--	---	----	----	----	----	----	---

3SNP*TIC35B	CONT BLDG AC INLET FOXBORO N-250HH+M2NH-F ELEC DISPL STATIONS	QO0AAB67 392 N-250HH+M2NH-F	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	A
-------------	--	-----------------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	---

TY - RELAY, COMPUTING, SELECTING OR BOOSTER, TEMPERATURE

3SNP*TY35A1	CONT BLDG AC INLET FOXBORO N-2AI-P2V R/E CONVERTER	QO0AAB29 392 N-2AI-P2V	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	A
-------------	---	------------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	---

3SNP*TY35A2	CONT BLDG AC INLET FOXBORO N-2AO-V2I E/I CONVERTER	QO0AAB50 392 N-2AO+V2I	CB	00048	RM	Y	N	.40.15	N	HF	MD	NA	NA	NA	C
-------------	---	------------------------------	----	-------	----	---	---	--------	---	----	----	----	----	----	---

REPORT NO. HSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/64

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM SWP - SERVICE WATER-SYSTEM (NUCLEAR)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

FT - TRANSMITTER, FLOW

3SWP-FT59A	CONT RECIRC CLRS SVCE WTR OUT ROSEMOUNT 1153DB DIFF PRSSR TRANSMTR	108025 662 1153DB5PC	ESB 00021 RH	Y N	.24.12 N	MF MD	50 47 50	A
								NS(B)-010 REV B IEEE-323,344
3SWP-FT59B	CONT RECIRC CLRS SVCE WTR OUT ROSEMOUNT 1153DB DIFF PRSSR TRANSMTR	108025 662 1153DB5PC	ESB 00048 RH	Y N	.28.14 N	HF MD	50 47 50	A
								NS(B)-010 REV B IEEE-323,344
3SWP-FT59C	CONT RECIRC CLRS SVCE WTR OUT ROSEMOUNT 1153DB DIFF PRSSR TRANSMTR	108025 662 1153DB5PC	ESB 00021 RH	Y N	.24.12 N	MF MD	50 47 50	A
								NS(B)-010 REV B IEEE-323,344
3SWP-FT59D	CONT RECIRC CLRS SVCE WTR OUT ROSEMOUNT 1153DB DIFF PRSSR TRANSMTR	108025 662 1153DB5PC	ESB 00021 RH	Y N	.24.12 N	MF MD	50 47 50	A
								NS(B)-010 REV B IEEE-323,344

TE - TEMPERATURE ELEMENT, PRIMARY

3SWP*TE35A	CONT BLDG AC INLET NEED INSTRUMENT CO 0213-00125-005 NEED RTD	3035-00125-14 683 612	CB 00076 DM	Y N	3.0 N	MF MD	33+	A Y
								NA IEEE 323,344
3SWP*TE35B	CONT BLDG AC INLET NEED INSTRUMENT CO 0213-00125-005 NEED RTD	3035-00125-14 683 612	CB 00064 DM	Y N	3.0 N	MF MD	33+	A Y
								NA IEEE 323,344

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
 UTILITY NUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
 SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
 MASTER LIST OF SAFETY RELATED EQUIPMENT
 BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/94

ENGINEER: STONE & WEBSTER
 NSSF SUPPLIER: WESTINGHOUSE

SYSTEM VBA - VITAL BUS - AC SUPPLY (TO BUS)

EQUIPMENT ID	DESCRIPTION	EQUIPMENT	LOCATION	LOADS	QUAL METH	NAT FREQS	STATUS
	VENDOR	QUAL REPORT	BLDG ELEV MTG	SEIS OTHER REQ'D	ANLYS TEST TEST	F/B S/S VERT	SQ INS
	VEND MODEL	SPEC	RRS REF	DYN. INPUT	FREQ DIR		
	MANUFACTURER	MANUFAC MODEL	CODES	(ZPA)			

SPEC EQUIPMENT

XRC - TRANSFORMER REGULATING CONTROL

3VBA*XRC-6	+UAC6 REG XFMR CONT		TB 00038	Y N	.25.15 S	NA NA	40+ 40+ 40+ A Y
	PLC-253-1-1	80255		NS(B)-017,REV1B			
				IEEE-323,344			

XD - TRANSFORMER DISTRIBUTION

3VBA*XD-1A	VITAL BUS ISOLATION XFMR		CB 00004	CH Y N	.25.15 N	HF HD	18 22 18 A Y
	POWER CONV PROD INC	WYLE 45999-1		NS(B)-017 REV1B			
		608		IEEE 344			
	POWER CON PROD INC	5KVA					
3VBA*XD-2A	VITAL BUS ISOLATION XFMR		CB 00004	CH Y N	.25.15 N	HF HD	18 22 18 A Y
	POWER CONV PROD INC	WYLE 45999-1		NS(B)-017 REV 1B			
		608		IEEE 344			
	POWER CON PROD INC	5KVA					
3VBA*XD-3A	VITAL BUS ISOLATION XFMR		CB 00004	CH Y N	.25.15 N	HF HD	18 22 18 A Y
	POWER CONV PROD INC	WYLE 45999-1		NS(B)-017 REV 1B			
		608		IEEE 344			
	POWER CON PROD INC	5KVA					
3VBA*XD-4A	VITAL BUS ISOLATION XFMR		CB 00004	CH Y N	.25.15 N	HF HD	18 22 18 A Y
	PHR CONVRSN PROD INC	WYLE 45999-1		NS(B)-017 REV 1B			
		608		IEEE 344			
	PHR CONVRSN PROD INC	5KVA					

INV - INVERTER

REPORT NO. MSSQT1

PLANT NAME HILLSTONE UNIT 3
UTILITY MUSCO

DOCKET NO. 50-423

PROJECT EQUIPMENT SYSTEM
SEISMIC AND DYNAMIC QUALIFICATION AND STATUS REPORT
MASTER LIST OF SAFETY RELATED EQUIPMENT
BY SYSTEM, SUPPLIER, SPEC, EQC, EQUIPMENT ID

REPORT DATE 10/11/84

ENGINEER: STONE & WEBSTER
NSSS SUPPLIER: WESTINGHOUSE

SYSTEM WTC - WATER TREATING - CHLORINATION

EQUIPMENT ID	EQUIPMENT		LOCATION		LOADS			QUAL METH		NAT FREQS			STATUS		
	DESCRIPTION	QUAL REPORT	BLDG ELEV	MTG	SEIS	OTHER	REQ'D	ANLYS	TEST	TEST	F/B	S/S		VERT	SQ
	VENDOR	SPEC			RRS REF	DYN.	INPUT								
	VEND MODEL	SPEC			CODES		(ZPA)								
	MANUFACTURER	MANUFAC MODEL													

SNEC EQUIPMENT

AOV - VALVE, AIR OPERATED

3WTC*AOV24A	CHLORINATED WTR TO SWS TUFLINE FIG 0361	314-18014 568	CSP 00001	DM	Y	N	3G	S	NA	NA	33+	A	Y
3WTC*AOV24B	CHLORINATED WTR TO SWS TUFLINE FIG 0361	314-18014 568	CSP 00001	DM	Y	N	3G	S	NA	NA	33+	A	Y
3WTC*AOV25A	WATER FEED TO CHLORINATION SYS TUFLINE FIG 067	315-18014 568	CSP 00015	DM	Y	N	3G	S	NA	NA	33+	A	Y
3WTC*AOV25B	WATER FEED TO CHLORINATION SYS TUFLINE FIG 067	316-18014 568	CSP 00015	DM	Y	N	3G	S	NA	NA	33+	A	Y
3WTC*AOV50A	CHLORINE FEED VALVE ORANGE TUFLINE FIG 0361	313-18014 568	CSP 00001	DM	Y	N	3G	S	NA	NA	33+	A	Y
3WTC*AOV50B	CHLORINE FEED VALVE PURPLE TUFLINE FIG 0361	313-18014 568	CSP 00001	DM	Y	N	3G	S	NA	NA	33+	A	Y

