

## FAIRLAWN HOSPITAL, INC.

189 MAY STREET, WORCESTER, MASS. 01602 (617) 791-6351

TRUSTEES CHAIRMAN

Lioyd H, VanBuskirk VICE CHAIRMAN

PRESIDENT Robert S. Schedin

TREASURER

ASS'T TREAS John F. Mitchell Harold Ahiguist, Jr. July 6, 1984

U.S. Nuclear Regulatory Commission

Region I

631 Park Avenue

King of Prussia, PA 19406 A. Raymond Larson Attn: Mr. John Kinneman

Ref. License #20-16569-01 Inspection #30-11254/83-01

Dear Mr. Kinneman:

REC, SECY. & CLERK

Bengt Hansson Lloyd Anderson Joseph C. Casdin C. John Lindegren Roland T. Neison Norman R. Olson J. Verner Otterson Arthur P. Pingaiore David Sicsten Halstead Taylor Donald E. Weeks Charles M. Zettek

In response to your letter of 24 April, 1984, please be advised that the following steps have been added to our linearity check O. Vincent Gustafson procedures to assure compliance with the requirements of ANSI N42.13-1978:

- We have performed the necessary testing to demonstrate that compensation for volume geometry changes is unnecessary within the range of volume utilized in this procedure. The geometry error observed was less than 2 percent and does not affect the linearity check. This geometry compensation check will be retained for compliance review.
- In the actual performance of the linearity check, subdivision will be repeated down to the region in which direct calibration is typically demonstrated (less than 10 mCi). This will involve at least three subdivisions.

We trust that these additional procedures will satisfy your continuing concerns in this issue.

Thank you for your attention in this matter.

Robert Schedin Administrator

RS/cdb