TENNESSEE VALLEY AUTHORITY
CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

May 24, 1983

83 MAY 26 A10:00
USNRC REGION II
ATLANTA GEORGIA

WBRD-50-390/82-83
WBRD-50-391/82-79

U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - FAILURE TO INSPECT STUD WELDS ON FLUSH-MOUNTED EMBEDDED PLATES - WBRD-50-390/82-83, WBRD-50-391/82-79 - SUPPLEMENTAL INFORMATION

The subject deficiency was initially reported to NRC-OIE Inspector D. Quick on August 12, 1982 in accordance with 10 CFR 50.55(e) as NCR WB-M-82-06. Our first interim report was submitted on September 13, 1982. Our final report was submitted on February 17, 1983. A revised final report was submitted on February 28, 1983 and supplemental information was provided on April 15, 1983.

As discussed with NRC-OIE Inspector L. Watson on May 9, 1983, the date of May 13, 1983 for completion of the unit 1 corrective actions, as stated in our February 28, 1983 submittal, was not met. TVA underestimated the time required to complete the required corrective actions. We now anticipate completing the unit 1 work by July 29, 1983.

If you have any questions, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

8306010143 830524
PDR ADOCK 05000390
S PDR

OFFICIAL COPY

IE 27