Request #13, NRC SIT Question#7 Information

7. Before additional tendons are de-tensioned, will there be as-found lift off measurements taken for these tendons.

Response to the above question: Planning and scheduling are currently in progress to obtain lift-off measurements of some of the tendons which are going to be detensioned. The root cause team has requested lift-off data on vertical tendons 34V3 thru 34V7 & 34V18 thru 34V22 and horizontal tendons 42H22 thru 42H26 & 42H35 thru 42H39.