ArevaEPRDCPEm Resource

From: BRYAN Martin (EXTERNAL AREVA) [Martin.Bryan.ext@areva.com]
Sent: Friday, February 11, 2011 1:55 PM
To: Tesfaye, Getachew
Cc: DELANO Karen (AREVA); ROMINE Judy (AREVA); BENNETT Kathy (AREVA); CORNELL Veronica (EXTERNAL AREVA)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 11

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to questions 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72. On September 9, 2010, AREVA NP submitted Supplement 6 to provide a revised schedule for a FINAL response to question 03.07.01-29. On October 4, 2010, AREVA NP submitted Supplement 7 to provide a FINAL response to question 03.07.01-29. On October 18, 2010, AREVA NP submitted Supplement 8 to provide an INTERIM response to question 03.07.02-69. On November 11, 2010, AREVA NP submitted Supplement 9 to provide a revised schedule for a response to question 03.07.01-28. On January 20, 2011, AREVA NP submitted Supplement 10 to provide a revised schedule for a response to questions 03.07.02-67, 03.07.02-68, and 03.07.02-69.

The schedule for Question 03.07.02-66 has changed. The schedule for the remaining questions is unchanged

The schedule for the technically correct and complete responses to the remaining questions is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	February 28, 2011
RAI 371-03.07.02-66	July 29, 2010 (Actual)	April 8, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	April 28, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	April 5, 2011
RAI 371-03.07.02-69	October 18, 2010 (Actual) February 28, 2011	April 28, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Thursday, January 20, 2011 6:53 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 10

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to questions 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72. On September 9, 2010, AREVA NP submitted Supplement 6 to provide a revised schedule for a FINAL response to question 03.07.01-29. On October 4, 2010, AREVA NP submitted Supplement 7 to provide a FINAL response to question 03.07.01-29. On October 18, 2010, AREVA NP submitted Supplement 8 to provide an INTERIM response to question 03.07.02-69. On November 11, 2010, AREVA NP submitted Supplement 9 to provide a revised schedule for a response to question 03.07.01-28.

The schedule for the responses to Question 03.07.02-67 and Question 03.07.02-68 is being revised to allow additional time for AREVA NP to address NRC comments. The schedule for the response to Question 03.07.02-69 is also being revised to allow additional time for AREVA NP to prepare and submit a revised INTERIM response. The schedule for the remaining questions is unchanged

The schedule for the technically correct and complete responses to the remaining questions is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	February 28, 2011
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	April 28, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	April 5, 2011
RAI 371-03.07.02-69	October 18, 2010 (Actual) February 28, 2011	April 28, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Thursday, November 11, 2010 11:24 AM
To: 'Tesfaye, Getachew'

Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 9

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to questions 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72. On September 9, 2010, AREVA NP submitted Supplement 6 to provide a revised schedule for a FINAL response to question 03.07.01-29. On October 4, 2010, AREVA NP submitted Supplement 7 to provide a FINAL response to question 03.07.01-29. On October 18, 2010, AREVA NP submitted Supplement 8 to provide an INTERIM response to question 03.07.02-69.

The schedule for the response to Question 03.07.01-28 is being revised to allow additional time for AREVA NP to address NRC comments. The schedule for the remaining questions is unchanged

The schedule for the technically correct and complete responses to the remaining questions is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	February 28, 2011
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010 (Actual)	January 20, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Monday, October 18, 2010 4:30 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 8

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule

in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to questions 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72. On September 9, 2010, AREVA NP submitted Supplement 6 to provide a revised schedule for a FINAL response to question 03.07.01-29. On October 4, 2010, AREVA NP submitted Supplement 7 to provide a FINAL response to question 03.07.01-29.

The attached file, "RAI 371 Supplement 8 Response US EPR DC-INTERIM.pdf" provides a technically correct and complete INTERIM response to question 03.07.02-69, as committed.

The following table indicates the respective pages in the response document, "RAI 371 Supplement 8 Response US EPR DC-INTERIM.pdf," that contain AREVA NP's response to the subject question.

Question #	Start Page	End Page
RAI 371 — 03.07.02-69	2	4

The schedule for the technically correct and complete responses to the remaining questions is unchanged and is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010 (Actual)	January 20, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Monday, October 04, 2010 4:57 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 7

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public

meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to questions 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72. On September 9, 2010, AREVA NP submitted Supplement 6 to provide a revised schedule for a FINAL response to question 03.07.01-29.

The attached file, "RAI 371 Supplement 7 Response US EPR DC.pdf" provides technically correct and complete FINAL response to question 03.07.01-29, as committed.

The following table indicates the respective pages in the response document, "RAI 371 Supplement 7 Response US EPR DC.pdf," that contain AREVA NP's response to the subject questions.

Question #	Start Page	End Page
RAI 371 — 03.07.01-29	2	5

The schedule for an interim response and the technically correct and complete responses to the remaining questions is unchanged and is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Thursday, September 09, 2010 12:44 PM
To: Tesfaye, Getachew
Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 6

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide

INTERIM responses to question 03.07.02-66 through question 03.07.02-68. AREVA NP submitted Supplement 5 to the response on August 31, 2010, to provide technically correct and complete FINAL responses to questions 03.07.02-70 through 03.07.02-72.

The schedule for the FINAL response to Question 03.07.01-29 is being revised to allow time for AREVA NP to address NRC comments. The schedule for the remaining questions is unchanged.

The schedule for a technically correct and complete interim response and responses to the following questions is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.01-29	N/A	**October 5, 2010**
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (External RS/NB)
Sent: Tuesday, August 31, 2010 4:55 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen (RS/NB); ROMINE Judy (RS/NB); BENNETT Kathy (RS/NB); CORNELL Veronica (External RS/NB)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 5

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments. AREVA NP submitted Supplement 4 to the response on July 29, 2010, to provide INTERIM responses to question 03.07.02-66 through question 03.07.02-68.

The attached file, “RAI 371 Supplement 5 Response US EPR DC.pdf” provides technically correct and complete FINAL responses to 3 of the remaining 9 questions, as committed.

The following table indicates the respective pages in the response document, “RAI 371 Supplement 5 Response US EPR DC.pdf,” that contain AREVA NP’s response to the subject questions.

Question #	Start Page	End Page

RAI 371 — 03.07.02-70	2	3
RAI 371 — 03.07.02-71	4	10
RAI 371 — 03.07.02-72	11	11

The schedule for a technically correct and complete response to the remaining questions is unchanged and is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.01-29	N/A	September 17, 2010
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (EXT)
Sent: Thursday, July 29, 2010 8:08 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen V (AREVA NP INC); ROMINE Judy (AREVA NP INC); BENNETT Kathy A (OFR) (AREVA NP INC); VAN NOY Mark (EXT); CORNELL Veronica (EXT)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 4 - Interim

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a revised schedule for question 03.07.01-29. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities. AREVA NP provided Supplement 3 to the response on July 8, 2010, to provide a revised date for submittal of a FINAL response to question 03.07.01-29 to allow time to address NRC comments.

The attached file, “RAI 371 Supplement 4 Response US EPR DC.pdf” provides technically correct and complete INTERIM responses to 3 of the remaining 10 questions, as committed.

The following table indicates the respective pages in the response document, “RAI 371 Supplement 4 Response US EPR DC.pdf,” that contain AREVA NP’s response to the subject questions.

Question #	Start Page	End Page
RAI 371 — 03.07.02-66	2	2
RAI 371 — 03.07.02-67	3	3
RAI 371 — 03.07.02-68	4	8

The schedule for an interim response and the technically correct and complete response to these questions is unchanged and is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.01-29	N/A	September 17, 2010
RAI 371-03.07.02-66	July 29, 2010 (Actual)	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010 (Actual)	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011
RAI 371-03.07.02-70	N/A	September 3, 2010
RAI 371-03.07.02-71	N/A	September 3, 2010
RAI 371-03.07.02-72	N/A	September 3, 2010

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (EXT)
Sent: Thursday, July 08, 2010 4:02 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen V (AREVA NP INC); ROMINE Judy (AREVA NP INC); BENNETT Kathy A (OFR) (AREVA NP INC); VAN NOY Mark (EXT); CORNELL Veronica (EXT)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 3

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to the 9 questions of RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 on June 7, 2010, to provide a revised date for 1 of the questions (03.07.01-29) on June 7, 2010. On June 24, 2010, AREVA provided a revised response schedule in Supplement 2 for the other 8 questions based on the information presented at the June 9, 2010 public meeting on civil/structural replanning activities.

To provide for further interaction with the NRC on the response for question 03.07.01-29, a revised schedule is provided below. Dates for the other 8 questions remain unchanged.

The revised schedule for the technically correct and complete response to these questions has been changed and is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.01-29	N/A	September 17, 2010
RAI 371-03.07.02-66	July 29, 2010	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011
RAI 371-03.07.02-70	N/A	September 3, 2010

RAI 371-03.07.02-71	N/A	September 3, 2010
RAI 371-03.07.02-72	N/A	September 3, 2010

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (EXT)
Sent: Thursday, June 24, 2010 12:58 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen V (AREVA NP INC); ROMINE Judy (AREVA NP INC); BENNETT Kathy A (OFR) (AREVA NP INC); VAN NOY Mark (EXT); CORNELL Veronica (EXT); RYAN Tom (AREVA NP INC); GARDNER George Darrell (AREVA NP INC)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 2

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010. AREVA NP submitted Supplement 1 to the response on June 7, 2010, to provide a schedule for the remaining 9 questions, 8 of which were affected by the work underway to address NRC comments from the April 26, 2010, audit.

Based upon the civil/structural re-planning activities and revised RAI response schedule presented to the NRC during the June 9, 2010, Public Meeting, and to allow time to interact with the NRC on the responses, the schedule has been changed. The schedule for 03.07.01-29 remains unchanged.

Prior to submittal of the final RAI response, AREVA NP will provide an interim RAI response that includes:

(1) a description of the technical work (e.g., methodology)
(2) U.S. EPR FSAR revised pages, as applicable

The revised schedule for an interim response and the technically correct and complete response to these questions is provided below.

Question #	Interim Response Date	Response Date
RAI 371-03.07.01-28	N/A	November 12, 2010
RAI 371-03.07.01-29	N/A	July 8, 2010
RAI 371-03.07.02-66	July 29, 2010	February 17, 2011
RAI 371-03.07.02-67	July 29, 2010	January 20, 2011
RAI 371-03.07.02-68	July 29, 2010	January 20, 2011
RAI 371-03.07.02-69	October 18, 2010	January 20, 2011
RAI 371-03.07.02-70	N/A	September 3, 2010
RAI 371-03.07.02-71	N/A	September 3, 2010
RAI 371-03.07.02-72	N/A	September 3, 2010

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (EXT)
Sent: Monday, June 07, 2010 5:07 PM
To: 'Tesfaye, Getachew'
Cc: DELANO Karen V (AREVA NP INC); ROMINE Judy (AREVA NP INC); BENNETT Kathy A (OFR) (AREVA NP INC); CORNELL Veronica (EXT); VAN NOY Mark (EXT)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 1

Getachew,

AREVA NP Inc. (AREVA NP) provided a schedule for a technically correct and complete response to RAI No. 371 on April 26, 2010.

As agreed with NRC, AREVA NP is providing a revised date for RAI 371 Supplement 1 Question 03.07.01-29 to allow time to interact with the NRC on the response.

The schedule for technically correct and complete responses to the remaining question has been changed and is provided below. The dates for questions 03.07.02-66 through 03.03.02-69 will be revised based on the information that will be presented at the June 9, 2010 public meeting and subsequent NRC feedback.

Question #	Response Date
RAI 371-03.07.01-28	August 3, 2010
RAI 371-03.07.01-29	July 8, 2010
RAI 371-03.07.02-66	July 27, 2010
RAI 371-03.07.02-67	July 27, 2010
RAI 371-03.07.02-68	August 3, 2010
RAI 371-03.07.02-69	August 3, 2010
RAI 371-03.07.02-70	August 3, 2010
RAI 371-03.07.02-71	August 3, 2010
RAI 371-03.07.02-72	August 3, 2010

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: BRYAN Martin (EXT)
Sent: Monday, April 26, 2010 12:45 PM
To: 'Tesfaye, Getachew'

Cc: DELANO Karen V (AREVA NP INC); BENNETT Kathy A (OFR) (AREVA NP INC); ROMINE Judy (AREVA NP INC); VAN NOY Mark (EXT); RYAN Tom (AREVA NP INC)
Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3

Getachew,

Attached please find AREVA NP Inc.'s response to the subject request for additional information (RAI). The attached file, "RAI 371 Response US EPR DC.pdf" provides a schedule since a technically correct and complete response to the 9 questions is not provided.

The following table indicates the respective pages in the response document, "RAI 371 Response US EPR DC.pdf," that contain AREVA NP's response to the subject questions.

Question #	Start Page	End Page
RAI 371-03.07.01-28	2	3
RAI 371-03.07.01-29	4	4
RAI 371-03.07.02-66	5	5
RAI 371-03.07.02-67	6	6
RAI 371-03.07.02-68	7	7
RAI 371-03.07.02-69	8	9
RAI 371-03.07.02-70	10	10
RAI 371-03.07.02-71	11	11
RAI 371-03.07.02-72	12	12

A complete answer is not provided for 9 of the 9 questions. The schedule for a technically correct and complete response to these questions is provided below.

Question #	Response Date
RAI 371-03.07.01-28	August 3, 2010
RAI 371-03.07.01-29	June 7, 2010
RAI 371-03.07.02-66	July 27, 2010
RAI 371-03.07.02-67	July 27, 2010
RAI 371-03.07.02-68	August 3, 2010
RAI 371-03.07.02-69	August 3, 2010
RAI 371-03.07.02-70	August 3, 2010
RAI 371-03.07.02-71	August 3, 2010
RAI 371-03.07.02-72	August 3, 2010

Sincerely,

Martin (Marty) C. Bryan
U.S. EPR Design Certification Licensing Manager
AREVA NP Inc.
Tel: (434) 832-3016
702 561-3528 cell
Martin.Bryan.ext@areva.com

From: Tesfaye, Getachew [mailto:Getachew.Tesfaye@nrc.gov]
Sent: Thursday, March 25, 2010 2:05 PM
To: ZZ-DL-A-USEPR-DL
Cc: Chakravorty, Manas; Hawkins, Kimberly; Miernicki, Michael; Colaccino, Joseph; ArevaEPRDCPEm Resource
Subject: U.S. EPR Design Certification Application RAI No. 371 (4273,4271,4280), FSAR Ch. 3

Attached please find the subject requests for additional information (RAI). A draft of the RAI was provided to you on February 25, 2010, and on March 24, 2010, you informed us that the RAI is clear and no further clarification is needed. As a result, no change is made to the draft RAI. The schedule we have established for review of your application assumes technically correct and complete responses within 30 days of receipt of RAIs. For any RAIs that cannot be answered within 30 days, it is expected that a date for receipt of this information will be provided to the staff within the 30 day period so that the staff can assess how this information will impact the published schedule.

Thanks,
Getachew Tesfaye
Sr. Project Manager
NRO/DNRL/NARP
(301) 415-3361

Hearing Identifier: AREVA_EPR_DC_RAIs
Email Number: 2537

Mail Envelope Properties (199EBB4D1CD9644D9472AA84D5D8EFA71C91DF)

Subject: Response to U.S. EPR Design Certification Application RAI No. 371, FSAR Ch. 3, Supplement 11
Sent Date: 2/11/2011 1:55:05 PM
Received Date: 2/11/2011 1:55:13 PM
From: BRYAN Martin (EXTERNAL AREVA)

Created By: Martin.Bryan.ext@areva.com

Recipients:
"DELANO Karen (AREVA)" <Karen.Delano@areva.com>
Tracking Status: None
"ROMINE Judy (AREVA)" <Judy.Romine@areva.com>
Tracking Status: None
"BENNETT Kathy (AREVA)" <Kathy.Bennett@areva.com>
Tracking Status: None
"CORNELL Veronica (EXTERNAL AREVA)" <Veronica.Cornell.ext@areva.com>
Tracking Status: None
"Tesfaye, Getachew" <Getachew.Tesfaye@nrc.gov>
Tracking Status: None

Post Office: AUSLYNCMX02.adom.ad.corp

Files	**Size**	**Date & Time**
MESSAGE	29868	2/11/2011 1:55:13 PM

Options
Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received: