Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 01-01	06/27/2013	1	1,151.3	1,496	1,151.3	1,496.0	873.5	NO	Concrete
SU 01-02	06/27/2013	1	1,151.3	1,425	1,151.3	1,425.0	693.5	NO	Concrete
SU 01-03	06/27/2013	1	1,151.3	1,680	1,151.3	1,680.0	1,339.8	NO	Concrete
SU 01-04	06/27/2013	1	1,151.3	1,625	1,151.3	1,625.0	1,200.4	NO	Concrete
SU 01-05	06/27/2013	1	1,151.3	1,521	1,151.3	1,521.0	936.8	NO	Concrete
SU 01-06	06/27/2013	1	1,151.3	1,536	1,151.3	1,536.0	974.8	NO	Concrete
SU 01-07	06/27/2013	1	1,151.3	1,604	1,151.3	1,604.0	1,147.2	NO	Concrete
SU 01-08	06/27/2013	1	1,151.3	1,860	1,151.3	1,860.0	1,795.9	NO	Concrete
SU 01-09	06/27/2013	1	1,151.3	1,533	1,151.3	1,533.0	967.2	NO	Concrete
SU 01-10	06/27/2013	1	1,151.3	1,661	1,151.3	1,661.0	1,291.6	NO	Concrete
SU 01-11	06/27/2013	1	1,151.3	1,575	1,151.3	1,575.0	1,073.7	NO	Concrete
SU 01-12	06/27/2013	1	1,151.3	1,552	1,151.3	1,552.0	1,015.4	NO	Concrete
SU 01-13	06/27/2013	1	1,151.3	1,496	1,151.3	1,496.0	873.5	NO	Concrete
SU 01-14	06/27/2013	1	1,151.3	1,613	1,151.3	1,613.0	1,170.0	NO	Concrete
SU 01-15	06/27/2013	1	1,151.3	1,661	1,151.3	1,661.0	1,291.6	NO	Concrete
SU 01-16	06/27/2013	1	1,151.3	1,569	1,151.3	1,569.0	1,058.5	NO	Concrete
SU 01-17	06/27/2013	1	1,151.3	1,706	1,151.3	1,706.0	1,405.7	NO	Concrete
SU 01-18	06/27/2013	1	1,151.3	1,632	1,151.3	1,632.0	1,218.1	NO	Concrete
SU 01-19	06/27/2013	1	1,151.3	1,802	1,151.3	1,802.0	1,648.9	NO	Concrete
SU 01-20	06/27/2013	1	1,151.3	1,794	1,151.3	1,794.0	1,628.7	NO	Concrete
SU 01-21	06/27/2013	1	1,151.3	1,786	1,151.3	1,786.0	1,608.4	NO	Concrete
SU 01-22	06/27/2013	1	1,151.3	1,716	1,151.3	1,716.0	1,431.0	NO	Concrete
SU 02-01	06/27/2013	1	1,151.3	1,568	1,151.3	1,568.0	1,055.9	NO	Concrete
SU 02-02	06/27/2013	1	1,151.3	1,587	1,151.3	1,587.0	1,104.1	NO	Concrete

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 02-03	06/27/2013	1	1,151.3	1,724	1,151.3	1,724.0	1,451.3	NO	Concrete
SU 02-04	06/27/2013	1	1,151.3	1,591	1,151.3	1,591.0	1,114.2	NO	Concrete
SU 02-05	06/27/2013	1	1,151.3	1,712	1,151.3	1,712.0	1,420.9	NO	Concrete
SU 02-06	06/27/2013	1	1,151.3	1,790	1,151.3	1,790.0	1,618.5	NO	Concrete
SU 02-07	06/27/2013	1	1,151.3	1,683	1,151.3	1,683.0	1,347.4	NO	Concrete
SU 02-08	06/27/2013	1	1,151.3	1,728	1,151.3	1,728.0	1,461.4	NO	Concrete
SU 02-09	06/27/2013	1	1,151.3	1,661	1,151.3	1,661.0	1,291.6	NO	Concrete
SU 02-10	06/27/2013	1	1,151.3	1,689	1,151.3	1,689.0	1,362.6	NO	Concrete
SU 02-11	06/27/2013	1	1,151.3	1,853	1,151.3	1,853.0	1,778.2	NO	Concrete
SU 02-12	06/27/2013	1	1,151.3	1,663	1,151.3	1,663.0	1,296.7	NO	Concrete
SU 02-13	06/27/2013	1	1,151.3	1,865	1,151.3	1,865.0	1,808.6	NO	Concrete
SU 02-14	06/27/2013	1	1,151.3	1,924	1,151.3	1,924.0	1,958.1	NO	Concrete
SU 03-01	06/04/2013	1	860.1	1,482	860.1	1,482.0	1,576.0	NO	VCT
SU 03-02	06/04/2013	1	860.1	1,268	860.1	1,268.0	1,033.6	NO	VCT
SU 03-03	06/04/2013	1	860.1	1,308	860.1	1,308.0	1,135.0	NO	VCT
SU 03-04	06/04/2013	1	860.1	1,501	860.1	1,501.0	1,624.1	NO	VCT
SU 03-05	06/04/2013	1	860.1	1,477	860.1	1,477.0	1,563.3	NO	VCT
SU 03-06	06/04/2013	1	860.1	1,303	860.1	1,303.0	1,122.3	NO	VCT
SU 03-07	06/04/2013	1	860.1	1,021	860.1	1,021.0	407.7	NO	VCT
SU 03-08	06/04/2013	1	860.1	2,270	860.1	2,270.0	3,572.9	NO	VCT
SU 03-09	06/04/2013	1	860.1	1,326	860.1	1,326.0	1,180.6	NO	VCT
SU 03-10	06/04/2013	1	860.1	1,138	860.1	1,138.0	704.2	NO	VCT
SU 03-100	06/13/2013	1	689.3	742	689.3	742.0	133.5	NO	Drywall
SU 03-101	06/13/2013	1	689.3	734	689.3	734.0	113.2	NO	Drywall

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 03-102	06/13/2013	1	689.3	803	689.3	803.0	288.1	NO	Drywall
SU 03-103	06/13/2013	1	689.3	729	689.3	729.0	100.5	NO	Drywall
SU 03-104	06/13/2013	1	577.1	710	577.1	710.0	336.7	NO	Glass
SU 03-105	06/13/2013	1	689.3	737	689.3	737.0	120.8	NO	Drywall
SU 03-106	06/13/2013	1	689.3	779	689.3	779.0	227.2	NO	Drywall
SU 03-107	06/13/2013	1	669.4	1,041	669.4	1,041.0	941.7	NO	Steel
SU 03-108	06/13/2013	1	669.4	687	669.4	687.0	44.6	NO	Steel
SU 03-109	06/13/2013	1	669.4	698	669.4	698.0	72.4	NO	Steel
SU 03-11	06/04/2013	1	860.1	1,143	860.1	1,143.0	716.8	NO	VCT
SU 03-110	06/13/2013	1	669.4	811	669.4	811.0	358.8	NO	Steel
SU 03-111	06/13/2013	1	669.4	786	669.4	786.0	295.4	NO	Steel
SU 03-112	06/13/2013	1	669.4	705	669.4	705.0	90.2	NO	Steel
SU 03-113	06/13/2013	1	669.4	862	669.4	862.0	488.1	NO	Steel
SU 03-114	06/13/2013	1	669.4	710	669.4	710.0	102.8	NO	Steel
SU 03-115	06/13/2013	1	669.4	798	669.4	798.0	325.9	NO	Steel
SU 03-116	06/13/2013	1	669.4	780	669.4	780.0	280.2	NO	Steel
SU 03-117	06/13/2013	1	881.0	1,172	881.0	1,172.0	737.5	NO	Carpeting
SU 03-118	06/13/2013	1	881.0	1,373	881.0	1,373.0	1,246.8	NO	Carpeting
SU 03-119	06/18/2013	1	577.1	798	577.1	798.0	559.7	NO	Glass
SU 03-12	06/04/2013	1	860.1	2,673	860.1	2,673.0	4,594.2	NO	VCT
SU 03-120	06/18/2013	1	577.1	746	577.1	746.0	427.9	NO	Glass
SU 03-121	06/18/2013	1	577.1	782	577.1	782.0	519.2	NO	Glass
SU 03-122	06/18/2013	1	577.1	759	577.1	759.0	460.9	NO	Glass
SU 03-123	06/18/2013	1	577.1	780	577.1	780.0	514.1	NO	Glass

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 03-124	06/18/2013	1	577.1						Glass
SU 03-125	06/18/2013	1	577.1						Glass
SU 03-126	06/18/2013	1	689.3	1,214	689.3	1,214.0	1,329.6	NO	Drywall
SU 03-127	06/18/2013	1	689.3	1,290	689.3	1,290.0	1,522.2	NO	Drywall
SU 03-128	06/18/2013	1	689.3	1,291	689.3	1,291.0	1,524.8	NO	Drywall
SU 03-129	06/18/2013	1	689.3	1,794	689.3	1,794.0	2,799.5	NO	Drywall
SU 03-13	06/04/2013	1	860.1	1,697	860.1	1,697.0	2,120.8	NO	VCT
SU 03-130	06/18/2013	1	689.3	1,867	689.3	1,867.0	2,984.5	NO	Drywall
SU 03-131	06/18/2013	1	689.3	1,133	689.3	1,133.0	1,124.4	NO	Drywall
SU 03-132	06/18/2013	1	689.3	1,426	689.3	1,426.0	1,866.9	NO	Drywall
SU 03-133	06/18/2013	1	689.3	961	689.3	961.0	688.5	NO	Drywall
SU 03-134	06/18/2013	1	689.3	1,070	689.3	1,070.0	964.7	NO	Drywall
SU 03-135	06/18/2013	1	689.3	1,244	689.3	1,244.0	1,405.7	NO	Drywall
SU 03-136	06/18/2013	1	689.3	1,291	689.3	1,291.0	1,524.8	NO	Drywall
SU 03-137	06/19/2013	1	689.3	920	689.3	920.0	584.6	NO	Drywall
SU 03-138	06/19/2013	1	689.3	1,438	689.3	1,438.0	1,897.3	NO	Drywall
SU 03-139	06/19/2013	1	689.3	844	689.3	844.0	392.0	NO	Drywall
SU 03-14	06/04/2013	1	860.1	1,324	860.1	1,324.0	1,175.5	NO	VCT
SU 03-140	06/19/2013	1	689.3	844	689.3	844.0	392.0	NO	Drywall
SU 03-141	06/19/2013	1	689.3	878	689.3	878.0	478.1	NO	Drywall
SU 03-142	06/19/2013	1	577.1	782	577.1	782.0	519.2	NO	Glass
SU 03-143	06/19/2013	1	577.1	781	577.1	781.0	516.6	NO	Glass
SU 03-144	06/19/2013	1	689.3	946	689.3	946.0	650.5	NO	Drywall
SU 03-145	06/19/2013	1	689.3	956	689.3	956.0	675.8	NO	Drywall

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 03-146	06/19/2013	1	689.3	1,044	689.3	1,044.0	898.8	NO	Drywall
SU 03-147	06/19/2013	1	689.3	947	689.3	947.0	653.0	NO	Drywall
SU 03-148	06/19/2013	1	577.1	946	577.1	946.0	934.8	NO	Glass
SU 03-149	06/19/2013	1	1,158.6	1,475	1,158.6	1,475.0	801.8	NO	Cinder Block
SU 03-15	06/04/2013	1	1,158.6	1,503	1,158.6	1,503.0	872.7	NO	Cinder Block
SU 03-150	06/19/2013	1	1,158.6	1,482	1,158.6	1,482.0	819.5	NO	Cinder Block
SU 03-151	06/19/2013	1	1,158.6	1,520	1,158.6	1,520.0	915.8	NO	Cinder Block
SU 03-152	06/19/2013	1	1,158.6	1,530	1,158.6	1,530.0	941.2	NO	Cinder Block
SU 03-153	06/19/2013	1	1,158.6	1,081	1,158.6	1,081.0	-196.7	NO	Cinder Block
SU 03-154	06/19/2013	1	1,158.6	1,521	1,158.6	1,521.0	918.4	NO	Cinder Block
SU 03-155	06/19/2013	1	1,158.6	1,534	1,158.6	1,534.0	951.3	NO	Cinder Block
SU 03-156	06/19/2013	1	1,158.6	1,708	1,158.6	1,708.0	1,392.3	NO	Cinder Block
SU 03-157	06/19/2013	1	1,158.6	1,796	1,158.6	1,796.0	1,615.3	NO	Cinder Block
SU 03-158	06/19/2013	1	1,158.6	1,926	1,158.6	1,926.0	1,944.7	NO	Cinder Block
SU 03-159	06/19/2013	1	1,158.6	1,728	1,158.6	1,728.0	1,442.9	NO	Cinder Block
SU 03-16	06/04/2013	1	1,158.6	1,366	1,158.6	1,366.0	525.6	NO	Cinder Block
SU 03-160	06/19/2013	1	1,158.6	1,866	1,158.6	1,866.0	1,792.7	NO	Cinder Block
SU 03-161	06/19/2013	1	1,158.6	1,567	1,158.6	1,567.0	1,034.9	NO	Cinder Block
SU 03-162	06/19/2013	1	669.4	1,121	669.4	1,121.0	1,144.4	NO	Steel
SU 03-163	06/19/2013	1	1,158.6	1,586	1,158.6	1,586.0	1,083.1	NO	Cinder Block
SU 03-164	07/09/2013	1	689.3	679	689.3	679.0	-26.2	NO	Drywall
SU 03-165	07/09/2013	1	689.3	714	689.3	714.0	62.5	NO	Drywall
SU 03-166	07/09/2013	1	689.3	778	689.3	778.0	224.7	NO	Drywall
SU 03-167	07/09/2013	1	689.3	806	689.3	806.0	295.7	NO	Drywall

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 03-168	07/09/2013	1	689.3	742	689.3	742.0	133.5	NO	Drywall
SU 03-169	07/09/2013	1	689.3	705	689.3	705.0	39.7	NO	Drywall
SU 03-17	06/04/2013	1	1,158.6	1,492	1,158.6	1,492.0	844.9	NO	Cinder Block
SU 03-170	07/09/2013	1	689.3	683	689.3	683.0	-16.1	NO	Drywall
SU 03-171	07/09/2013	1	689.3	814	689.3	814.0	315.9	NO	Drywall
SU 03-172	07/09/2013	1	1,158.6	1,949	1,158.6	1,949.0	2,003.0	NO	Cinder Block
SU 03-173	07/09/2013	1	1,158.6	2,199	1,158.6	2,199.0	2,636.6	NO	Cinder Block
SU 03-18	06/04/2013	1	1,158.6	1,373	1,158.6	1,373.0	543.3	NO	Cinder Block
SU 03-19	06/04/2013	1	689.3	931	689.3	931.0	612.4	NO	Drywall
SU 03-20	06/04/2013	1	689.3	942	689.3	942.0	640.3	NO	Drywall
SU 03-21	06/04/2013	1	669.4	1,004	669.4	1,004.0	847.9	NO	Steel
SU 03-22	06/04/2013	1	689.3	1,251	689.3	1,251.0	1,423.4	NO	Drywall
SU 03-23	06/04/2013	1	689.3	987	689.3	987.0	754.4	NO	Drywall
SU 03-24	06/04/2013	1	577.1	851	577.1	851.0	694.0	NO	Glass
SU 03-25	06/04/2013	1	689.3	879	689.3	879.0	480.7	NO	Drywall
SU 03-26	06/04/2013	1	689.3	889	689.3	889.0	506.0	NO	Drywall
SU 03-27	06/04/2013	1	689.3	689	689.3	689.0	-0.8	NO	Drywall
SU 03-28	06/04/2013	1	689.3	710	689.3	710.0	52.4	NO	Drywall
SU 03-29	06/04/2013	1	577.1	745	577.1	745.0	425.4	NO	Glass
SU 03-30	06/04/2013	1	810.4	877	810.4	877.0	168.7	NO	Slate Benchtop
SU 03-31	06/04/2013	1	810.4	1,033	810.4	1,033.0	564.0	NO	Slate Benchtop
SU 03-32	06/04/2013	1	810.4	1,010	810.4	1,010.0	505.8	NO	Slate Benchtop
SU 03-33	06/04/2013	1	810.4	707	810.4	707.0	-262.1	NO	Slate Benchtop
SU 03-34	06/04/2013	1	810.4	792	810.4	792.0	-46.7	NO	Slate Benchtop

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Integrated Scans

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria (dpm/100 cm^2)
1	2360	184938	43-37	PR178371	582	0.0678	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample (dpm/ 100 cm^2)	Above Release Criteria?	Material
SU 03-35	06/04/2013	1	669.4	810	669.4	810.0	356.3	NO	Steel
SU 03-36	06/04/2013	1	669.4	892	669.4	892.0	564.1	NO	Steel
SU 03-37	06/04/2013	1	860.1	1,197	860.1	1,197.0	853.7	NO	VCT
SU 03-38	06/04/2013	1	860.1	1,276	860.1	1,276.0	1,053.9	NO	VCT
SU 03-39	06/04/2013	1	860.1	1,153	860.1	1,462.0	742.2	NO	VCT
SU 03-40	06/04/2013	1	860.1	1,462	860.1	1,153.0	1,525.3	NO	VCT
SU 03-41	06/04/2013	1	860.1	1,452	860.1	1,452.0	1,499.9	NO	VCT
SU 03-42	06/19/2013	1	860.1	2,660	860.1	2,660.0	4,561.3	NO	VCT
SU 03-43	06/19/2013	1	860.1	2,072	860.1	2,072.0	3,071.2	NO	VCT
SU 03-44	06/04/2013	1	860.1	1,439	860.1	1,439.0	1,467.0	NO	VCT
SU 03-45	06/04/2013	1	860.1	1,525	860.1	1,525.0	1,684.9	NO	VCT
SU 03-46	06/04/2013	1	810.4	871	810.4	871.0	153.5	NO	Slate Benchtop
SU 03-47	06/04/2013	1	810.4	927	810.4	927.0	295.4	NO	Slate Benchtop
SU 03-48	06/04/2013	1	689.3	696	689.3	696.0	16.9	NO	Drywall
SU 03-49	06/04/2013	1	689.3	766	689.3	766.0	194.3	NO	Drywall
SU 03-50	06/04/2013	1	689.3	809	689.3	809.0	303.3	NO	Drywall
SU 03-51	06/04/2013	1	810.4	1,056	810.4	1,056.0	622.3	NO	Slate Benchtop
SU 03-52	06/04/2013	1	810.4	721	810.4	721.0	-226.6	NO	Slate Benchtop
SU 03-53	06/04/2013	1	810.4	1,083	810.4	1,083.0	690.8	NO	Slate Benchtop

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Static Measurements

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria ($dpm/100\ cm^2$)
1	2221	271437	44-110	PR327576	126	0.0962	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample ($dpm/100\ cm^2$)	Above Release Criteria?	Material
SU 01-01	06/28/2013	1	516.1	1,161	516.1	1,161.0	5,320.8	YES	Concrete
SU 01-02	06/28/2013	1	516.1	879	516.1	879.0	2,994.3	NO	Concrete
SU 01-03	06/28/2013	1	516.1	924	516.1	924.0	3,365.5	NO	Concrete
SU 01-04	06/28/2013	1	516.1	998	516.1	998.0	3,976.0	NO	Concrete
SU 01-05	06/28/2013	1	516.1	1,322	516.1	1,322.0	6,649.0	YES	Concrete
SU 01-06	06/28/2013	1	516.1	1,133	516.1	1,133.0	5,089.8	YES	Concrete
SU 01-07	06/28/2013	1	516.1	933	516.1	1,098.0	3,439.8	NO	Concrete
SU 01-08	06/28/2013	1	516.1	1,098	516.1	933.0	4,801.0	NO	Concrete
SU 01-09	06/28/2013	1	516.1	1,022	516.1	1,022.0	4,174.0	NO	Concrete
SU 01-10	06/28/2013	1	516.1	729	516.1	729.0	1,756.8	NO	Concrete
SU 01-11	06/28/2013	1	516.1	865	516.1	865.0	2,878.8	NO	Concrete
SU 01-12	06/28/2013	1	516.1	677	516.1	677.0	1,327.8	NO	Concrete
SU 01-13	06/28/2013	1	516.1	1,204	516.1	1,204.0	5,675.5	YES	Concrete
SU 01-14	06/28/2013	1	516.1	1,344	516.1	1,344.0	6,830.5	YES	Concrete
SU 01-15	06/28/2013	1	516.1	1,476	516.1	1,476.0	7,919.5	YES	Concrete
SU 01-16	06/28/2013	1	516.1	1,110	516.1	1,110.0	4,900.0	NO	Concrete
SU 01-17	06/28/2013	1	516.1	1,200	516.1	1,200.0	5,642.5	YES	Concrete
SU 01-18	06/28/2013	1	516.1	788	516.1	788.0	2,243.5	NO	Concrete
SU 01-19	06/28/2013	1	516.1	991	516.1	991.0	3,918.3	NO	Concrete
SU 01-20	06/28/2013	1	516.1	938	516.1	938.0	3,481.0	NO	Concrete
SU 01-21	06/28/2013	1	516.1	1,092	516.1	1,092.0	4,751.5	NO	Concrete
SU 01-22	06/28/2013	1	516.1	1,536	516.1	1,536.0	8,414.5	YES	Concrete
SU 01-23	06/28/2013	1	516.1	946	516.1	946.0	3,547.0	NO	Concrete
SU 01-24	06/28/2013	1	516.1	1,067	516.1	1,067.0	4,545.3	NO	Concrete

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
One-Minute Static Measurements

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Detector Active Area (cm^2)	Efficiency	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria (dpm/100 cm^2)
1	2221	271437	44-110	PR327576	126	0.0962	1.0	1.0	5,000

Measurement ID	Date	Instrument Number	Material-Specific Background Counts	Sample Total Counts	Background (cpm)	Sample Counts (cpm)	Sample (dpm/ 100 cm^2)	Above Release Criteria?	Material
SU 01-25	06/28/2013	1	516.1	1,119	516.1	1,119.0	4,974.3	NO	Concrete
SU 01-26	06/28/2013	1	516.1	725	516.1	725.0	1,723.8	NO	Concrete
SU 01-27	06/28/2013	1	516.1	692	516.1	692.0	1,451.5	NO	Concrete
SU 01-28	06/28/2013	1	516.1	651	516.1	651.0	1,113.3	NO	Concrete
SU 01-29	06/28/2013	1	516.1	648	516.1	648.0	1,088.5	NO	Concrete
SU 01-30	06/28/2013	1	516.1	745	516.1	745.0	1,888.8	NO	Concrete
SU 01-31	06/28/2013	1	516.1	751	516.1	751.0	1,938.3	NO	Concrete
SU 01-32	06/28/2013	1	516.1	741	516.1	741.0	1,855.8	NO	Concrete

Pfizer Building 118D Final Status Survey
Survey Unit 3 Data Package
Smear Measurements

Instrument Number	Counting Instrument	Serial Number	Detector	Serial Number	Area Covered By Smear (cm^2)	Efficiency H-3	Efficiency C-14	Count Time (minutes) Sample	Count Time (minutes) Bkgd	Release Criteria (dpm/ 100 cm^2)
1	Wallach 1409 DSA	4391017	N/A	N/A	100	0.2770	0.3305	1.0	1.0	1,000

Measurement ID	Date	Instrument Number	Background Total Counts H-3	Background Total Counts C-14	Sample Total Counts H-3	Sample Total Counts C-14	Background (cpm) H-3	Background (cpm) C-14	Sample Counts (cpm) H-3	Sample Counts (cpm) C-14	Sample (dpm/100 cm^2) H-3	Sample (dpm/100 cm^2) C-14	Sample (dpm/100 cm^2) Total	Above Release Criteria?
SU 01-01	#########	1	22.8	42.6	132.3	156.1	22.8	42.6	132.3	156.1	175.4	6.1	181.5	NO
SU 01-02	#########	1	22.8	42.6	73.2	110.9	22.8	42.6	73.2	110.9	66.1	29.1	95.2	NO
SU 01-03	#########	1	22.8	42.6	58.5	82.6	22.8	42.6	58.5	82.6	54.5	6.9	61.3	NO
SU 01-04	#########	1	22.8	42.6	55.5	88.0	22.8	42.6	55.5	88.0	41.9	20.6	62.5	NO
SU 01-05	#########	1	22.8	42.6	70.0	102.4	22.8	42.6	70.0	102.4	65.7	20.4	86.1	NO
SU 01-06	#########	1	22.8	42.6	73.1	104.4	22.8	42.6	73.1	104.4	71.8	18.6	90.4	NO
SU 01-07	#########	1	22.8	42.6	79.3	102.0	22.8	42.6	79.3	102.0	89.8	4.5	94.3	NO
SU 01-08	#########	1	22.8	42.6	62.6	88.7	22.8	42.6	62.6	88.7	59.3	10.1	69.5	NO
SU 01-09	#########	1	22.8	42.6	78.3	119.0	22.8	42.6	78.3	119.0	71.7	34.0	105.7	NO
SU 01-10	#########	1	22.8	42.6	42.8	69.9	22.8	42.6	42.8	69.9	26.0	11.9	37.9	NO
SU 01-11	#########	1	22.8	42.6	77.3	118.0	22.8	42.6	77.3	118.0	70.1	34.0	104.0	NO
SU 01-12	#########	1	22.8	42.6	58.5	80.4	22.8	42.6	58.5	80.4	56.5	3.3	59.7	NO
SU 01-13	#########	1	22.8	42.6	95.3	139.3	22.8	42.6	95.3	139.3	96.5	39.3	135.8	NO
SU 01-14	#########	1	22.8	42.6	57.6	91.0	22.8	42.6	57.6	91.0	44.5	22.1	66.6	NO
SU 01-15	#########	1	22.8	42.6	52.2	81.4	22.8	42.6	52.2	81.4	39.5	15.3	54.8	NO
SU 01-16	#########	1	22.8	42.6	39.6	67.8	22.8	42.6	39.6	67.8	19.8	13.7	33.5	NO
SU 01-17	#########	1	22.8	42.6	41.7	62.6	22.8	42.6	41.7	62.6	29.9	1.7	31.6	NO
SU 01-18	#########	1	22.8	42.6	65.7	92.8	22.8	42.6	65.7	92.8	63.5	11.8	75.3	NO
SU 01-19	#########	1	22.8	42.6	48.0	78.2	22.8	42.6	48.0	78.2	31.7	16.9	48.6	NO
SU 01-20	#########	1	22.8	42.6	52.2	79.3	22.8	42.6	52.2	79.3	41.4	11.8	53.2	NO
SU 01-21	#########	1	22.8	42.6	35.4	57.3	22.8	42.6	35.4	57.3	18.7	3.4	22.1	NO
SU 01-22	#########	1	22.8	42.6	49.1	75.3	22.8	42.6	49.1	75.3	37.2	10.4	47.5	NO
SU 01-23	#########	1	22.8	42.6	55.3	88.6	22.8	42.6	55.3	88.6	40.8	22.0	62.8	NO
SU 01-24	#########	1	22.8	42.6	41.7	65.7	22.8	42.6	41.7	65.7	27.1	6.8	33.9	NO
SU 01-25	#########	1	22.8	42.6	57.5	82.6	22.8	42.6	57.5	82.6	51.9	8.5	60.4	NO
SU 01-26	#########	1	22.8	42.6	43.9	68.0	22.8	42.6	43.9	68.0	30.6	6.9	37.5	NO
SU 01-27	#########	1	22.8	42.6	42.8	56.3	22.8	42.6	42.8	56.3	38.5	-10.4	28.1	NO
SU 01-28	#########	1	22.8	42.6	44.8	66.8	22.8	42.6	44.8	66.8	34.0	3.5	37.5	NO
SU 01-29	#########	1	22.8	42.6	52.1	68.8	22.8	42.6	52.1	68.8	50.7	-5.2	45.5	NO

Back to Index

Counting Instrument	Serial Number	Detector	Serial Number
2360	184938	43-37	PR178371

Surface	Average Background	Standard Deviation
Concrete	1,151.3	41.38
Cinder Block	1,158.6	47.35
VCT	860.1	36.37
Slate Benchtop	810.4	75.14
Drywall	689.3	35.19
Steel	669.4	42.87
Glass	577.1	26.68
Insulation over Steel	850.1	84.62

		Concrete	Cinder Block	VCT	Slate Benchtop	Drywall	Steel	Glass	Insulation over Steel
	Average	**1,151.3**	**1,158.6**	**860.1**	**810.4**	**689.3**	**669.4**	**577.1**	**850.1**
Count	**1**	1,202	1,235	887	946	702	653	573	884
	2	1,222	1,189	891	1,025	729	628	602	876
	3	1,145	1,216	855	894	691	639	590	928
	4	1,173	1,232	820	765	756	770	569	915
	5	1,128	1,172	785	741	710	678	568	897
	6	1,215	1,178	887	772	675	649	608	833
	7	1,139	1,158	833	791	696	686	588	850
	8	1,182	1,122	904	847	708	712	596	906
	9	1,112	1,163	859	900	622	707	582	555
	10	1,154	1,053	855	819	635	699	513	952
	11	1,116	1,094	881	769	712	681	568	898
	12	1,087	1,090	880	766	605	660	563	927
	13	1,148	1,107	915	817	712	648	623	916
	14	1,118	1,160	812	785	693	695	593	842
	15	1,096	1,160	848	768	712	695	584	796
	16	1,123	1,152	854	707	713	658	579	819
	17	1,184	1,185	913	820	670	716	542	866
	18	1,160	1,123	891	785	689	668	534	792
	19	1,201	1,183	823	775	668	665	614	787
	20	1,184	1,205	799	758	692	680	553	797
	21	1,089	1,154	874	769	686	706	578	817
	22			857			593		
	23						599		
	24						581		
	25								

Counting Instrument	Serial Number	Detector	Serial Number
2221	271564	44-110	PR327576

Surface	Average Background	Standard Deviation
Concrete	516.1	25.03
VCT	312.9	20.38
Cinder Block	436.4	54.60
Slate Benchtop	270.3	33.17
Drywall	291.5	29.58
Glass	256.3	20.25

		Concrete	VCT	Cinder Block	Slate Benchtop	Drywall	Glass
	Average	**516.1**	**312.9**	**436.4**	**270.3**	**291.5**	**256.3**
Count	**1**	532	343	475	253	294	266
	2	560	333	360	277	304	229
	3	489	329	446	209	314	295
	4	506	336	404	294	313	267
	5	493	349	434	279	230	265
	6	498	309	366	312	256	232
	7	491	326	430	243	287	232
	8	488	320	380	282	330	258
	9	506	307	552	248	288	271
	10	508	305	425	262	322	295
	11	486	322	543	212	256	257
	12	491	307	443	285	256	232
	13	483	291	380	343	242	282
	14	487	282	431	313	310	251
	15	497	297	480	282	288	239
	16	501	304	469	270	299	228
	17	545	299	352	307	301	267
	18	504	305	426	246	290	263
	19	513	338	411	237	323	261
	20	514	294	463	264	339	250
	21	515	275	494	259	279	243
	22	522					
	23	536					
	24	549					
	25	544					
	26	523					
	27	503					
	28	535					
	29	559					
	30	505					
	31	570					
	32	507					
	33	564					
	34	522					