NRC/PG&E Public Meeting
Humboldt Bay Power Plant
December 5, 2013

AGENDA

- Decommissioning Status
  - -Progress
- License Termination Plan Review Update and RAI Discussion
- Decommissioning Status
  - -Next year activities
- 20.2002 Exemption Shipments
- -3rd exemption water shipments

Decommissioning Status

Progress to Date

- -Turbine building to grade
- -Waste processing to U S Ecology, Energy Solutions, and WCS.
- -Suppression pool downcomers removed
- -Off gas tunnel, LRW tunnel, and stack systems removed
- -GTCC placed in the ISFSI
- -CRDM removal in progress
- -Vessel internals segmentation complete
- -Support staff relocated to College of Redwoods
- -Contract in place with CB&I – in planning phase

LTP Review Status

Any progress report from NRC

- -% complete?
- -Anticipated date for approval?
- -General feedback
- -RAI discussion

Decommissioning Status (cont.)

Next Year Activities

- -Reactor pressure vessel segmentation
- -Slurry wall pre-trenching
- -Spent fuel pool liner removal
- -Discharge canal remediation
- -Liquid radwaste building to grade (early 2015)
- -Complete valve gallery systems removal
- -Complete access shaft systems removal

Decommissioning Status (cont.)

Final Status Survey Activities

- Completed FSS of upgraded switchyard
- Completed FSS of MEPPs area
- FSS of ISFSI scheduled for this month

Groundwater Activities

- Four new wells installed
- Two more new wells scheduled for this month
- Will demolish wells to be affected by slurry wall installation this month

20.2002 Exemption Shipments

Third request included water shipments to US Ecology

Last discharge to liquid radwaste canal this month

Major water shipping campaign will be when the spent fuel pool is drained

Based on in-leakage to the caisson during the rainy season, some water shipment could occur as early as the first quarter of 2014