REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8708280107 DOC. DATE: 87/08/21 NOTARIZED: NO DOCKET #
FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251
AUTH. NAME AUTHOR AFFILIATION
WOODY, C. O. Florida Power & Light Co.
RECIP. NAME RECIPIENT AFFILIATION
Document Control Branch (Document Control Desk)

SUBJECT: Forwards Jul 1987 summary progress rept of select sys assessment.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR	COPIES ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR	COPIES ENCL
	PD2-2 LA	1	0	PD2-2 PD	5	5
	McDONALD, D	1	1			
INTERNAL:	ARM/DAF/LFMB	1	0	NRR/DEST/ADS	1	1
	NRR/DEST/CEB	1	1	NRR/DEST/MTB	1	1
	NRR/DEST/RSB	1	1	NRR/DOEA/TSB	1	1
	~~NRR/PMAS~~/ILRB	1	1	OGC/HDS2	1	0
	REG FILE 01	1	1	RES/DE/EIB	1	1
EXTERNAL:	EG&G BRUSKE, S	1	1	LPDR	1	1
	NRC PDR	1	1	NSIC	1	1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 21 ENCL 18

P. O. BOX 14000, JUNO BEACH, FL 33408-0420

FPL

AUGUST 2 1 1987

L-87-346

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4
Docket Nos. 50-250 and 50-251
Select System Assessment Progress Summary

Attached please find the July 1987 progress summary of the Select System Assessment.

If you have any questions regarding this information, please contact us.

Very truly yours,

C. O. Woody
Group Vice President
Nuclear Energy

COW/RG/gp

Attachment

cc: Dr. J. Nelson Grace, Regional Administrator, Region II, USNRC
Senior Resident Inspector, USNRC, Turkey Point Plant

8708280107 870821
PDR ADOCK 05000250
R PDR

A001
1/1

SELECT SYSTEM REVIEW

JULY 1987 PROGRESS

Reconstitution of Design Basis

The formal design basis validation packages for the Containment Spray and Residual Heat Removal Systems have been completed to support the scheduled design basis verification.

Finalization of validation packages for the other Select Systems continues to move through the review, comment and comment resolution cycles.

Walkdowns

All walkdowns have been completed and identified operability/functionality concerns evaluated and dispositioned for the original list of Select Systems.

Scope and schedule development for correction of other deficiencies and as-building of appropriate documents has commenced.

Other Significant Progress

- Resolved discrepancies between Safety Injection instrument setpoint documents
- Repaired various Safety Injection valve limit switch cover gaskets
- Evaluated adding isolation valves for accumulator check valves
- Corrected Safety Injection System elementary wiring diagram deficiency
- Rebuilt 4B High Head Safety Injection Pump
- Revised EOP for LOCA for switchover time to cold leg recirculation
- Completed evaluation under 10 CFR Part 21 criteria for inverter operating problems
- Resolved discrepancy between test requirement document on Station Batteries
- Implemented IEEE 450 testing criteria for Batteries by PC/M Change Request
- Cleaned 125 VDC busses
- Resolved discrepancies between various Battery procedures