LICENSEE EVENT REPORT

CONTROL BLOCK: [| | | | |] (1) (PLEASE PRINT OR TYPE ALL REQUIRED INFORMATION)

01	LICENSEE CODE		LICENSE NUMBER		LICENSE TYPE		CAT	
0 1	N Y J A F 1	(2)	0 0 - 0 0 0 0 0 - 0 0 0	(3)	4 1 1 1 1	(4)		(5)

CON'T	REPORT SOURCE		DOCKET NUMBER		EVENT DATE		REPORT DATE	
0 1	L	(6)	0 5 0 0 0 3 3 3	(7)	1 0 3 1 7 9	(8)	1 1 0 9 7 9	(9)

EVENT DESCRIPTION AND PROBABLE CONSEQUENCES (10)

0 2 SEE ATTACHMENT

	SYSTEM CODE	CAUSE CODE	CAUSE SUBCODE	COMPONENT CODE	COMP. SUBCODE	VALVE SUBCODE
0 9	X X (11)	B (12)	A (13)	S U P O R T (14)	B (15)	Z (16)

(17) LER/RO REPORT NUMBER	EVENT YEAR		SEQUENTIAL REPORT NO.		OCCURRENCE CODE	REPORT TYPE		REVISION NO.
	7 9	—	0 8 8	/	0 1	T	—	0

ACTION TAKEN	FUTURE ACTION	EFFECT ON PLANT	SHUTDOWN METHOD	HOURS	ATTACHMENT SUBMITTED	NPRD-4 FORM SUB.	PRIME COMP. SUPPLIER	COMPONENT MANUFACTURER
F (18)	Z (19)	Z (20)	Z (21)	0 0 0 0 (22)	Y (23)	N (24)	A (25)	S 4 2 0 (26)

CAUSE DESCRIPTION AND CORRECTIVE ACTIONS (27)

1 0 SEE ATTACHMENT

	FACILITY STATUS	% POWER	OTHER STATUS	METHOD OF DISCOVERY	DISCOVERY DESCRIPTION
1 5	E (28)	0 8 0 (29)	NA (30)	D (31)	ARCHITECT ENGINEER (32)

	ACTIVITY RELEASED	CONTENT OF RELEASE	AMOUNT OF ACTIVITY	LOCATION OF RELEASE
1 6	Z (33)	Z (34)	NA (35)	NA (36)

PERSONNEL EXPOSURES

	NUMBER	TYPE	DESCRIPTION
1 7	0 0 0 (37)	Z (38)	NA (39)

PERSONNEL INJURIES

	NUMBER	DESCRIPTION
1 8	0 0 0 (40)	NA (41)

LOSS OF OR DAMAGE TO FACILITY (43)

	TYPE	DESCRIPTION
1 9	Z (42)	NA

1271 109

PUBLICITY

	ISSUED	DESCRIPTION	NRC USE ONLY
2 0	N (44)	NA (45)	

NAME OF PREPARER W. Verne Childs PHONE: (315) 342-3840

7911140376

POWER AUTHORITY OF THE STATE OF NEW YORK

JAMES A. FITZPATRICK NUCLEAR POWER PLANT

DOCKET NO. 50-333

ATTACHMENT TO LER 79-088/01T-0

The Architect-Engineer informed the plant staff that as the result of the Pipe Stress Reanalysis Program, two supports, H19-29 and H19-219, in the Fuel Pool Cooling System, were inoperable. Further analysis was performed which also showed that without these pipe supports, the associated piping became inoperable following a Design Basis Earthquake. These pipe supports were modified to accept the increased loading within the seven day time period specified in the 14 August 1979 letter lifting the Show Cause Order of 13 March 1979. These supports are now fully acceptable.

The plant staff was similarly notified that pipe support H66-42 in the Containment Vent and Purge System was inoperable and caused system inoperability when removed. The necessary corrective action was taken prior to final notification based upon preliminary worst case load information. Again this support is now fully acceptable.

Since fuel pool cooling requirements are currently low and since these supports were expeditiously upgraded, this event did not represent a significant hazard to the public health and safety.

1 110