TIc

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION I
631 PARK AVENUE
KING OF PRUSSIA, PENNSYLVANIA 19406

Docket No. 50-213

DEC 20 1979

Connecticut Yankee Atomic Power Company
ATTN: Mr. W. G. Counsil
Vice President - Nuclear
Engineering and Operations
P. O. Box 270
Hartford, Connecticut 06101

Gentlemen:

The enclosed Circular 79-25, is forwarded to you for information. No written response to this Circular is required. If you desire additional information regarding this subject, please contact this office.

Sincerely,

for Boyce H. Grier
Director

Enclosures:
1. IE Circular No. 79-25
2. List of Recently Issued IE Circulars

CONTACT: L. E. Tripp
(215-337-5282)

cc w/encls:
R. Graves, Plant Superintendent
D. G. Diedrick, Manager of Quality Assurance
J. R. Himmelwright, Licensing Safeguards Engineer

1702 105

8001080 156

ENCLOSURE 1

SSINS: 6830
Accession No: 7910250514

UNITED STATES
NUCLEAR REGULATORY COMMISSION
OFFICE OF INSPECTION AND ENFORCEMENT
WASHINGTON, D.C. 20555

DUPLICATE

IE Circular No. 79-25
Date: December 20, 1979

SHOCK ARRESTOR STRUT ASSEMBLY INTERFERENCE

The Bergen Paterson Pipesupport Corporation reported to the NRC a potential problem with their mechanical shock arrestor - "Strut Assembly." The Bergen Paterson, Part 2540 Strut Assembly, is being used as a rear bracket for different sizes of Pacific Scientific Company (PSCO) mechanical shock arrestors. Some of these shock arrestor sizes may not function as intended due to insufficient clearances. The following problems were identified:

For PSCO shock arrestors sizes 15 and 50, the Bergen Paterson Part 2540 Strut Assembly does not provide sufficient clearance for the shock arrestor to function freely, when installed at an off axis angle greater than 83°.

For PSCO shock arrestor size 120 there is insufficient clearance throughout the 180° installation angle.

For PSCO shock arrestor sizes 50 and 120 with Bergen Paterson Adaptor Part 2108 the shock arrestor unit may sustain functional damage when the adaptor unit comes in contact with the rear of the snubber, causing distortion of the end dust cover.

PSCO shock arrestors sizes -.35, -.65, 1.5 and 6 do not have this interference condition and therefore are not part of the potential problem of this circular.

Bergen Paterson stopped shipment as of October 1979 of all Part 2540-15, 2540-50, and 2540-120 strut assemblies and is reviewing all applicable design detail drawings, to identify all affected items and the facilities to which those items have been delivered.

Licensees and holders of construction permits are advised to proceed with the inspection of Pacific Scientific Mechanical Shock Arrestor installations with Bergen Paterson Part 2540-15, 2540-50 and 2540-120 Strut Assemblies and determine whether any of the following conditions are applicable:

1. The shock arrestor installation orientation presents a possible interference problem.

2. Inspection of shock arrestors 50 and 120 with adaptor show damaged or deformed snubber.

Corrective action should be coordinated with the Strut Assembly supplier (Bergen Paterson) and appropriate resolutions promptly implemented.

ENCLOSURE 2

IE Circular No. 79-25
Date: December 20, 1979

RECENTLY ISSUED IE CIRCULARS

Circular No.	Subject	First Date of Issue	Issued To
79-16	Excessive Radiation Exposures to Members Of The General Public And A Radiographer	8/16/79	All Radiography Licensees
79-17	Contact Problem in SB-12 Switches on General Electric Metalclad Circuit Breakers	8/14/79	All Power Reactor Licensees with an Operating License (OL) or Construction Permit (CP)
79-18	Proper Installation of Target Rock Safety-Relief Valves	9/10/79	All Power Reactor Licensees with an OL or CP
79-19	Loose Locking Devices on Ingersoll-Rand Pumps	9/13/79	All Power Reactor Licensees with an OL or CP
79-20	Failure of GTE Sylvania Relay, Type PM Bulletin 7305, Catalog 5U12-11-AC with a 120V AC Coil	9/24/79	All Power Reactor Licensees with an OL or CP
79-21	Prevention of Unplanned Releases of Radioactivity	10/19/79	All Power Reactor Licensees with an OL or CP
79-22	Stroke Times for Power Operated Relief Valves	11/16/79	All Power Reactor Licensees with an OL or CP
79-23	Motor Starters and Contactors Failed to Operate	11/26/79	All Power Reactor Licensees with an OL or CP
79-24	Proper Installation and Calibration of Core Spray Break Detection Equipment on BWRs	11/26/79	All Power Reactor Facilities with an OL or CP

1702 107