(1) R. Vollmer (2) J. Collins
~~John Collins~~

May 18, 1979

NRR

THREE MILE ISLAND UNIT I WORK LIST

PRIORITY	DESCRIPTION	
1.	DR-P-1A to return May 22, 1979	
2.	Fire Service Leaks	
3.	SC-P-1B working	
4.	Spent Fuel System Weld Repair	Complete
5.	NAOH Tank Line Weld Repair	Complete (except heat trace and insulation)
6.	AH-E-1C repairs AH-E-1B replace	
7.	Repair MU-E-44 snubber - J. Pearce to supervise repairs	
8.	FS-P-2 high vibrations	
9.	Test DB 25 Breakers	
10.	MS-V-17C repair	95% Complete
11.	BWST Insulation of Tank Top - Catalytic to perform	
12.	Neutralizing Tank Work - Saturday morning 05-19-79	
13.	Test DB 25 Breakers Test CRDM Breakers	
14.	"A" Main Transformer Oil Leak - Middletown Line to work George Lau	
15.	IW-P-7 (Ind. Waste Plant) parts being machined at York Haven	
16.	SW-P-1A - top of motor 2.7 mils (Engineering to resolve with Bashista)	
17.	SW-P-2A/B	
18.	NR-P-2A/B	
19.	IWT-V-62/63 - I&C Dept. repairing operator MM has all other necessary parts to complete job	
20.	Repack NR-P-1C (Job Ticket C1018) start working 05-22-79	
21.	Repack NR-S-1A/1B (Job Ticket C1019/C1020) start working 05-22-79	

2172 349

IR

7906280234

22 Repack SR-P-1C (Job Ticket C1025)

23. Repack RR-P-2P (Job Ticket C1024)

24. Repack DR-P-2B (Job Ticket C1015)

25. Repack Sr-P-2A (Job Ticket C1022)

26. Repack SR-P-3B (Job Ticket C1013)
Repack SR-S-3B (Job Ticket C1014)

2172 050

John Collins

DEPARTMENT

DATE: 5/22/79

SHIFT: 0700-1500

SIGNIFICANT ACTIVITIES

1. Mech

Manned Fuel Bldg. & FHB Cranes.
Screen Dec + A-7 - Repacking pumps / steam
SC-P-1B - Machining wearrings + reassembly.
MS-V-17C Making up (2) drain flanges.
IW-V-55 - Preparing section of line.
IW-P-7 - Overhaul Sump Pump.
SW - Pumps A-2 - alegin.
Fuel Sys. Maintenance.

2. Elec

Testing circuit breakers.
DR-P-1A - Motor arrived - Commenced installation.
Moved A-2 gnd. Buggy - to locate gnd on Comstock relays working on relays for C.B.
Worked with QC Insp. for Cap Screw Hunt.
Installed Vacuum Gage Installed - DW-V-419
Kept for Gary Miller.

3. IC

PMi on Bowles, Main Steam & Emerg Feed water Sys.
(3) Security Sys.
EHC + ICS - Calibration

4. Util

Industrial Waste
Unit 1 HP
Trash / water
Packaging
Installing Hasps in Unit 2 and Bldg.

Penelec

Supporting Mech & Elec.
and Bldg Cleaning / Installing Hasps in and Bldg.

2172 551

POOR ORIGINAL

DEPARTMENT Maint.

DATE: 5/22/79

SHIFT: 3-11

SIGNIFICANT ACTIVITIES

1. U2 Machine space for SR-P1C coupling
Mech. U2 Man F.H. & T.B. cranes.
U2 Set up scaffolding for 3B Heater repair and removed insulation from manway.
U1 Procured parts for WT-P10, Caustic Pump.
U2 Opened SA-1462 for inspection by G.P.U.
2. U2 Staggered pressurizer heaters.
Elect U1 Worked lighting c/m for MDCT.
U2 Repaired wiring on fork lift. — Someone stole severe
U2 Repaired loose wire found to cause 1E Batt Chg. fdr. trip
U2 Checked out trouble alarm from Ind. Waste Plant
3. U1 Ran RM-16 surveillance — has recorder problem
I&C U2 Worked on pressurizer level rcdr.
U2 Worked on mod. to Hand & Foot monitors.

4. Recharging fire extinguishers.
U1 Guard the dump. — Why must one still do this
Clean up & trash removal.

Limited U2 Aux. Bldg. breathing air support.
& TC, I&C Mech, Elect., I&C Dept support.
H.P. support.

2172 352

POOR ORIGINAL

DEPARTMENT Maint

DATE: 5/23/79

SHIFT: 11-7

SIGNIFICANT ACTIVITIES

1. Mech - Completed Fabrication of piece for SR-P-1C
operate FH Crane
Repair SC-P-1B (U-1)
3B FW heater (U-2) Removed Cover + Set up Rigging
(U-1) NR-S-2A unclogged cooling Line
(U-1) NR-S-2B Repaired Strainer Leak
Cleaned ~~Repaired~~ Shop Body Tail Gate

2. I+C Write NMC - Calibration Procedure completed (U-2)
Fabricating Aux Bld TV System Cables. (U-2)
Repaired RML-6 (U-1)
Started checkout of U-2 F.S. Diesel inst.

3. Elec - Took Pressurizer Heater Meggers
checked out U-2 SW-5-2A which operated Sat. in Inj.
Cleaned 40% of U-2 Control Room Pnls.
checked out U-1 portable Sump Pump (Motor full of acid)

4. Util - Support U-1, U-2 HP
Remove Trash
Guard Dump
Watch Burning of Propane in N. Yard (periodic)

Penelec - clean up of Trash U-2 Aux Bldg.
Support Safety dept.
Support U-2 HP Decon
Support Elec, I+C, + Mech Maint

2172 353

POOR ORIGINAL

Penelec & JCP+L Mgrs

5-23-79 NIGHT 1100-0700

MACHINIST - SR-P-1C
1. WOOLF

#2 INSTRUMENT
1. FULWEILER

#2 AUX BLDG - Clean up
1. GRUBE
2. KROSENSKY
3. SMITH
4. T RAMSDEN
5. J REYNOLDS

ELECTRICIANS -
1. GRAEFF
2. LITTLE

SAFETY
1. KEMICK

MAINT - 3B-FW heater + SC-P-1B
1. R RAMSDEN
2. T SPITZ
3. K MAINES

#2 HP DCO
1. HEIPLE
2. STALEY

POOR ORIGINAL