PSE&G Public Service Electric and Gas Company

80 Park Plaza, Newark, NJ 07101 / 201 430-8217 MAILING ADDRESS / P.O. Box 570, Newark, NJ 07101

Robert L. Mittl General Manager
Nuclear Assurance and Regulation

June 25, 1985

Director of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Bethesda, Maryland 20814

Attention: Mr. Walter Butler, Chief
Licensing Branch 2
Division of Licensing

Gentlemen:

RESPONSE TO PVORT CONFIRMATORY ISSUE B.1
HOPE CREEK GENERATING STATION
DOCKET NO. 50-354

Pursuant to the NRC PVORT/SQRT audit held at the Hope Creek Generating Station on May 7-10, 1985, Public Service Electric and Gas Company (PSE&G) hereby submits response to PVORT Confirmatory Issue B.1 - HPCI Turbine Nameplate. This issue focused on relocating the HPCI turbine nameplate to an area adjacent to the HPCI Turbine. PSE&G confirms that this effort is complete and the nameplate is restored to its proper position.

Also provided (see attachment) is a revised schedule of submittal to NRC of the remaining HCGS PVORT/SQRT audit issues.

Should you have any questions in this regard, please contact us.

Very truly yours,

R. L. Mittl

8507010265 850625
PDR ADOCK 05000354
A PDR

Attachment

C D. M. Wagner
USNRC Licensing Project Manager

A. R. Blough
USNRC Senior Resident Inspector

B001
1/1

MF 02 01

ATTACHMENT

Item	Description	Completion Date
SQRT Confirmatory Item 1 NSSS-2 HCU 05-213-0643	HCU piping too flexible	8/15/85
SQRT Confirmatory Item 2 NSSS 2HCU 05-213-0643	HCU piping not attached to gang support	8/15/85
SQRT Confirmatory Item 3 BOP-2 HVAC Damper 1HD-9603 BI	ITT actuator qual. report	Complete 6/11/85
SQRT Confirmatory Item 4 BOP-2 HVAC Damper 1HD-9603 BI	ITT actuator support DCP 299	8/1/85 - The work required for the ITT actuator on HVAC damper 1HD-9603 BI has been completed. Work on the remaining three actuators will be completed by 7/15/85 with documentation provided by 8/1/85.
SQRT Confirmatory Item 5 DSER Open Item 103	Further clarification of Open Item 103	Complete - 6/11/85; FSAR Amendment 11
SQRT Confirmatory Item 6 NSSS-9 RPV Level and Pressure Rack	SST tubing	8/1/85
SQRT Open Item 1	Describe methodology of panel RRS	Complete 6/11/85
SQRT Generic Issue 1 NSSS-1 Core Spray Pump 1AP-206/E21-C001	Relative displacements determined on modal level	8/15/85
PVORT Generic Issue 1	Written confirmation for qual. and install., and evaluation of final design loads for all pumps and valves	Prior to fuel load
PVORT Confirmatory Item 1	HPCI turbine nameplate	Complete 6/25/85
PVORT Open Item 1 Service Water Pump AD-502	Blocked cyclone separator	7/15/85

DJD:vw
6/25/85
MF 02 01