

GE REVIEW SCHEDULE
(Last updated – 8-4-2010)

C = complete

DATE	ACTION
8/3/2007 C	(NMSS) GE begins pre-application discussions
6/26/2009 C	(NMSS) GE submits facility application
1/30/2009 C	(FSME) GE submits Environmental Report
3/12/2009 C	(FSME) NRC completes acceptance review of Environmental Report
8/6/2009 C	(NMSS) NRC completes acceptance review of application
4/9/2009 C	(FSME) NRC issues notice of intent (NOI) for EIS scoping meetings
1/7/2010 C	(NMSS) NRC issues Notice of Opportunity for Public Hearing
5/19/2009 C	(FSME) Conduct EIS scoping meetings
8/31/2009 C	(FSME) End of public comment period for EIS scoping
1/11/2010 C	(NMSS) Issue RAI for application (allow 30 days to respond)
11/25/2009 C	(FSME) Issue EIS scoping summary report
10/7/2009 C	(FSME) Complete technical review of Environmental Report/issue RAI
03/10/2010 C	(NMSS) GE responds to application RAI
11/05/2009 C	(FSME) GE responds to Environmental Report RAI
6/25/2010 C	(FSME) Issue draft EIS for public comment
7/22/2010 C	(FSME) Conduct EIS public meetings
8/09/2010 C	(FSME) EIS public comment period ends
2/28/2011	(FSME) Issue final EIS
12/31/2010	(NMSS) Issue final SER
3/31/2012	(ASLB) Complete evidentiary hearings for mandatory hearing
6/15/2012	(ASLB) ASLB issues initial decision on mandatory hearing
6/30/2012	(NMSS) Staff issues license
TBD	(NMSS) GE begins construction of facility
TBD	(REG II) Complete inspection of facility construction
TBD	(NMSS) Issue FR notice on construction inspection results
TBD	(NMSS) GE begins facility operation