

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM (GIMCS) REPORT

OFFICE OF NUCLEAR REGULATORY RESEARCH  
July 2007

## TABLE OF CONTENTS

Generic Issue Management Control System	
Description .....	iii
Legend .....	iv
Data Elements .....	v-vi
2 <sup>nd</sup> Qtr FY 2007 GIMCS Report for Active GIs .....	1-35
GI-156.6.1, "Pipe Break Effects on Systems and Components" .....	1-3
GI-163, "Multiple Steam Generator Tube Leakage" .....	4-7
GI-186, "Potential Risk and Consequences of Heavy Load Drops in Nuclear Power" .....	8-10
GI-189, "Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident" .....	11-15
GI-191, "Assessment of Debris Accumulation on PWR Sump Performance" .....	16-21
GI-193, "BWR ECCS Suction Concerns" .....	22-24
GI-199, "Implications of Updated Probabilistic Seismic Hazard Estimates in Central and Eastern United States for Existing Plants" .....	25-27
GI-202, "Spent Fuel Pool Leakage Impacts" .....	28-29
GI-NMSS-0007, "Criticality Benchmarks Greater Than 5% Enrichment" .....	30-32
GI-NMSS-0014, "Surety Estimates for Groundwater Restoration at In-Situ Leach Facilities" .....	33-35

## GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

### DESCRIPTION

The Generic Issue Management Control System (GIMCS) provides information necessary to manage the resolution of generic safety issues (GSIs) as well as non-safety-related generic issues (GIs). As of 2007, issues in the generic issues program (GIP) are simply referred as GIs. The resolution of any GI has the potential for safety enhancements and the promulgation of new or revised requirements or guidance.

GIMCS is part of an integrated system of reports and procedures that is designed to manage GIs from issue identification through resolution (development of new criteria, management review and approval, public comments, and incorporation into the regulations, as appropriate). The priority evaluation of generic issues (i.e., listed as HIGH- or MEDIUM) is primarily of historical significance only as issue prioritization was discontinued in 1999 with issuance of MD 6.4. Issue priority in this report and in NUREG-0933, "A Prioritization of Generic Safety Issues," is retained, where applicable, for historical purposes.

For reactor issues, the "Procedures for Processing Generic Issues" are outlined in the Office of Nuclear Regulatory Research (RES) Office Instruction TEC-002, dated September 29, 2005. The procedures for processing non-reactor issues are documented in the Office of Nuclear Material Safety and Safeguards (NMSS) Policy and Procedures Letter 1-57, Revision 1, "NMSS Generic Issues Program," dated October 1997. In 1999, Management Directive (MD) 6.4, "Generic Issues Program," was initiated for the processing of all new GIs; MD 6.4 was revised on July 29, 2005; and is currently under revision again with scheduled completion in mid 2008.

The data fields (or elements) documented in GIMCS include 22 items as described below. Some of these data fields (e.g., priority) are not used for new GIs, but have historical value for tracking legacy GIs.

## LEGEND

ANPRM	- Advance Notice of Proposed Rulemaking
BNL	- Brookhaven National Laboratory
BTP	- Branch Technical Position
DE	- Division of Engineering
DET	- Division of Engineering Technology
DRPM	- Division of Reactor Program Management
DSSA	- Division of Systems Safety and Analysis
DTR	- Draft Technical Resolution
EPRI	- Electric Power Research Institute
FIN	- Financial Identification Number
FRN	- Federal Register Notice
FTR	- Final Technical Resolution
GI	- Generic Issue (same meaning as GSI)
GL	- Generic letter
GSI	- Generic Safety Issue
H	- HIGH-priority GSI
IEB	- Inspection & Enforcement Bulletin
IN	- Information Notice
INEL	- Idaho Nuclear Engineering Laboratory
M	- MEDIUM-priority GSI
ORNL	- Oak Ridge National Laboratory
PNL	- Pacific Northwest Laboratories
PRA	- Probabilistic Risk Assessment
PRAB	- Probabilistic Risk Analysis Branch
RAI	- Request for Additional Information
RG	- Regulatory Guide
RI	- Regulatory Impact
S	- Subsumed in Another Issue (No.)
SFPO	- Spent Fuel Project Office
SOW	- Statement of Work
SRP	- Standard Review Plan
STS	- Standard Technical Specification
T/A	- Technical Assistance
TAP	- Task Action Plan
TBD	- To be Determined
TI	- Temporary Instruction
TS	- Technical Specification
USI	- Unresolved Safety Issue

## DATA ELEMENTS

Management and control indicators used in GIMCS are defined as follows:

1. Issue No. Generic Issue Number
2. Title Generic Issue Title
3. Identification Date Date the issue was identified
4. Prioritization Date The date that the prioritization evaluation was approved by the RES Director (historical value only for issues identified before 1999)
5. Type Generic Issue (GI)
6. Priority High (H), Medium (M), or Continue (Priority designations of H and M have historical value only for issues identified before 1999)
7. Task Manager Name of assigned individual responsible for resolution
8. Office/Division/Branch The Office, Division, and Branch of the Task Manager who has lead responsibility for resolving the issue
9. Action Level
  - Active Technical assistance funds appropriated for resolution and/or Task Manager actively pursuing resolution
  - Inactive No technical assistance funds appropriated for resolution, Task Manager assigned to more important work, or no Task Manager assigned
  - Resolved All necessary work has been completed and no additional resources will be expended
  - Regulatory Office Implementation  
The GI has exited the formal GIP but actions outside the GIP remain, RES actions of safety / risk assessment or regulatory assessment are complete, and remaining actions reside with program offices
10. Status Coded summary as follows:
  - 3A - (Resolved with requirements)
  - 3B - (Resolved with No requirements)

DATA ELEMENTS (cont.)

11.	<u>TAC Number</u>	Task Action Control (TAC) number assigned to the issue
12.	<u>Resolution Date</u>	Scheduled resolution date for the issue
13.	<u>Work Authorization</u>	Who or what authorized work to be done on the issue
14.	<u>FIN</u>	Financial identification number assigned to contract (if any) for technical assistance
15.	<u>Contractor</u>	Contractor name
16.	<u>Contract Title</u>	Contract Title (if contract issue)
17.	<u>Work Scope</u>	Describes briefly the problem and the work necessary to technically resolve and complete the generic issue
18.	<u>Status</u>	Describes current status of work while also retaining an accurate running narrative discussion of major activities, milestones, and decision points.
19.	<u>Affected Documents</u>	Identifies documents into which the technical resolution will be incorporated
20.	<u>Problem/Resolution</u>	Identifies current problem areas and describes what actions are necessary to resolve them. Note: Discussions of previous problems and resolutions are incorporated into the status narrative, as appropriate.
21.	<u>Reasons for Schedule Changes</u>	Describes reasons for and explain current changes in milestones (additions, deletions, and delays).
22.	<u>Milestones</u>	Selected significant milestones:  <u>Original</u> Scheduled dates reflected in the original Task Action Plan, plus additional milestone dates added during resolution of the GI  <u>Current</u> Expected date of completion, or changes in the original scheduled dates  <u>Actual</u> The date the milestone was completed