

## NRC Activities Related to Indian Point Unit 2

WBS	Task Name	Estimated Start	Estimated Finish	Status
<b>1</b>	<b>Petition Response</b>	<b>03/17/00</b>	<b>TBD</b>	
1.1	Document Petition Justification	03/17/00	03/24/00	C
1.2	Notify Petitioner of RES/NRR documents	03/23/00	03/23/00	C
1.3	Coordinate and notice 4/7/00 meeting	03/20/00	03/24/00	C
1.4	Provide telephone transcript to Petitioner via letter	03/23/00	03/24/00	C
1.5	Letter to Petitioner requesting additional info	03/23/00	03/24/00	C
1.6	Coordinate with OCIO on Petition response	03/23/00	04/21/00	C
1.7	Coordinate EDO briefing	03/23/00	03/31/00	C
1.8	Respond to 3/22/00 ltr requesting attendance at 4/7/00 mtg.	03/24/00	03/31/00	C
1.9	Address 3/22/00 Letter from Congresswoman Lowey supporting petitioner	03/29/00	04/06/00	C
1.10	Receive info from Petitioner	04/12/00	04/12/00	C
1.11	Receive info from Petitioner	04/14/00	04/14/00	C
1.12	Meeting with Petitioners	04/07/00	04/07/00	C
1.13	Prepare letter requesting licensee comments (if necessary)			N/A
1.14	Obtain licensee comments (if necessary)			N/A
1.15	Prepare Acknowledgement Letter/ FR Notice	03/22/00	04/05/00	C
1.16	Issue Revised Acknowledgement Letter/ FR Notice	04/18/00	06/16/00	
1.17	Prepare Director's Decision	04/07/00	TBD	
<b>2</b>	<b>SG Probe License Amendment</b>	<b>03/20/00</b>	<b>04/28/00</b>	
2.1	Issue Individual Notice	03/20/00	03/27/00	C
2.2	Prepare safety evaluation	03/22/00	03/24/00	C
2.3	Technical Branch concurrence	03/24/00	03/24/00	C
2.4	OGC concurrence	03/27/00	04/19/00	C
2.5	Issue Amendment	04/21/00	04/28/00	C
<b>3</b>	<b>SG Condition Review</b>	<b>03/14/00</b>	<b>07/03/00</b>	
3.1	Request for Additional Information (RAI) issued	03/14/00	03/14/00	C
3.2	Develop supplemental RAI	03/20/00	03/23/00	C
3.3	Supplemental RAI issued	03/24/00	03/24/00	C
3.4	Licensee determines SG Category (C-3) per Tech Spec (TS) 4.13	03/23/00	03/23/00	C
3.5	Licensee develops response to RAIs	03/14/00	06/09/00	
3.6	Licensee responds to RAIs	06/09/00	06/09/00	
3.7	Licensee submits operational assessment	06/05/00	06/05/00	C
3.8	Staff prepares safety evaluation	06/09/00	07/03/00	

## NRC Activities Related to Indian Point Unit 2

WBS	Task Name	Estimated Start	Estimated Finish	Status
<b>4</b>	<b>Meeting Activities**</b>	<b>02/25/00</b>	<b>07/21/00</b>	
4.1	March 1 Public Mtg	02/25/00	04/21/00	C
4.2	March 14 Public Meeting	03/10/00	04/21/00	C
4.3	March 29 AIT Exit Mtg	03/17/00	05/01/00	C
4.4	April 7 Mtg w/ Petitioner	03/24/00	04/19/00	C
4.5	5/3 Technical Meeting (Root Cause Evaluation)	04/25/00	05/03/00	C
4.6	EP Meeting (Region I)	04/12/00	04/26/00	C
4.7	6/6 Technical Meeting (U-Bend Evaluation)	06/02/00	06/23/00	
4.8	6/14 Technical Meeting (Operational Assessment; if necessary)	06/02/00	06/30/00	
4.9	Restart Meeting (7/6/00)	06/15/00	07/21/00	
4.10	Assemblywoman Galef Television show	05/11/00	05/11/00	C
<b>5</b>	<b>Region I Activities</b>	<b>02/17/00</b>	<b>07/06/00</b>	
5.1	Augmented Inspection Team	02/18/00	04/28/00	C
5.2	NY State Coordination	02/18/00	06/30/00	
5.3	FEMA Coordination	02/18/00	06/30/00	
5.4	Other Rgn I Inspections	02/17/00	07/06/00	
5.4.1	Emergency Preparedness	02/17/00	06/26/00	
5.4.2	Licensee completes event review	03/24/00	03/24/00	C
5.4.3	AIT Followup Team Inspection	05/08/00	06/26/00	
5.4.4	Inspection follow-up of Steam Generator evaluation	02/17/00	07/06/00	
<b>6</b>	<b>NRC Makes decision per TS 4.13</b>	<b>TBD</b>	<b>TBD</b>	

\*\* Finish dates for meetings are estimated issue dates of meeting summaries.