

August 30, 1985

Docket Nos. 50-280
and 50-281

Mr. W. L. Stewart
Vice President - Nuclear Operations
Virginia Electric and Power Company
Post Office Box 26666
Richmond, Virginia 23261

DISTRIBUTION

~~Docket File~~
L PDR
Gray File 4
HThompson
TChan
OELD
EJordan
JPartlow
ACRS 10
SECY
NRC PDR
ORB#1 Rdg
WPaulson
ORAB
JDNeighbors
CParrish
BGrimes
TBarnhart 8
CMiles
RDiggs

Dear Mr. Stewart:

SUBJECT: SUPPLEMENT 1 TO NUREG-0737, REQUEST FOR MODIFICATION OF
COMMISSION ORDER DATED JUNE 12, 1984

Re: Surry Power Station Unit Nos. 1 and 2

By letters dated July 3, 1985, August 21, 1985 and August 28, 1985, the Virginia Electric and Power Company (VEPCo) requested that we extend the completion date for Item 2.b dealing with the Detailed Control Room Design Review (DCRDR) contained in the Commission Order dated June 12, 1984, relating to Supplement 1 to NUREG-0737. The Commission Order allows an extension of time to be granted by the Director, Division of Licensing, for good cause shown.

In these submittals, you requested that the submittal date of the summary report on DCRDR (Item 2.b of our confirmatory order) be extended from August 31, 1985 to March 31, 1986. You stated that your request for the schedular extension was because a significantly greater than anticipated number of Human Engineering Deficiencies (HEDs) had been identified as a result of the Operations Experience Review (OER) phase of the CRDR. This was due to the expansion of the OER scope by the inclusion of additional personnel beyond licensed operators (i.e., to include shift technical advisors, training personnel and management), the "open-ended" nature of the questionnaires, and the format of the followup interviews.

Our in-process audit of your DCRDR recognized that your program was comprehensive and well structured. In addition, our review of your August 28, 1985 status report indicated that progress to date has been satisfactory. Thus, we conclude that the requested time extension is reasonable and that the proposed schedule is consistent with a proper level of remaining work activities needed to resolve the issues of the DCRDR. We find that you have shown a good faith effort, and therefore in accordance with the terms of the June 12, 1984 Commission Order, we conclude that there is adequate justification for modification of the Commission's Order and hereby grant the extension of Item 2.b from August 31, 1985 to March 31, 1986.

8509060341 850830
PDR ADOCK 05000280
F PDR

Mr. W. L. Stewart

- 2 -

A copy of the affected portion of the Table which was included with the Commission's Order is enclosed.

Sincerely,

~~Frank Miraglia/for~~

Hugh L. Thompson, Jr., Director
Division of Licensing
Office of Nuclear Reactor Regulation

Enclosure:
As stated

cc w/enclosure:
See next page

ORB#1:DL CP
CParrish
8/21/85

for
H. Thompson
8/20/85

ORB#1:DL
TChan;ps
8/26/85

[Signature]

ORB#1:DL
J. Neighbors
8/29/85

[Signature]

ORB#5 29
GRAB 8
ZwOLINSKI SVarga
8/29/85 8/29/85

DC ORB#1:DL
SVarga
8/29/85

[Signature]

AD-OR:DL
GLainas
8/29/85

[Signature]

Mr. W. L. Stewart
Virginia Electric and Power Company

Surry Power Station

CC:

Mr. Michael W. Maupin
Hunton and Williams
Post Office Box 1535
Richmond, Virginia 23213

Attorney General
Supreme Court Building
101 North 8th Street
Richmond, Virginia 23219

Mr. Robert F. Saunders, Manager
Surry Power Station
Post Office Box 315
Surry, Virginia 23883

Donald J. Burke, Resident Inspector
Surry Power Station
U.S. Nuclear Regulatory Commission
Post Office Box 166, Route 1
Surry, Virginia 23883

Mr. Sherlock Holmes, Chairman
Board of Supervisors of Surry County
Surry County Courthouse
Surry, Virginia 23683

W. T. Lough
Virginia Corporation Commission
Division of Energy Regulation
Post Office Box 1197
Richmond, Virginia 23209

Mr. J. H. Ferguson
Executive Vice President - Power
Virginia Electric and Power Company
Post Office Box 26666
Richmond, Virginia 23261

Regional Administrator, Region II
U.S. Nuclear Regulatory Commission
Suite 2900
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

James B. Kenley, M.D., Commissioner
Department of Health
109 Governor Street
Richmond, Virginia 23219

LICENSEE'S ADDITIONAL COMMITMENTS ON SUPPLEMENT 1 TO NUREG-0737

TITLE	REQUIREMENTS	LICENSEE'S COMPLETION SCHEDULE (OR STATUS)
2. Detailed Control Room Design Review (DCRDR)	2a. Submit a program plan to the NRC.	Complete
	2b. Submit a summary report to the NRC including a proposed schedule for implementation.	Provide by March 31, 1986