

July 25, 2002

MEMORANDUM TO: Davis-Besse Nuclear Power Station IMC 0350 Panel

FROM: John A. Grobe, Director, DRS */RA/*

SUBJECT: MINUTES OF INTERNAL MEETING OF THE DAVIS-BESSE
NUCLEAR POWER STATION IMC 0350 PANEL

The implementation of the IMC 0350 process for the Davis-Besse Nuclear Power Station was announced on April 29, 2002. An internal panel meeting was held July 18.

Attached for your information are the minutes from the internal meeting of the IMC 0350 Panel.

Attachment: As stated

cc w/att: S. Rosenberg, OEDO
W. Dean, NRR
A. Mendiola, NRR
D. Pickett, NRR
S. Bloom, NRR
J. Dyer, RIII
J. Caldwell, RIII
G. Grant, RIII
S. Reynolds, RIII
C. Lipa, RIII
L. Collins, RIII
D. Simpkins, RIII
J. Jacobson, RIII
S. Burgess, RIII
R. Lickus, RIII
S. Thomas, RIII

DOCUMENT NAME: G:\Davis-Besse 0350\internalmtgminutes07018.wpd

To receive a copy of this document, indicate in the box: "C" = Copy without enclosure "E" = Copy with enclosure "N" = No copy

OFFICE	RIII		RIII		RIII		
NAME	LCollins/trn		CLipa		JGrobe		
DATE	07/23/02		07/23/02		07/25/02		

OFFICIAL RECORD COPY

MEETING MINUTES: Internal IMC 0350 Restart Panel Meeting
Davis-Besse Nuclear Power Station

DATE: July 18, 2002

TIME: 1:30 p.m. Central

ATTENDEES:

L. Collins
B. Dean
J. Grobe
C. Lipa
T. Mendiola
V. Mitlyng
D. Pickett
S. Thomas

Agenda Items:

1. Reports from Staff

Site Activities (RIO)

S. Thomas reported that the Midland head arrived at the site today. There was some media present.

The licensee has stopped painting in containment and is evaluating the effect of the multiple layers of paint on the heat transfer to the liner and the overall impact on the containment analysis. The licensee is evaluating four different options which include re-analyzing the containment accident analysis. Depending on the option select, a license or Technical Specification amendment may be required.

The licensee has performed a calculation associated with the TSP issue which indicates that adequate margin was available.

Review of Action Items (Panel)

The Action Items List was reviewed and updated.

Licensing Issues/Actions (DLPM)

No new licensing issues/actions were discussed.

Status of Public Communications (Panel)

The panel held a brainstorming session and made assignments for the development of a communications plan. The following elements of a communications plan will be developed:

- Internal Stakeholders (D. Pickett)

This element will include communications within the NRC including OPA, OCA, and the EDO's office in addition to routine communications between NRR and RIII. Weekly status reports and routine briefings for management will be addressed.

- Communications Team (C. Lipa)

The concept of a broader communications team that will be engaged to develop a communication strategy for unique circumstances was discussed. This element of the plan will define the team and its' roles and responsibilities.

- Correspondence (T. Mendiola)

The element will include correspondence with Congress, public interest groups, and 2.206 petitioners. Appropriate distribution for various types of correspondence will be addressed.

- Interface with the Licensee and Licensee Representatives (T. Mendiola, L. Collins)

This element of the plan will include guidance on how we interface with the licensee.

- Public Interface (V. Mitlyng)

This element will focus on public meetings. V. Mitlyng will interface with L Gerke, M. Landau, and M. Kotzalas in the development of this portion of the plan.

- Proactive Initiatives (V. Mityling)

This element will develop proactive communication strategies and will include a specific strategy for active public interest groups.

- Web Page Management and Public Accessibility (NRR, RIII)

This element will address the web page and also informal communications such as email and telephone calls to ensure public accessibility to information used in 0350 panel decision making.

- IC 0350 Panel Business

Inspection Schedule

The panel briefly discussed the Program Technical Compliance inspection. The team leader will visit the site next week to prepare for the inspection. The first onsite week is August 5.

The panel decided to delay the triennial fire protection inspection, currently scheduled for October.

Process Plan

The process plan has not recently been updated. The plan will be sent out prior to the next panel meeting for discussion.

Restart Checklist Updates

Work continues on finalizing the restart checklist. The draft checklist will be given to J. Dyer for review.

Licensee Return to Service Plan

This item was not discussed.

- NRC/Licensee weekly calls

The next call is planned for July 24 at 1:00 p.m.

- Utilization of the Web Page

This item was not specifically discussed, but was included in the discussion of the communications plan development.

- Future Activities/Plans/Meetings

Six-week look ahead schedule

B. Sheron is planning a visit to Davis-Besse. The visit is tentatively scheduled for August 7-8.

The date for the next public meeting was discussed and Tuesday, September 20 was proposed. The panel will decide after the licensee provides the date of their next internal restart oversight panel meeting.

Next Panel Meetings: Tuesdays and Thursdays thru 8/27

- Discuss how to handle public or staff comments, questions, allegations, and concerns received by phone, fax, letter, email, or at public meetings.

No items were discussed.

July 26, 2002

IC 0350 Panel Action Items

Item Number	Action Item (Date generated)	Assigned to	Comments
1	Review the need for a full core offload (May 21)	S. Thomas	Complete. Email to DB0350 5/23
2	Develop slides for 0350 portion of ACRS meeting (May 21)	C. Lipa	Complete
3	Invite Casto/Bateman to panel to discuss review of root cause (May 21)	B. Dean	Complete 5/23 See internal meeting minutes
4	Develop operational history package for Davis-Besse (May 21)	C. Lipa T. Mendiola B. Dean	Due 6/18. Additional action added 6/18 - B. Dean to ask L. Portner for OCA correspondence with Kaptur. Complete with one exception - NRR to provide basic licensing information. 7/2 - Need a few more items from NRR. 7/16 - Need to capture PPR history from late 1990's. 7/18 - Discussed.
5	Followup with State of Ohio after May 23 meeting w/licensee (May 21)	R. Lickus	Complete 5/23 - See internal meeting minutes
6	Review AIT procedure to see if it should be used for AIT followup (May 21)	C. Lipa	Complete 5/23
7	Communicate with the licensee regarding the need for updated risk assessment (May 21)	M. Johnson, T. Mendiola, D. Pickett	Complete 5/23 - See internal meeting minutes
8	Setup location for June 12 0350 meeting (May 21)	S. Thomas	Complete 5/23 - See internal meeting minutes
9	Provide draft restart checklist to the panel (May 16)	C. Lipa	Will bring back draft checklist for June 18 meeting. 6/18 - will bring back on 6/20. 6/25 - Christine is working on marked up version. 7/2 - Still working bring back 7/11. 7/16 Discussed - still finalizing. 7/18 Discussed - will email draft to Dyer for review.
10	Send second RAI to licensee (May 16)	T. Mendiola	NRR to have call by 6/18. Draft responses already received. 6/18 - call has not been held. 6/20 - hope to have call today. 6/25 - Issued RAI, licensee will respond by 7/12, preliminary responses look to be adequate. 6/27 - Complete
11	Decide if umbrella charter should go on the web page (May 16)	J. Grobe	Complete 5/23

July 26, 2002

Item Number	Action Item (Date generated)	Assigned to	Comments
12	Prepare information request for LLTF (May 23)	T. Mendiola C. Lipa	Complete
13	Send licensee building block plans (3) to Lipa, Pickett (May 23)	S. Thomas	Complete
14	Issue Meeting Notice for 6/12 meeting (May 23)	C. Lipa	Complete - on website
15	Discuss expectations for 6/12 meeting with licensee (May 23)	C. Lipa J. Jacobson J. Grobe	Complete. J. Grobe to discuss again w/licensee 6/11
16	Read licensee return to service plan in preparation for 6/12 meeting	Panel	Complete
17	Develop 6 week look ahead schedule	C. Lipa	Complete.
18	Slide on Checklist to discuss with licensee	J. Grobe	Closed not completed.
19	Send 3 plans to HQ	C. Lipa	Complete - all 6 plans sent to RIII and NRR
20	Obtain history of Byron, Braidwood, Palisades, and Pt. Beach containment mods and leak test requirements	J. Jacobson	Complete. All performed ILRT
21	Set up next meeting/bridge line for 6/12	L. Collins	Complete
22	Confirm that transcriber will be ready at 3:00 PM	C. Lipa	Complete
23	Request licensee to provide speaker phone for internal meeting 6/12	S. Thomas	Complete
24a	Discuss making information related to HQ/licensee calls publicly available	Panel	Discuss by June 30, after safety significance assessment complete. 6/27 - Invite Bateman to panel mtg. to discuss what else is needed to closeout the CAL (i.e. quarantine plan). 7/2 - NRR not yet ready to discuss. 7/16 - See if procedures have changed on CAL closeout - does JD need to send letter? 7/18 - Discussed - is there an applicable regional procedure?
24b	Discuss making information related to the Congressional request publicly available (6/27)	Panel	6/27 - Complete. Publicly available info contained in the request will remain publicly available. Non-public information will remain non-public.

July 26, 2002

Item Number	Action Item (Date generated)	Assigned to	Comments
25	Determine containment testing required (PSB)	T. Mendiola	6/18 update - Provide licensee's regulatory path to Tech staff. 6/25 - Tech staff determined ILRT required unless relief is requested. 6/27 - phone call scheduled with licensee today, letter from PM to follow. 7/9 - Need letter to file that is publicly available and letter from licensee. 7/16 -Discussed 7/18 Discussed
26	Provide licensee with inspection schedule	Panel	7/16 - pending 7/18 - J. Jacobson working
27	Brief J. Dyer on Kaptur visit, June 12 meetings, risk analysis	J. Grobe C. Lipa S. Burgess	Briefing on Kaptur visit and June 12 meetings held. Kaptur visit canceled. Risk briefing planned for 6/20. Complete
28	Request S. Long to participate in 6/20 internal call.	Panel	Complete
29	Interface with K. Riemer regarding inspection/assessment of licensees head disposal plan	J. Grobe	6/25 - Discussed with Ken. DRS will perform a transportation BI approx. 3rd week in August. 6/27 - Complete
30	Request copy of current version of Kaptur/Markey letter from the Chairman's office	T. Mendiola	6/20 - Chairman's office sent to J. Grobe to review changes.. 6/25 - Closed, letter yet to be issued.
31	Provide proper storage for Tazuin/Gillmor documents at RIO	C. Lipa	6/25 - Sensitive info may not be sent to RIO. 6/27 - Sensitive info will not be sent to RIO. Complete
32	Determine with EDO's office if 6/12 UCS letter should be a Green ticket (6/18)	T. Mendiola	6/20 - no input yet from EDO's office. 6/25 - Grobe spoke with Rosenberg, will pursue Green ticket with due date of 7/12. Associated FSAR letter is due out 7/7. 6/27 - no date yet from EDO's office. 7/2 - Green ticket due to EDO's office 7/24. 7/16 - Complete. Tracked on T. Mendiola's correspondence list.
33	Discuss with NRR staff who will coordinate the review of documentation for the licensee's head replacement plan (6/18)	B. Dean	6/20 - Update received from B. Bateman on plan for NRR review. 6/25 - see panel meeting minutes for update. 6/27 - Complete
34	Discuss with licensee regulatory assurance manager about having a weekly 0350 status call (6/18)	S. Thomas	6/20 - Issue discussed. Licensee can participate. Panel proposed Wednesdays at noon (central). 6/25 - first call will be set up for 7/3. 6/27 - first call will be set up for 7/10. 7/2 - Complete
35	Review Web page design for ease of use (6/20)	S. Bloom	6/25 - Bloom discussed with OCIO, no changes recommended at this time. Complete

July 26, 2002

Item Number	Action Item (Date generated)	Assigned to	Comments
36	Discuss proposed date of next 0350 panel meeting with licensee (7/16). If acceptable, contact Oak Harbor HS (6/20)	S. Thomas	6/25 - 7/16 is good. S. Thomas left message with Stucker. B. Dean and J. Grobe need to determine who will chair the evening meeting. 7/9 - Complete.
37	Attend 7/8 meeting in Columbus, OH (6/20)	C. Lipa	7/9 - Complete.
38	Discuss making internal panel meeting minutes public (6/20)	Panel	6/25 - will determine by 7/11. 7/16 - Close. Panel decision to make minutes public after a restart decision is made.
39	Discuss strategy on risk assessment with HQ senior managers (6/20)	T. Mendiola	6/25 - Complete
40	Present results of preliminary risk assessment to the panel (6/20)	S. Long	Planned for 7/2 panel meeting. 6/27 - will delay to 7/11 mtg. 7/16 - discussed S. Long to return for 7/25 meeting with written materials. 7/18 - Discussed - need Steve, Sonia, Mike to attend 7/25 panel and discuss what is left to be done and the level of effort required.
41	Discuss with M. Kotzalas and M. Landau the development of a communication plan (6/20)	T. Mendiola	6.25 - Complete
42	Call the licensee to determine if the letter on how the code will be applied to verify the N stamp is on schedule (6/25)	D. Pickett	6/27 - Complete. Licensee is on schedule.
43	Add to the agenda for 7/2 - revisit head replacement inspection plan (6/25)	C. Lipa	6/27 - Add to agenda for 7/9 or 7/11. 7/9 - Discussed NRR proposal. 7/16 - Put on next Tuesday's agenda.
44	Update communications plan (6/25)	Panel	Due 7/26. 6/27 - need to hold brainstorming session. 7/16 - Add Laura Gerke and Mindy Landau for brainstorming this week. Comm plan draft update by end of next week. 7/18 - Brainstorming session held during panel meeting and assignments generated - drafts due 7/23.
45	Send letter to licensee outlining the staff's position on containment testing (6/25)	D. Pickett	7/9 - Closed to item 25. Memo to file will be generated that is publicly available.
46	Revise Charter to reflect current composition of the charter (6/25)	C. Lipa	6/27 - Revised charter is in typing. 7/9 - Charter revised. Complete
47	Develop integrated list of licensing actions associated with restart (6/25)	D. Pickett	6/27 - Complete

July 26, 2002

Item Number	Action Item (Date generated)	Assigned to	Comments
48	Request briefing for panel on status of allegations in mid-July (6/25)	C.Lipa	7/2 - Complete. Briefing scheduled for 7/11 panel meeting.
49	Update six-week look ahead and maintain weekly updates (6/25)	C. Lipa	7/9 - Complete. This is now a regular agenda item.
50	Call L. Myers to discuss the licensee's plan for the Management and Human Performance Excellence Building Block (6/27)	J. Grobe C. Lipa	7/2 - Complete.
51	Send email to M. Weston regarding agendas for future ACRS meetings (6/27)	C. Lipa	7/9 - email sent and response received. No dates or agenda set yet. Complete.
52	Discuss with B. Bateman the need for a relief request for the Midland head regarding no RT for lifting lug area (6/27)	T. Mendiola D. Pickett	7/9 - Closed. Licensee to submit appropriate relief requests.
53	Email information to B. Bateman about lifting lug area of the Midland head (6/27)	J. Jacobson	7/9 - Closed. Licensee to submit appropriate relief requests.
54a	Review TSP amendment and advise the panel on the need for a TIA (7/2)	D. Pickett	7/9 - Discussed. Will wait for response from licensee. 7/16 - Discussed - added action item 54b.
54b	Initiate correspondence w/NRR to evaluate generic implications (7/16)	T. Mendiola	7/18 - Memo will be sent to Hannon's group.
55	RIII enter TSP issues recent letter into AMS (7/2)	EICS/DRS	7/9 - Complete.
56	Review 6/12 meeting transcript (7/2)	D. Pickett	7/9 - Complete.
57	Obtain documents to support vessel head replacement inspection. (7/9)	D. Pickett	7/16 - Discussed. Need code reconciliation package, Section III QA index, Section XI QA index.
58	Discuss with J. Strasma contacting interested stakeholders about 7/16 meetings (7/9)	C. Lipa	7/16 - Closed Not Completed
59	Respond to 7/3 UCS letter (7/9)	Panel	7/18 - Closed. Will track on T. Mendiola's list.
60	Hold meeting to discuss effort needed to assess risk (7/11)	Panel	7/18 - Discussed. Meeting will be held after 7/25 risk briefing.

July 26, 2002

Item Number	Action Item (Date generated)	Assigned to	Comments
61	Invite Steve Long for meeting on 7/25 (7/11)	Panel	7/16 - Closed to 40.
62	Brief new allegations or status of significant allegations one time per week (7/11)	EICS/DRP/DRS	7/16 - Put on Agenda one time per week. Closed.
63	Risk briefing notes for panel (7/11)	Steve Long	7/16 - Closed to 40.