



# Earth Sciences Consultants, Inc.

One Triangle Lane • Export, Pennsylvania 15632 • Phone: (724) 733-3000 • Fax: (724) 325-3352

## Facsimile Cover Sheet

Sender: Please complete all blanks. Facsimile Operator: \_\_\_\_\_

Date: 9/30/02 Project No.: \_\_\_\_\_

Transmit to: BETSY Ullrich, CHP

Company: U.S. NRC

Telephone No.: 610 337-5040 <sup>5000</sup> Telecopier No.: 610 337-5000  
- 5269

No. of Pages: (include cover) 4

From: RON DOWMONT

Comments: Hard Copy to Follow

*Please report problems with reception by calling (724) 733-3000 immediately and speaking to the operator.*

The information transmitted by this facsimile is considered confidential and is intended only for the use of the individual or entity named. If the reader of this message is not the intended recipient or the employee or agent responsible to deliver it to the intended recipient, you should be aware that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us by telephone immediately and return the original communication to us at the above address.





DRAFT  
Milestone Schedule  
Final Status Survey Activities  
Teledyne Brown Engineering - Westwood, New Jersey

ID	Task Name	Duration	Start	Finish	3/15	5/22	7/29	9/06	10/13	10/20	10/27	11/3	11/10	11/17	11/24	12/1	12/8	12/15	12/22	12/29
22	Building Zone 600, Room 602 - Radiochem Rooms 605E/606A/608 - Gamma Spec, Rooms 607/609/612 - Radon Lab, Rooms 613/615 - Geochem, Room 614A - Low Enriched U Lab, Rooms 614B/614C/619 - Geochronometry, Room 617 - Mass Spec, Rooms 620A/620B/620C - Storage	11 days	Fr 10/18/02	Sat 11/2/02																
23	Preparation for Survey (Reference Coordinate System and Triangular Grid Systematic Sample Point Layout)	3 days	Fr 10/18/02	Tue 10/22/02																
24	Survey (100 Percent Gross Alpha and Beta/Gamma Activity Scan of Floor and Lower Wall Surfaces, Static Count Measurements, and Collection of Smear Samples for Removable Contamination Determinations)	5 days	Mon 10/28/02	Sat 11/2/02																
25	Dequessa Facility - Net Area and Process Area	2 days	Mon 11/4/02	Tue 11/5/02																
26	Preparation for Survey (Reference Coordinate System and Triangular Grid Systematic Sample Point Layout)	1 day	Mon 11/4/02	Mon 11/4/02																
27	Survey (100 Percent Gross Alpha and Beta/Gamma Activity Scan of Floor and Lower Wall Surfaces, Static Count Measurements, and Collection of Smear Samples for Removable Contamination Determinations)	1 day	Tue 11/5/02	Tue 11/5/02																
28	Laboratory Analysis of Smear Samples	30 days	Mon 10/7/02	Fr 11/15/02																
20	Laboratory Analysis of Soil Samples Collected from the Drain Line and Former Neutralization Vault Excavations	30 days	Mon 10/7/02	Fr 11/15/02																
30	Data Evaluation and Final Status Report Preparation	40 days	Mon 10/7/02	Fr 11/29/02																
31	NRC Review of Final Status Survey Report	20 days	Mon 12/2/02	Fr 12/27/02																
32	Teledyne Brown Engineering Vacates Westwood Facility	2 days	Mon 12/2/02	Tue 12/3/02																

Task  
 Split  
 Progress  
 Milestone  
 Summary  
 Rolled Up Task  
 Rolled Up Split  
 Rolled Up Milestone  
 Rolled Up Progress  
 External Task  
 Project Summary