

Accelerated ITS Licensing Process (Pilot) Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	h
						3/7
1	Proposed Accelerated ITS Licensing Process	160 days	Mon 3/21/05	Fri 10/28/05		
2	Submittal	0 days	Mon 3/21/05	Mon 3/21/05		
3	NRC Completes Acceptance Review of Submittal and Concurs with Accelerated Review	2 wks	Mon 3/21/05	Fri 4/1/05	2	
4	2 Day Preliminary Public Meeting at NRC Headquarters	1 wk	Mon 4/4/05	Fri 4/8/05	3	
5	NRC Provides Informal RAIs	9 wks	Mon 3/21/05	Fri 5/20/05	3SS	
6	Licensee Prepares Informal RAI Responses	7 wks	Mon 4/11/05	Fri 5/27/05	5SS+3 wks	
7	5 Day Initial RAI Public Meeting	1 wk	Mon 5/30/05	Fri 6/3/05	6	
8	NRC Reviews RAI Responses and Issues Meeting Summary	3 wks	Mon 6/6/05	Fri 6/24/05	7	
9	NRC Begins Draft SER	10 wks	Mon 5/23/05	Fri 7/29/05	5SS+9 wks	
10	Licensee Prepares and Submits ITS LAR Supplement, Final DOC Table, and Clean ITS and Bases	5 wks	Mon 6/6/05	Fri 7/8/05	7	
11	NRC Completes Review of ITS LAR Supplement, DOC Table, and ITS and Bases	3 wks	Mon 8/1/05	Fri 8/19/05	9,10	
12	NRC Issues Draft SER	3 wks	Mon 8/22/05	Fri 9/9/05	11	
13	Licensee Completes Review of Draft SER	2 wks	Mon 9/12/05	Fri 9/23/05	12	
14	NRC Completes Preparation, Review, and Issuance of SER with Final ITS and Bases	5 wks	Mon 9/26/05	Fri 10/28/05	13	

Accelerated ITS Licensing Process (Pilot) Schedule

