


















ID	Task Name	Duration	Start	Finish	2008												2009							
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	FFA Manager's Meeting at LCAAP	1 day	Wed 5/16/07	Wed 5/16/07																				
2	<b>Action Memorandum</b>	<b>166 days</b>	<b>Thu 5/17/07</b>	<b>Thu 1/3/08</b>																				
3	Develop Draft AM	42 days	Thu 5/17/07	Fri 7/13/07																				
4	Army Reviews Draft AM	10 days	Mon 7/16/07	Fri 7/27/07																				
5	Revise and Duplicate Draft AM	10 days	Mon 7/30/07	Fri 8/10/07																				
6	Submit Draft AM to FFA Parties	1 day	Mon 8/13/07	Mon 8/13/07																				
7	FFA Parties Review Draft AM	32 days	Tue 8/14/07	Wed 9/26/07																				
8	Prepare Response to FFA Comments	5 days	Thu 9/27/07	Wed 10/3/07																				
9	Conference Call With FFA Parties - AM Comments	1 day	Thu 10/4/07	Thu 10/4/07																				
10	Prepare Final AM	15 days	Fri 10/5/07	Thu 10/25/07																				
11	Army Reviews Final AM	10 days	Fri 10/26/07	Thu 11/8/07																				
12	Finalize, Duplicate, Distribute Final AM	10 days	Fri 11/9/07	Thu 11/22/07																				
13	Army and FFA Approve/Sign Final AM	30 days	Fri 11/23/07	Thu 1/3/08																				
14	<b>Work Plans</b>	<b>200 days</b>	<b>Thu 5/17/07</b>	<b>Wed 2/20/08</b>																				
15	Develop Draft Work Plans	68 days	Thu 5/17/07	Mon 8/20/07																				
16	Army Reviews Draft Work Plans	10 days	Tue 8/21/07	Mon 9/3/07																				
17	Revise and Duplicate Draft Work Plans	10 days	Tue 9/4/07	Mon 9/17/07																				
18	Submit Draft Work Plans to FFA Parties	1 day	Tue 9/18/07	Tue 9/18/07																				
19	FFA Parties Review Draft Work Plans	32 days	Wed 9/19/07	Thu 11/1/07																				
20	Prepare Response to FFA Comments	10 days	Fri 11/2/07	Thu 11/15/07																				
21	Conference Call With FFA Parties - Work Plans Cc	1 day	Fri 11/16/07	Fri 11/16/07																				
22	Prepare Draft Final Work Plans	20 days	Mon 11/19/07	Fri 12/14/07																				
23	Army Reviews Draft Final Work Plans	10 days	Mon 12/17/07	Fri 12/28/07																				
24	Revise and Duplicate Draft Final Work Plans	10 days	Mon 12/31/07	Fri 1/11/08																				
25	Submit Draft Final Work Plans to FFA Parties	1 day	Mon 1/14/08	Mon 1/14/08																				
26	FFA Parties Review/Approve Draft Final Work Plan	22 days	Tue 1/15/08	Wed 2/13/08																				
27	Finalize, Duplicate, Distribute Final Work Plans	5 days	Thu 2/14/08	Wed 2/20/08																				
28	<b>Explosive Safety Submission</b>	<b>66 days</b>	<b>Wed 9/19/07</b>	<b>Wed 12/19/07</b>																				
29	Develop Draft ESS	20 days	Wed 9/19/07	Tue 10/16/07																				

Project: Area 10 AM Schedule-070207 Date: Mon 7/2/07	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	2008												2009						
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
30	Army Reviews Draft ESS	5 days	Wed 10/17/07	Tue 10/23/07																			
31	Revise and Duplicate ESS	10 days	Wed 10/24/07	Tue 11/6/07																			
32	Submit ESS to Army Safety Board	1 day	Wed 11/7/07	Wed 11/7/07																			
33	Army Approve/Sign ESS	30 days	Thu 11/8/07	Wed 12/19/07																			
34	<b>Part B Permit Application</b>	<b>76 days</b>	<b>Wed 9/19/07</b>	<b>Wed 1/2/08</b>																			
35	Develop Draft Permit App	30 days	Wed 9/19/07	Tue 10/30/07																			
36	Army Reviews Draft Permit App	5 days	Wed 10/31/07	Tue 11/6/07																			
37	Revise and Duplicate Permit App	10 days	Wed 11/7/07	Tue 11/20/07																			
38	Submit Permit App to MDNR	1 day	Wed 11/21/07	Wed 11/21/07																			
39	MDNR Review/Approve Permit App	30 days	Thu 11/22/07	Wed 1/2/08																			
40	<b>Area 10 Removal Action</b>	<b>132 days</b>	<b>Thu 2/28/08</b>	<b>Fri 8/29/08</b>																			
41	Initiate Fieldwork	1 day	Thu 2/28/08	Thu 2/28/08																			
42	Mobilization	10 days	Fri 2/29/08	Thu 3/13/08																			
43	Removal Action Fieldwork	110 days	Fri 3/14/08	Thu 8/14/08																			
44	Demobilization	10 days	Fri 8/15/08	Thu 8/28/08																			
45	Fieldwork Complete	1 day	Fri 8/29/08	Fri 8/29/08																			
46	<b>Area 10 Removal Action Report</b>	<b>154 days</b>	<b>Mon 9/1/08</b>	<b>Thu 4/2/09</b>																			
47	Prepare Draft RA Report	45 days	Mon 9/1/08	Fri 10/31/08																			
48	Army Reviews Draft RA Report	10 days	Mon 11/3/08	Fri 11/14/08																			
49	Revise and Duplicate Draft RA Report	10 days	Mon 11/17/08	Fri 11/28/08																			
50	Submit Draft RA Report to FFA Parties and NRC	1 day	Mon 12/1/08	Mon 12/1/08																			
51	FFA Parties and NRC Review Draft RA Report	32 days	Tue 12/2/08	Wed 1/14/09																			
52	Prepare Response to RA Report Comments	5 days	Thu 1/15/09	Wed 1/21/09																			
53	Conference Call With FFA Parties	1 day	Thu 1/22/09	Thu 1/22/09																			
54	Revise RA Report	22 days	Fri 1/23/09	Mon 2/23/09																			
55	Submit Draft Final RA Report to FFA Parties and N	1 day	Tue 2/24/09	Tue 2/24/09																			
56	FFA Parties Review/Approve Draft Final RA Report	22 days	Wed 2/25/09	Thu 3/26/09																			
57	Finalize, Duplicate, Distribute RA Report	5 days	Fri 3/27/09	Thu 4/2/09																			

Project: Area 10 AM Schedule-070207 Date: Mon 7/2/07	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	