



COLA Schedules

RAI Responses

Standardization Letters

NRC – ESBWR DCWG Meeting

October 23, 2008



Objectives

- Update on plans for next COLA submissions
- Update on plans for RAI response standardization letters



R-COLA Submission 2 Schedule

Oct. 24	COLA Submission 2 freeze date
Nov. 7	Approve all COLA changes
Nov. 10-14	Initial page turn review
Nov. 17-21	Incorporate final changes Perform final page turn review
Nov. 24-26	Present Submission 2 to executives
Dec.	Management reviews and approvals Mail Submission 2 to NRC




S-COLA Submission Schedules

- GGNS

- Rev 1 - Early February 2009

- Fermi

- Rev 1 – February 2009



S-COLA Submission Schedules (continued)

- VCS

- Rev 1 – February 2009
- Soil structure interaction analysis ongoing


- RB

- Rev 1 – February 2009
- Soil structure interaction analysis ongoing



Scope of Changes in Upcoming COLA Submissions

- Incorporate DCD R5
- Incorporate R-COLA standard RAI responses submitted through 10/24/08
- Site-specific RAI responses
- Voluntary submittals (e.g., acceptance review issues, environmental audit)
- Incorporate revised NEI templates
- Incorporate internally-identified changes




Standardization Letters for RAI Responses

- R-COLA (NAPS) submitted initial list on Sep 23 and updated list on Oct 10 to identify R-COLA responses that are standard for ESBWR COLAs:
 - Scope includes only FSAR and TS RAIs
 - List identifies each response as standard or site-specific
- Each S-COL Applicant will use the R-COLA list to identify the R-COLA RAI responses that are applicable to that S-COLA. S-COLA list submitted to NRC by letter.



Standardization Letters

- Entergy submitted initial GGNS list on Oct 8
- Entergy will update the GGNS list by Oct 24
- Other S-COLAs will submit letters after COLAs are docketed
- Dominion and S-COLAs will continue to periodically update the list as R-COLA RAI responses are submitted



Discussion

Questions?