

Docket File

DEC 31 1974

Docket No. 50-286

Daniel R. Muller, Assistant Director for Environmental Projects, L
THRU : George W. Knighton, Chief, Environmental Projects Branch No. 1, L

STATUS OF THE INDIAN POINT UNIT NO. 3 FES

On December 12-14, 1974, I visited ORNL and in my trip report, dated December 17, 1974, I discussed the status of the preparation of the FES. At that time, ORNL was in the process of making extensive revisions to the biological, thermal, and cost-benefit sections of Chapters V and XI and would not have a final copy of the FES ready until February 10, 1975. Since this was not satisfactory, I said that the revisions to the FES would have to be expedited, so as to assure the FES would be issued in January. On December 16, 1974, I discussed the problems, as presented in my trip report, to G. Knighton. A. Giambusso was briefed on December 17, 1974 on the problems and wanted ORNL to make a firm commitment to issue a quality document on a specific date.

On December 18, 1974, G. Knighton telephoned W. Fulkerson at ORNL to set a firm commitment on the issuance of the FES. Fulkerson stated that ORNL would complete the revisions to Chapter V by January 2, 1975, and Chapter XI by January 8, 1975, and that retyping of the FES would be completed out of the Technical Publications Department by January 17, 1975. The FES would be published by January 31, 1975. The dates were set based on the assumptions that the compensation. y-o-y model runs being made during the week of December 16 would not cause any major effect on the results of the percent reduction from entrainment, and that W. Van Winkle would get over the flu in the next several days, and that the y-o-y model description in Appendix B would be OK. Apparently it was agreed upon that Knighton and I would go down to ORNL to review the revisions (typed up in draft form) of Chapter V on January 2, 1975 and Chapter XI on January 8-9, 1975 before any final typing by the Technical Publications Department would be done. In addition, the technical memorandum (TM) on the y-o-y model would be issued from Technical Publications on January 20, 1975. (The TM on the adult model was issued on December 16, 1974.)

8111120556 741231
ADOCK 05000286

OFFICE ➤						
SURNAME ➤						
DATE ➤						

DEC 31 1974

D. R. Muller

- 2 -

On December 19 and 20, 1974, I also forwarded to R. Rush information regarding the status of the transmission lines, the inservice date of November 1975 for Unit No. 3, and the conservation of energy issues in Chapters X and XI. Chapter XII and Appendix G were to be sent to final typing on December 20. On December 26, 1974, I received typed up revised Chapters I - IV, VI, VIII, and IX and Appendices C, D, C, F, and H. On December 30, 1974, I talked with W. Fulkerson at ORNL who reported that W. Van Winkle now has conjunctivitis and can only work one half day on the revisions to Chapter V and XI. The revision (in a rough draft) would not be ready for EPB review until January 9 or 10 or maybe until the early part of the week of January 13, M. Carter would start the revisions to Chapter X and XI on January 2.

The intent is to have a final copy for review by management and OGC by January 25 and ready for the publishers on January 22, 1975. The date for issuance of the FES will be on January 31, 1975. *mmx*

Original signed by
M. J. Oestmann

M. J. Oestmann, Project Manager
Environmental Projects Branch No.1
Directorate of Licensing

DISTRIBUTION:

Docket File
EP-1 Reading
L Reading
A. Giambusso
R. Boyd
OGC
M. Aycock, L:LWR
M. J. Oestmann, L;EP-1
G. W. Knighton, L:EP-1
M. Slater

OFFICE	L:EP-1	L:EP-1				
SURNAME	MJOestmann:mh	G. W. Knighton				
DATE	12/31/74	12/30/74				