

DEC 5 1974

L. Manning Muntzing, Director of Regulation
THRU: Edson G. Case, Acting Director of Licensing

Original Signed By
E. G. Case

STATUS REPORT ON SELECTED LICENSING CASES

Enclosed is a brief status summary for the week ending
November 30, 1974, as requested for:

Indian Point 3

Original signed by
Roger S. Boyd

for
A. Giambusso, Deputy Director
for Reactor Projects
Directorate of Licensing

Enclosure:
As stated above

Distribution:
Docket File (50-286) ✓
L Rdg. (M. Groff, Rm. 188)
LWR 1-1 File
LVGossick
FSchroeder
AGiambusso
RSBoyd
RCDeYoung
DVassallo
MBAycock
MJOestmann

8111210106 741205
ADOCK 05000286

*MB
12/1/74*

OFFICE >	LWR 1-1	AD: LWR 1	DD: RP	Act: DIR: L	
SURNAME >	DVassallo:ms	RCDeYoung	AGiambusso	EGCase	
DATE >	12/3/74	12/3/74	12/2/74	12/ /74	

STATUS REPORT FOR WEEK ENDING NOVEMBER 30, 1974
CONSOLIDATED EDISON COMPANY
INDIAN POINT UNIT 3
DOCKET NO. 50-286

A prehearing conference was held in Croton-on-Hudson, New York on November 26, 1974. As a result of the prehearing conference, Chairman Jensch is expected to define in more detail the safety matters (seismic, financial and QA) the Board wishes to pursue on the record at the evidentiary hearing. The status of the settlement agreement on environmental matters was discussed. Some minor snags had arisen on a couple of the points of the agreement. Further meetings will be held promptly by the parties to resolve these matters. Nevertheless, Chairman Jensch indicated that it was the Board's feeling that any stipulated agreement must be supported by the record, which indicates that further information may have to be provided on the record at the time of the hearing on environmental matters. Con Ed indicated to the Board at the prehearing conference that they expected to load fuel between March 15 and April 1, 1975 indicating a slip from their February 1 date.

No date for the evidentiary hearing was set or discussed at the prehearing conference.

A summary of the status of major events is as follows:

1. SER Supplement and staff evaluations as needed on other pertinent safety-related issues - Scheduled for mid-December so that the safety hearing could start mid-January.
2. FES Issued - December 17, 1974
3. Fuel Loading Date - Con Ed projects - March 15 to April 1, 1975
4. PDD - May 18, 1975 - This date assumes that the hearing will start on January 14, 1975 and a two month contested hearing. The Board, however, has not set a date for the hearing as yet. If the environmental issues are settled among the parties, a decision date as early

as March 15 is possible. In addition, Con Ed has filed a motion for an interim license for fuel loading, startup testing and power ascension up to 91% power. The Board has not yet ruled on this motion. The staff would support a fuel loading and low power license if necessary to not interfere with plant startup. A prehearing conference was held on November 26, 1974.