

## GEHitachiUELAPem Resource

---

**From:** Avci, Halil I. [avci@anl.gov]  
**Sent:** Monday, March 30, 2009 11:49 AM  
**To:** Avci, Halil I.; Allison, Timothy; Anast, Georgia A.; Biber, Bruce M.; Chang, Youngsoo; Fischer, Karl W.; Hocking, Elizabeth K.; Kamboj, Sunita; LaGory, Kirk E.; O'Rourke, Daniel J.; Picel, Kurt C.; Quinn, John; Vinikour, William S.; Williams, Suzanne D.; Ridge, Christianne  
**Subject:** RE: Agenda for the NRC GLE Facility EIS Team Meeting, March 31, 2009  
**Attachments:** GEH\_Plan\_031909\_NRC.doc

Forgot to attach the schedule. Here it is.

-----Original Message-----

From: Avci, Halil I.  
Sent: Monday, March 30, 2009 10:48 AM  
To: Allison, Timothy; Anast, Georgia A.; Avci, Halil I.; Biber, Bruce M.; Chang, Youngsoo; Fischer, Karl W.; Hocking, Elizabeth K.; Kamboj, Sunita; LaGory, Kirk E.; O'Rourke, Daniel J.; Picel, Kurt C.; Quinn, John; Vinikour, William S.; Williams, Suzanne D.; 'Christianne Ridge'  
Subject: Agenda for the NRC GLE Facility EIS Team Meeting, March 31, 2009

NRC GLE Facility EIS Team,

Attached are

1. The agenda for tomorrow's team meeting
2. Schedule, which we will discuss tomorrow, and
3. Scope of Work (SOW), taken from the proposal we had prepared last July. Due to changes in the project schedule from the one that was anticipated in July 2008 and the approximately 5-month down time in the project, the first two tasks in the SOW will no longer have the formal deliverables to NRC, but, as you know, we are now conducting the review of documents as called out in Task 1 and the review of ER, as called for in Task 2, under Task 3.

As indicated on the agenda, the call in number and passcode for the meeting are:

Tel: 800-619-7490  
Passcode: 58312

For those of you who are in Building 900, the meeting will take place in Conference Room C05, at 10:00 - 11:00 AM CDT. See you or talk to you all tomorrow.

Halil

=====  
Halil I. Avci, Ph.D.  
Manager, Radiological Health Risk Section and  
Environmental Health Risk Section  
Environmental Science Division  
Argonne National Laboratory

9700 S. Cass Ave.  
Argonne, IL 60439  
Phone: (630) 252-6477  
Fax: (630) 252-4624  
E-mail: [avci@anl.gov](mailto:avci@anl.gov)

=====

**Hearing Identifier:** GEHitachiUE\_LicenseApplication\_Public  
**Email Number:** 142

**Mail Envelope Properties** (8417E4E695A4A74CA4EF4897B294633402B29D45)

**Subject:** RE: Agenda for the NRC GLE Facility EIS Team Meeting, March 31, 2009  
**Sent Date:** 3/30/2009 11:49:10 AM  
**Received Date:** 3/30/2009 11:49:12 AM  
**From:** Avci, Halil I.

**Created By:** avci@anl.gov

**Recipients:**

"Avci, Halil I." <avci@anl.gov>  
Tracking Status: None  
"Allison, Timothy" <tallison@anl.gov>  
Tracking Status: None  
"Anast, Georgia A." <ganast@anl.gov>  
Tracking Status: None  
"Biwer, Bruce M." <bmbiwer@anl.gov>  
Tracking Status: None  
"Chang, Youngsoo" <changy@anl.gov>  
Tracking Status: None  
"Fischer, Karl W." <kfischer@anl.gov>  
Tracking Status: None  
"Hocking, Elizabeth K." <ehocking@anl.gov>  
Tracking Status: None  
"Kamboj, Sunita" <skamboj@anl.gov>  
Tracking Status: None  
"LaGory, Kirk E." <lagory@anl.gov>  
Tracking Status: None  
"O'Rourke, Daniel J." <danorourke@anl.gov>  
Tracking Status: None  
"Picel, Kurt C." <kcpicel@anl.gov>  
Tracking Status: None  
"Quinn, John" <quinnj@anl.gov>  
Tracking Status: None  
"Vinikour, William S." <vinikour@anl.gov>  
Tracking Status: None  
"Williams, Suzanne D." <swilliams@anl.gov>  
Tracking Status: None  
"Ridge, Christianne" <Christianne.Ridge@nrc.gov>  
Tracking Status: None

**Post Office:** SCOOPY.anl.gov

<b>Files</b>	<b>Size</b>	<b>Date &amp; Time</b>
MESSAGE	1767	3/30/2009 11:49:12 AM
GEH_Plan_031909_NRC.doc	34880	

**Options**

**Priority:** Standard  
**Return Notification:** No  
**Reply Requested:** No

**Sensitivity:** Normal  
**Expiration Date:**  
**Recipients Received:**

GE-Hitachi Global Laser Enrichment (GLE) Environmental Impact Statement

Actual dates last updated 3/17/2009

Planned dates last changed 3/17/2009

Major Milestones in Red

Major Contractor Deliverables in Blue

<u>Milestone</u>	<u>Planned</u>	<u>Actual</u>
<u>Environmental Report</u>		
- Receipt of Environmental Report	1/30/09	1/30/09
- ER Acceptance Review Letter Sent	3/12/09	3/12/09
- Proposed Action & Alt. (A1)	04/01/09	
- NRC Review of Task A1	04/08/09	
- Preliminary Outline/TOC (A2)	04/08/09	
- NRC Review of Task A2	04/15/09	
<u>Scoping Meeting</u>		
- NOI FRN Finish Concurrence	3/27/09	
- NOI FRN published in FR	4/17/09	
- Complete scoping presentation, posters	5/12/09	
- Hold Scoping Meeting	5/19/09	
- Issue Meeting Summary	6/06/09	
- End of Scoping Period	6/19/09	
- Draft Scoping Summary Report	7/17/09	
- NRC Review of Scoping Summary	7/24/09	
- Final Scoping Summary Report	8/07/09	
- Issue Scoping Summary Report	8/17/09	
<u>Consultations</u>		
- Initiate Consultations	4/03/09	
<u>RAIs</u>		
- RAI Input (B2)	7/21/09	
- Prepare RAIs / Begin Concurrence	7/24/09	
- Issue RAIs	8/05/09	
- Receive RAI responses	9/04/09	
<u>Draft EIS</u>		
- Revised Proposed Action & Alt. (B4)	06/02/09	
- Draft Affected Environment (B5)	06/16/09	
- Draft Impacts Section (B6)	06/30/09	
- NRC review of B4, B5, B6	07/07/09	
- Preliminary Draft EIS	08/24/09	
- NRC Review of Preliminary Draft EIS	09/01/09	
- Working Copy of Draft EIS	09/30/09	
- NRC Review of Working Copy of DEIS	10/07/09	
- Draft EIS Review Meeting	10/21/09	
- Camera-Ready Draft EIS	11/18/09	
- Issue Draft EIS	12/31/09	
- DEIS Public Comment Meeting	02/04/10	
- Issue meeting summary	02/14/10	
- Public Comment Period Ends	03/16/10	
- Issue Ltr to GEH to Resolve Comments	03/29/10	
- Response from GEH	04/20/10	
- Draft Compilation of Comments (D1)	05/18/10	
- NRC Review of Draft Compilation	06/01/10	

- Final Compilation (D2) 06/29/10
- NRC Review Compilation 07/06/10

Final EIS

- Preliminary FEIS (E1) 06/15/10
- Review Preliminary FEIS 06/28/10
- FEIS Review Meeting (E2) 07/20/10
- FEIS for Publication (E3) 08/10/10
- Concurrence - FEIS, FRN, Notices 08/10/10
- Review by Linda S and OIS / Staff rev. 08/19/10
- Printing by Guy B 08/31/10
- Deliver 5 copies to EPA HQ 09/01/10
- Issue FRN, FEIS, EPA Filing Letter 09/09/10