



April 1, 1994  
IPN-94-040

U.S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Mail Station P1-137  
Washington, DC 20555

Subject: **Indian Point 3 Nuclear Power Plant**  
**Docket No. 50-286**  
**Extension for Submittal of the Individual Plant**  
**Evaluation and Safe Shutdown Equipment List**

- References:
1. NYPA Letter from Ralph E. Beedle to the NRC, entitled, "Individual Plant Examination of External Events," dated December 26, 1991.
  2. NYPA Letter from Ralph E. Beedle to the NRC, entitled, "Response to Supplement No. 1 to Generic Letter 87-02, 'Verification of Seismic Adequacy of Mechanical and Electrical Equipment in Operating Reactors, Unresolved Safety Issue (USI) A-46,'" dated September 22, 1992.

Dear Sir:

The purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of two schedule revisions. These revisions are changes to: 1) the submittal date of the Indian Point 3 Individual Plant Examination for Internal Events (IPE), and 2) the completion date of the Safe Shutdown Equipment List (SSEL).

The Authority provided the NRC a schedule for submittal of the Indian Point 3 IPE in Reference 1. The Authority is revising the date for submitting the IPE to the NRC from March 31, 1994 to June 30, 1994.

The same Power Authority group is responsible for both the FitzPatrick and Indian Point 3 IPEs. During the NRC review of the FitzPatrick IPE, a significant amount of unanticipated work was encountered, which delayed the preparation of the Indian Point 3 IPE.

In Reference 2, the Authority provided a completion date for developing the SSEL as part of the Seismic Qualification Utility Group (SQUG) project. The Authority is revising the date for developing the SSEL from March 31, 1994 to July 29, 1994.


9404110216 940401  
PDR ADDCK 05000286  
P PDR

ADD1 / /

The SSEL is only one component of the entire SQUG project. The SQUG project is not part of the Indian Point 3 licensing basis and the overall project is not due until the end of 1995. Therefore, revising the SSEL date will not adversely affect completion of the overall SQUG project.

Attachment I lists the Authority's commitments and the revised dates. If you have any questions, please contact Mr. P. Kokolakis.

Very truly yours,



W. A. Josider  
Acting Executive Vice President  
Nuclear Generation

Attachment

cc: U.S. Nuclear Regulatory Commission  
475 Allendale Road  
King of Prussia, PA 19406

Resident Inspector's Office  
Indian Point Unit 3  
U.S. Nuclear Regulatory Commission  
P.O. Box 337  
Buchanan, NY 10511

Mr. Nicola F. Conicella, Project Manager  
Project Directorate I-1  
Division of Reactor Projects I/II  
U.S. Nuclear Regulatory Commission  
Mail Stop 14B2  
Washington, DC 20555

ATTACHMENT I TO IPN-94-040

**COMMITMENTS ASSOCIATED WITH IPN-94-040**

New York Power Authority  
Indian Point 3 Nuclear Power Plant  
Docket No. 50-286

COMMITMENTS ASSOCIATED WITH IPN-94-040

Comm. No.	Commitment Description	Due Date
IPN-94-040-01	The Indian Point 3 IPE for internal events will be submitted by June 30, 1994.	6/30/94
IPN-94-040-02	The Safe Shutdown Equipment List (SSEL) will be completed by July 29, 1994.	7/29/94