

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.

DOCKET NO. 50-247

ORDER EXTENDING COMPLETION DATE

Consolidated Edison Company of New York, Inc. is the holder of Provisional Construction Permit CPPR-21 issued by the Commission on October 14, 1966, for the construction of the Indian Point Station Unit No. 2, a 2758 megawatt (thermal) pressurized water nuclear reactor, presently under construction at the company's site on the Hudson River in the Village of Buchanan, Westchester County, New York.

On November 29, 1972, the company requested an extension of completion date because of delays in the completion and associated testing of the facility due to the determination to refabricate the core and to inspect and repair, as necessary, deficiencies in particular vent/drain assemblies which were indicated during the pre-critical testing program. The Director of Regulation having determined that this action involves no significant hazards consideration, and good cause having been shown:

IT IS HEREBY ORDERED THAT the latest completion date for CPPR-21 is extended from January 2, 1973 to March 1, 1973.

FOR THE ATOMIC ENERGY COMMISSION

R. C. DeYoung, Jr.
R. C. DeYoung, Acting
A. Giambusso, Deputy Director
for Reactor Projects
Directorate of Licensing

Date of Issuance:

December 27, 1972

8111030697 721227
PDR ADOCK 05000247
P PDR