

## PMVictoriaESPPEm Resource

---

**From:** Jessie, Janelle  
**Sent:** Tuesday, August 31, 2010 10:20 AM  
**To:** david.distel@exeloncorp.com  
**Cc:** marilyn.kray@exeloncorp.com; Joshua.Trembley@exeloncorp.com; christopher.kerr@exeloncorp.com  
**Subject:** Victoria County Station Early Site Permit Application Review Schedule Letter  
**Attachments:** Victoria County Station ESP Application Review Schedule Letter - ML1020807040.pdf

Good Morning Dave,

In the June 8, 2010 acceptance letter to Ms. Kray, the U. S. Nuclear Regulatory Commission (NRC) informed you that a detailed technical review schedule would be developed and submitted to you by August of 2010 for the Victoria County Station Early Site Permit application. Attached is a courtesy copy of that schedule letter.

The letter can be found in ADAMS at ML102080704.

Please do not hesitate to contact me with any questions.

Janelle

Janelle B. Jessie  
Project Manager  
U.S. Nuclear Regulatory Commission  
Office of New Reactors  
Division of New Reactor Licensing  
NGE1 Projects Branch  
301-415-6775  
[janelle.jessie@nrc.gov](mailto:janelle.jessie@nrc.gov)

**Hearing Identifier:** Victoria\_ESP\_Public  
**Email Number:** 4

**Mail Envelope Properties** (65FB43187ED87C46B3F00CB97D081E6001256E5B85)

**Subject:** Victoria County Station Early Site Permit Application Review Schedule Letter  
**Sent Date:** 8/31/2010 10:20:28 AM  
**Received Date:** 8/31/2010 10:20:29 AM  
**From:** Jessie, Janelle

**Created By:** Janelle.Jessie@nrc.gov

**Recipients:**

"marilyn.kray@exeloncorp.com" <marilyn.kray@exeloncorp.com>

Tracking Status: None

"Joshua.Trembley@exeloncorp.com" <Joshua.Trembley@exeloncorp.com>

Tracking Status: None

"christopher.kerr@exeloncorp.com" <christopher.kerr@exeloncorp.com>

Tracking Status: None

"david.distel@exeloncorp.com" <david.distel@exeloncorp.com>

Tracking Status: None

**Post Office:** HQCLSTR01.nrc.gov

<b>Files</b>	<b>Size</b>	<b>Date &amp; Time</b>
MESSAGE	767	8/31/2010 10:20:29 AM
Victoria County Station ESP Application Review Schedule Letter - ML1020807040.pdf		
98584		

**Options**

**Priority:** Standard

**Return Notification:** No

**Reply Requested:** No

**Sensitivity:** Normal

**Expiration Date:**

**Recipients Received:**

August 31, 2010

Ms. Marilyn C. Kray  
Vice President  
New Plant Development  
Exelon Nuclear Texas Holdings, LLC (Exelon)  
200 Exelon Way  
Kennett Square, PA 19348

SUBJECT: VICTORIA COUNTY STATION EARLY SITE PERMIT APPLICATION REVIEW  
SCHEDULE

Dear Ms. Kray:

By letter dated June 8, 2010, the U. S. Nuclear Regulatory Commission (NRC) informed Exelon Generation that the NRC had docketed the Victoria County Station (VCS) Early Site Permit (ESP) application and that a detailed technical review schedule would be developed after all supplemental information was provided to the staff for their review and approval. By this letter, the NRC Staff hereby transmits the technical review schedule.

The VCS ESP technical review schedule encompasses both the safety and environmental reviews. Milestones for both reviews are listed in Enclosure 1. Consistent with previous reviews, the VCS ESP schedule does not include a model of the hearing process. Additionally, the ESP review schedule is based, in part, on the assumption that responses to the staff's requests for additional information (RAI) will be submitted within 30 days of receipt for RAIs. It is anticipated that responses to RAIs will be complete and provide information sufficient to resolve the staff's concerns.

As the advanced safety evaluation (Phase B) progresses the staff will review and re-baseline the safety review schedule, as needed. Similarly, the staff will revise the environmental review schedule, as needed, once improved information regarding issues that may impact the schedule for issuance of the draft environmental impact statement (EIS) has been acquired. After the public comment period on the draft EIS ends, the staff will again review and re-baseline, if necessary, the environmental review schedule. At this point, the staff will have a better understanding of whether any issues have been identified that could affect the schedule for issuing the final EIS.

It is the staff's goal to provide Exelon Generation with a review schedule and process that is easy to follow and supports both the identification and resolution of complex issues as early in the review process as possible. To ensure that this occurs, the staff intends to engage Exelon as the ESP review progresses to address schedule details and potential refinements.

M. Kray

- 2 -

Should you have any questions or comments, I can be reached at (301) 415-6775 or at [Janelle.Jessie@nrc.gov](mailto:Janelle.Jessie@nrc.gov).

Sincerely,

*/RA/*

Janelle B. Jessie, Project Manager  
BWR Projects Branch  
Division of New Reactor Licensing  
Office of New Reactors

Docket No. 52-042

Enclosure:  
Review Schedule Milestones

cc w/encl: See next page

M. Kray

- 2 -

Should you have any questions or comments, I can be reached at (301) 415-6775 or at [Janelle.Jessie@nrc.gov](mailto:Janelle.Jessie@nrc.gov).

Sincerely,

*/RA/*

Janelle B. Jessie, Project Manager  
BWR Projects Branch  
Division of New Reactor Licensing  
Office of New Reactors

Docket No. 52-042

Enclosure:  
Review Schedule Milestones

cc w/encl: See next page

ADAMS Accession No.: ML102080704

NRO-002

OFFICE	PM:DNRL/BWR	LA:DNRL/BWR	BC:DSER/RAP	BC:DNRL/BWR	OGC
NAME	JJessie	SGreen	LBauer	MTonacci	AWilson
DATE	07/29/10	08/02/10	08/02/10	08/03/10	08/05/10
OFFICE	D:DNRL				
NAME	DMatthews				
DATE	08/31/10				

**OFFICIAL RECORD COPY**

SUBJECT: VICTORIA COUNTY STATION (VCS) EARLY SITE PERMIT (ESP)  
APPLICATION REVIEW SCHEDULE DATED AUGUST 31, 2010

Distribution:

PUBLIC  
NGE1 R/F

Hard Copy

JJessie, NRO  
SGreen, NRO  
MTonacci, NRO  
TTerry, NRO  
LBauer, NRO  
AWilson, NRO

E-Mail

RidsNroDnrl  
RidsRgn2MailCenter  
RidsNroDnrlNge1  
RidsNroDnrlNge2  
RidsOgcMailCenter  
RidsAcrcAcnwMailCenter  
SBurnell, OPA  
AWilson, OGC

Victoria County Station Early Site Permit Application Review Schedule

<u>Safety Review</u>	<u>Target Completion Date</u>
Phase A - Requests for Additional Information (RAIs) and Supplemental RAIs issued	10/2011-T
Phase B - Advanced safety evaluation (SE) with no Open Items developed	08/2012-T
Phase C - ACRS meeting on Advanced SE	12/2012-T
Phase D - Final safety evaluation report (SER) issued	04/2013-T

<u>Environmental Review</u>	<u>Target Completion Date</u>
Phase 1 - Environmental impact statement (EIS) scoping summary report issued	07/2011-T
Phase 2 - Draft EIS issued to EPA	08/2012-T
Phase 3 - Final EIS issued to EPA	08/2013-T

ESP - Exelon - Victoria Mailing List

(Revised 07/20/2010)

cc:

Ms. Michele Boyd  
Legislative Director  
Energy Program  
Public Citizens Critical Mass Energy  
and Environmental Program  
215 Pennsylvania Avenue, SE  
Washington, DC 20003



## ESP - Exelon - Victoria Mailing List

### Email

annie@ieer.org (Annie Makhijani)  
APH@NEI.org (Adrian Heymer)  
Arjun@ieer.org (Arjun Makhijani)  
awc@nei.org (Anne W. Cottingham)  
BrinkmCB@westinghouse.com (Charles Brinkman)  
charles@blackburncarter.com (Charles Irvine)  
chris.maslak@ge.com (Chris Maslak)  
cwaltman@roe.com (C. Waltman)  
david.distel@exeloncorp.com (David Distel)  
david.lewis@pillsburylaw.com (David Lewis)  
dcurran@harmoncurran.com (Diane Curran)  
Derlinda.Bailey@chguernsey.com (Derinda Bailey)  
donald.woodlan@luminant.com (Donald Woodlan)  
ed.burns@earthlink.net (Ed Burns)  
gcesare@enercon.com (Guy Cesare)  
jbb@blackburncarter.com (Jim Blackburn)  
jerald.head@ge.com (Jerald G. Head)  
jgutierrez@morganlewis.com (Jay M. Gutierrez)  
jim.riccio@wdc.greenpeace.org (James Riccio)  
joseph.bauer@exeloncorp.com (Joe Bauer)  
Joseph\_Hegner@dom.com (Joseph Hegner)  
karen@seedcoalition.org (Karen Hadden)  
kenneth.ainger@exeloncorp.com (Kenneth Ainger)  
KSutton@morganlewis.com (Kathryn M. Sutton)  
kwaugh@impact-net.org (Kenneth O. Waugh)  
lchandler@morganlewis.com (Lawrence J. Chandler)  
ldblaylock@cpsenergy.com (Larry Blaylock)  
Marc.Brooks@dhs.gov (Marc Brooks)  
maria.webb@pillsburylaw.com (Maria Webb)  
marilyn.kray@exeloncorp.com  
mark.beaumont@wsms.com (Mark Beaumont)  
Mark.Crisp@chguernsey.com (Mark Crisp)  
matias.travieso-diaz@pillsburylaw.com (Matias Travieso-Diaz)  
media@nei.org (Scott Peterson)  
mfraser@harmoncurran.com (Matthew Fraser)  
mike\_moran@fpl.com (Mike Moran)  
MSF@nei.org (Marvin Fertel)  
nirsnet@nirs.org (Michael Mariotte)  
Nuclaw@mindspring.com (Robert Temple)  
patriciaL.campbell@ge.com (Patricia L. Campbell)  
Paul@beyondnuclear.org (Paul Gunter)  
pshastings@duke-energy.com (Peter Hastings)  
RJB@NEI.org (Russell Bell)  
sabinski@suddenlink.net (Steve A. Bennett)

ESP - Exelon - Victoria Mailing List

sandra.sloan@areva.com (Sandra Sloan)  
sfrantz@morganlewis.com (Stephen P. Frantz)  
stephan.moen@ge.com (Stephan Moen)  
thomas.mundy@exeloncorp.com (Thomas Mundy)  
Vanessa.quinn@dhs.gov (Vanessa Quinn)  
Wanda.K.Marshall@dom.com (Wanda K. Marshall)