

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8802090110 DOC. DATE: 88/01/22 NOTARIZED: NO DOCKET #
 FACIL: 50-331 Duane Arnold Energy Center, Iowa Electric Light & Pow 05000331
 AUTH. NAME AUTHOR AFFILIATION
 ROTHERT, W. C. Iowa Electric Light & Power Co.
 RECIP. NAME RECIPIENT AFFILIATION
 MURLEY, T. Office of Nuclear Reactor Regulation, Director (Post 870411)

SUBJECT: Provides notification of change in integrated plan Schedule
 B. Completion date for plant process computer upgrade changed
 to 880229, due to difficulties w/final software checkout &
 verification.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES			RECIPIENT ID CODE/NAME	COPIES	
		LTTR	ENCL			LTTR	ENCL
	PD3-1 LA	1	0		PD3-1 PD	5	5
	CAPPUCCI, A	1	1				
INTERNAL:	ARM/DAF/LFMB	1	0		NRR/DEST/ADS	1	1
	NRR/DEST/CEB	1	1		NRR/DEST/MTB	1	1
	NRR/DEST/RSB	1	1		NRR/DOEA/TSB	1	1
	NRR/PMAS/ILRB	1	1		OGC/HDS2	1	0
	<u>REG FILE</u> 01	1	1		RES/DE/EIB	1	1
EXTERNAL:	LPDR	1	1		NRC PDR	1	1
	NSIC	1	1				

TOTAL NUMBER OF COPIES REQUIRED: LTTR 20 ENCL 0

Iowa Electric Light and Power Company

January 22, 1988
NG-88-0162

Dr. Thomas Murley, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

Subject: Duane Arnold Energy Center
Docket No: 50-331
Op. License No: DPR-49
Integrated Plan Schedule B Change: Plant
Process Computer Upgrade
Reference: 1) Letter, W. Rothert to Dr. T. Murley,
"Semiannual Report for the Plan for the
Integrated Scheduling of Plant
Modifications for the DAEC", NG-87-3705
November 3, 1987
File: A-278, A-107a, A-370

Dear Dr. Murley:

This letter provides the NRC with written notification of a change in Schedule B, as required by Section V.B of the "Plan for the Integrated Scheduling of Plant Modifications for the Duane Arnold Energy Center" (Integrated Plan). Initial notification of this schedule change was provided on December 31, 1987, to our Resident Inspector, Mr. Joel Wiebe. Your staff was advised orally on January 4, 1988, the first business day thereafter.

We have determined that the completion date for the "Upgrade Plant Process Computer (PPC)" commitment, listed as a Schedule B Iowa Electric Light and Power (IELP) Initiative Item, must be changed. Activities associated with the upgrade are essentially complete but difficulties associated with final software checkout and verification prevented closeout of this item. The completion date for "Upgrade Plant Process Computer" therefore must be changed from January 1, 1988 to February 29, 1988.


8802090110 880122
PDR ADOCK 05000331
P PDR

Adol
1/10

Dr. Murley
NG-88-0162
January 22, 1988
Page Two

This schedule change will be incorporated into our next semi-annual update of the Integrated Plan schedules. Should you have any questions please feel free to contact our office.

Very truly yours,


William C. Rothert
Manager, Nuclear Division

WCR/EFB/pjv*

cc: E. Borton
L. Liu
L. Root
R. McGaughy
B. Gilbert (NRC-NRR)
A. Bert Davis (Region III)
NRC Resident Office
Commitment Control 830305