

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR:8006020334 DOC.DATE: 80/05/23 NOTARIZED: NO DOCKET #
 FACIL:50-263 Monticello Nuclear Generating Plant, Northern States 05000263
 AUTH.NAME AUTHOR AFFILIATION
 MAYER,L.O. Northern States Power Co.
 RECIP.NAME RECIPIENT AFFILIATION
 Office of Nuclear Reactor Regulation

SUBJECT: Requests addl time for completion date of fire protection
 mod.Completion date of 800930 has been established for fire
 detector-related installation & testing.

DISTRIBUTION CODE: A006S COPIES RECEIVED:LTR 1 ENCL 0 SIZE:L
 TITLE: Fire Protection Information (After Issuance of OP. Lic.)

NOTES:-----

	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
ACTION:	05 BC <u>ORB #3</u>	4	4			
INTERNAL:	0 <u>REG FILE</u>	1	1	02 NRC PDR	1	1
	09 I&E	2	2	12 AUXIL SYS BR	2	2
	14 PLANT SYS BR	5	5	19 WAMBACH	1	1
	20 MURANAKA,R	1	1	OELD	1	0
EXTERNAL:	03 LPDR	1	1	04 NSIC	1	1
	22 ACRS	16	16			

JUN 2 1980

TOTAL NUMBER OF COPIES REQUIRED: LTR 36 ENCL 0

NSP

NORTHERN STATES POWER COMPANY

MINNEAPOLIS, MINNESOTA 55401

May 23, 1980

Director of Nuclear Reactor Regulation
U S Nuclear Regulatory Commission
Washington, DC 20555

MONTICELLO NUCLEAR GENERATING PLANT
Docket No. 50-263 License No. DPR-22

Request for Revised Completion Date
for Fire Protection Modification

Section 3.1.1.B(1) of the Monticello Fire Protection Safety Evaluation Report issued by the NRC Staff on August 29, 1979 contains our commitment to perform in-situ tests to verify the adequacy of fire detector locations. Completion of in-situ testing is required by June 30, 1980 by Table 3.1 of the Fire Protection Safety Evaluation Report. The purpose of this letter is to request additional time for completion of this work. Paragraph 3.F of the Monticello Provisional Operating License requires that if a fire protection modification cannot be completed on schedule, we must submit a report explaining the circumstances and provide a revised schedule for NRC Staff review.

We have found that performance of in-situ testing of fire detectors is more complex than originally thought. We have now obtained the services of a consultant to develop the procedures for this test program. We also believe that relocation of some fire detectors may be required to increase the effectiveness of the system. A completion date of September 30, 1980 for all fire detector related installation and testing has now been established.

Please contact us if you have any questions relating to our revised schedule for completing this modification.



L O Mayer, PE
Manager of Nuclear Support Services

LOM/DMM/jh

cc: J G Keppler
G Charnoff

A006
S
1/0

8006020

334