

PMNorthAnna3COLPEmails Resource

From: Barry Bryant [barry.bryant@dom.com]
Sent: Tuesday, June 05, 2012 9:42 AM
To: Patel, Chandu
Cc: Joseph Hegner; Regina Borsh
Subject: NA3 RAI Response Schedule -- June 5, 2012
Attachments: NA3 RAI Response Schedule -- June 5, 2012.doc

Chandu,

The attached document lists the RAI responses that Dominion is currently preparing, along with the related CP RAI response information. As previously discussed, we are planning to endorse the Comanche Peak RAI responses, if possible, on an individual RAI/question basis. As a result, some of our RAI response due dates need to be extended to accommodate the due dates for the related CP RAI responses. The current schedule for submitting our responses is shown in the "Projected Submittal Date" column on the table.

Please let me know if you have any questions. Thank you.

Barry

Barry C. Bryant, P.E.

Dominion Resources Services, Inc.
North Anna 3 Project
Office: 804.273.3279
Cell: 804.516.9986
barry.bryant@dom.com

CONFIDENTIALITY NOTICE: This electronic message contains information which may be legally confidential and/or privileged and does not in any case represent a firm ENERGY COMMODITY bid or offer relating thereto which binds the sender without an additional express written confirmation to that effect. The information is intended solely for the individual or entity named above and access by anyone else is unauthorized. If you are not the intended recipient, any disclosure, copying, distribution, or use of the contents of this information is prohibited and may be unlawful. If you have received this electronic transmission in error, please reply immediately to the sender that you have received the message in error, and delete it. Thank you.

Hearing Identifier: NorthAnna3_Public_EX
Email Number: 1087

Mail Envelope Properties (B52570EA21DB3E43BB1BB7891B06067D27C3770A46)

Subject: NA3 RAI Response Schedule -- June 5, 2012
Sent Date: 6/5/2012 9:42:00 AM
Received Date: 6/5/2012 9:42:04 AM
From: Barry Bryant

Created By: barry.bryant@dom.com

Recipients:

"Joseph Hegner" <joseph.hegner@dom.com>
Tracking Status: None
"Regina Borsh" <regina.borsh@dom.com>
Tracking Status: None
"Patel, Chandu" <Chandu.Patel@nrc.gov>
Tracking Status: None

Post Office: DOM-MBX01.mbu.ad.dominionnet.com

| Files | Size | Date & Time |
|---|------|---------------------|
| MESSAGE | 1500 | 6/5/2012 9:42:04 AM |
| NA3 RAI Response Schedule -- June 5, 2012.doc | | 51776 |

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

NA3 RAI Response Schedule -- June 5, 2012

| S-COLA RAI | Question | Summary | Original Due Date | Projected Submittal Date | Comments | R-COLA RAI | Question | Planned Endorsement |
|------------|------------|--|-------------------|--------------------------|--|------------|-------------|---------------------|
| 6312 | 19-6 | Extreme high winds PRA | 04/16/2012 | 06/21/2012 | MNES issued Rev 0 to Luminant for transmittal May 29; MNES issuing applicable SOF to NA3 on June 1 so that NA3 can endorse CP response | 6320 | 19-19 | Y |
| 6402 | 09.02.05-3 | Cooling tower plume interference | 06/06/2012 | 06/28/2012 | Comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-18 | Y |
| 6402 | 09.02.05-4 | UHS piping system materials | 06/06/2012 | 06/28/2012 | Comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-19 | Y |
| 6402 | 09.02.05-5 | Simultaneous operation of ESW and transfer pumps | 06/06/2012 | 06/28/2012 | Comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-20 | Y |
| 6402 | 09.02.05-6 | Electrical separation in UHS pump house | 06/06/2012 | 06/28/2012 | Draft A response for subquestion (3) received from MNES May 29, comments due June 1; subquestions (1) and (2) will endorse CP response; comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-21 | Y |

| S-COLA RAI | Question | Summary | Original Due Date | Projected Submittal Date | Comments | R-COLA RAI | Question | Planned Endorsement |
|------------|-------------|----------------------------------|-------------------|--------------------------|---|-----------------------|-------------|---------------------|
| 6402 | 09.02.05-7 | Consequences of pipe breaks | 06/06/2012 | 06/28/2012 | Comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-25 | Y |
| 6402 | 09.02.05-8 | UHS basin dimensions, level, etc | 06/06/2012 | 06/28/2012 | Draft A response for subquestions (5)-(8) received May 22, comments sent to MNES on May 25; Subquestions (1) - (4) will endorse CP response; comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-22 | Y |
| 6402 | 09.02.05-9 | UHS basin make-up | 06/06/2012 | 06/28/2012 | Draft A response for subquestion (4) received from MNES May 29, comments due June 1; subquestions (1)-(3) will endorse CP response; comments sent to Luminant on draft A response May 24 | 6358 | 09.02.05-23 | Y |
| 6402 | 09.02.05-10 | UHS heat tracing | 06/06/2012 | 06/28/2012 | Draft A response expected from MNES June 1; connected to 09.02.05-14 response | No related R-COLA RAI | | |

| S-COLA RAI | Question | Summary | Original Due Date | Projected Submittal Date | Comments | R-COLA RAI | Question | Planned Endorsement |
|------------|-------------|-------------------------------|-------------------|--------------------------|--|-----------------------|-------------|---------------------|
| 6402 | 09.02.05-11 | DCD bracket statement | 06/06/2012 | 06/28/2012 | Sent comments to Luminant on Draft C response on May 21; Dom will endorse final CP response | 6348 | 09.02.01-11 | Y |
| 6402 | 09.02.05-12 | Overflow protection UHS basin | 06/06/2012 | 06/28/2012 | Draft A response received May 22, comments due to MNES by May 25; connected to 09.02.05-4 response | No related R-COLA RAI | | |
| 6402 | 09.02.05-13 | UHS basin biofouling | 06/06/2012 | 06/28/2012 | Draft A response expected from MNES May 28; connected to 09.02.05-9 response | 3762 | 09.02.05-11 | N |
| 6402 | 09.02.05-14 | UHS ITAAC | 06/06/2012 | 06/28/2012 | Draft A response for subquestions (2)-(4) expected from MNES June 1; subquestions (1), (5), and (6) will endorse CP response, comments sent to Luminant on Draft A response May 21 | 6403 | 14.03.07-38 | Y |

| S-COLA RAI | Question | Summary | Original Due Date | Projected Submittal Date | Comments | R-COLA RAI | Question | Planned Endorsement |
|------------|-------------|---|-------------------|--|--|-----------------------|-------------|--|
| 6262 | 09.04.05-8 | UHS Internal flood protection | 06/06/2012 | After CP Supplemental response submitted | Luminant issuing a supplemental RAI response to NRC on equivalent question; MNES revising approach such that Dom can endorse | 6124 | 09.04.05-23 | Did not endorse response to 09.04.05-23, but plan to endorse supplemental response |
| 6341 | 14.03.10-4 | EP ITAAC | 04/30/2012 | 06/08/2012 | Management review/approval in progress | No related R-COLA RAI | | |
| 6198 | 09.02.05-2 | Supplemental response to revise FSAR to clarify UHS wet-bulb temperature info | N/A | 06/29/2012 | Revising FSAR based on discussion with NRC (Kallan and Wheeler) on | No related R-COLA RAI | | |
| 6418 | 03.08.04-34 | ESWPT geometric layout of Segment 1 | 06/20/2012 | | Follow-up to RAI 3.8.4-3; response will be deferred | No related R-COLA RAI | | |
| 6418 | 03.08.04-35 | UHSRS stiffness contributions from steel elements | 06/20/2012 | | Follow-up to RAI 3.8.4-3; response will be deferred | No related R-COLA RAI | | |
| 6418 | 03.08.04-36 | ESWPT mode shapes, mass participation, etc | 06/20/2012 | | Follow-up to RAI 3.8.4-3; response will be deferred | No related R-COLA RAI | | |