

LICENSING ACTIONS AFFECTED BY WASTE CONFIDENCE REMAND

Projects Managed by the Office of Nuclear Reactor Regulation (NRR)

<b>Project</b>	<b>Projected DSEIS<sup>1</sup> Publication</b>	<b>Projected FSEIS<sup>2</sup> Publication</b>	<b>Projected Delay<sup>3</sup></b>	<b>Adjudicatory Issues Other than Waste Confidence</b>
South Texas	Nov. 2012	June 2013	4 months for SEISs, 14 months for license issuance	No
Grand Gulf	Feb. 2013	Aug. 2013	None for SEISs, 12 months for license issuance	No
Callaway	Feb. 2013	Sept. 2013	None for SEISs, 10 months for license issuance	No
Crystal River	Published	TBD	None for FSEIS, up to 14 months for license issuance	No
Limerick	Nov. 2012	May 2013	3 months for SEISs, 9 months for license issuance	Yes
Watts Bar 2 (10 CFR Part 50 operating license) <sup>4</sup>	Published	Dec. 2012	None for SFES <sup>5</sup> or license issuance	Yes
Davis-Besse	Feb. 2013	Sept. 2013	None for SEISs, 4 months for license issuance	Yes
Seabrook (supplement)	Dec. 2012	April 2013	None for SEISs, 9 months for issuance	Yes
Indian Point (supplement)	Published	Dec. 2012	None for FSEIS, up to 13 months for license issuance	Yes
Diablo Canyon	Jan. 2015	June 2015	None; not likely to require explanatory text given projected SEIS dates	Yes

<sup>1</sup> Draft supplemental environmental impact statement

<sup>2</sup> Final supplemental environmental impact statement

<sup>3</sup> Assumes license issuance occurs in October 2014 or later. Where applicable, projections are contingent on resolution of adjudicatory issues.

<sup>4</sup> Title 10 of the *Code of Federal Regulations* (10 CFR) Part 50, "Domestic Licensing of Production and Utilization Facilities"

<sup>5</sup> Supplemental final environmental statement

ENCLOSURE

<b>Project</b>	<b>Projected DSEIS<sup>1</sup> Publication</b>	<b>Projected FSEIS<sup>2</sup> Publication</b>	<b>Projected Delay<sup>3</sup></b>	<b>Adjudicatory Issues Other than Waste Confidence</b>
Sequoyah (anticipated)	Jan. 2014	Aug. 2014	None	Application not yet received
Byron and Braidwood (anticipated)	June 2014	Jan. 2015	None	Application not yet received

Projects Managed by the Office of New Reactors (NRO)

<b>Project</b>	<b>Projected DEIS<sup>6</sup> Publication</b>	<b>Projected FEIS<sup>7</sup> Publication</b>	<b>Projected SER Completion Estimate</b>	<b>Planned Uncontested Hearings</b>
Levy	Published	Published	Oct. 2012*	Feb. 2013*
STP	Published	Published	TBD	TBD
Comanche	Published	Published	June 2015*	Nov. 2015*
Calvert	Published	Published	TBD	TBD
Fermi	Published	Nov. 2012*	TBD	TBD
Lee	Published	TBD	Nov. 2012*	March 2013
North Anna	TBD	TBD	TBD	TBD
Turkey Point	TBD	TBD	TBD	TBD
Harris	Jan. 2013*	Jan. 2014*	TBD	TBD
Bell Bend	TBD	TBD	TBD	TBD
PSEG ESP	June 2013*	June 2014*	July 2014*	TBD
*Dates are tentative				

<sup>6</sup> Draft environmental impact statement

<sup>7</sup> Final environmental impact statement

Projects Managed by the Office of Nuclear Material Safety and Safeguards (NMSS)

<b>Project</b>	<b>Projected Final EA<sup>8</sup> Publication</b>	<b>Projected Delay in Issuing License</b>	<b>Adjudicatory Issues Other than Waste Confidence</b>
Calvert Cliffs ISFSI <sup>9</sup> renewal	Published	2 years	No
Prairie Island ISFSI renewal	Oct. 2013	10 months	Yes

---

<sup>8</sup> Environmental assessment

<sup>9</sup> Independent spent fuel storage installation