

## Nazario, Tomy

---

**From:** Nazario, Tomy  
**Sent:** Monday, March 05, 2012 1:52 PM  
**To:** Haag, Robert  
**Cc:** Seat, Jamin; Fong, CJ; Lewis, Russ  
**Subject:** FW: RV Stud Hole Remediation Demonstration -Lake Bluff IL

Bob,

Jamin will be attending the RPV stud hole sleeving mockup. The mockup has been rescheduled to Mon-Wed (3/19-3/21). The plans are for Jamin to fly out of Atlanta Monday morning and observe a portion of the setup/boring Monday afternoon. The critical portion of the work is scheduled for Tuesday which is threading the hole and sleeving. We talked about returning Wednesday to Atlanta after lunch sometime to finish observing the final sleeving and PT in the morning. This should work out well since it will save in flight costs.

As you can see from the schedule below, the work is scheduled for the first 3 weeks of April (approx 1 sleeve per week-3 total sleeves).

Let us know if you have any questions or need more information.

Tomy

---

**From:** Helms, Douglas F  
**Sent:** Wednesday, February 29, 2012 4:06 PM  
**To:** WBNNRCU2  
**Subject:** RV Stud Hole Remediation Demonstration -Lake Bluff IL

Tomy,

Here is the tentative schedule for the RV stud hole sleeving demonstration.

Activity ID	Description	Start Date	Original	Revised	
			Finish Date	Start Date	Finish Date
WS0802	Transmit Traveler to TVA to Create Work Order	2/24/12	3/15/12	3/5/12	3/20/12
WS0804	Conduct Challenge Rev/Demo at PCI	3/16/12	3/16/12	3/19/12	3/21/12
WS0812	Sleeve Install Mob/In-Processing	3/19/12	3/26/12	3/26/12	4/2/12
WS0814	Perform Stud Hole Sieving	3/27/12	4/18/12	4/3/12	4/25/12
WS0816	Prep Final Engineering Report	4/19/12	5/23/12	4/26/12	5/30/12
WS0818	Transmit Final Engineering Report to TVA	5/24/12	5/29/12	5/31/12	6/6/12

Also, for the Demonstration and Challenge Review:

3/19/12	0800 – 1800	Set up and bore the hole
3/20/12	0800 – 1800	Thread the hole, insert sleeve
3/21/12	0800 – 1200	Drill holes and PT the sleeve
	1300 – 1600	Challenge Review

Douglas F. Helms  
WBN 2 Engineering Mechanical  
Trailer 20  
423-365-2305