THE ENCLOSURE CONTAINS SECURITY-RELATED **INFORMATION - WITHHOLD UNDER 10 CFR 2.390**



Barry S. Allen Vice President, Nuclear Services

Diablo Canyon Power Plant Mail Code 104/6 P. O. Box 56 Avila Beach, CA 93424

805.545.4888 Internal: 691 4888 Fax: 805.545.6445

February 19, 2015

PG&E Letter DCL-15-025

U.S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, D.C. 20555-0001

10 CFR 50.90

Docket No. 50-275, OL-DPR-80 Docket No. 50-323, OL-DPR-82 Diablo Canyon Units 1 and 2 Supplement to License Amendment Request 14-05 License Amendment Request for Revision to the Cyber Security Plan Implementation Schedule Completion Date

- References: 1. PG&E Letter DCL-11-040, "Response to Request for Additional Information E-mail dated, March 4. 2011. From the U.S. Nuclear Regulatory Commission (ME4290 and ME4291) Concerning the Diablo Canyon Power Plant, Units 1 and 2. Cyber Security Plan License Amendment Request 09-05," dated April 4, 2011
 - 2. NRC Letter to PG&E, "Diablo Canyon Power Plant, Unit Nos.1 and 2 – Issuance of Amendments Re: Approval of Cyber Security Plan (TAC Nos. ME4290 and ME4291)," dated July 15, 2011, amended July 29, 2011
 - 3. PG&E Letter DCL-14-088, "License Amendment Request 14-05, License Amendment Request for Revision to the Cyber Security Plan Implementation Schedule Completion Date," dated October 17, 2014

Dear Commissioners and Staff:

In Reference 3, Pacific Gas and Electric Company (PG&E) requested approval of an amendment to Facility Operating License Nos. DPR-80 and DPR-82 for Units 1 and 2 of the Diablo Canyon Power Plant (DCPP), respectively, to change the DCPP Cyber Security Plan (CSP) Milestone h full implementation date as set forth in the DCPP CSP Implementation Schedule, which was provided in Reference 1 and approved by the NRC in Reference 2.

> A member of the STARS (Strategic Teaming and Resource Sharing) Alliance Callaway . Diablo Canyon . Palo Verde . Wolf Creek

THE ENCLOSURE CONTAIN SECURITY-RELATED INFORMATION - WITHHOLD UNDER 10 CFR 2.390



Document Control Desk February 19, 2015 Page 2

PG&E Letter DCL-15-025

Based on PG&E discussions with the NRC Staff on November 12, 2014, PG&E is requesting a revision to the Milestone h full implementation date previously submitted in Reference 3. This revision encompasses changes to project scope and is consistent with requests by other plants and utilities with similar scope and schedule constraints. A discussion of the change is included in the Enclosure of this letter, and a revised Milestone h is provided in Attachment 1 of the Enclosure.

The Enclosure to this letter contains security related information. PG&E requests that the Enclosure be withheld from public disclosure in accordance with 10 CFR 2.390.

This information does not affect the results of the technical evaluation or the no significant hazards consideration determination previously transmitted in Reference 3.

In accordance with site administrative procedures and the Quality Assurance Program, the proposed amendment supplement has been reviewed by the Plant Staff Review Committee.

Pursuant to 10 CFR 50.91, PG&E is sending a copy of this proposed amendment supplement to the California Department of Public Health.

This communication does not contain new or revised regulatory commitments (as defined by NEI 99-04).

If you have any questions or require additional information, please contact Philippe Soenen at 805-545-6984.

I state under penalty of perjury that the foregoing is true and correct.

Executed on February 19, 2015.

Sincerely.

Barry S. Allen

Vice President, Nuclear Services

THE ENCLOSURE CONTAIN SECURITY-RELATED INFORMATION - WITHHOLD UNDER 10 CFR 2.390

PG&E

Document Control Desk February 19, 2015 Page 3 PG&E Letter DCL-15-025

MJRM/4557/50631710

Enclosure

CC:

Diablo Distribution

cc/enc:

Marc L. Dapas, NRC Region IV

Thomas R. Hipschman, NRC Senior Resident Inspector

Siva P. Lingam, NRR Project Manager

Gonzalo L. Perez, Branch Chief, California Dept of Public Health