

**GENERIC ISSUE MANAGEMENT CONTROL SYSTEM REPORT
FOR FISCAL YEAR 2015 3rd QUARTER**

OFFICE OF NUCLEAR REGULATORY RESEARCH

Generic Issue Management Control System

TABLE OF CONTENTS

| | |
|--|--------|
| Description | iii |
| Legend | iv-v |
| Data Elements..... | vi-vii |
| 3rd Quarter FY 2015 GIMCS Report for Active GIs..... | 1-18 |
| ❖ GI-191, “Assessment of Debris Accumulation on PWR Sump Performance” | 1-8 |
| ❖ GI-193, “BWR ECCS Suction Concerns” | 9-12 |
| ❖ GI-199, “Implications of Updated Probabilistic Seismic Hazard Estimates in Central and Eastern U.S. on Existing Plants” | 13-16 |
| ❖ GI-204, “Flooding of Nuclear Power Plant Sites Following Upstream Dam Failures” | 17-18 |

Generic Issue Management Control System

Description

The Generic Issue Management Control System (GIMCS) provides information relevant to the management and resolution of generic issues (GIs). The resolution of any GI may lead to safety enhancements and the promulgation of new or revised requirements or guidance. The GIMCS is designed to facilitate management of GIs from issue identification through resolution (development of new criteria, management review and approval, public comments, and incorporation into the regulations, as appropriate).

The procedures for processing GIs are contained in Management Directive (MD) 6.4, "Generic Issues Program," and the Office of Nuclear Regulatory Research (RES), Office Instruction TEC-002, "Procedures for Processing Generic Issues." Other program offices may have instructions for handling GIs specific to their organization.

In accordance with 10 CFR 52.47(a)(21), applications for design certification must contain "Proposed technical resolutions of those Unresolved Safety Issues and medium- and high-priority generic safety issues which are identified in the version of NUREG-0933 current on the date up to 6 months before the docket date of the application and which are technically relevant to the design." Similarly, in accordance with 10 CFR 52.79(a)(20), applications for combined licenses must contain "Proposed technical resolutions of those Unresolved Safety Issues and medium- and high-priority generic safety issues which are identified in the version of NUREG-0933 current on the date up to 6 months before the docket date of the application and which are technically relevant to the design." As indicated in MD 6.4, prioritization of GIs was replaced by the screening process, in which a determination is made to either establish the proposed issue as a GI or not accept the issue into the program. For the purposes of 10 CFR 52.47(a)(21) and 10 CFR 52.79(a)(20), any GI established by the MD 6.4 screening process is considered equivalent to a HIGH-Priority GI.

Generic Issue Management Control System

Legend

| | |
|-------|--|
| ACRS | - Advisory Committee on Reactor Safeguards |
| ASME | - American Society of Mechanical Engineers |
| BNL | - Brookhaven National Laboratory |
| BWR | - Boiling-Water Reactor |
| BWROG | - Boiling Water Reactor Owners Group |
| CDF | - Core Damage Frequency |
| DCH | - Direct Containment Heat |
| DE | - Division of Engineering |
| DRA | - Division of Risk Analysis |
| DSA | - Division of Systems Analysis |
| DSS | - Division of Safety Systems |
| CEUS | - Central and Eastern United States |
| CRGR | - Committee to Review Generic Requirements |
| ECCS | - Emergency Core Cooling System |
| EDO | - Executive Director of Operations |
| EPRI | - Electric Power Research Institute |
| ESP | - Early Site Permit |
| GI | - Generic Issue (same meaning as GSI) |
| GIMCS | - Generic Issue Management Control System |
| GL | - Generic Letter |
| GR | - Guidance Report |
| GSI | - Generic Safety Issue |
| HPCS | - High Pressure Core Spray |
| IN | - Information Notice |
| IPEEE | - Individual Plant Examination of External Events |
| LOCA | - Loss of Coolant Accident |
| MD | - Management Directive |
| MPVF | - Maximum Potential Void Fraction |
| NEI | - Nuclear Energy Institute |
| NPSH | - Net Positive Suction Head |
| NRC | - U.S. Nuclear Regulatory Commission |
| NRO | - Office of New Reactors |
| NRR | - Office of Nuclear Reactor Regulation |
| NSIR | - Office of Nuclear Security and Incident Response |
| OEGIB | - Operating Experience and Generic Issues Branch |
| OGC | - Office of General Counsel |
| PUMA | - Purdue University Multi-dimensional Integral Test Assembly |
| PWR | - Pressurized-Water Reactor |
| RES | - Office of Nuclear Regulatory Research |
| RIS | - Regulatory Issue Summary |
| SBO | - Station Blackout |
| SBPB | - Balance-of-Plant Branch |
| SE | - Safety Evaluation |
| SOW | - Statement of Work |
| SRM | - Staff Requirements Memorandum |
| SRP | - Standard Review Plan |
| SSE | - Safe Shutdown Earthquake |
| SSIB | - Safety Issue Resolution Branch |
| TAC | - Task Action Control |

Generic Issue Management Control System

Legend (continued)

| | |
|-----|------------------------------|
| TAP | - Task Action Plan |
| TBD | - To Be Determined |
| TI | - Temporary Instruction |
| TVA | - Tennessee Valley Authority |
| USI | - Unresolved Safety Issue |

Generic Issue Management Control System

Data Elements

Management and control indicators used in GIMCS are defined as follows:

1. Issue Number A unique number assigned to each generic issue
2. Title Generic issue title
3. Type Type designation (generic issue, unresolved safety issue, etc.)
4. Office/Division
/Branch The Office, Division, and Branch of the task manager who has lead responsibility for resolving the issue
5. Task Manager The person leading the efforts to resolve the generic issue.
6. Action Level Active – The GI involves actions under the Generic Issues Program

Inactive – No technical assistance funds appropriated for resolution, no task manager assigned, or task manager assigned to other work

Transferred – Issue has been transferred out of the Generic Issues Program for additional research or scoping study

Completed – All necessary work associated with the GI has been completed by the agency

Regulatory Office Implementation – The GI has exited the formal GIP but actions outside the GIP remain, RES actions of safety/risk assessment or regulatory assessment are complete, and remaining actions reside with program offices
7. TAC Number Task Action Control (TAC) number assigned to the issue
8. Resolution Status In progress, resolved with requirements, or resolved with no requirements
9. Identification Date Date the issue was identified
10. Generic Issue
Acceptance Date Date the issue was designated as a generic issue
11. Technical
Assessment The date and status associated with completion of the technical assessment activity (when applicable)
12. Regulation and
Guidance
Development The date and status associated with completion of the regulation and guidance development activity (when applicable)

Generic Issue Management Control System

Data Elements (continued)

- | | | |
|-----|---|---|
| 13. | <u>Regulation and Guidance Issuance</u> | The date and status associated with completion of the regulation and guidance issuance activity (when applicable) |
| 14. | <u>Safety Risk Assessment</u> | The date and status associated with completion of the safety risk assessment activity (when applicable) |
| 15. | <u>Regulatory Assessment</u> | The date and status associated with completion of the regulatory assessment activity (when applicable) |
| 16. | <u>Transfer to Regulatory Office for Action</u> | The date and status associated with transfer of the issue to a regulatory office for action |
| 17. | <u>Completion of Verification</u> | The date and status associated with completion of verification activities |
| 18. | <u>Closure</u> | The date and status associated with agency closure of the GI |
| 19. | <u>Work Authorization</u> | Who or what authorized work to be done on the issue |
| 20. | <u>Work Scope</u> | Describes the problem and the technical work necessary to address or resolve the generic issue |
| 21. | <u>Status</u> | Describes current status of work while also retaining an accurate running narrative discussion of major activities, milestones, and decision points |
| 22. | <u>Affected Documents</u> | Identifies documents into which the technical resolution will be incorporated |
| 23. | <u>Problem/Resolution</u> | Identifies current problem areas and describes what actions are necessary to resolve them. Note: Discussions of previous problems and resolutions are incorporated into the status narrative, as appropriate. |
| 24. | <u>Reasons for Schedule Changes</u> | Narrative discussion associated with schedule changes |
| 25. | <u>Milestones</u> | Selected significant dates Original – Scheduled dates reflected in the original Task Action Plan, plus additional original milestone dates added During resolution of the GI Current – Revised expected date of completion if the original date has changed Actual – The actual date the milestone was completed |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

Issue Number 0191

Type: GI

Office/Division/Branch: NRR/DPR/PGCB

Title: Assessment of Debris Accumulation on PWR Sump Performance

Resolution Status: In progress

Identification Date: 09/01/1996

Generic Issue Acceptance Date:

Action Level: Regulatory Office Implementation

Task Manager: Serita Sanders

TAC Number: MC9003

Technical Assessment: 09/15/2001 (Actual/Complete)

Regulation and Guidance Development: 09/24/2004 (Actual/Complete)

Regulation and Guidance Issuance: 09/30/2004 (Actual/Complete)

Transfer to Regulatory Office for Action: 12/31/2007 (Actual/Complete)

Completion of Verification:

Closure: 12/31/2018 (Estimated)

Work Authorization: Memo to D. Morrison from W. Russell, "Third Supplemental User Need Request...Accident Generated Debris," 12/07/95

DESCRIPTION:

This issue concerns the possibility that debris accumulating on the Emergency Core Cooling Systems (ECCS) sump screen in Pressurized Water Reactors (PWRs) may result in a loss of the net positive suction head (NPSH) margin. Loss of NPSH margin could impede or prevent the flow of water from the sump such that the system would not meet the criteria of 10 CFR 50.46. The screening assessment did not identify any immediate safety concerns.

WORK SCOPE:

The goals of the NRC's assessment were to: (1) determine if the transport and accumulation of debris in containment, following a LOCA, which could impede the operation of the ECCS in operating PWRs; (2) develop the technical basis for revising NRC's regulations or guidance as necessary; (3) provide NRC technical reviewers with sufficient information on phenomena involved to facilitate the review of any changes to plants that may be warranted; and (4) issue Generic Communications and work with industry to evaluate and resolve GI-191 for all PWRs.

Preliminary parametric calculations were completed in July 2001 indicating the potential for debris accumulation at operating PWRs. These calculations were representative of the operating PWR population. The staff's Technical Assessment (ADAMS Accession No. ML012750091) concluded that GI-191 was a credible concern for the population of domestic PWRs, and that detailed plant-specific evaluations were needed to determine the susceptibility of each U.S.-licensed PWR to ECCS sump blockage. Following the ACRS review of the staff's Technical Assessment of the issue in September 2001, the issue was forwarded to NRR in a memorandum dated September 28, 2001. NRR has the lead for the Regulatory Office Implementation Stage of the Generic Issues Process for GI-191. NRR evaluated the technical assessment and prepared a Task Action Plan for developing appropriate regulatory guidance and resolution of GI-191. NRR is currently working toward closure of the issue with all licensees.

STATUS:

The NRC issued Bulletin 2003-01, "Potential Impact of Debris Blockage on Emergency Sump Recirculation at Pressurized-Water Reactors," to PWR licensees on June 9, 2003, requesting them to: (1) confirm their compliance with 10 CFR 50.46 (b)(5) and other existing applicable regulatory requirements, or (2) describe any compensatory measures that have been implemented to reduce the potential risk due to post-accident debris blockage, as evaluations to determine compliance proceed. All PWR licensees provided a response to the Bulletin, indicating interim compensatory measures that would be implemented. The NRR Safety Issue Resolution Branch (SSIB) reviewed and evaluated the information provided, and determined that the licensees' actions were responsive and consistent with the guidance of Bulletin 2003-01. The NRR Division of Operating Reactor Licensing (DORL) issued close-out letters to the PWR licensees as these reviews were completed. Generic close-out of Bulletin 2003-01 was completed in December 2005.

Nuclear Energy Institute (NEI) provided a Guidance Report (GR) to the staff in May 2004 containing the industry's proposed evaluation methodology for performing plant specific evaluations. The staff reviewed the GR and issued a draft Safety Evaluation (SE), which resulted in a supplement to the GR. The

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

final SE was issued in December 2004, resulting in an NRC- approved methodology for evaluating the potential effects of debris on the ECCS strainers.

Generic Letter (GL) 2004-02, "Potential Impact of Debris Blockage on Emergency Recirculation During Design Basis Accidents at Pressurized-Water Reactors," was issued in September 2004, requesting licensees to perform plant-specific mechanistic evaluations of sump performance following LOCA and high-energy line break events, and to implement corrective actions as required to ensure compliance with regulatory requirements. GL 2004-02 required licensees to respond within 90 days with their plans for performing the sump evaluation, including the proposed schedule for completion. All PWR licensees responded to the GL on schedule in September 2005. All PWR licensees committed to perform the required mechanistic evaluation of the ECCS strainers and modify their plants as necessary to ensure compliance with regulations. The staff evaluated all 90-day responses to Generic Letter 2004-02 and in early 2006 issued comments to licensees to be addressed in their final response submittals.

One issue that needed to be addressed was the potential for chemical precipitates and corrosion products to significantly block a fiber bed and increase the head loss across an ECCS sump screen. A joint NRC/Industry Integrated Chemical Effects Testing Program was started in 2004 to address these concerns, and was completed in August 2005. Chemical precipitation products were identified during the test program, and follow-up testing and analyses were conducted to address the effect on head loss. Information Notice (IN) 2005-26, "Results of Chemical Effects Head Loss Tests in a Simulated PWR Sump Pool Environment," was issued on September 16, 2005.

The NRC conducted additional research in certain areas to support evaluation efforts and provide confirmatory information. These areas include research on chemical effects to determine if the pressurized-water reactor sump pool environment generates byproducts which contribute to sump clogging, research on pump head losses caused by accumulation of containment materials and chemical byproducts, and research to predict the chemical species that may form in these environments. The staff completed reports regarding chemical effects on one type of PWR post-LOCA pool chemistry on January 13, 2006 (ML053550433), and regarding other PWR containments on January 26, 2006 (ML060190713). Supplement 1 to IN 2005-26 was issued on January 20, 2006, to specifically provide additional information regarding test results related to chemical effects in environments containing dissolved phosphate. NRR expected that recipients of the notice would review the information for applicability to their facilities and consider taking actions, as appropriate, to avoid similar issues. Research was also conducted and documented on the transportability of coating chips in containment pool environments, and on the effect of ingested debris on downstream valve performance.

Between July and September 2006, the staff completed research including the following topics: (1) thermodynamic simulations of containment sump pool chemical constituents, to predict the chemical reactions/byproducts in the pools; (2) pressure loss across containment sump screens due to fiber insulation, chemical precipitates, and coating debris; and (3) a literature survey to determine the potential contribution of material leached from containment coatings to the chemical products formed in the containment sump pool. Additional research activities included development of a revised head-loss correlation and completion of a peer review of the NRC's chemical effects research program. All planned NRC-sponsored research activities for GI-191 have been completed and documented.

Strainer modifications were completed at all PWRs. These modifications typically increased strainer size by one to two orders of magnitude. The NRC believes these modifications have significantly reduced the risk of strainer clogging.

To confirm adequate implementation and resolution of GI-191, the NRC conducted detailed plant audits examining the analyses and design changes used to address the issues. Two pilot audits were performed in 2005 (Crystal River Unit 3 and Fort Calhoun) to provide opportunities to exercise and improve the NRC evaluation process. Nine full-scope plant audits were also performed. To support the audits, the NRC staff also visited sump strainer vendor facilities to observe head loss and chemical effects testing. Additional limited-scope audits were conducted in 2008 and 2009 to address chemical effects.

In addition to the plant audits identified above, the staff reviewed licensee responses to GL 2004-02 (received in 2008 and 2009) and items identified from NRC Regional inspections that were performed using Temporary Instruction TI-2515/166. These reviews identified the need for additional information from most licensees in order for the NRC to conclude that the licensees have fully addressed the sump issues. Licensee responses to these requests for additional information and subsequent NRC staff reviews of the responses are ongoing.

An emergent issue that needs to be resolved to close GI-191 involves in-vessel downstream effects - the potential for debris to bypass the sump strainers and enter the core. The NRC staff determined in 2008 that additional industry-sponsored testing was necessary to support resolution of this issue. The testing

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

resulted in submittal of a topical report to the NRC in April 2009. The staff determined that additional testing was needed to support the topical report conclusions. The PWR Owners Group funded additional testing and expected it to be completed by the end of 2009. However, the NRC staff identified the need for further testing as some of the tests yielded unexpected results. Further evaluation and testing were performed. On July 20, 2012, the Pressurized Water Reactor Owners Group (PWROG) submitted to the NRC for review and approval Topical Report (TR)-WCAP-16793-NP-A, "Evaluation of Long-Term Cooling Considering Particulate, Fibrous and Chemical Debris in the Recirculating Fluid," Revision 2 (ADAMS Accession No. ML13239A114) to address the effects of debris on the reactor core. The TR guidance and acceptance bases were developed through analyses and flow testing using representative fuel assemblies and ECCS flow rates. On April 8, 2013 (ADAMS Accession No. ML13084A152), the NRC staff issued a SE on TR WCAP-16793-NP, Revision 2, finding it an acceptable model for assessing the effect of sump strainer bypassed fibrous, particulate, and chemical debris on core cooling in PWRs. Licensees may use the topical report and associated staff SE to evaluate the effects of debris that reach the core.

Another emergent regulatory issue involved some licensees taking credit for certain vendor testing as a basis for assuming reduced generation of debris following a LOCA. The NRC staff reviewed the report of this testing and developed a number of questions regarding it. Despite numerous interactions with the industry on these questions, the NRC staff could not conclude that the reduced debris generation assumptions were valid. The NRC staff informed the industry in March 2010 that it did not accept the testing. The industry responded that it would conduct a new testing effort to address the staff's concerns, with the intent of still crediting reduced debris generation. The industry completed this testing in 2011. The industry report has not been formally submitted for staff review, but the staff has performed a review of the testing and associated debris generation evaluations. No plant has referenced the report. If the report is referenced by plants in the future, the NRC staff will determine the acceptability of its application to each plant specific condition.

In April 2010, the staff and industry briefed the Commission regarding the status of resolution of GI-191. Representatives from industry summarized the actions taken to address the issue and suggested that these actions have resolved the safety implications of this GI. The industry representatives further recommended resolution and closure via the application of 10 CFR 50, Appendix A, General Design Criterion 4 (GDC-4). This criterion allows crediting, for certain purposes, the high likelihood that a reactor coolant leak would be detected before a major piping rupture would occur; the NRC staff has not heretofore allowed this credit for resolving sump performance issues. The staff acknowledged the industry's actions to address this issue. However, the staff stated its position is that the issue remains of concern for plants that have not demonstrated adequate sump performance using methods acceptable to the NRC. Based on the information presented, the Commission directed the staff to provide information on potential approaches for bringing GI-191 to closure. The staff provided this information in SECY-10-0113, "Closure Options for Generic Safety Issue - 191, Assessment of Debris Accumulation on Pressurized Water Reactor Sump Performance," dated August 26, 2010. The Commission issued its staff requirements memorandum (SRM) in December 2010. The Commission determined that it was prudent to allow the nuclear industry to complete testing on in-vessel effects and zone of influence in 2011, and to develop a path forward by mid-2012. The SRM directed the staff to evaluate alternative approaches, including risk-informed approaches, for resolving GI-191 and to present them to the Commission by mid-2012.

Based on the interactions with stakeholders and the results of the industry testing, the NRC staff developed three options to resolve GI-191. These options were documented and proposed to the Commission in SECY-12-0093, "Closure Options for Generic Safety Issue 191, 'Assessment of Debris Accumulation on Pressurized Water Reactor Sump Performance,'" dated July 9, 2012 (ADAMS Accession No. ML121310648). All options would require licensees to demonstrate compliance with 10 CFR 50.46, "Acceptance criteria for emergency core cooling systems for light-water nuclear power reactors." The options are summarized as follows:

Option 1 allows the use of approved models and test methods. Licensees choosing this option will have relatively low fiber plants that can demonstrate that less than 15 grams of fiber per fuel assembly can reach the reactor core.

Option 2 requires implementation of additional mitigative measures until resolution is completed and allows additional time for licensees to resolve issues through further industry testing or use of a risk informed approach. Licensees choosing this option generally have more problematic materials in containment or desire additional margin for their in-vessel debris limits.

Option 2A Deterministic: Industry to perform more testing and analysis and submit TR WCAP-17788 for NRC review and approval (in-vessel only).

Option 2B Risk Informed: Industry to develop a risk informed approach to quantify the risk associated with GI-191 and submit a license amendment request for NRC review and approval.

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

Option 3 involves separating the regulatory treatment of the sump strainer and in vessel effects. The ECCS strainers will be evaluated using currently approved models while in-vessel will be addressed using a risk-informed approach.

The options allowed industry alternative approaches for resolving GI-191. The Commission issued a Staff Requirement Memorandum on December 14, 2012 (ADAMS Accession No. ML12349A378), approving all three options for closure of GI-191.

Current Status of Staff Reviews:

Option 1 Plants:

Catawba Units 1 and 2*
McGuire Units 1 and 2*
Oconee Units 1, 2 and 3*
Salem Units 1 and 2*
Sequoyah Units 1 and 2*
Prairie Island Units 1 and 2*
Watts Bar Unit 1+
Bryon Units 1 and 2
Braidwood Units 1 and 2

*The staff has issued closeout GL 2004-02 documentation for these Option 1 plants. The staff is waiting for documentation from all other Option 1 plants to complete its final review. Although Watts Bar Unit 2 is still under construction and the operating license application is still under review, the plant provided its response to GL 2004-02 and the staff has issued its closeout GL 2004-02 documentation for Watts Bar Unit 2.

+Under staff review

Option 2 Plants:

Option 2A Deterministic Plants:

ANO Units 1 and 2
Beaver Valley Units 1 and 2
Calvert Cliffs Units 1 and 2
Comanche Peak Units 1 and 2
Davis Besse
D. C. Cook Units 1 and 2
Farley Units 1 and 2
Fort Calhoun
Ginna
Harris
Indian Point Units 2 and 3
Millstone Units 2 and 3
North Anna Units 1 and 2
Palo Verde Units 1,2,and 3
Robinson
Surry Units 1 and 2
TMI 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

V. C. Summer
Waterford 3

With respect to the Option 2A plants, public meetings were held in the spring of 2014 with the PWROG to discuss the testing and analyses being proposed for higher in-vessel debris limits. The staff has completed 3 site visits and 1 audit at the Westinghouse Offices. The Pressurized Water Reactor Owners Group (PWROG) is planning to submit a new TR-WCAP-17788 in June 2015 that is intended to justify higher fiber limits than currently approved by the staff. The NRC anticipates a one year review time.

Option 2B Risk Informed

South Texas Project (STP) Units 1 and 2
Diablo Canyon Units 1 and 2
Palisades
Seabrook
St Lucie Units 1 and 2
Turkey Point Units 2 and 4
Vogtle Units 1 and 2
Callaway
Wolf Creek

STP is the pilot for Option 2B. STP submitted an application for staff review On November 13, 2013. The staff reviewed the application, issued requests for additional information (RAIs), and the licensee responded to them. The staff reviewed the RAI responses and issued a second round of RAIs, and the licensee responded to the second round of RAIs. The staff is currently reviewing the responses to the RAIs. Based on interactions with the NRC staff the licensee will submit a supplement to the license amendment with a new methodology. The supplement is expected in late June or early July 2015.

The staff and the licensee have met with ACRS Subcommittees on Thermal- Hydraulics Phenomena and Reliability and Probabilistic Risk Assessment (PRA) in September 2014 and March 2015. More ACRS subcommittee meetings and an ACRS full committee meeting are planned prior to the NRC completing its review of the application. The staff anticipates completion of the review in spring 2016. All other plants choosing Option 2B will submit applications in a staggered schedule after STP is approved.

Option 3 Plants

Point Beach Units 1 and 2

The staff is currently developing guidance for an Option 3 review. The preparation of the guidance will be informed by NRC staff review of the STP risk-informed submittal. The staff anticipates submittal of the Point Beach application after the staff completes the STP review.

The NRC staff is also coordinating the development of a risk-informed proposed rulemaking, 10CFR50.46c, with the review of the Option 2B plants. The Commission directed the staff to develop a risk-informed option to 10CFR50.46 long term core cooling requirement with respect to debris. Lessons learned from the review of the Option 2B plants will be incorporated into regulatory guidance for implementation of this rule.

To provide open communication on NRC activities associated with GI-191 resolution, public meetings and/or conference calls with NEI and industry representatives continue to be held regularly. Briefings of ACRS have been scheduled periodically to provide opportunities for communication on technical issues and additional public involvement.

AFFECTED DOCUMENTS:

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

- (1) Regulatory Guide 1.82
- (2) NUREG-0800 (Sections 6.2.2, "Containment Heat Removal Systems" and 6.3, " Emergency Core Cooling System")
- (3) Bulletin 2003-01
- (4) Generic Letter 2004-02
- (5) Information Notice 2005-26 and supplement 1

PROBLEM/RESOLUTION:

Licensees submitted supplemental responses to GL 2004-02 in 2008 to the present. The staff's initial review of these responses is complete. However, reviews completed to date have identified the need for more information from some licensees. Staff reviews of the additional information will continue.

REASONS FOR SCHEDULE CHANGES:

The NRC plans to close GI-191 when the staff has completed all reviews of GL 2004-02.

RES changed the status of GI-191 to Regulatory Office Implementation (see ML071630094) as part of improvements to the GI Program described in SECY-07-0022, "Status Report on Proposed Improvements to the Generic Issues Program," (ML063460239). This improvement obviates the need for milestones specifically associated with the GI Program after the implementation phase begins. Issue closure will occur in accordance with applicable NRR Office programs as indicated in the remaining milestones.

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| NRR User Need Request Sent to RES | 12/01/1995 | | 12/01/1995 |
| User Need Request Assigned to GSIB/RES | 01/01/1996 | | 01/01/1996 |
| Reassessment Declared a New GSI | 09/01/1996 | | 09/01/1996 |
| Issue SOW for Evaluation of GSI A-43 | 11/01/1996 | | 11/01/1996 |
| Complete Evaluation of GSI A-43 | 04/01/1997 | | 03/01/1997 |
| Issue SOW for Reassessment of Debris Blockages in PWR Containments Impact on ECCS Performance | 09/01/1998 | | 09/01/1998 |
| Complete Collection and Review of PWR Containment and Sump Design and Operation Data | 12/01/1999 | | 12/01/1999 |
| Complete All Debris Transport Tests | 09/01/2000 | | 08/01/2000 |
| Complete Parametric Evaluation | 07/01/2001 | | 07/31/2001 |
| Proposed Recommendations to the ACRS | 08/31/2001 | | 08/31/2001 |
| ACRS Review Completed | 09/30/2001 | | 09/14/2001 |
| Issue Transferred from RES to NRR | 09/28/2001 | | 09/28/2001 |
| Complete Reassessment of Debris Blockages in PWR Containments Impact on | 09/30/2001 | | 09/28/2001 |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| ECCS Performance | | | |
| Complete Estimate of Average CDF Reduction, Benefits, and Costs | 04/01/2002 | | 09/28/2001 |
| Prepare Memo Discussing Proposed Recommendations (End of Technical Assessment Stage of Generic Issue Process) | 04/01/2002 | | 09/28/2001 |
| Issue Bulletin 2003-01 | 05/01/2003 | | 06/01/2003 |
| Complete Development of Models and Methods for Analyzing Impact of Debris Blockages in PWR Containments on ECCS Performance | 04/01/2001 | | 06/09/2003 |
| Discuss Reg. Guide 1.82, Rev. 3 with ACRS Subcommittee on Thermal-Hydraulic Phenomena | 08/20/2003 | | 08/20/2003 |
| Present Final Version of Reg. Guide 1.82, Rev. 3 to ACRS Full Committee | 09/11/2003 | | 09/11/2003 |
| ACRS Letter on Final Version of Reg. Guide 1.82, Rev. 3 | 09/30/2003 | | 09/30/2003 |
| Draft Industry Guidance for Plant-Specific Analyses | 10/30/2003 | | 10/31/2003 |
| Issue Reg. Guide 1.82, Rev.3 | 09/30/2003 | | 11/30/2003 |
| Receive Industry Guidance for Plant-Specific Analyses | 09/30/2003 | | 05/28/2004 |
| Brief ACRS Subcommittee on Proposed Generic Letter | 06/22/2004 | | 06/22/2004 |
| NRC Meeting with Stakeholders | 06/29/2004 | | 06/29/2004 |
| Develop Generic Letter for Resolution of GI | 07/07/2004 | | 07/07/2004 |
| Brief Full ACRS Committee on Proposed Generic Letter | 07/07/2004 | | 07/07/2004 |
| Meet with CRGR on Proposed Generic Letter | 08/10/2004 | | 08/10/2004 |
| Issue Generic Letter 2004-02 | 09/13/2004 | | 09/13/2004 |
| Meet with ACRS on Safety Evaluation of NEI 04-07 | 10/07/2004 | | 10/07/2004 |
| ACRS Response on Safety Evaluation of NEI 04-07 | 10/18/2004 | | 10/18/2004 |
| EDO Briefing of ACRS on Status | 09/09/2005 | | 09/09/2005 |
| Receive All GL Responses Addressing Plant-Specific Analyses | 05/31/2005 | | 09/15/2005 |
| Issue Information Notice 2005-26 | 09/16/2005 | | 09/16/2005 |
| Issue Supplement 1 to IN 2005-26 | 01/20/2006 | | 01/20/2006 |
| Complete Review of Licensee Responses to GL 2004-02 | 01/20/2006 | | 01/20/2006 |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

| Milestone | Original Date | Current Date | Actual Date |
|--|---------------|--------------|-------------|
| Complete Research Programs Evaluating Coating Transportability and Surrogate Throttle Valve Debris Ingestion | 02/28/2006 | | 02/28/2006 |
| Complete Testing and Analysis Associated with Initial Phase of Chemical Effects Research | 05/30/2006 | | 05/30/2006 |
| Complete Containment Material Head Loss Testing | 06/15/2006 | | 06/15/2006 |
| Complete Thermodynamic Simulation of Containment Sump Pool Chemical Constituents | 09/30/2006 | | 09/30/2006 |
| Complete Last Audit Report | 05/23/2008 | | 06/19/2008 |
| Regions Complete TI Inspections | 06/30/2008 | | 06/30/2008 |
| Receive Last TI Verifications From Regions | 08/11/2008 | | 08/11/2008 |
| Complete Review of TI Verifications | 08/25/2008 | | 06/30/2009 |
| Staff Issue SECY-12-0093 | 07/09/2012 | | 07/09/2012 |
| PWROG Submit WCAP 16793 In-Vessel Downstream Effects (Complete) | 07/20/2012 | | 07/20/2012 |
| Staff Issue Final Safety Evaluation For In-Vessel Downstream Effects On WCAP 16793 | 04/08/2013 | | 04/08/2013 |
| STP Submit Pilot Application for Risk Inform Option 2B for Closure of GL 2004-02 | 11/13/2013 | | 11/13/2013 |
| PWROG submitted WCAP 17788 for Option 2A Plants | 06/30/2015 | | |
| Issue Closure of All Option 1 Plants | 12/31/2015 | | |
| Staff Review and Approval of the STP Application | 05/31/2016 | | |
| Staff Review and Issuance of SE Approving WCAP 17788 | 06/30/2016 | | |
| Staff review and closure of all Option 2A plants for GL 2004 | 12/31/2016 | | |
| Industry submit in a staggered basis all other Option 2B Applications | 05/31/2017 | | |
| Staff Review and Approval of Option 2B Plants | 05/31/2018 | | |
| Staff Review and Approval of Option 3 Plants | 05/31/2018 | | |
| Staff issue closure memo for GSI-191 | 12/31/2018 | | |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

Issue Number 0193

Type: GI

Office/Division/Branch: RES/DSA/RSAB

Title: BWR ECCS Suction Concerns

Resolution Status: In progress

Identification Date: 05/10/2002

Generic Issue Acceptance Date: 10/16/2003

Action Level: Active

Task Manager: William Krotiuk

TAC Number: KC0140

Safety Risk Assessment: 04/15/2015 (Planned/Projected)

Regulatory Assessment: (TBD)

Transfer to Regulatory Office for Action (TBD)

Completion of Verification:

Closure Date: (TBD)

Work Authorization: Memorandum to A. Thadani from F. Eltawila, "Results of Initial Screening of Generic Safety Issue 193, 'BWR ECCS Suction Concerns,'" October 16, 2003

DESCRIPTION:

GI-193, "BWR ECCS Suction Concerns", evaluates possible failure of the ECCS pumps (or degraded performance) due to unanticipated quantities of noncondensable gas in the suction piping that could cause gas binding, vapor locking, or cavitation. Noncondensable gas can be present in the suppression pools in BWR Mark I, II, and III containments during LOCA conditions following downcomer flow from the drywell into the suppression pool. The screening assessment did not identify any immediate safety concerns.

WORK SCOPE:

Evaluate the dynamics of gas bubbles in the suppression pool, and the impact on ECCS pump performance.

Quantify the gas void fraction present at different locations in the suppression pool as a function of time following a LOCA. Provide licensees with insight on how to calculate the post-LOCA suppression pool ECCS pump suction strainer "exclusion zone" and the suppression pool void fraction distribution based on their plant-specific geometrical and operational characteristics. The "exclusion zone" is defined as the volume below or around the downcomer exhaust, which is expected to contain a large concentration of noncondensable gas from the drywell. The "exclusion zone" will help define boundary zones such that if a suction strainer is located in a boundary zone, the ECCS pump may be vulnerable.

STATUS:

As a result of the initial screening (ML032940708) completed in October 2003, a Task Action Plan (TAP) for the technical assessment of this issue was approved in May 2004 (ML041450208). The staff completed a literature search for information on ECCS pump performance and suppression pool behavior following downcomer flow in the suppression pool in March 2005 (ML050910465). The literature search was updated in January 2013 and is summarized in a draft document (ML13079A396). This search identified several experimental test programs that addressed the concerns of this generic issue. The staff found experimental evidence that gas may reach the ECCS pumps during a loss-of-coolant accident. The experiments showed that the tested pumps recovered after exposure to noncondensable gas below a particular void fraction for a limited time period. The next phase will attempt to quantify the gas void fraction present at different locations in the suppression pool as a function of time following a LOCA.

Discussions were initiated in NRC regarding commonality between GI-193 and a proposed Generic Letter (later issued as GL 08-01) addressing gas accumulation in ECCS suction piping covering all reactors. RES began work with NRR to issue an appropriate generic communication to affected licensees. In 2007, RES and NRR agreed not to include this activity in GL 08-01, "Managing Gas Accumulation in Emergency Core Cooling, Decay Heat Removal, and Containment Spray Systems." Also in 2007, RES and NRR requested BWR Owners Group cooperation to support the ongoing assessment of this GI. Based on a staff request (ML092920376 and ML092920023), the BWROG agreed to provide voluntary input which would provide insights into the characteristics of

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

LOCA phenomena at the earliest stages of the postulated accidents plus general information about wetwell geometries in relation to ECCS suction strainers. This proprietary input was received on October 29, 2009.

Computational fluid dynamics (CFD) models and analyses have been completed for several tests performed at the PUMA and Finnish test facilities. (Geometry and data only supported the CFD model development for two tests facilities; documentation from the German GKSS test facility did not provide sufficient information to support CFD model development and did not provide sufficiently detailed test data). A scaling methodology using data from the considered tests was used to refine a method to scale the test results to full scale geometry. An initial scaling analysis was completed in February of 2014. The developed scaling method was applied to test facilities and to an idealized full scale suppression pool geometry, and was compared to the CFD analysis of test facilities and of an idealized full scale suppression pool geometry. The initial scaling analysis provided valuable insights that helped in the selection of parameters for the CFD runs. However, upon further investigation it was determined that using such methodology to scale data from the smaller scale test programs to full scale conditions was unfeasible. CFD models and analyses for several tests from the two test programs have been performed. CFD analyses, using computational methods used for the two test programs, to simulate full scale Mark I suppression pool behavior following a large break LOCA have been completed. Results from the full-scale CFD analyses can be used to determine a time dependent "exclusion zone."

AFFECTED DOCUMENTS:

- (1) GE Topical Report NEDO-33526, "Assessment of NRC Generic Issues, GI-193," October 29, 2009.
- (2) NUREG/CR-7186, "Experimental Measurement of Suppression Pool Void Distribution During Blowdown in Support of Generic Issue 193," September 2014.

PROBLEM/RESOLUTION:

As described above, some elements of the original TAP were deferred in favor of staff attempts to pursue other avenues of resolution. For example, the staff attempted to incorporate a request for licensee input via inclusion in GL 08-01, "Managing Gas Accumulation in Emergency Core Cooling, Decay Heat Removal, and Containment Spray Systems." Ultimately, this approach was not chosen due to dissimilarities in the phenomenology involved. Due to the complexity of bubble formation, transport and its impact on pump performance the staff supplemented the analytical approach with a focused, experimental program. The purpose of the program, completed in 2011 at the PUMA test facility, was to provide clarification as to the potential for bubbles formed from simulated LOCA blowdown to be transported in the wetwell to the ECCS pump inlets and, consequently, to be ingested into ECCS pump impellers. The updated literature review completed in January 2013 provides a recommendation for a void fraction range at the ECCS pump intake that would result in acceptable pump operation and the void fraction range that would result in unacceptable pump operation. Criteria for acceptable pump recovery following noncondensable gas injection which results in unacceptable pump operation are also provided.

REASONS FOR SCHEDULE CHANGES:

GI-193 is in the Assessment stage and a technical assessment of the issue is being developed. NRC staff developed independent verification of the test data from the two previously performed test programs and completed computational fluid dynamic (CFD) modeling. A methodology to scale data from the smaller scale test programs to full scale conditions was investigated and determined to be unfeasible. CFD analyses, using computational methods from the two test programs, to simulate full scale Mark I suppression pool behavior following a large break LOCA have been completed. Results from the full-scale CFD analyses can be used to determine a time dependent "exclusion zone" that can form the basis for a comprehensive GI-193 assessment.

| Milestone | Original Date | Current Date | Actual Date |
|--|---------------|--------------|-------------|
| Complete Task Action Plan for a Technical Assessment | 03/31/2004 | | 05/24/2004 |
| ECCS Pump Performance Literature Search | 03/31/2005 | | 03/31/2005 |
| Issue Request for Proposal to BNL for Technical Assistance | 04/26/2005 | | 04/26/2005 |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| Receive Proposal for Technical Assistance from BNL | 06/03/2005 | | 06/03/2005 |
| Request Information from Technical Research Center of Finland | 09/12/2005 | | 09/12/2005 |
| Evaluate Experimental Results on Thermal-Hydraulic Phenomena | 09/30/2005 | | 09/30/2005 |
| Complete Literature Search for Two Specific Thermal-Hydraulic Phenomena | 09/30/2005 | | 09/30/2005 |
| Assign New Task Manager | 05/15/2006 | | 05/15/2006 |
| RES Decision to Work with NRR on Generic Communication | 08/31/2006 | | 08/31/2006 |
| Arrange Meeting with BWROG and Obtain Their Input | 06/30/2007 | | 06/06/2007 |
| Review BWROG Data and Determine Regulatory Action | 09/30/2007 | | 12/31/2007 |
| Assign New Task Manager | 04/15/2008 | | 04/15/2008 |
| Query BWROG for background information | 09/04/2008 | | 09/04/2008 |
| Query Finnish researchers to share current information | 11/30/2008 | | 01/30/2009 |
| Establish workscope for experimental program at Purdue University to study void transport phenomena | 05/01/2009 | | 09/01/2009 |
| Receive BWROG response to staff information request | 12/31/2008 | | 10/29/2009 |
| Propose and Develop Draft Experimental Test Plan | 02/01/2010 | | 03/01/2010 |
| Finalize Experimental Test Plan | 04/01/2010 | | 06/01/2010 |
| Begin steady state and transient tests | 11/01/2009 | | 06/15/2010 |
| Receive Draft Report from University Contractor | 12/30/2009 | | 12/15/2010 |
| Conclude Steady State and Transient Tests | 12/31/2010 | | 12/31/2010 |
| Receive Final Report from University Contractor | 03/31/2011 | | 03/31/2011 |
| Staff Evaluation of (PUMA)Test Findings | 07/31/2011 | | 02/29/2012 |
| Update literature search | 01/31/2013 | | 01/31/2013 |
| Update BWR chronological scenario | 01/31/2013 | | 01/31/2013 |
| Review applicability of PUMA test facility | 01/31/2013 | | 01/31/2013 |
| Develop next step activities to determine if safety concern exists and assessment method and criteria to be applied to plant geometries | 01/31/2013 | | 01/31/2013 |
| Perform computational fluid dynamics (CFD) analyses of two test facilities | 11/25/2013 | 01/31/2014 | 01/31/2014 |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| (Purdue U. and Lappeenranta U.) | | | |
| Perform scaling assessment of two test facilities (Purdue U. and Lappeenranta U.) | 09/13/2013 | 01/31/2014 | 02/28/2014 |
| Compare CFD and scaling analyses to improve calculation methods and verify techniques. Compare scaled results to the calculated CFD results for an idealized full scale suppression pool. | 12/06/2013 | 09/30/2014 | 10/30/2014 |
| Apply CFD and scaling approaches to plant conditions. Qualitatively compare scaled results to the calculated CFD results for a full scale suppression pool. | 04/25/2014 | 03/31/2015 | 03/31/2015 |
| Document assessment approach for plant geometries to define suppression pool area where gas injection in ECCS pump could pose problems. Prepare draft report providing assessment approach for plant geometries for review. | 06/06/2014 | 04/15/2015 | 04/07/2015 |
| Document CFD analysis methods and results in draft report for review. | 03/30/2015 | 04/15/2015 | 04/07/2015 |
| Address NRR comments on draft technical report | 08/31/2015 | | |
| Issue final technical report | 12/31/2015 | | |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

Issue Number 0199

Type: GI

Office/Division/Branch: NRR/JLD/

Title: Implications of Updated Probabilistic Seismic Hazard Estimates in Central and Eastern U.S. on Existing Plants

Resolution Status: In progress

Identification Date: 05/25/2005

Generic Issue Acceptance Date: 02/01/2008

Action Level: Regulatory Office Implementation

Task Manager: Nick Difrancesco

TAC Number:

Safety Risk Assessment: 09/02/2010 (Actual/Complete)

Regulatory Assessment:

Transfer to Regulatory Office for Action 09/02/2010 (Actual/Complete)

Completion of Verification:

Closure Date:

Work Authorization:

DESCRIPTION:

Newer data and models indicate that estimates of the potential for earthquake hazards for some nuclear power plants in the Central and Eastern United States (CEUS) may be larger than previous estimates. While it has been determined that currently operating plants remain safe, the newer seismic data and models warrant further study and analysis. The analysis will allow the NRC to better understand margins at operating plants for earthquakes. The screening assessment did not identify any immediate safety concerns.

WORK SCOPE:

NRR staff review of the first early site permit (ESP) applications found that the proposed safe shutdown earthquake (SSE) ground motions for some of the new sites exceeded the SSE ground motion for the co-located operating units. This resulted from the application of more recent seismic hazard models for the ESP applications, which estimated higher seismic hazards for some regions of the CEUS.

Based on the evaluations conducted under the Individual Plant Examination of External Events (IPEEE) Program in the 1990s, the staff determined that seismic designs of operating plants in the CEUS provided an adequate level of protection. However, in light of the staff's review of the ESP applications and confirmatory analysis using the United States Geological Survey (USGS) seismic models, the staff recognized that the probability of exceeding the SSE at some currently operating sites in the CEUS may be higher than previously understood. Therefore, the staff initiated this GI to assess the impact of increased seismic hazard estimates on selected nuclear power plants in the CEUS region.

STATUS:

In August 2005, RES issued a task order for a contractor to develop a probabilistic screening analysis for exceedance of the SSE ground motion on nuclear power plants in the CEUS. The contractor was to use information provided by the NRC to perform this task in accordance with guidelines of Section 3.3 and Appendix B.3.2 of NUREG-1489, "A Review of NRC Staff Uses of Probabilistic Risk Assessment." The information to be provided by the NRC included Electric Power Research Institute (EPRI) Report NP-6395-D, "Probabilistic Seismic Hazard Evaluations at Nuclear Power Plant Sites in the Central and Eastern United States: Resolution of the Charleston Earthquake Issue," April 1989. In May 2007, the NRC directed the contractor to stop work on this task order because the NRC and EPRI had not resolved issues with releasing the copyrighted EPRI Report NP-6395-D to the NRC contractor for performing this task.

In April 2007, RES decided to complete the USGS update of seismic hazard assessment of CEUS plants and use this information to perform the screening analysis for this GI. In May 2007, the staff developed a plan to complete the screening analysis for GI-199 by February 2008 and began work on initial tasks described in this plan. In June 2007, the staff decided to focus the screening analysis efforts on using existing USGS seismic hazard information to address the seven criteria for screening GIs described in SECY-07-0022, "Status Report on Proposed Improvements to the Generic Issues Program," dated January

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

30, 2007 (ML063460239). In July 2007, the staff completed their preliminary screening analysis and, in August 2007, provided it to the screening analysis review panel.

In October 2007, the staff determined that the screening analysis should consider seismic hazard data and models besides those available from the USGS. This determination was based on the staff's ongoing interactions with stakeholders to develop a new performance-based approach for assessing seismic hazards for new reactors as described in a memorandum to the Commission, "A Performance-Based Approach to Define the Safe Shutdown Earthquake Ground Motion," dated July 26, 2006 (ADAMS Accession No. ML052360044).

The staff completed the screening analysis using guidance contained in MD 6.4 and SECY-07-0022 in December 2007, and reconvened the screening panel in January 2008. On February 1, 2008, the RES Director approved the screening panel recommendation (ML073400477) to begin the Safety/Risk Assessment Stage of the Generic Issue Process. On February 6, 2008, the staff met with the public and stakeholders to discuss the results of the Screening Stage of Generic Issue 199. The meeting took place at NRC headquarters located in Rockville, MD.

EPRI performed an independent evaluation of the implications of changes in seismic hazard estimates. The staff interacted with EPRI (under a Memorandum of Understanding) to discuss data, methodology, and their conclusions.

In June 2009, the staff completed the review and analysis of seismic data in support of the Safety/Risk Assessment. Several Safety/Risk Assessment Panel meetings were held in July and August 2009. From November 2009 through March 2010, RES staff held internal briefings with NRR, NRO, and NRC regional offices. The Safety/Risk Assessment Panel reconvened in March 2010 and in June 2010 to review their recommendations. The Safety/Risk Assessment Panel Report was issued on September 2, 2010. The panel recommended transferring lead responsibility for subsequent GI-199 actions to NRR for regulatory office implementation, and that further actions be taken to address GI-199 outside the GI Program (i.e., obtain information and develop methods, as needed, to complete plant-specific value impact analyses of potential backfits to reduce seismic risk). The issue was transferred to NRR on September 2, 2010, for Regulatory Office Implementation.

Information Notices were issued to inform stakeholders of the GI-199 Safety/Risk Assessment report and results. Information Notice 2010-18 was issued on September 2, 2010, to nuclear power plants and independent fuel storage installations. Information Notice 2010-19 was issued September 16, 2010, to fuel cycle facilities. A public meeting was held on October 6, 2010, and a presentation to the ACRS Siting Subcommittee was held November 30, 2010. NRR developed a draft Generic Letter GL-2011-XX, "Seismic Risk Evaluation for Operating Reactors," that was issued on September 15, 2011, for public comment. The public comment period ended on December 15, 2011. The agency incorporated GI-199 into the work done by the Japan Lessons-Learned Project Directorate in response to the March 2011 Japan nuclear event. GI-199 activities in NRR are being addressed in the 50.54(f) letters on recommendations 2.1 and 2.3 of the Near-Term Task Force (NTTF).

The NRC has requested that all nuclear power plants reevaluate seismic hazards using present-day guidance and methods. Plants in the central and eastern United States (CEUS) submitted their seismic hazard reevaluations in March 2014 and plants in the western United States (WUS) submitted their seismic hazard reevaluations in March 2015. Depending on the comparison between the reevaluated seismic hazard and the design basis, the resulting outcome is either no further risk evaluation for the plant (screened out) or performance of a plant risk assessment if the reevaluated hazard exceeds the plant's design basis (screened in). If the reevaluated hazard only exceeds the design basis above 10Hz, then the licensee needs to perform a high frequency confirmation. The NRC performed a screening and prioritization of the submittals. The NRC determined which licensees screened in for further analysis and sorted those licensees into different priority groups with different due dates for submitting the risk evaluations to the NRC. The NRC is now performing a more comprehensive review of the reevaluated hazard submittals and has begun to issue staff assessments of those submittals. The priority for the subsequent completion of the risk assessments by nuclear power plants was determined by the NRC based on the following factors: (1) the extent to which the reevaluated hazard exceeds the current design basis, (2) the absolute seismic hazard based on an examination of the probabilistic seismic hazard curves for the site, and (3) previous estimates of plant capacity (e.g., IPEEE insights). If required, the risk evaluations are due in 2017, 2019, or 2020, depending on the priority.

While the risk evaluations are ongoing, plants will also perform near-term expedited seismic evaluations of key equipment needed to protect the reactor core following a beyond-design-basis seismic event. The expedited seismic evaluations for CEUS plants were completed by December 2014. The expedited seismic evaluations will be completed by January 2016 for WUS plants. As a result of the expedited seismic evaluations, plant upgrades not requiring an

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

outage will be completed by December 2016 for CEUS plants and by June 2018 for WUS plants. The staff has begun issuing letters documenting the results of its review of licensee Expedited Seismic Evaluation Process Evaluation.

AFFECTED DOCUMENTS:

IN 2010-18, "Implications of Updated Probabilistic Seismic Hazard Estimates in Central and Eastern United States on Existing Plants"

IN 2010-19, "Updated Probabilistic Seismic Hazard Estimates in Central and Eastern United States"

PROBLEM/RESOLUTION:

The screening analysis was delayed when the copyrighted EPRI Report NP-6395-D was not released to the NRC contractor. RES considered alternatives for proceeding with the screening assessment of GI-199 in accordance with MD 6.4 and SECY-07-0022. From April 2007 through September 2007, staff performed the initial screening analysis of GI-199 using currently available seismic hazard information from the USGS. In October 2007, the staff determined that the screening analysis should consider seismic hazard data and models besides those available from the USGS. The RES staff worked with technical experts from NRR and NRO to complete a screening analysis and develop an approach for the Safety/Risk Assessment Stage. The NRC staff considers the previous problems to be resolved.

REASONS FOR SCHEDULE CHANGES:

Schedule delays involving the initial screening analysis were caused by not identifying an amenable solution for EPRI release of NP-6395-D to the NRC contractor for performing the screening analysis task. Based on discussions with the USGS, the staff determined the time frame for obtaining current seismic hazard update information for CEUS plant sites would be mid-2008 as opposed to October 2007. Accordingly, the staff changed the date for the milestone: "Receive Seismic Hazard Update Results for Selected CEUS Plants from USGS," from October 30, 2007 to June 30, 2008. In support of completing the screening analysis, consistent with timeliness targets described in SECY-07-0022, the staff decided to base the screening analysis on currently available seismic hazard information from the USGS. Following this approach, the staff completed the milestone: "Generate Screening Analysis," on July 27, 2007, and then completed the milestone: "Screening Panel Meeting," on September 12, 2007.

In October 2007, the staff determined that the screening analysis should consider seismic hazard data and models besides those available from the USGS. This determination is based on the staff's ongoing interactions with stakeholders to develop a new performance-based approach for assessing seismic hazards for new reactors as described in a memorandum to the Commission, "A Performance-Based Approach to Define the Safe Shutdown Earthquake Ground Motion," dated July 26, 2006 (ADAMS Accession No. ML052360044). The staff's ongoing work on this performance-based approach resulted in issuance of NRC Regulatory Guide 1.208, "A Performance-Based Approach to Define the Site-Specific Earthquake Ground Motion," dated March 2007 that endorses the performance-based approach. After the Director of RES approved the Screening Panel's recommendation (ML073400477) to conduct a Safety/Risk Assessment Stage, a milestone was added for completion of this stage.

The Safety/Risk Assessment panel was extended because of the complexity of additional evaluations and the desire for internal and external stakeholder agreement. The RES Director approved the Safety/Risk Assessment and panel recommendation September 2, 2010.

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| Issue Request for Proposal to contractor (ISL) for Technical Assistance | 07/07/2005 | | 07/07/2005 |
| Receive Proposal from ISL | 08/11/2005 | | 08/11/2005 |
| Generate Screening Analysis | 10/31/2006 | | 07/27/2007 |
| Screening Panel Meeting | 11/30/2006 | | 09/12/2007 |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

| Milestone | Original Date | Current Date | Actual Date |
|---|---------------|--------------|-------------|
| Prepare Screening Analysis Applying Criteria from MD 6.4 and SECY-07-0022 | 12/15/2007 | | 12/31/2007 |
| Reconvene Screening Panel | 12/15/2007 | | 01/11/2008 |
| Provide Screening Panel Recommendation Memo for RES Director Approval | 01/31/2007 | | 01/25/2008 |
| Issue RES Director Approved Screening Analysis and Panel Recommendation | 12/31/2006 | | 02/01/2008 |
| Receive Seismic Hazard Update Results for Selected CEUS Plants from USGS | 10/30/2007 | | 10/15/2008 |
| Receive Information from EPRI | 05/30/2008 | | 12/03/2008 |
| Schedule and Conduct Safety/Risk Assessment Panel | 09/30/2008 | | 08/31/2009 |
| GI-199 transferred to NRR for Regulatory Office Implementation | 06/30/2009 | | 09/02/2010 |
| Issue RES Director Approved Safety/Risk Assessment and Panel Recommendation | 01/31/2010 | | 09/02/2010 |
| Information Notice 2010-18 issued | 09/02/2010 | | 09/02/2010 |
| Information Notice 2010-19 issued | 09/16/2010 | | 09/16/2010 |
| Conduct Public Meeting | 06/30/2009 | | 10/06/2010 |
| Presentation to ACRS Subcommittee | 11/05/2009 | | 11/30/2010 |
| Presentation to CRGR | 06/30/2011 | | 08/02/2011 |
| Issue draft Generic Letter for public comment | 07/31/2011 | | 09/01/2011 |
| Presentation to ACRS Subcommittee | 10/13/2011 | | 10/13/2011 |
| Presentation to ACRS Subcommittee | 10/31/2011 | | 11/08/2011 |
| Transfer activities to the Japanese Lessons Learned Project Directorate (JLD) | 03/08/2012 | | 03/08/2012 |
| CEUS plants submit seismic hazard reevaluations | 03/31/2014 | | 03/31/2014 |
| CEUS plants complete expedited seismic evaluations | 12/31/2014 | | 12/31/2014 |
| WUS plants submit seismic hazard reevaluations | 03/31/2015 | | 03/31/2015 |
| Response from licensees performing seismic PRA and margin assessments (TBD) | | | |
| WUS plants complete expedited seismic evaluations | 01/31/2016 | | |

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

Issue Number 0204

Type: GI

Office/Division/Branch: NRR/JLD/

Title: Flooding of Nuclear Power Plant Sites Following Upstream Dam Failures

Resolution Status: In progress

Identification Date: 07/19/2010

Generic Issue Acceptance Date: 02/29/2012

Action Level: Regulatory Office Implementation

Task Manager: Vic Hall

TAC Number:

Safety Risk Assessment:

Regulatory Assessment:

Transfer to Regulatory Office for Action 03/06/2012

Completion of Verification:

Closure Date: (To Be Determined)

Work Authorization:

DESCRIPTION:

The Nuclear Regulatory Commission has started a formal evaluation of potential generic safety implications for dam failures upstream of U.S. commercial nuclear power plants. The complete scope of the generic issue includes the effects of flooding from upstream dam failures on nuclear power plants sites, spent fuel pools, and sites undergoing decommissioning with spent fuel stored in spent fuel pools. The NRC began examining this issue after inspection findings at two plants. Staff completed a draft of the screening analysis in July 2011. The issue was officially declared as Generic Issue (GI) 204 in February 2012.

STATUS:

While this screening analysis did not identify any immediate safety concerns, inspections or other reviews at individual plants have led to those plants taking actions regarding flooding scenarios on site-specific basis. Generic Issue 204 has been subsumed as part of the implementation of the recommendations from the agency's Japan Near-Term Task Force (NTTF), which was assembled in response to the earthquake/tsunami and reactor accident at the Fukushima Dai-ichi site.

While the NTTF used preliminary information from the generic issue screening analysis and discussed flooding in its July 2011 report (Agencywide Documents Access and Management System (ADAMS) accession number ML111861807), the issue related to flooding from the upstream dam failure came to the staff's attention long before the earthquake/tsunami and reactor accident at the Fukushima Dai-ichi site. New sources of information on this issue have accumulated over the past few years. This information includes inspections of flood protection and related procedures, as well as recent re-evaluations of dam failure frequencies and possible flood heights at some U.S. nuclear power plants, suggesting that flooding effects in some cases may be greater than previously expected.

The NTTF's review of the Fukushima accident led to recommendations regarding the potential for flooding from all hazard mechanisms at operating reactors. In March 2012, letters were sent by the NRC to holders of operating licenses and construction permits, which requested the reevaluation of all floods hazards (including dam failures) using present-day guidance and methodologies. (Note: Sites undergoing decommissioning, which are part of the generic issue, are not included in the NRC's activities related to reevaluation of flood hazards.)

Nuclear power plant designs include protection against serious but very rare flooding events, including flooding from dam failure scenarios. Dam failures can occur as a consequence of earthquakes, overtopping, and other mechanisms, such as internal erosion and operational failures. A dam failure could potentially cause flooding at a nuclear power plant site depending on a number of factors including the location of the dam, reservoir volume, dam properties, flood routing, and site characteristics.

The July 2011 screening analysis of potential nuclear plant safety issues from upstream dam failures is available in ADAMS under accession number

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ML113500495. The March 2012 transfer of the Generic Issue from the Office of Research to the Office of Nuclear Reactor Regulation for regulatory office implementation is available in ADAMS under accession number ML120261155. The March 2012 request for information letter related to the reevaluation of flood hazards is available in ADAMS under accession number ML12053A340. Finally, the May 2012 letter stating the flood hazard reevaluation due dates is available in ADAMS under accession number ML12097A509. This letter describes the criteria used to place each site into one of three completion date categories. As of March 2015, most sites have completed flood hazard reevaluations in response to the March 2012 request. Some sites have requested and been granted extensions, as appropriate. The staff expects to complete the technical staff assessments documenting the Flood Hazard Reevaluation Report (FHRR) review performed by 2017. Under the current plan, those sites that had flood causing mechanisms that exceeded the current design basis are required to submit an integrated assessment evaluating the site response to the FHRR results as described in the March 2012 letter. However, the staff is currently developing a plan that with a graded approach will focus on the areas with the most potential safety benefit. The plan will be submitted to the Commission for approval by June 30, 2015.

| Milestone | Original Date | Current Date | Actual Date |
|--|----------------------|---------------------|--------------------|
| Issue is Declared a Generic Issue | | | 02/29/2012 |
| Transfer activities to the Japan Lessons Learned Project Directorate | | | 03/06/2012 |
| Licensee flooding hazard reevaluations | 07/31/2015 | | |