

PMTurkeyCOLPEm Resource

From: Franzone, Steve [Steve.Franzone@fpl.com]
Sent: Friday, July 17, 2015 4:01 PM
To: Comar, Manny
Cc: TurkeyCOL Resource; Maher, William; Burski, Raymond; Orthen, Richard
Subject: [External_Sender] ASER FSAR CHAPTER REVIEW STATUS MATRIX - 7/17/15
Attachments: 20150717_ASER_FSAR_CHAP_Review_Matrix.docx

Manny

I have attached the updated matrix. The draft response for our voluntary 2 over 1 submittal is now tracking to 7/23.

Thanks

Steve Franzone

NNP Licensing Manager - COLA

“Be careful what you water your dreams with. Water them with worry and fear and you will produce weeds that choke the life from your dream. Water them with optimism and solutions and you will cultivate success. Always be on the lookout for ways to turn a problem into an opportunity for success. Always be on the lookout for ways to nurture your dream” ~ Lao Tzu

561.694.3209/561.694.3209 (office)

754.204.5996/754.204.5996 (cell)

“This transmission is intended to be delivered only to the named addressee(s) and may contain information that is confidential and /or legally privileged. If this information is received by anyone other than the named addressee(s), the recipient should immediately notify the sender by E-MAIL and by telephone (561.694.3209/561.694.3209) and permanently delete the original and any copy, including printout of the information. In no event shall this material be read, used, copied, reproduced, stored or retained by anyone other than the named addressee(s), except with the express consent of the sender or the named addressee(s).

Hearing Identifier: TurkeyPoint_COL_Public
Email Number: 1057

Mail Envelope Properties (DEC707C5CF603B4AA6194131A65C7C52401084AD)

Subject: [External_Sender] ASER FSAR CHAPTER REVIEW STATUS MATRIX - 7/17/15
Sent Date: 7/17/2015 4:01:12 PM
Received Date: 7/17/2015 4:01:49 PM
From: Franzone, Steve

Created By: Steve.Franzone@fpl.com

Recipients:

"TurkeyCOL Resource" <TurkeyCOL.Resource@nrc.gov>
Tracking Status: None
"Maher, William" <William.Maher@fpl.com>
Tracking Status: None
"Burski, Raymond" <RAYMOND.BURSKI@fpl.com>
Tracking Status: None
"Orthen, Richard" <Richard.Orthen@fpl.com>
Tracking Status: None
"Comar, Manny" <Manny.Comar@nrc.gov>
Tracking Status: None

Post Office: GOXSA1809.fplu.fpl.com

| Files | Size | Date & Time |
|--|-------------|------------------------|
| MESSAGE | 1246 | 7/17/2015 4:01:49 PM |
| 20150717_ASER_FSAR_CHAP_Review_Matrix.docx | | 41718 |

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| FSAR Chapter | Safety Eval. Received Date | Associated ML# | Open Items/Remaining Actions to Complete Safety Evaluation |
|--------------|----------------------------|---|--|
| 1 | | | Hold for open chapters 1. COD date changes to June 2027 (Unit 6) & June 2028 (Unit 7)(Rev. 7)-FPL |
| 2 | | | 1. RAIs& revisions for 2.5.1 (Separate sheet attached) 2. RAIs & revisions for 2.5.4 (Separate sheet attached) 3. Provide source of equation & /constants in FSAR Sec 2.2.3.1.1.7 – Complete |
| 3 | | | 1. Provide calculations associated with Hurricane Missile RAI 3.5.3-34 – Calculations are available at WEC Office in Rockville. 2. NRC Audit: Week of June 22 nd , 2015– Complete, Follow-up actions in yellow highlights 3. Update Sec. 3.7 to address “2 over 1” issue (Separate sheet attached) 4. Update RAI 3.7.1-15 (Separate sheet attached) |
| 4 | 05/08/2013 | | No Open Items |
| 5 | 05/06/2014 | | No Open Items |
| 6 | | | 1. ISG-11Hydrogen Venting – Generic response will followafter Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 6), Part 10, ITAAC 2. ISG-11 MCR Dose – Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 1, 3, 6, 7, 9, 11,12, 14, 15), Part 4, Tech. Specs, Part 7, Exemptions (Tier 1 changes), Part 10, ITAAC 3. ISG-11 MCR Heat-up – Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 3, 6, 7, 9, 14), Part 4, Tech. Specs. 4. ISG-11 Condensate Return Header– Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 1, 3, 5, 6, 14,16, 19), Part 4, Tech. Specs, Part 7, Exemptions (Tier 1 changes), Part 10, ITAAC |
| 7 | 05/08/2013 | | No Open Items |
| 8 | | | SE in review |
| 9 | | | |
| 10 | 05/06/2014 | | No Open Items |
| 11 | | | 1. Received RAI 11.02-08 – Issued 2. Inconsistent with Standard Response (11.4, Solid Waste) – Verify Review Staff accepts. |
| 12 | | | SE in Final Review |
| 13 | | | 1. Update SNMPPP & Chap. 13 Table based on existing site(August, FPL) |
| 14 | 10/03/2013 | ML13207A396 ML13207A381 ML12262A163 | No Open Items |
| 15 | 07/23/2013 | ML13074A087 | No Open Items |

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| | | | |
|-------------------------|------------|---|--|
| | | ML13074A076 ML12262A193 | |
| 16 | 05/08/2013 | | No Open Items |
| 17 | 07/24/2013 | ML13074A125 ML13074A108 ML12262A238 | No Open Items |
| 18 | 07/24/2013 | ML13101A081 ML13101A063 ML12262A247 | No Open Items |
| 19 | | | Hold for open chapters |
| 20 Fukushima | | | <ol style="list-style-type: none"> 1. SFP Lic. Condition maybe revised by NRC 2. Mitigative Strategies Lic. Condition for -maybe revised/ 2 years is acceptable to FPL (NRC/FPL) |
| LEVY /APOG Issues | | | <ol style="list-style-type: none"> 1. Mitigating Strategies for Beyond Design Basis External Events in support of Fukushima NTTF requirements. Follow Levy submittal. (July, FPL) |
| MISC Issues | | | <ol style="list-style-type: none"> 1. NSIR Site visit? 2. Identify CCS Freshening Impact, if any(Hold for final Admin Order)-FPL |

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| 2.5.1 Response Schedules (eRAI 7804) | | | |
|---|--|-----------------------------|-----------------------------|
| RAI | Response Approach | Target Response Date | Actual Response Date |
| 02.05.01-34 | <ul style="list-style-type: none"> • Address new information in Kula (2014) paper and other published authors • Conduct SSHAC • Conduct seismic hazard sensitivity study • Provide discussion in the response to RAI • Discuss final Questionnaire at Public meeting to be held on 7/2/15& 7/9/15 *Target Early submittal date is 7/10/2015 | 07/15/15* | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place SSHAC Questionnaire examples and list of experts contacted/to be contacted in electronic reading room | 04/13/15 | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place preliminary SSHAC Study Results in electronic reading room | 04/23/15 | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place SSHAC Study results in electronic reading room | 04/30/15 | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place final SSHAC Questionnaire for Dr. Eberli in electronic reading room *awaiting final review & approval by Dr. Eberli | 06/17/15* | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place PHSA sensitivity calculation for Santaren Anticline in electronic reading room | 06/12/15 | Met |
| Supporting Information | <ul style="list-style-type: none"> • Place draft response in electronic reading room (response will not be available until after 5 pm DST on 7/6) *Posted after 5 pm on 7/6/15 | 07/06/15 | Late (1 day*) |
| 02.05.01-35 | <ul style="list-style-type: none"> • Update Phase 2 Earthquake Catalog to include smaller Cuba earthquakes • Provide figures and discussion in the response to RAI | 06/09/15 | Early (1 day) |
| Supporting | <ul style="list-style-type: none"> • Place updated Phase 2 Earthquake Catalog (Calculation #74) in electronic reading room | 04/23/15 | Early (1 week) |
| 02.05.01-36 | <ul style="list-style-type: none"> • Address new information in Cunningham et al. (2012), and related literature • Provide discussion in the response to RAI • Include new figure | 05/22/15 | Early (3 days) |
| 02.05.01-37 | <ul style="list-style-type: none"> • Address information in Klimchouk,(2009) and other related literature • Provide discussion in the response to RAI • Include new figure | 05/22/15 | Early (3 days) |
| 02.05.01-38 Issued 6/16/15 | <ul style="list-style-type: none"> • Address an additional tectonic feature • No additional analysis is anticipated | 07/16/15 | Early (1 day) |
| 02.05.01-39 Issued 6/16/15 | <ul style="list-style-type: none"> • Revised figures and provide table of coordinates of karst features in site vicinity | 07/16/15 | Early (1 day) |

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| 2.5.4 Response Schedules (eRAI 7811) | | | |
|---|---|---|--|
| RAI | Response Approach | Target Response Date | Actual Response Date |
| 02.05.04-26 | <ul style="list-style-type: none"> • Grout Layout (previously Geophysical survey vendor) specifies the critical void size for detection • Perform static and dynamic finite element analysis to determine impact of critical void size on NI stability • Include ITAAC for acceptance criteria on voiding beneath the NI • Discuss revised ITAAC at Public meeting to be held on 7/2/15 • Ensure/revise as required to confirm response meets methodology as provided to NRC auditors and addresses NRC Comment 01 <p>**Final response/calculation is tracking to 7/17/2015</p> | 06/17/15 Revised Date 07/15/15** | Met |
| Supporting Calculation | <ul style="list-style-type: none"> • Provide calculation in electronic reading room <p>* 1 day late to the original 7/15/2015 schedule date **Final response/calculation is tracking to 7/17/2015</p> | 07/15/15** | Late (1 day*) |
| 02.05.04-27 | <ul style="list-style-type: none"> • Provide discussion in response to RAI on grout inspection and testing • Include ITAAC for shear wave velocity | 04/30/15 | Early (1 day) |
| 02.05.04-27 Revision | <ul style="list-style-type: none"> • Revise ITAAC to address extended drilling zone and to narrow shear wave velocity acceptance criteria • Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 • Discuss removing ITAAC based on sensitivity at Public meeting to be held on 7/2/15 <p>**Final response/calculation is tracking to 7/17/2015</p> | 07/15/15** | Met |
| Supporting Calculation | <ul style="list-style-type: none"> • Provide sensitivity calculation in electronic reading room <p>*Posted after 5 pm on 7/6/15</p> | 07/06/15 | Late (1 day*) |
| 02.05.04-28 | <ul style="list-style-type: none"> • Provide reasoning for why lower blow counts in the initial investigation • Include corrected and measured blow count figures from presentation in FSAR | 04/07/15 | Late (3 days-original target prior to schedule ltr) |
| 02.05.04-29 | <ul style="list-style-type: none"> • Provide clarification of engineering parameters or engineering analyses that are developed based on and/or not based on the overall pool of "SPT N" values in the RAI response • Add additional detail in the FSAR | 04/17/15 | Met |
| 02.05.04-30 | <ul style="list-style-type: none"> • The results of a sensitivity analysis of the uniformity calculation with LB parameters for one half and UB parameters for the other half will be provided in the RAI response | 04/17/15 | Met |
| Supporting | <ul style="list-style-type: none"> • Place sensitivity analysis calculation in electronic reading room | 04/17/15 | Met |

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| | | | |
|---------------------------|---|------------|--|
| Calculation | | | |
| 02.05.04-31 | <ul style="list-style-type: none"> • Provide ITAAC for fill concrete | 04/10/15 | Met |
| 02.05.04-31 Revision | <ul style="list-style-type: none"> • Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 • Discuss revised combined ITAAC at Public meeting to be held on 7/2/15 | 07/15/15 | Early (2 days) |
| 02.05.04-32 | <ul style="list-style-type: none"> • RAI response to provide information on the available amount of onsite Category I fill available • Include ITAAC for onsite backfill compaction. • Include ITAAC for offsite backfill compaction • Include ITAAC for offsite backfill chemical properties | 04/24/15 | Early (1 week) |
| 02.05.04-32 Revision | <ul style="list-style-type: none"> • Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 • Discuss FSAR revision and deletion of ITAAC at Public meeting to be held on 7/2/15 | 07/15/15 | Early (2 days) |
| 02.05.04-33 | <ul style="list-style-type: none"> • RAI response to provide ITAAC for fill | 04/29/15 | Early (2 days) |
| 02.05.04-33 Revision | <ul style="list-style-type: none"> • Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 • Discuss revised combined ITAAC at Public meeting to be held on 7/2/15 | 07/15/15 | Early (2 days) |
| 02.05.04-34 | <ul style="list-style-type: none"> • RAI response to provide info on Mechanically Stabilized Earth (MSE) wall | 03/20/15 | Met |
| 02.05.04-35 | <ul style="list-style-type: none"> • RAI response to demonstrate the analysis is extremely conservative and factors of safety are actually higher | 04/27/15 | Met |
| 02.05.04-36 | <ul style="list-style-type: none"> • RAI response to provide a sensitivity analysis of the settlement hand calculation. The 3D finite element model analysis will be performed to consider lower bound properties for all layers. | 04/30/2015 | Early (1 day) |
| Supporting Calculation | <ul style="list-style-type: none"> • Place sensitivity and 3D finite element model analyses in electronic reading room (to extent possible) | 04/30/15 | Met |
| 02.05.04-37 | <ul style="list-style-type: none"> • Provide additional details similar to those in the Levy COL Application. | 04/09/15 | Late (1 day-original target prior to schedule ltr) |

| Chapter 3 Site Specific Seismic Issues | | | |
|---|--|--------------------------------------|-----------------------------|
| | Response Approach | Target Response Date | Actual Response Date |
| FSAR Subsection 3.7 | Chapter 3 Site Specific Seismic 2 over 1 issue (voluntary response) <ul style="list-style-type: none"> • Provide voluntary response with FSAR mark-ups for FSAR Subsection 3.7 (i.e. 3.7.2.8 "Interaction of Seismic Category II and Nonseismic Structures with Seismic Category I Structures, Systems, or Components") • Ensure/confirm response meets methodology as provided to NRC auditors during week of 6/22 | 07/30/15 | |
| Supporting Calculation | <ul style="list-style-type: none"> • Place draft response in electronic reading room | 07/21/15 Revised Date 07/23/15 | |

ASER FSAR CHAPTER REVIEW STATUS MATRIX

| | | | |
|-------------|---|----------|-----|
| 03.07.01-15 | <ul style="list-style-type: none"> • Provide revised RAI response: <ol style="list-style-type: none"> 1. Address NRC comments 04, 05, & 06 (also addresses Audit Issue #3) | 07/17/15 | Met |
|-------------|---|----------|-----|

| Chapter 19 Site Specific Seismic Margin Analysis (voluntary response) | | | |
|---|---|----------------------|----------------------|
| | Response Approach | Target Response Date | Actual Response Date |
| FSAR Subsection 19.55.6.3 | <ul style="list-style-type: none"> • Provide voluntary response with FSAR mark-ups for FSAR Subsection 19.55.6.3 | 05/21/15 | Early (2 days) |
| Supporting Calculation | <ul style="list-style-type: none"> • Place Site Specific Seismic Margin Analysis in electronic reading room | 04/17/15 | Met |