



DOCKET NO. 50-237

Regulatory File Cy.


# Commonwealth Edison Company

ONE FIRST NATIONAL PLAZA ★ CHICAGO, ILLINOIS

Address Reply to:

POST OFFICE BOX 767 ★ CHICAGO, ILLINOIS 60690

November 6, 1969



Dr. Peter A. Morris, Director  
Division of Reactor Licensing  
U.S. Atomic Energy Commission  
Washington, D.C. 20545

Subject: Application for extension of Provisional  
Construction Permit CPPR-18

Dear Dr. Morris:

Provisional Construction Permit CPPR-18, modified by letter from Dr. Morris dated May 1, 1969, issued to Commonwealth Edison Company for construction of the Dresden Nuclear Power Station Unit 2 filed under Docket 50-237 includes a latest completion date of December 1, 1969. Due to unanticipated delays in construction occasioned by modifications being made to certain of the plant systems, it will not be possible to complete the facility by December 1, 1969.

Pursuant to Section 50.55(b) of the Commission's regulations, Commonwealth hereby requests that the latest completion date for its Dresden Nuclear Power Station Unit 2 specified in Provisional Construction Permit CPPR-18 be extended to March 1, 1970.

The schedule for the plant indicates that this will provide sufficient time for completing construction of the facility, and we do not anticipate a need to further extend the date.


Very truly yours,

COMMONWEALTH EDISON COMPANY

W. B. Behnke  
Assistant to the President

SUBSCRIBED and SWORN to  
before me this 6<sup>th</sup> day  
of November, 1969.

Patricia A. Nelson  
Notary Public



3505 9

237-60