



Commonwealth Edison
 One First National Plaza, Chicago, Illinois
 Address Reply to: Post Office Box 767
 Chicago, Illinois 60690 - 0767

September 1, 1987

U.S. Nuclear Regulatory Commission
 Attn: Document Control Desk
 Washington, DC 20555

Subject: LaSalle County Station Units 1 and 2
 Dresden Station Units 2 and 3
 Quad Cities Station Units 1 and 2
 Zion Station Units 1 and 2
 A Model implementation schedule
 NRC Docket Nos. 50-373/374, 50-237/249,
50-254/265 and 50-295/304

Reference (a): May 13, 1987 letter from C.M. Allen
 to US NRC

Dear Sir:

Reference (a) contained our schedule for implementing the A Model at the Commonwealth Edison Stations. The purpose of this letter is to revise the transmitted schedules.

It has been determined that additional time is required to adequately define, develop, document, and test the updated version of the A-Model System for the following stations. The revised target dates are indicated below:

LaSalle	March 31, 1988
Zion	August 31, 1988
Quad Cities	January, 1989
Dresden	May, 1989

Byron Station and Braidwood Unit 1 A-Model System have already been installed. The Braidwood Unit 2 A-Model portion shall be completed prior to Unit 2 fuel load, currently planned for December 11, 1987.

The new target dates reflect the slippage from trying to implement the A-Model program within each station's Standard Configuration Management Plan procedures and the urgency of the implementation requirements for Braidwood Unit 1. An evaluation was made regarding personnel which resulted in some Sargent & Lundy support being assigned expedite to this project. Also, consideration has been made concerning additional Emergency Planning Staff which will be addressed as a potential budget item for next year.

8709100135 870901
 PDR ADOCK 05000237
 PDR


A001
 110

In summary, the major problem has been implementation of the new quality assurance procedures on the development of the computer software for this program. This has been much more time consumptive than expected. Also, implementation has required use of certain critical personnel who have been in high demand for other critical projects. Until the modifications are complete, the compensatory measures outlined in previous correspondence will be continued.

811
 101 2567
 02MBC-D2

If there are any further questions in this subject please contact this office.

Sincerely,



C.M. Allen
 Nuclear Licensing Administrator

lm

- cc: A. B. Davis - RIII
- W. D. Shafer - RIII
- M. Jordan - LSCS
- Paul Shemanski - NRR