

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

84 JUL 1 A10:35
July 30, 1984

U.S. Nuclear Regulatory Commission
Region II
ATTN: James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323


Dear Mr. O'Reilly:

Enclosed is our response to your letter to H. G. Parris dated July 13, 1984, which transmitted Confirmatory Order EA 84-54 for our Browns Ferry Nuclear Plant. The enclosed response addresses section III, items 1 and 2 of the Confirmatory Order. If you have any questions, please call Jim Domer at FTS 858-2725.

To the best of my knowledge, I declare the statements contained herein are complete and true.

Very truly yours,

TENNESSEE VALLEY AUTHORITY



L. M. Mills, Manager
Nuclear Licensing

Enclosure

cc (Enclosure):

Mr. R. J. Clark
Browns Ferry Project Manager
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Bethesda, Maryland 20814

8410100610 840822
PDR ADDCK 05000259
Q PDR

NOV 19 1954

NOV 19 1954

NOV 19 1954

THE PRESIDENT OF THE UNITED STATES OF AMERICA
WASHINGTON, D. C.

NOV 19 1954

NOV 19 1954

NOV 19 1954

NOV 19 1954

ENCLOSURE

RESPONSE TO SECTION III.1
 ITEMS WHOSE DATES WERE PRIOR TO NRC
 CONFIRMATORY ORDER DATE 7-12-84 AND WERE NOT MET

<u>Short-Term Item</u>	<u>Task</u>	<u>Previous Date</u>	<u>Revised Date</u>	<u>Reason</u>
4.10	2	7/01/84	9/01/84	Need organization approval, however, commitment date of 12-31-84 for complete implementation of organization is still on schedule.
4.19	2	7/01/84	8/30/84	Same as above item.
4.19	5	6/30/84		Same as above item.
4.24	2	7/01/84		Same as above item.
4.6	1	6/30/84		Completed 7-13-84.
4.6	6a	6/30/84		Completed 7-13-84.
<u>Long-Term Item</u>	<u>Task</u>	<u>Previous Date</u>	<u>Revised Date</u>	<u>Reason</u>
4.2	1	6/01/84	---	Date left open to evaluate MAC and IMPELL Report.
5.3	2	6/29/84	---	Pending organization of Quality Assurance.
7.1	1	6/30/84	---	Need organization approval, however, commitment date of 12-31-84 for complete implementation of organization is still on schedule.
9.9	3	7/01/84	9/01/84	Allow managers to establish schedule for implementation of MAC recommendations.



11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

RESPONSE TO SECTION III.2
TENTATIVE AGENDA AND SCHEDULE FOR FIRST
NRC REGION II RPIP QUARTERLY STATUS UPDATE
AUGUST 31, 1984

<u>TIME</u>	<u>TOPIC</u>	<u>RESPONSIBILITIES</u>
8:00 a.m.	Opening Remarks	J. A. Coffey
8:15 a.m.	Overall RPIP Status (Completion, schedule problems, trends)	G. T. Jones
9:00 a.m.	TVA Organization Status	J. P. Darling
9:15 a.m.	Design Services Functions	G. R. Hall
9:30 a.m.	Site Services Functions	T. F. Ziegler
9:45 a.m.	Quality Assurance Functions	J. D. Carlson
10:00 a.m.	Plant Tour	G. T. Jones
11:45 a.m.	Lunch	
<u>RPIP HIGHLIGHTS</u>		
1:00 p.m.	a. Compliance Film	T. L. Chinn
1:30 p.m.	b. Training activities	R. J. Johnson R. G. Metke
2:15 p.m.	c. MAC Report	J. A. Coffey
2:45 p.m.	d. TVA Browns Ferry Regulatory Compliance Bulletin	G. T. Jones
3:00 p.m.	Closing Remarks	H. G. Parris
3:15 p.m.	NRC Comments	J. P. O'Reilly

