

MAR 25 1982

Docket Nos.: 50-443/444

APPLICANT: Public Service Company of New Hampshire

FACILITY: Seabrook Station

SUBJECT: MEETING SUMMARY

On March 25, 1982 representatives of the Public Service Company of New Hampshire met with the NRC staff to review the construction schedule for Seabrook Station Unit 1 and common facilities. The meeting was held to address a 13 month difference between the utility and NRC projections for construction completion. A meeting notice and agenda are attached as Enclosures 1 and 2 respectively. Enclosure 3 is a list of persons who were present.

The meeting proceeded according to the agenda. The important points of the NRC presentation were covered in a series of comments during the PSNH presentation. There was no need for a formal Caseload Forecast Panel presentation.

The NRC management developed the following conclusions:

1. PSNH should reassess their projected fuel load date and provide the results of that reassessment to the NRC. This should be completed over the next two or three months.
2. The NRC staff will adhere to existing schedules for publication of the Draft Environmental Statement and a draft of the Safety Evaluation Report.
3. The NRC Caseload Forecast Panel should perform another review of the construction activities.

The PSNH representatives agreed to the reassessment in the near future of the projected fuel load date, and expressed support for another Caseload Forecast Panel evaluation.

Louis L. Wheeler, Project Manager
Licensing Branch No. 3
Division of Licensing

B204120007 820325
PDR ADOCK 05000443
A PDR

Enclosures:
As stated

| | | | | | | |
|---------|--------------------|--------------|-----------|--|--|--|
| OFFICE | cc: See next page. | DL:LB#3 | DL:LB#3 | | | |
| SURNAME | | LWheeler :jb | FJMMaglia | | | |
| DATE | | 3/25/82 | 3/25/82 | | | |

SEABROOK

William C. Tallman
Chairman and Chief Executive Officer
Public Service Company of New Hampshire
P. O. Box 330
Manchester, New Hampshire 03105

John A. Ritscher, Esq.
Ropes and Gray
225 Franklin Street
Boston, Massachusetts 02110

Mr. Bruce B. Beckley, Project Manager
Public Service Company of New Hampshire
P. O. Box 330
Manchester, New Hampshire 03105

G. Sanborn
U. S. NRC - Region I
631 Park Avenue
King of Prussia, Pennsylvania 19406

Ms. Elizabeth H. Weinhold
3 Godfrey Avenue
Hampton, New Hampshire 03842

Robert A. Backus, Esq.
O'Neill, Backus and Spielman
116 Lowell Street
Manchester, New Hampshire 03105

Norman Ross, Esq.
30 Francis Street
Brookline, Massachusetts 02146

Karin P. Sheldon, Esq.
Sheldon, Harmon & Weiss
1725 I Street, N. W.
Washington, D. C. 20006

Laurie Burt, Esq.
Office of the Assistant Attorney General
Environmental Protection Division
One Ashburton Place
Boston, Massachusetts 02108

D. Pierre G. Cameron, Jr., Esq.
General Counsel
Public Service Company of New Hampshire
P. O. Box 330
Manchester, New Hampshire 03105

E. Tupper Kinder, Esq.
Assistant Attorney General
Office of Attorney General
208 State House Annex
Concord, New Hampshire 03301

The Honorable Arnold Wight
New Hampshire House of Representatives
Science, Technology and Energy Committee
State House
Concord, New Hampshire 03301

Resident Inspector
Seabrook Nuclear Power Station
c/o U. S. Nuclear Regulatory Commission
P. O. Box 700
Seabrook, New Hampshire 03874

Mr. John DeVincentis, Project Manager
Yankee Atomic Electric Company
1671 Worcester Road
Farmingham, Massachusetts 01701

Mr. A. M. Ebner, Project Manager
United Engineers and Constructors
30 South 17th Street
Post Office Box 8223
Philadelphia, Pennsylvania 19101

Mr. W. Wright, Project Manager
Westinghouse Electric Corporation
Post Office Box 355
Pittsburg, Pennsylvania 15230

Thomas Dignan, Esq.
Ropes and Gray
225 Franklin Street
Boston, Massachusetts 02110

PROPOSED AGENDA

PSNH - NRC SENIOR MANAGEMENT MEETING

Room P-110, Phillips Building
Bethesda, Maryland
March 25, 1982

9:00 AM

Introductory Comments

NRC: Mr. Darrell G. Eisenhut

PSNH: Mr. David N. Merrill

- Brief Comments on Financial Commitments to Complete the Plant.

9:05 AM

I PSNH Presentation Introduction

J. DeVincentis

II - Size and Composition of the Work Force

H. T. Tracy

III - Status of Bulk Commodities

H. T. Tracy

IV - Current Status of System Installation

A. M. Ebner

V - Critical and Near-Critical Path Work Schedule

A. M. Ebner

VI - Impact of Any Recent NRC Actions/Concluding Remarks

10:05 AM

NRC (Caseload Forecast Panel) presents the basis for the December 1984 date.

10:30 AM

Recess. NRC management convenes to consider its assessment of the two presentations.

10:45 AM

NRC management discusses its conclusions with PSNH.

11:00 AM

Meeting adjourns.

ATTENDANCE LISTNRC Staff

- *H. Denton, Director, Office of Nuclear Reactor Regulation (NRR)
- D. Eisenhut, Director, Division of Licensing, NRR
- *R. Purple, Deputy Director, Division of Licensing, NRR
- R. Tedesco, Assistant Director, Division of Licensing, NRR
- *F. Miraglia, Chief, Licensing Branch 3
- E. Reis, Assistant Chief Hearing Counsel, Executive Legal Directorate
- J. Austin, Technical Assistant, Office of the Executive Director for Operations
- L. Wheeler, Project Manager, Licensing Branch 3
- W. Lovelace, Engineer, Office of Management and Program Analysis
- R. Perlis, Hearing Attorney, Executive Legal Directorate
- A. Cerne, Senior Resident Inspector

Public Service Company of New Hampshire/Yankee Atomic Electric Company

- D. Merrill, Executive Vice President, PSNH
- W. Johnson, Vice President, YAEC
- B. Beckley, Manager of Nuclear Projects, PSNH
- J. DeVincentis, Project Manager, YAEC
- H. Tracy, Director of Construction, YAEC
- R. Pizzuti, Construction Manager, YAEC
- R. Cheyne, Project Controls Manager, United Engineers and Constructors, Inc.
- A. Ebner, Project Manager, United Engineers and Constructors, Inc.
- D. McLain, Startup Manager, YAEC

Other

- M. Fallon, Seacoast Anti-Pollution League (Observer)

* Part-time attendees

MEETING SUMMARY DISTRIBUTION

Docket File 50-

NRC PDR

Local PDR

NSIC

TERA

LB#3 Files

H. Denton

E. Case

D. Eisenhut

R. Purple

R. Tedesco

B. J. Youngblood

A. Schwencer

F. Miraglia

E. Adensam

J. Miller

G. Lainas

T. Ippolito

B. Russell

D. Crutchfield

T. Novak

S. Varga

D. Vassallo

R. Clark

J. Stolz

R. Vollmer

J. Knight

R. Bosnak

F. Schauer

R. Jackson

G. Lear

Project Manager L. Wheeler

Attorney, OELD

J. Lee

OIE (3)

ACRS (16)

NRC Participants

HDenton

DEisenhut

RPurple

RTedesco

FMiraglia

EREis

JAustin

LWheeler

bcc: Applicant & Service List

W. Johnston

S. Pawlicki

V. Benaroya

Z. Rosztoczy

W. Haass

D. Muller

R. Ballard

W. Regan

A. Toalston

R. Mattson

T. Speis

M. Srinivasan

O. Parr

F. Rosa

B. Sheron, Acting

L. G. Hulman

R. Houston

W. Gammill

F. Congel

L. Rubenstein

W. Butler

C. Berlinger

F. Schroeder

K. Kniel

D. Skovholt

G. Knighton

M. Ernst

A. Thadani

W. Minners

S. Hanauer

H. Thompson

J. Zwolinski

P. Collins

D. Ziemann

V. Moore

Regional Administrator R. C. Haynes

