

Washington Public Power Supply System

3000 George Washington Way P.O. Box 968 Richland, Washington 99352-0968 (509)372-5000

June 3, 1983
G03-83-451

50-508

Harold R. Denton, Director
Office of Nuclear Reactor Regulation
US Nuclear Regulatory Commission
Washington, DC 20555


Dear Mr. Denton:

On May 27, 1983, the Washington Public Power Supply System implemented a slowdown of construction on Project No. 3 for a period of 30 days. The reason for this action is that construction funds are nearly exhausted and the Supply System has been unable to secure financing from the municipal bond market necessary to continue construction. During the 30 day slowdown period, the Supply System will attempt to obtain alternate sources of financing. If successful, construction will be restarted with no change in the project completion schedule; if not, further construction delays will be necessary.

In the eventuality that near term financing is unavailable, detailed plans are being developed for a possible 3 year extension of the WNP-3 scheduled completion date.

Activities essential to preservation of the physical plant and maintaining the Construction Permit will be continued throughout all periods of construction delay. The Supply System and Bonneville Power Administration remain firmly committed to protection of the regions investment in this plant and to the completion of the WNP-3 facility on a schedule consistent with regional power needs.

Very truly yours,



G. D. Bouchey, Manager
Nuclear Safety and Regulatory Programs

cc: N. S. Reynolds - D&L
G. W. Knighton - NRC
A. Vietti - NRC
D. Smithpeter - BPA

8306100117 830603
PDR ADDCK 05000508
A PDR

B001
/10