




ARKANSAS POWER & LIGHT COMPANY
POST OFFICE BOX 551 LITTLE ROCK, ARKANSAS 72203 (501) 371-4000

March 14, 1983

2CAN038304

Mr. John T. Collins
Regional Administrator
U. S. Nuclear Regulatory Commission
Region IV
611 Ryan Plaza Drive, Suite 1000
Arlington, TX 76011



SUBJECT: Arkansas Nuclear One - Unit 2
Docket No. 50-368
License No. NPF-6
Regulatory Response and Commitment
Control Program Status Report

Gentlemen:

This is our second monthly report on the progress of the Regulatory Response and Commitment Control Program. It is a reiteration of the status report provided to Messrs. John Collins and James Gagliardo during their visit to our Little Rock offices on March 9, 1983. We would like to take this opportunity to again thank the NRC representatives for attending the briefings on the status of our various improvement programs given in followup to Mr. John Collins' letter of March 4, 1983, (0CNA038302).

We have enclosed a copy of the agenda for the March 9th meeting and the current best estimate schedule for the Regulatory Response Program which was presented at that meeting. In brief, the Regulatory Response Program is progressing on schedule and we believe is achieving the results desired by the NRC and AP&L. Following is a discussion of progress on each item we are required to report on.

1. Verification of implementation of comments made since January 1, 1979.

Review of open items is continuing. We have identified that thirteen of the remaining forty-five items are associated with fire protection, and final disposition of these items will depend on the currently ongoing evaluation of our fire program submittal by the NRC. Action on the other items is proceeding with a target completion date of May 1, 1983, as shown on the enclosed schedule.

8402070308 930314
PDR ADCK 05000368
R PDR

1/E11
111

March 14, 1983

2. Procedure revision and commitment tracking.


Procedure drafts continue to be prepared and undergo internal review. This effort is also continuing on schedule. As other regulatory response items are being completed, personnel resources are being assigned to address the passive commitment tracking issue.

3. Priority scheme for nuclear regulatory issues.

We have developed an initial scheme for setting priorities for addressing regulatory requests. We plan to test the effectiveness of the scheme by applying it to items we currently have ongoing. We will then modify the scheme as appropriate.

Our next status report will be issued on April 14, 1983.

Very truly yours,



John R. Marshall
Manager, Licensing

JKM:RR:sc
Enclosures

COLLINS/GAGLIARDO MEETING
WED., MARCH 9, 1983
8th FLOOR CONFERENCE ROOM
9:30 a.m. - 4:00 p.m.

A G E N D A

9:30 - 9:45	Energy Supply Organization Changes
9:45 - 11:45	Proposed Rule on Fitness for Duty of Personnel with Unescorted Access to Protected Areas
11:45 - 12:00	ANO Security System Status
12:00 - 1:00	LUNCH
1:00 - 2:00	Regulatory Response Program
2:00 - 3:00	COMTRAC and FSAR
3:00 - 3:15	Annunciator Program
3:15 - 3:45	Drawing Control
3:45 - 4:00	Wrap-up

REGULATORY COMMITMENT CONTROL

INTERIM ACTIONS

- . Interim Guidelines
1982 5/1/83

- . COMTRAC Monitoring
1982 4/1/83

FOLLOWUP ACTIONS

- . Discrepancy Closeout
1982 5/1/83

- . Licensing Procedure Upgrade
1982 5/1/83

- . Priority Scheme
1982 7/1/83

- . Passive Commitment Tracking
 - A) Needs Evaluation
3/1/83 8/1/83

- B) Implementation
8/1/83 2/1/84