



Consumers
Power
Company

Dean L. Quamme
Site Manager
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

February 15, 1984

50-329

50-330

Mr John J Harrison, Chief
Midland Section, Region III
Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER
CONSTRUCTION COMPLETION PROGRAM IMPLEMENTATION
SUPPORT OF TURBINE ROLL MILESTONE
File: 0655 UFI: 99*08 Serial: CSM-0734

This is to advise you of Consumers Power Company desire and intent to proceed with that work necessary to support a Turbine Roll Test in mid-1984 and to request your concurrence to same.

Paragraph 4.5.4 (Special Procedures) of the Construction Completion Program (CCP) recognizes the desirability of allowing installation of specific items to support the turnover schedule prior to full release of an area for Phase 2 work. This paragraph further identifies in general those requirements that must be met to allow that work to proceed. It is clearly the intent of Consumers Power Company to rigidly control this work to assure absolute compliance to the requirements of the CCP.

During the week of February 6, 1984, Consumers Power Company representatives met with you and Mr Gardner, and separately with the Site Resident Inspectors to explain the details of the work to be done. The package of information attached to this letter was used as the basis of those explanations. In summary, the package contains the following information:

1. General identification of plant systems involved.
2. Brief description of the turbine roll activity.
3. Scope of work described in level of effort, i.e., non-manual manhours for status assessment and QVP and craft manhours for Q and non-Q work.
4. Prerequisites to initiation of the work and control systems for execution of the work.
5. Identification of modules in which affected systems are located.

8402220179 840215
PDR ADOCK 05000329
A PDR

FEB 17 1984


11 IED/

6. Commodity lists identifying the detailed portions of each affected system that requires status assessment and/or QVP.

7. Marked-up system P&IDs identifying exact portion of each system required.

As has been identified to you in our meeting on this subject, portions of Q systems are required that are not located in modules currently released to Consumers by the NRC. As indicated above, the attachment clearly identifies these modules.

Considering the above, Consumers Power Company requests your concurrence to pursue the turbine roll milestone as described herein and requests the release of those portions of required systems contained in modules not currently released that are required to support this milestone.

A handwritten signature in dark ink, appearing to read "Sean L. Gamm", with a long horizontal flourish extending to the right.

CC: DSHood, Project Manager-Midland w/out attachment
RJCook, Midland Resident Inspector w/out attachment
JGKeppler, Regional Administrator, Region III w/out attachment