



Government
Energy
Department

Dean L. Quamme
Site Manager
Midland Project

Midland Project PO Box 1963, Midland, MI 48640 • (517) 631-8650

June 21, 1984

Mr John J Harrison, Chief
Midland Project Section
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER PROJECT
MIDLAND DOCKET NOS 50-329, 50-330
PHASE 2 RELEASE FOR MODULE 120D
File: 0655, Bl.7.3 Serial: CSC-7847

This letter requests your authorization to proceed with the Phase 2 activities for Module 120D. The area has successfully completed the Phase 1 activities required by the Construction Completion Program. The processes, procedures and the final integrated product of Phase 1, including the readiness of all organizations to commence Phase 2 activities, have been reviewed by the Executive Management Review Committee and the Construction Implementation Overview (CIO) organization, and were found to be acceptable. Attached to this letter are the following documents:

1. Release of CIO Hold Point Number 007.
2. Minutes from the May 18, 1984 Management Review Meeting.
3. Copies of the area release form, final integrated summary of commodities and the updated Management Review Action Item List.
4. A copy of the Construction Punch List showing all known to-go work as of the date indicated.

It is requested that a review by Region III be conducted so that approval for Phase 2 Construction can be given as soon as possible.

DLQ/BHP/EME/klp

CC: Administrator, Region III
DSHood, NRR Project Manager, Washington
Midland Project Manager, Region III
Midland Resident Inspector, Midland

OC0684-006-CN04

8407060261 840702
PDR ADOCK 05000329
A PDR