

**Northeast
Utilities System**

107 Selden Street, Berlin, CT 06037

Northeast Utilities Service Company
P.O. Box 270
Hartford, CT 06141-0270
(203) 665-5000

September 27, 1995

Docket No. 50-423
B15369

Re: EA 93-237

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555

Millstone Nuclear Power Station, Unit No. 3
Revision of Commitment Contained in Reply to Notice of Violation

On March 30, 1994,⁽¹⁾ Northeast Nuclear Energy Company (NNECO) submitted a reply to a notice of violation. In the reply, NNECO identified corrective steps that were planned to be taken to avoid further violations. One of these commitments dealt with the planned implementation of nine engineering work requests (EWRs) during the fifth refueling outage (RFO 5). The work associated with four of these EWRs (EWR 3-93-104, 109, 111, and 114) was postponed or eliminated after further review. The schedule changes for three of the EWRs (3-93-104, 111, and 114) were processed in accordance with the Commitment Management Pilot Program. The fourth EWR (3-93-109) was scheduled to be implemented at a later date. The intent of this letter is to advise the NRC Staff of a schedule change regarding EWR 3-93-109. Later in the year, NNECO will submit a report describing the commitment changes made in accordance with the Commitment Management Pilot Program.

The scope of EWR 3-93-109 is to design a differential pressure recording and indication system for the supplementary leak collection and release system boundary. This modification was scheduled to be implemented via a plant design change record during RFO 5. However, this modification was delayed until after the outage due to the large RFO 5 workscope and the low priority assigned to the modification. The modification is scheduled to be implemented by March 31, 1996.

(1) J. F. Opeka letter to J. Lieberman, "Millstone Nuclear Power Station, Unit No. 3, Reply to a Notice of Violation (EA 93-237)," dated March 30, 1994.

JED 1/0

U.S. Nuclear Regulatory Commission
B15369/Page 2
September 27, 1995

Commitments


The letter revises the completion date of a commitment made in a submittal dated March 30, 1994. The following is NNECO's commitment made within this letter. Other statements within this letter are provided as information only.

B15369-1 The modification associated with EWR 3-93-109 should be implemented by March 31, 1996.

Should you have any questions regarding this submittal, please contact Mr. S. T. Day, Jr. at (203) 440-2075.

Very truly yours,

NORTHEAST NUCLEAR ENERGY COMPANY



J. F. Opeka
Executive Vice President

cc: T. T. Martin, Region I Administrator
V. L. Rooney, NRC Project Manager, Millstone Unit No. 3
P. D. Swetland, Senior Resident Inspector, Millstone Unit
Nos. 1, 2, and 3