



GPU Nuclear Corporation
Post Office Box 480
Route 441 South
Middletown, Pennsylvania 17057
717 944-7621
TELEX 84-2386
Writer's Direct Dial Number:

Office of Nuclear Reactor Regulation
Attn: H. Denton, Director
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

May 21, 1985
5211-85-2095

Dear Mr. Denton:

Three Mile Island Nuclear Station, Unit 1 (TMI-1)
Operating License No. DPR-50
Docket No. 50-289
Results of GPUN Management Review for Restart

Amendment 103 to the TMI-1 Operating License requires in part that "prior to initial criticality (1) GPU Nuclear Corporation shall submit to NRC.... a summary of its management review." (See License Paragraph 2.C.(8).1).

The purpose of this letter is to satisfy this requirement by providing relevant background information and the latest Restart Readiness Review Committee Meeting results (held on May 9, 1985). A description of the TMI-1 Prerequisite Program, previously provided by our letter of May 11, 1984, has been revised and is attached (Appendix No. 1) for your information. In addition we have included Appendix No. 2 which describes the scope of our various internal reviews.

The TMI-1 Prerequisite Program was developed in March of 1983 so that GPUNC Management could, at selected points within our restart program, review in a systematic and thorough fashion, TMI-1's readiness to proceed safely from milestone to milestone, culminating with TMI-1's return to full power operation.

This process, developed to certify internally TMI-1's readiness to restart safely, was established because: 1) Many major modifications have been made to plant systems over the last six years, 2) changes in the overall organization have taken place, bringing new personnel to GPUNC, 3) GPUNC management requirement to insure all Divisions participate in this review process and 4) GPUNC Management desire to reduce the action item backlog in several areas.

Several Management Readiness Review Meetings have been held over the last two years. The following listing provides dates held and the Milestone (event) being reviewed by the GPUNC's Readiness Review Committee (RRC):

(1) Initial criticality refers to the first criticality following the steam generator repairs completed in 1984 and 1985.

8505280291 850521
PDR ADOCK 05000289
PDR

GPU Nuclear Corporation is a subsidiary of the General Public Utilities Corporation

Do18
11

° FLAG NO. 1 - OTSG Repair Hot Testing (Explosive Expansion Repair)

- First Meeting: July 26, 1983
- Second Meeting: August 19, 1983

Action Taken: Approval granted by the RRC on August 19, 1983; heat up to test the steam generators began August 24, 1983 and ended October 6, 1983.

° FLAG NO. 2 - Final Heat Up To 48% Power Level (First Attempt)

- First Meeting: October 20, 1983
- Second Meeting: December 20, 1983
- Third Meeting: January 12, 1984

Action Taken: Approval granted by the RRC on January 12, 1984 pending resolution of a few prerequisites and NRC Commission order, which was not forthcoming as anticipated. No heat up performed at this time. Remaining prerequisites carried over into Flag 2A.

° FLAG 2A - Final Heat Up To 48% Power Level (Second Attempt)

- First Meeting: June 6, 1984

Action Taken: Approval granted by the RRC on June 6, 1984 pending resolution of a few prerequisites and NRC Commission order, which was not forthcoming as anticipated. Remaining prerequisites carried over into Flag 2B.

Note: Heat up to test Reactor Coolant Pump 1B was performed one month prior to this meeting using the Flag 2A Prerequisite Program to facilitate actions required before proceeding with that heat up.

° FLAG 2B - Final Heat Up To 48% Power Level (Third Attempt)

- First Meeting: May 9, 1985

Action Taken: Approval granted by the RRC on May 9, 1985 pending resolution of remaining prerequisites and NRC Commission Order.

The latest TMI-1 Restart Readiness Review Committee (RRC) Meeting was held at TMI-1 on May 9, 1985 as mentioned above.


Senior members of the plant staff supported by key members of other Divisions, presented the status of the Flag 2B program. This presentation included a discussion on all remaining prerequisites. Approximately fifty (50) items remain to be resolved prior to restart, most of which are minor in nature and all of which will be resolved prior to restart. Of this number, thirteen (13) are items to be done at the last minute such as removal of temporary lead shielding, valve line ups, housekeeping final inspection, etc.

At the conclusion of this meeting the RRC approved TMI-1's return to power subject to the following conditions:

1. Resolve remaining Flag 2B prerequisites (54).
2. Satisfy License Condition 2.C.(8).1 Reporting Requirements (License Amendment 103)
3. V.P. & Director TMI-1 will notify RRC Chairman when all Flag 2B prerequisites are completed.
4. Obtain NRC Commission permission to Restart.
5. Proceed up to 48% power level and hold.

GPU Nuclear Corporation does not plan any further management reviews for initial criticality under the scope of this program, unless additional significant delays are foreseen. The Master Prerequisite Book is available on site for NRC review if desired.

Sincerely,



N. D. Hukill
Director, TMI-1

cc: R. Conte
J. Thoma
J. Stolz